	BUFFALO CITY METROPOLITAN MUNICIPALITY 2014-2015 OPERATING PROJECTS BUDGET									
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS				
DIRECTORATE OF EXECUTIVE SUPPORT SERVICES						First discountilles utilised for the involunce to the Malantage FOth Assirance				
Mdantsane 50th Anniversary	Own Funds c/o	3 000 000	0	3 000 000		Funding will be utilised for the implementation of the Mdantsane 50th Anniversary Business Plan.				
Millenium Development Goals Framework Rollout	Own Funds c/o	100 000	99 695	305	100%	BCMM Mainstreaming MDG Framework development project complted.				
Community Support Centre	Leiden	136 315	14 133	122 182		Procurement process underway. Further expenditure to be incurred once service provider has been appointed for the project.				
Intergovernmental Relations	Own Funds c/o	80 000	41 841	38 159		Invoices submitted for payment for Political Steering Committee which was held on 18 March 2015, the next meeting of Technical & Political Committee is May & June 2015 respectively when costs will be incurred for hosting the meetings.				
Umsobomvu Youth Fund	Umsobomvu Youth Fund	744 585	458 003	286 582		Funding is utilized to implement ongoing BCMM Youth Development Initiatives including the BCMM Youth Council Plan of Action. Multiyear project and unspent funds will be requested for roll-over new FY.				
Ward Committee Training	TRUST FUNDS	375 372	211 562	163 810		Cluster meetings with Ward Comittees will be held mid-May to check progress and challenges in developing Ward Profiles.				
Documentation of case studies	Own Funds	300 000	2 540	297 460		Project underway. Inception Report Received . First payment to Service Provider due for Inception Report.				
Documentation of case studies c/o	Own Funds c/o	296 292	5 155	291 137		Procurement process underway for re-advertisement of tender. Additional expenditure to be incurred once service provider has been appointed.				
TOTAL : EXECUTIVE SUPPORT SERVICES	Own Funds 6/0	5 032 564	832 930	4 199 634						
MUNICIPAL MANAGER'S OFFICE										
Audit Improvement Plan	Own Funds	1 301 600	642 494	659 106	49%	Ongoing multi-year project- invoices are being processed.				
A salit language and Diagrams	Our Franks als	000 400	404.040	204.400		Expenditure incurred on an incorrect vote and a journal to correct this has been				
Audit Improvement Plan c/o Audit Improvement Plan	Own Funds c/o TRUST FUNDS	698 400 1 979 270	494 210 0	204 190 1 979 270		processed Ongoing multi-year project- invoices will be processed.				
Project Management Funding (USDG Projects)	USDG	30 414 500	23 587 922	6 826 578		USDG funding for project management office- procurement is ongoing.				
Filling and repair , cleaning of Roads and stormwater drainage	EPWP	945 000	661 500	283 500	70%	Ongoing multi-year project, funds fully committed.				
Maintenance of ECO Parks	EPWP	378 000	367 600	10 400		Ongoing multi-year project, project is progressing well.				
Operating and Maintenance of Public Ablutions	EPWP	567 000	566 400	600	100%	Ongoing multi-year project, project is progressing well.				
Vuna Awards	Vuna Awards	1 048 758	532	1 048 226		Preparatory work underway, project to be completed on time before financial year end. Projects have been implemented as per the approved Internal Audit Plan. Project is on				
Combined Assurance Model	Own Funds	3 553 374	1 790 400	1 762 974		track, awaiting more invoices from the service provider.				
Professional Project Advisor	Own Funds	4 171	0	4 171	0%	Project Advisor appointed, commenced duties on the 23rd of March 2015.				
Admin Assistant to Project Advisor	Own Funds	115 829	86 674	29 155		Admin Assistant appointed and expenditure is being incurred.				
TOTAL : MUNICIPAL MANAGER'S OFFICE		41 005 902	28 197 733	12 808 169	69%					
DIRECTORATE OF FINANCIAL SERVICES										
Immovable Asset Management Project	Own Funds c/o	32 639	32 639	0	100%	The project is complete.				
Directorates Financial Management Capacity Project c/o	Own Funds c/o	344 250	0	344 250		These positions have been sent for benchmarking.				
Financial Support	Own Funds c/o	750 000	595 177	154 823	79%	The project is progressing well to update the Asset Register in respect of Work In Progress (WIP).				
Accounting Reforms Project	Own Funds c/o	373 767	373 767	0	100%	The project is complete.				
Training interns	FMG	85 210	23 684	61 526		Further training has been identified through Institute of Municipal Finance Officers (IMFO) for finance management interns. The funds will be fully spent before the end of the financial year.				
SCM Projects	FMG	84 790	84 504	286		Project is complete. The budget was utilised for the preparation and compilation of Audit Action Plans.				

			Y METROPOLITAN I			Annexure D
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
	5140		000.505	200.040		The payment of Intern's salaries is ongoing and done monthly. The project is
Remunerations Interns	FMG	1 165 210	902 567	262 643		progressing well.
Standard Chart Of Accounts(SCOA)	FMG	164 790	0	164 790		The process has commenced and payments for SCOA activities to be processed.
Standard Chart Of Accounts(SCOA) Financial Technical Support	Own Funds Own Funds	3 500 000 3 000 000	2 075 737	1 424 263 3 000 000		Procurement process is at advanced stage. The funding is being used to appoint 2 permanent Programme Managers within the Financial Reporting Department of the new approved organizational structure. The positions have been advertised and the closing date was 27 March 2015. Currently awaiting short-listing to take place.
Immovable Assets Project	Own Funds	8 000 000	8 000 000	0		The project is complete. A service provider was appointed to assist with the preparation of PPE disclosure in the AFS.
Asset Componetisation	Own Funds c/o	7 000 000	378 421	6 621 579	5%	A service provider was appointed to assist with the preparation of PPE disclosure in the AFS. Awaiting invoice.
Immovable Assets Project - Counterfunding	LGTH	829 175	0	829 175	0%	A service provider was appointed to assist with the preparation of PPE disclosure in the AFS. Awaiting invoice. Review and update of BCMM Document Managent contract has been awarded and a
SCM Turn Around Projects	Own Funds c/o	980 229	759 949	220 280		consultant is on site, completion date is estimated to be May 2015> Balance of payment (R35000) to be effected by June 2015
SCM Capacity Project	Own Funds c/o	375 123	339 844	35 279		Project is progressing well, payments made continously on a monthly basis until the end of financial year. Last Journal entries to utilise all funds due for a run in June 2015.
Supplementary Valuations	Own Funds c/o	106 235	105 569			The project is complete and all allocated budget was utilised.
Smart Metering	Own Funds	1 200 000	0	1 200 000		The project is delayed as the tender validity period has expired.
Customer Service Level Agreements	Own Funds	500 000	316 080	183 920		Salaries for field workers were again paid from incorrect vote, the section will transfer or correct the matter in conjunction with HR.
Billing Data Cleanup	Own Funds c/o	112 847	102 728	10 119		Expenditure in respect of line item is in order.
Call Centre	Own Funds	1 200 000	0	1 200 000		Five Query Resolution Operators have been appointed and will start in the second week of April 2015. The position of two Co-ordinators is undergoing the process of benchmarking.
TOTAL : FINANCIAL SERVICES		29 804 265	14 090 667	15 713 598		
DIRECTORATE OF CORPORATE SERVICES						
IT Fibre Installations for SCM, IDZ and Community Services in 2014/2015 (KWT and Bhisho in 2015/2016 and Mdantsane, Reeston, East London Traffic and Mechanical Workshop in 2016/2017)	Own Funds	1 292 778	0	1 292 778	0%	The procurement process is starting from scratch. In the process to request roll over.
ICT Policies, Framework, Processes and Procedures - Implementation	Own Funds	2 000 000	0	2 000 000		The procurement process is starting from scratch. In the process to request roll over.
Website Phase 2	Own Funds	400 000	0	400 000	0%	The procurement process is starting from scratch. In the process to request roll over.
Computer Equipment - BCMM Leases	Own Funds	2 000 000	2 872	1 997 128		The procurement process is starting from scratch. In the process to request roll over. Tender awarded end of April 2015. SLA sent back to SP to make final changes.
PABX Maintenance and Support	Own Funds	2 207 222	110 393	2 096 829	5%	Maintanance charges should reflect in June.
Roll out of employee Performance Management System	Own Funds	200 000	185 518	14 482	93%	The whole amount has been spent toward the EPMDS introductory workshops for employees between Task Grades 2 and 7. A wrong vote was used and a journal entry will correct this by the end of June 2015
Local Labour Forum Project - Grievances	Own Funds	375 373	32 474	342 899		55% of the funds have been utilised the remainder is allocated to the project which ends in September 2015
Employee Relations Improvement Programme EPMDS Marketing	Own Funds c/o Own Funds	251 169 82 749	529 467	-278 298 82 749		Incorrect vote was used. Journal entry to be done to reconcile. employees between Task Grades 2 and 7. A wrong vote was used and a journal entry will correct this by the end of June 2015
רי ואוס ואומועביוווא	TOWITT UTIUS	02 / 49	U	02 /49	1 0%	will correct this by the end of Julie 2013

			METROPOLITAN N		Annexure D	
	T	2014-2015 OI	PERATING PROJEC	SIS BUDGET		
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
Job Evaluation	Own Funds	350 000	150 025	199 975		Project is progressing well, the remainder of the funding will be use before the end of financial year.
Roll out of employee Performance Management System - Counterfunding	LGTH	113 769	21 930	91 839	19%	The whole amount has been spent toward the EPMDS introductory workshops for employees between Task Grades 2 and 7. A wrong vote was used and a journal entry will correct this by the end of June 2015
Infrastructure Skills Development	ISDG	5 400 000	5 994 070	-594 070		An arrangement has been made with finance to transfer additional funding to correct the vote.
TOTAL : CORPORATE SERVICES		14 673 060	7 026 749	7 646 311	48%	
DIRECTORATE OF ENGINEERING SERVICES						
Sanitation - Cost of Employment	Own Funds	4 500 000	3 087 762	1 412 238	69%	Payment of ablution caretakers
Roads Masterplan	Own Funds	100 000	0	100 000		Ready to be presented to the Bid Specification Committee (BSC)
BCMM Fleet Management System	Own Funds	2 000 000	856 300	1 143 700		Invioce for installation paid 02/06/2015; Awaiting BAC to approve additional purchases
TOTAL : ENGINEERING SERVICES		6 600 000	3 944 062	2 655 938	60%	
DIDECTORATE OF DEVEL ORMENT DI ANNING						
DIRECTORATE OF DEVELOPMENT PLANNING						The Township Establishment was approved by Council on 29 October 2014 and
Cambridge 1 & 2 (Kei Road Dawn)	HSDG c/o	31 000	26 956	4 044	87%	therefore project is completed. Final payment has been done.
N2 Road Reserve P2	HSDG c/o	147 300	129 149	18 151		The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.
Ford Msimango 1 (LU Housing Nomp School) - P2	HSDG c/o	36 053	31 625	4 428		The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.
Changes to BCM Zoning Scheme	Own Funds c/o	35 382	0	35 382		A draft Land Use Enforcement By-Law has been finalized and have been submitted to BCMM for scrutiny and comments. The draft By-law has been submitted to the Legal Department and they have replied that the By law is in order for submission to Council for approval. The Development Planning and Management Portfolio Committee of the 11 March 2015 and Mayoral Committee of the 5 May 2015 have supported the report and have recommended it further to the Council Meeting of the 24 June 2014 for approval.
						Feasibility study has been completed and draft layout has been submitted for comments. Consultation has taken place with Environmental Affairs in regard to environmental issues and final response is still awaited. Site meetings were held with Wetland specialist and he has provided his recommendations. A meeting wth the Ward Councillor and the Ward Committee took place in February 2015 in order to inform the community of the proposed changes to the Second Layout. A draft motivation report and
Township Establishment for Mzamomhle Informal Settlement Study Phase 3	Own Funds c/o	240 235	125 469	114 766		layout has been submitted and is in the process to be circulated. An invoice of R143 034,38 has been received and submitted for payment.
Land Identification for Partial or Full Relocation of Informal Settlement in BCMM	Own Funds c/o	115 707	70 000	45 707		Feasibility study, the desk top study and then the on-site verification has been completed. A draft report has been submitted to BCMM who have supplied comments.and the service providers are in the process to update the report.
Planning and Map Preparation	DLA	80 654	18 540	62 114	23%	Waiting for final approval by the MEC of Local Government and Traditional Affairs for the Establishment of Township for Needs Camp and Potsdam Unit V which has been completed by BCMM before final payment can be done.
East Bank Restitution Township Establishment	RLCC c/o	71 782	62 966	8 816		Final draft layout and motivation report has been completed and submitted to BCMM and is currently being circulated for comments. In the process to finalise a report to be submitted to the July 2015 Development Planning and Management Portfolio Committe.
Reeston Phase 3: Stage 2 - P4 (Transfers)	HSDG	480 000	292 343	187 657		Application Section 4 (1) (b)/ CRT T3772of 2010, Registration of CRT Erf 71648 el, Registration of General Plan number 5721/209, Rgistration of CRT erf 71856 el, Registration of General Plan 5722/209 in the the expenditure in March was R40 641.00. Expenditure for April is R44000.00 for 55 transfers.

	BUFFALO CITY METROPOLITAN MUNICIPALITY 2014-2015 OPERATING PROJECTS BUDGET										
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS					
Hitha South 420 Unite D4 (Transfers)	Перс	40.400	0	40.400		No Deeds of Sale received for Ilitha Project for onward transmission to Conveyancer. A Memorandum was sent to the Office of the Acting Chief Operating Officer requesting advices as to whether the funding available will be spent during the current financial as no deeds of sale have as yet been received from the Office of the ACOO. A reminder					
Ilitha South - 439 Units P4 (Transfers)	HSDG	40 400	U	40 400		was sent to the Office of the COO and no response has as yet been received. Independednt Valuer appointed for R171 000.00 to value Portion 3 of 1952 KWT Valuation Report to be be sumitted on 19 May 2015 with an invoice. Properties owned by BCMM in Mdantsane to be transfrered to national/ provincial, instructions issued to					
Land transactions upgrading of former R293 & CPA Areas Housing Planning Budget (Amalinda Fairlands, Potsdam, Unit V)	Own Funds USDG	500 000 300 000	39 750 0	460 250 300 000		the Converyancers to effect transfers. This project does not belong to Land Administration.					
Housing Planning Budget - Duncan Village Redevelopment											
(Braelyn Ext 10, C Section & Triangular Site and D Hostel) Integrated Transport Plan Review	HSDG Own Funds c/o	358 700 505 923	503 832	358 700 2 091		This project does not belong to Land Administration. Arterial Road Network Development Plan was awarded on 17 December 2014 and the project is progressing.					
TOTAL : DEVELOPMENT PLANNING		2 943 136	1 300 630								
DIRECTORATE OF ECONOMIC DEVELOPMENT Local Economic Development - LED											
NTCE	Own Funds	500 000	500 000	0	100%	Budget complete					
SMME Support	Own Funds	800 000	676 570	123 430		Funds are allocated for SMME support programmes. The project ongoing.					
Tourism SMME Support	Own Funds	300 000	99 970	200 030	33%	The budget loaded in Venus for this project is only R100 000 as opposed to R300 000 as indicated in this budget. This has created challenges for us in accessing the funding to process payment of invoices. It is requested that Budget office correct this as the department has invoices that it wants to process and is unable to because there are no sufficient funds in the Venus System.					
Contro operations	Own Funds	100,000	72 122	26 878		Programme allocated for Supply and delivery of inputs in 6 villages, project awarded					
Centre operations Packshed	Own Funds Own Funds	100 000 250 000	73 122 95 009	154 991		and procurement to commence. Funding allocated for operations of the centre. The project is ongoing.					
	- Curr and	200 000	00 000	101001	3373	r arraining amoration for operations of the contact. The project to origining.					
Economic Planning	Own Funds	150 000	0	150 000		Service Prfovider appointed a once off payment will be done end of June 2015					
Geo. Assessment impact study	Own Funds	60 000	52 766	7 234		The study has been completed. The department is awaiting comments from various stakeholders in order to finalise the report. Once that is done payment will be processed.					
Trade & Investment Strategy and Policy	Own Funds	2 250 000	759 099	1 490 901		Funding is for trade and investment missions and for development of marketing and colatteral. Project is on going					
Trade & Investment Marketing and Promotions Trade & Investment Export Support Programme	Own Funds Own Funds	1 450 000 240 000	1 375 718 237 289	74 282 2 711		The allocation is for the development of Trade and Investment Strategy and Policy. Project is complete					
Tourism Buffalo City	Own Funds	600 000	-0	600 000		The project is ongoing with service provider appointed.					
Tanadana Office Assess I. "											
Tourism Office Accomodation Buyelekhaya Pan African Festival	Own Funds Own Funds	1 500 000 2 900 000	0 3 795 704	1 500 000 -895 704		Project has been subjected to litigation however tender process has commenced. Project complete					
Summer Season 2014	Own Funds Own Funds	6 400 000	6 335 661	64 339		The summer season has been completed. The department is finalising all outstanding payments.					
Rental	Own Funds	1 000 000	372 369	627 631	37%	To be utilised once tender for office space has been finalised.					
Local Economic Development - LED	DEDEAT	220 121	0		#DIV/0!						
Packshed Agricultural Show	DEDEAT	239 408	160 902	78 506		Funding allocated for operations of the centre.					
Agricultural Show Emerging Farmers & Co-operatives	DEDEAT DEDEAT	1 000 000	167 857 821 335	32 143 178 665		Payment for delivery of material underway. This is a supplier deliver informal tender. Procurement is underway and inputs delivery expected in May 2015					
Centre operations	DEDEAT	300 000	295 787	4 213		Programme allocated for Supply and delivery of inputs in 6 villages, project awarded and procurement to commence before end June 2015.					

	Annexure D					
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
Trainings: Plumbing, Governance, Contractor development	DEDEAT	1 400 000	1 397 204	2 796	100%	Available budget preserved for 4th quarter training programmes
Trainings. Flumbing, Governance, Contractor development	DEDEAT	1 400 000	1 397 204	2 190	100 /6	Project complete Franchise Service Provider has been paid and all the additional
Franchise Expo	DEDEAT	300 000	282 628	17 373	94%	marketing and collateral invoice to be processed.
TOTAL : ECONOMIC DEVELOPMENT		21 939 408	17 498 989	4 440 419	80%	
DIRECTORATE OF HUMAN SETTLEMENTS						
DVRI Planning Budget (FROM 8 7MII)	Dept of LGTH	900 000	47 186	852 814	5%	Budget has been allocated to salaries for the Businesss Plan project staff, paid monthly.
DVRI Planning Budget (FROM 8.7MIL)	Dept of LGTH	900 000	47 186	852 814		The budget has been allocated to salaries for the Businesss Plan project staff, paid monthly. The budget has been allocated to the Development of the DVRI Urban Agriculture
						Master Plan and the DVRI Education Master Plan. The service provider for the development of DVRI Urban Agriculture Master Plan has been appointed and an inception meeting held. The inception report will be submitted on the 9th of June 2015. The DVRI Education Master Plan has to be re advertised as the bidder did not meet the
DVRI Planning Budget c/o	Dept of LGTH c/o	904 293	208 645	695 648		required score during functionality assessment.
DVRI Business Plan	Dept of LGTH c/o	26 379	25 175	1 204		Project Completed, Waiting for invoice to be paid.
DVRI News	Dept of LGTH	1 350 000	747 587	602 413	55%	The project entails monthly marketing activities.Project is progressing well
Funding Mobilisation Strategy	Dept of LGTH	130 000	24 000	106 000	18%	Phase 2. Funder Analysis Report has been submitted with an invoice. The next payment milestone for this phase is R24 000 is due to be paid by the end of June 2015.
Quality of Life	Dept of LGTH	1 300 000	1 297 459	2 542		Project completed, last invoice has been paid.
DVRI ICT Centre	Dept of LGTH	180 000	46 372	133 628	26%	The budget will be spent end of June 2015 on ICT qualifications accreditation.
MURP Sustainability Plan	European Commission	500 000	0	500 000		The project has not yet commenced, still awaiting the completion of the MURP Impact Assessment Study.
Reeston Phase 3: Stage 2 - P5	HSDG	5 912 256	121 000	5 791 256		The newly appointed implementing agent has commenced with the first phase of the project which is the upgrading of internal roads from gravel to surfaced roads, the next phase which is the construction of top structures shall follow subsequent to the completion of the first phase. Expenditure is eminent based on the above for the payment of the contractor and the professional team for construction monitoring, and the current expenditure is a result of payment of professional team fees for procurement process.
Reeston Phase 3: Stage 2 - P5 c/o	HSDG c/o	2 000 000	0	2 000 000		The newly appointed implementing agent has commenced with the first phase of the project which is the upgrading of internal roads from gravel to surfaced roads, the next phase which is the construction of top structures shall follow subsequent to the completion of the first phase. Expenditure is eminent based on the above for the payment of the contractor and the professional team for construction monitoring, and the current expenditure is a result of payment of professional team fees for procurement process.
reestorr riase 3. Stage 2 - 1 3 G/O	11303 6/0	2 000 000	0			Contractor is on site working on 110 approvals, the budget has been revised to allow the available approved beneficiaries to get their houses built. The contractor has applied for
Ilitha Eradication of Wooden Houses to Formal Houses	HSDG	3 480 294	2 997 360	482 934		second extention of practical completion. Contractor is on site working on 110 approvals, the budget has been revised to allow the available approved beneficiaries to get their houses built. The contractor has applied for
Ilitha Eradication of Wooden Houses to Formal Houses	HSDG c/o	4 817 139	3 077 540	1 739 599	64%	second extention of practical completion.
Tyutyu Phase 2 - P 5 (Top Structure) c/o	HSDG c/o	5 000 000	146 078	4 853 922	3%	This contract has been terminated, there will be a last invoice that will be submitted. Contractor for the balance of 260 units is on site, progressing with work. To date 140
Reconstruction of Storm Damaged Houses	HSDG	5 163 417	2 332 103	2 831 314		slabs casted, 67 on wall plates, 45 at roof level, 45 plastered, 40 with ceilings on and 40 practical completions. The project is expected to be completed in the next financial year (2015/16).
Reconstruction of Storm Damaged Houses	HSDG c/o	3 906 828	4 132 471	-225 643		Contractor for the balance of 260 units is on site, progressing with work. To date 140 slabs casted, 67 on wall plates, 45 at roof level, 45 plastered, 40 with ceilings on and 40 practical completions. The project is expected to be completed in the next financial year (2015/16).

			Y METROPOLITAN I PERATING PROJEC			Annexure D
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
Curany Cavitle DE	LICDO	40.745.040	40,000,400	2 744 525	86%	Contractor on site, there are delays on the project which are being attended and the contractor has submitted an extension of time to complete the project in October 2015.
Sunny South -P5	HSDG	18 715 018	16 003 483	2 711 535	80%	Contractor on site, there are delays on the project which are being attended and the
Sunny South -P5 c/o	HSDG c/o	10 681 830	10 644 546	37 284		contractor has submitted an extension of time to complete the project in October 2015.
Potsdam Village Phase 1 & 2 - P5	HSDG	2 300 000	0	2 300 000		The project is at procurement stage, tender was advertised in March and closing in April 2015, the intention is to appoint the contractor in July 2015.
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	HSDG	31 624 116	29 582 756	2 041 360	94%	Contractor is on site, performing fairly well with construction of top structures. To date 484 slabs completed,428 houses roofed, 163 houses with completion certificate,
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5 c/o	HSDG c/o	6 384 200	4 848 720	1 535 480	76%	Contractor is on site, performing fairly well with construction of top structures. To date 484 slabs completed,428 houses roofed, 163 houses with completion certificate,
Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village; Sisulu Village; Francis Mei; Mahlangu Village, Mathemba Vuso, Gwentshe) P5 (Name Change)		4 000 000	0	4 000 000		Contractor is on site busy with construction of internal services and top structures, to date clearing and grabbing completed in 5 of the 8 areas, the contractor has started with slabs in 2 areas.
Cluster 3 (Fynbos 1; Fynbos 2; Ndancama,) P5	HSDG	10 300 000	9 155 145	1 144 855		The appointed contractor for the construction of engineering internal services and top structures has commence with the works last calendar year. The expenditure on the project is still expected to increase, covering the costs of construction as well as the construction monitoring by the professional team.
DVRI Pilot Project (Mekeni, Haven Hills, Competition Site) P5	HSDG	7 500 000	3 239 713	4 260 287		The contractor is on site completing Haven Hills site, then the contractor will start with the construction of top structures and internal services at Competition Site. The current expenditure is as a result of the payment of the contractor and the professional team.
DVRI Pilot Project (Mekeni, Haven Hills, Competition Site) P5	HSDG c/o	5 122 540	4 732 756	389 784		The contractor is on site completing Haven Hills site, then the contractor will start with the construction of top structures and internal services at Competition Site. The current expenditure is as a result of the payment of the contractor and the professional team. Expenditure is expected to increase as the year progresses.
Second Creek - P5	HSDG	1 000 000	1 000 000	0		The contractor has completed the project. The project is currently on liability period which is the allowance of defects of completed works, this period is for 12 months, meaning is up August 2015.
Second Creek - P5 c/o	HSDG c/o	2 374 275	260 055	2 114 220		The contractor has completed the project. The project is currently on liability period which is the allowance of defects of completed works, this period is for 12 months, meaning is up August 2015.
Housing Needs Database and Accreditation	HSDG	10 327 914	5 272 800	5 055 114		Funding is used for compensation of employees for the Accreditation funded posts and office space for the department. Expenditure to increase as the year progresses, increased expenditure will be realised once the accommodation has been acquired.
Reeston Phase 3 Stage 3 P5	HSDG	46 295 718	43 558 040	2 737 678		The appointed contractor for the construction of engineering internal services and top structures has commenced with the works last calendar year in April. The contractor is currently working on the first phase of 480 top structures and the relevant engineering services and also they have commenced with the second phase of 657 units to make a total 1137 Units. The current expenditure is as a result of the abovementioned
						The appointed contractor for the construction of engineering internal services and top structures has commenced with the works last calendar year in April. The contractor is currently working on the first phase of 480 top structures and the relevant engineering services and also they have commenced with the second phase of 657 units to make a total 1137 Units. The current expenditure is as a result of the abovementioned.
Reeston Phase 3 Stage 3 P5 c/o	HSDG c/o	2 375 000	2 375 000	0	100%	·
Mdantsane Zone 18CC - P5	HSDG	2 605 995	-0	2 605 995		Top structures for the project cannot be implemented in the current financial year, contractor on site with implementation of internal services.

	•		Y METROPOLITAN I PERATING PROJEC			Annexure D
Project Name	Funding Source	2014/2015 Mid-Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
Dimbaza 110 -P 5 (Top Structure) c/o	HSDG c/o	1 693 635	1 376 486	317 149		Contractor is on site, finishing the 16 approved units. There are challenges with approval of beneficiaries in the project due to title deeds from the previous governments. The scope of the project will be reduced to approved beneficiaries. Budget has been revised so as to finish 16 units
Peelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini & Esixekweni) - P5	HSDG	4 109 500	0	4 109 500		Contractor has been appointed for Nkqonqweni and now busy casting 40 slabs. Procurement is under way for Majali, Kwatrain, Drayini & Esixekweni. Consultant is finalising tender documentation for Mdange.
Beneficiary Registration (Potsdam Unit V, Cluster 3, Orange Groove, Mdantsane Zone CC, Cluster 1, Cluster 2, Peelton Cluster, Hanover, Skobeni, Sunny South, Ilitha North, Dimbaza 110, Dimbaza Phase 3, Potsdam Village; North Kanana, Ikhwezi Block 1 & 2, Amalinda Co-op, Eradication of Wooden Houses to Formal Houses		1 275 509	926 909	348 601		In most of the projects registration is ongoing and also awaiting for approvals from the Province. In some King Williams Town projects, registration is slow because of tittle deed issues. In Potsdam Villages, Beneficiary Unit is busy conducting verification. Mdantsane Cluster 1 & 2 registration is ongoing. Amalinda Co-op registration is ongoing. Budget has been adjusted.
Potsdam Village	USDG	853 100	771 314	81 786		The project is at procurement stage, tender was advertised in March and closing in Apri 2015, the intention is to appoint the contractor in July 2015.
Peelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini & Esixekweni) - P5	USDG	1 000 599	925 760	74 839		Contractor has been appointed for Nkqonqweni and now busy casting 40 slabs. Procurement is under way for Majali, Kwatrain, Drayini & Esixekweni. Consultant is finalising tender documentation for Mdange.
Skobeni & Hanover - Professional fees	USDG	300 000	0	300 000	0%	The service provider is not moving with this project & the funding allocated will not be spent in this financial year, this is under review for termination.
Housing Planning Budget(Amalinda Fairlands) Relocation of beneficiaries to formal houses for all housing programmes - All Projects c/o	USDG Own Funds c/o	120 792 379 096	0 379 096	120 792 0		Project still at planning stage, busy with township establishment. Relocation is ongoing in all projects on units confirmed to be ready for occupation. Expenditure will increase as the year progresses.
TOTAL: HUMAN SETTLEMENTS		206 909 443	150 255 555	56 653 888		
DIRECTORATE OF HEALTH AND PUBLIC SAFETY						
CCTV Masterplan	Own Funds c/o	101 522	29 930	71 592	29%	Project is at completion stage
TOTAL: HEALTH AND PUBLIC SAFETY	CWITT GITGE 6/6	101 522	29 930	71 592		
DIRECTORATE OF COMMUNITY SERVICES						
Climate Protection	DEDEAT	106 835	68 366	38 469		Procurement process underway near completion Report was tabled in the last Coucil meeting, workshop for councillors on the strategy t
BCMM Climate Change Strategy	Own Funds c/o	37 189	5 438	31 751		be conducted in the next finincial year
Environmental Education Strategy Reviewable of the Integrated Environmental Plan & Coastal	Own Funds c/o	65 655	59 745	5 910	91%	Project is in progress and near completion Report was on Top Management Agenda but not presented in May howeveer it has
Zone Management Plan	Own Funds c/o	234 971	52 388	182 583	22%	been rescheduled for June 2015. Procument process underway, specifications to be tabled at Bid Specification
Biodiveristy Conservation Plan	Own Funds	600 000	0	600 000		Committee
Art Centres	DSRAC	37 438	0	37 438		Funding to be transfered to the overspent Community Development Project.
Community Development Projects	LGTH	2 635 183	2 635 182	1		Project complete
Refurbishment and Maintenace of Halls - Rural Areas	TRUST FUNDS	427 011	0	427 011		Funding to be transferred to the overspent Community Development Project. Money to be utilized for payment of Stipend for ECO Park participants and acquiring
Community Development Projects	Own Funds	1 200 000	482 531	717 469		equipment.
Premier's Fund	Premiers Fund	67 421	0	67 421		Funding to be transfered to the overspent Community Development Project.
	Department of Environmental Affairs (Greening					Business plans are to be submited to Department of Environmental Affairs in order to
Greening Awards Projects	Award)	2 500 000	0	2 500 000		obtain the funding Procurement processes underway. A report (sole source provider) has been submitted
Transfer Stations - 3 x sites	Own Funds	5 000 000	3 976	4 996 024		for approval.
TOTAL : COMMUNITY SERVICES		12 911 703	3 307 626	9 604 077		
TOTAL OPERATING PROJECTS		341 921 003	226 484 871	115 436 133	66%	