Project Name	Funding Source	Mid-year Adjustment Budget after virements	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
DIRECTORATE OF EXECUTIVE SUPPORT SERVICES						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	364 455	135 545	73%	Tender was awarded in November 2016 for procuring of furniture. An amount of 174 370
Councillor's Office Accomodation - Park Homes	Own Funds	2 200 000	0	2 200 000	0%	The Specification is to be finalised in the next sitting of the Bid Spefication Committee.
Office Furniture and Equipment (City Hall) Upgrades of existing Swedish projects – Nahoon Estuary Reserve/ Nahoon Point Reserve/Support Centres Funded	Own Funds	2 000 000	1 925 131	74 869	96%	Orders have been generated for both100 armless chairs and 500 plastic chairs. Awaitin
,	Galve c/o	229 000	0	229 000		Quotes for Architecture specifications for Nahoon Boardwalk repairs being initiated by th
	Own Funds c/o	1 649 062		1 397 250		Tender for City Hall chairs is currently at evaluation stage.
TOTAL: EXECUTIVE SUPPORT SERVICES		6 578 062	2 541 399	4 036 663	39%	
DIRECTORATE OF THE CITY MANAGER						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	326 060	173 940	65%	Procurement processes underway, funds will be spent before the end of the financial year Laptops have been delivered, payment will be processed. Awaiting procurement orders in
Furniture and Equipment - Project Management Office	USDG	721 500	336 915	384 585	47%	2017 to SCM
IT Systems Intergration - (Process Implementation)	Own Funds	6 000 000	4 295 680	1 704 320	72%	An order for Disaster Center for an Oracle Private Cloud Appliance will generated via SI
IT Infrastructure Network Upgrade	Own Funds	6 500 000	6 010 876	489 124	92%	To utilise the remainder of the budget for coverage of KWT & Bisho Network Upgrade.
IT Infrastructure Servers	Own Funds	2 500 000	1 413 842	1 086 158	57%	An order for Disaster Center for an Oracle Private Cloud Appliance will be generated via
ICT Networks and Communications for Call Centre	Own Funds	200 000	195 621	4 379	98%	Project is complete.
IT Hardware for Call Centre	Own Funds	500 000	179 122	320 878	36%	To use the funding for PABX Cloud Solution. Awaiting final quotation on the existing con
ICT Infrastructure Network	Own Funds	35 000 000	31 607 895	3 392 105	90%	Project is currently being finalised.
Fibre Rollout and Installation	Own Funds	12 000 000	5 108 494	6 891 506	43%	Expenditure ongoing, budget will be spent by year end.
Disaster Recovery Infrastructure	Own Funds	12 700 000	0	12 700 000	0%	An order for Disaster Center for an Oracle Private Cloud Appliance will be generated via
High Volume Scanners	Own Funds	1 200 000	0	1 200 000	0%	Tender is at adjudication stage.
· · · · ·	Own Funds	1 000 000		566 535		Ongoing as per SCM processes of informal Tender.
TOTAL: CITY MANAGER		78 821 500	49 907 970	28 913 530	63%	
DIRECTORATE OF HUMAN SETTLEMENTS						
	Own Funds	500 000	0	500 000	0%	Procurement for office furniture is underway.
BCMM Housing Programme	"HSDG"	500 000	0	500 000	0%	
Reeston Phase 3 Stage 3	USDG	34 620 000	33 530 449	1 089 551	97%	The project has been completed,but excludes the 66 sites that needs to be transferred fi
Ŭ						The project is at design stage, the variation order for change of scope will be submitted t
Potsdam North Kanana	USDG	185 000	0	185 000	0%	continue with the priliminary designs for the project. The annual contractor have been appointed, site establishment have been done and th
Ilitha North 177 Units - Water	USDG	2 240 800	131 473	2 109 327		will run smooth from now on.
Mdantsane Zone 18 CC Phase 2 - Water	USDG	12 722 226	8 385 156	4 337 070	66%	Contractor is on site currently installing water recticulation and sewer line.
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa)	USDG	25 229 782	24 707 965	521 817	98%	The contractor is off site, works have been suspended until the department receives app
Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village; Sisulu Village; Francis Mei; Mahlangu Village, Mathemba Vuso, Gwentshe)	USDG	1 353 213	2 514 514	-1 161 301	186%	The contractor is on site proceeding with the works. The department is finalising the repo
Cluster 3 (Fynbos Informal 1, Fynbos Informal 2, Ndancama) P1 & P3	USDG	56 990 145	47 262 451	9 727 694	83%	The contractor is on site proceeding with the works, more budget is needed to proceed t
,	USDG	3 652 174		436 512		The project has been completed, the balance of the funds will be paid to the proffesional
Potsdam Village	USDG	250 000	o	250 000	0%	Still awaiting conclusion of subsidy agreement from the PDoHS
ž		1	-		i	
BCMM Housing Programme (Internal Services)	"USDG"	137 243 340	119 747 671	17 495 670	87%	

ANNEXURE "I	Ε"

370 has been committed.

aiting delivery.

y the Intergrated Enviromental Management Plan(IEMP) unit.

year.

 ers to be generated at SCM - Submission of Requistions was submitted in May

SITA before end of May 2017.

via SITA before end of May 2017.

contract, order to be generated at the end of May 2017.

via SITA before end of May 2017 for R19 million.

ed from Amathole land to BCMM,still waiting for the land department to advise ed to BAC by end June 2017, upon approval by BAC, the consultant will

the requisition have been signed for the material of the project. The project

approvals of general plans for Masibulele and Dacawa

report to council for the reduction of the scope from 902 to 266 units.

ed till the end on this financial year.

onal team.

Project Name	Funding Source	Mid-year Adjustment Budget after virements	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
DIRECTORATE OF FINANCE						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	433 759	66 241	87%	Funding is being spent accordingly. Invoices for the outstanding orders have been receive fully utilised.
Office Furniture and Computers (Interns)	FMG	50 000	21 994	28 006	44%	Laptops for the new interns that started on 01 November 2016 have been procured. The reflect in June 2017 reporting.
Office Furniture and Computers - Directorate c/o	Own Funds c/o	123 447	103 423	20 024	84%	Funding is being spent accordingly. Invoices for the outstanding orders have been receive be fully utilised.
Office Furniture and Equipment - SCM c/o	Own Funds c/o	24 088	24 050	38	100%	The funds are fully utilised as a laptop was purchased.
Audit Improvement Plan - Capital Assets	Own Funds	100 000				The balance of the budget has been committed through an order raised in June 2017 an
TOTAL : FINANCE		797 535	633 612	163 923	79%	
DIRECTORATE OF CORPORATE SERVICES						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	306 616	193 384	61%	An amount of R174 590 is currently committed and anticipated that the invoice will be pr
Office Furniture and Equipment (Directorate)	ISDG	100 000	30 832	69 168	31%	The procurement of 6 laptops for the new interns has been initiated with the assistance 2017.
Employee Performance Management System	Own Funds	2 000 000	4 545	1 995 455	0%	Electronic Performance Management System formal tender is expected to be awarded b
Office Furniture and Equipment (Directorate) c/o	Own Funds c/o	217 131	99 890	117 241	46%	The procurement of office furniture on the remaining funding has been initiated and it is a
Electronic Attandance Control System	Own Funds c/o	1 406 899	294 202	1 112 696	21%	The second phase of the project is currently being tackled. A new service provider has be biometric readers at the identified worksites. A project plan was drafted by both the servi- attended to with regards to installation and the funds that will be used from the available already been submitted. There is however a challenge that is being experienced by the s proceeding with the installations which is becoming a hindrance. A request has been put them to continue with their functions without any interference.
Extension to Employee Wellness Centre	Own Funds c/o	309 790	113 860	195 930	37%	The remaining funding will be used to procure furniture and computer equipment for the
TOTAL : CORPORATE SERVICES		4 533 820	849 945	3 683 875	19%	
DIRECTORATE OF INFRASTRUCTURE SERVICES						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	276 458	223 542	55%	Procurement processes is underway.
Bulk Sanitation Provision - Programme	USDG					
Eastern Beach Gravity Sewer Upgrade - Blind River to City Pumpstation	Own Funds	1 000 000	934 683	65 317	93%	Unsuccessful bidder challenging the award. Project going to litigation.
Gqozo Village	USDG	5 000 000	5 332 912	-332 912	107%	Extension of Scope of works to be presented to Bid Adjudication Committee.
Reeston Bulk Sewer	USDG	44 000 000	27 304 991	16 695 009	62%	Contract progressing well.
Ablution Facilities	USDG	3 000 000	3 205 178	-205 178	107%	This is an ongoing project. The full budget amount will be spent by the end of this financial
Mdantsane Bufferstrip	USDG	1 000 000	1 048 590	-48 590	105%	Professional Service Provider (PSP) undertaking design and tender documentation.
Hood Point Marine Outfall Sewer and Ancillary Works	USDG	2 634 190	2 762 961	-128 771	105%	PSP undertaking Environmental Impact Assessment (EIA), licencing, design and tender
Berlin Sewer-Phase 2	USDG	6 000 000	5 761 678	238 322	96%	Contractor on site and project is at practical completion stage.
Bisho, KWT and Zwelitsha Bulk Regional Sewerage Scheme - Phase 2 Zwelitsha WWTW	USDG	135 000 000	117 919 196	17 080 804	87%	Contractor on site and progressing well.
Bulk Sanitation Provision - Replacing Existing Infrastructure	Own Funds	23 000 000	10 362 433	12 637 567	45%	Annual Contractor to be used for the implementation of the project.
Mdantsane Waste Water Treatment Works - Renewal of Existing Assets	Own Funds	5 276 007	2 690 614	2 585 393	51%	Tender was advertised and closed on 12 August 2016. No responsive tenderers.
East London Sewer Diversion : Central WWTW To	Own Funde	1 500 000	1 001 272	100 607	670/	An additional invoice for design fees has been submitted for normant. Additional evenes
East London Sewer Diversion : Central WWTW To Reeston WWTW : Phase 2 : Tunnel and Civil Works Upgrading of Laboratory Infrastructure c/o	Own Funds Own Funds c/o	1 500 000	1 001 373			An additional invoice for design fees has been submitted for payment. Additional expend Six (6) informal tenders within the procurement process. Formal tender specifications fo (PIU) for project management.

ceived and once processed they will reflect in June reporting and the funds will

The invoices have been submitted for the laptops and the expenditure should

ceived and once processed they will reflect in June reporting and the funds will

and it should appear in June reporting.

e processed by end of April 2017 and expenditure to appear in May 2017. Ince of ICT and it is anticipated that it would be finalised before the end of June

ed by end of May 2017.

is anticipated that the process will be finalised by June 2017.

as been appointed to attend to the installation and maintenance of the ervice provider and ICT Department based on the worksites that are being ble budget to set up the biometric readers at such worksites with the orders he Service Provider where staff are being resistant and preventing them from put forth for a letter of authoristaion to be given to the service provider for

he new building.

ancial year.

nder documentation.

enditure will reflect in the month of May 2017.

s for lab upgrade completed and submitted to Project Implementation Unit

Ine Total Electricity Revenue) Own Funds 60 000 000 43 028 285 16 971 715 72% projects have been completed. Bulk Electricity Infrastructure Upgrade - Replacing Existing Infrastructure Own Funds 40 000 000 32 139 028 7 860 972 80% Three (23) projects have been completed. NEP Electrification Programme DoE(Intergrated National Electrification Electrification programme Electrification programme Contract 70: appointed National INEP Electrification Programme Counterfunding USDG 5 000 000 6 00000 0 6 0000 0 6 00000 0 6 00000 Reaston Phase 3 (chicken Farm) to be completed using Annual Contract 70: appointer at BAC. Funding could be lost in contractors not appointed Reaston phase 2 (chicken Farm) to be completed using Annual Contract 70: appointer issued to contractor. INEP Electrification of Informal Dwelling Areas within BCMM USDG 10 000 000 8 477 076 1 522 924 85% Andrew Malangeni and Nazo Park 2 expected completion beginning of June 2017 Street Lighting and Highmasts within BCMM Areas of Supply USDG 3 000 000 2 256 915 743 085 75% General street lighting projects COMPLETED. Highmast installation projects added and Dec(Intergrated National Electrification Dec(Intergrated National Electrification 9 5 590 695	Project Name	Funding Source	Mid-year Adjustment Budget after virements	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
But Water Porvision Repressing of Existing Ministricture Own Funds 132 01 122 20 287 48 33 055 078 74c Contractors are on site, Programme as progressing wet. Mark Reads USGG 50 000 07 491 670 20 000.338 600 Contractors are on site, Programme as progressing wet. Mark Reads USGG 50 000 07 491 670 20 000.338 600 Contractors are on site, Programme as progressing wet. Mark Reads USGG 50 000 07 491 670 20 000.338 600 Contractors are on site, Programme as progressing wet. Mark Reads USGG 50 000 0 140 000 13 559 15 1015 Protein a unperformation asset, Projects contractors. NVT Reads USGG 10000000 0 10000000 0 Protein information asset. Protein information asset. Protein information asset. Protein information asset. Protein asset.<							
Wate 173 511 52 13 6 67 690 3 5 80 233 895 Red Bret UBO3 46 0 000 47 00 70 20 000 300 000 A	Bulk Water Provision - Programme	USDG	47 500 000	46 660 463	839 537	98%	Contractors are on site, Programme is progressing well.
Field Street USD His Lab cold Add to an effect on sets, construction is in progress. Braid Readt USDD 20 0000 14 57 217 5 48 / 700 725 Project al implementation stage. Projects oxysteted in wards 31, 32 and 30. Queries Besch: Bry Lik Road USDD 15 500 000 6 22 11 10 -1716 10 1056 Project in construction is in progress. VCT Roads USDD 10 500 000 6 22 11 10 -1716 10 1056 Project in construction. VCT Roads USDD 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 000 0 10 000 00 0 10 000 00 0 10 000 00 0 00 000 00 0 0 00 000 00 0 0 000 00 0 0 000 00 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Bulk Water Provision Replacing of Existing Infrastructure	Own Funds	126 041 122	92 987 446	33 053 676	74%	Contractors are on site, Programme is progressing well.
Nutr Funds USD0 2000000 14 571 217 5 48 780 779 Project at implementation stage. Projects completed in wards 31, 32 and 50. Davers Beach By Lin Road USD5 1500 000 1 49 000 103 538 416 1000 Project is currently at adjudicion stage. Higgering of Michathurs Roads USD5 1000 000 0 1000 000 000 Project at implementation stage. Projects completed in wards 31, 32 and 50. NVT Roads USD5 1000 000 0 1000 000 000 Project at implementation stage. Projects completed in wards 31, 32 and 50. Number Schull Michage and Stack Value Rest. Value Park USD5 66 200 00 0 60 000 000 Project at implementation stage. Projects completed in wards 31, 32 and 50. Hungsbed City Development Gittle COD 60 000 0 60 000 000 Project at implementation stage. Project at implementat	Water		173 541 122	139 647 909	33 893 213	80%	
Nutr Funds USD0 2000000 14 571 217 5 48 780 779 Project at implementation stage. Projects completed in wards 31, 32 and 50. Davers Beach By Lin Road USD5 1500 000 1 49 000 103 538 416 1000 Project is currently at adjudicion stage. Higgering of Michathurs Roads USD5 1000 000 0 1000 000 000 Project at implementation stage. Projects completed in wards 31, 32 and 50. NVT Roads USD5 1000 000 0 1000 000 000 Project at implementation stage. Projects completed in wards 31, 32 and 50. Number Schull Michage and Stack Value Rest. Value Park USD5 66 200 00 0 60 000 000 Project at implementation stage. Projects completed in wards 31, 32 and 50. Hungsbed City Development Gittle COD 60 000 0 60 000 000 Project at implementation stage. Project at implementat	Fleet Street	USDG	86 500 000	57 491 670	29 008 330	66%	Contractor is on site, construction is in progress
Querear Beson Bay Link Road USD 1 500 00 1 461 081 1 3 538 916 10% Project in generation store. Urgening Accession South VSDG 7 500 000 6 2 2 140 4 7 15 410 10% Project in generation is committed in a commute. Chromatics VSDG 10.000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 000 00 0 000 000 0 000 000 0 000 000 0 000 000 0 000 000 0 0							
Upparding of Marrisoure Roads USCA 57 500 000 62 216 140 47 16 140 10905 Protes 1 under construction. CVT Tools USCA 0.000 000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 10 0000 0 0 0000 0 0 0000 0 0 0000 0 0 0000 0 0 0000 00000 0 0 0000 0 0 0000 0 0 00000 0 0 00000 0 0 00000 0 0 00000 0 0 00000 0 0 00000 0 0 00000 0 0 000000 0 0 000000 0 0 000000 0 0 000000 0 0 0000000 0 0 00000000000 0 0 000000000000000000000000000000							
Reveal USG 5.000 (mm) 278.458 442.270 (mm) Physics at phonoling stage, scope of work being findicat. Reade Providen - Replacing Existing Initiaturule Own Funds 102.420 911 (e8 997 605 552.237 (mm)) 555.237 (m							
Participation of COME Bridge and Soncelet USS0 5 000 00 378 430 4 52 372 Physical states regulation and states stope of non-being finistend. Rands Providen - Replacing Exercising Exercis Exercising Exercising Exercising Exercising Exercising	KWT Roads	USDG	10 000 000	0	10 000 000	0%	Project implementation to commence.
Integrated City Development Grant CDG GOD GOD GOD GOD GOD GOD GOD GOD GOD G	Rehabilitation of BCMM Bridges and Storwater	USDG	5 000 000	376 428	4 623 572		
Phocurement of Graders for Rund Roads - Yellow Field Own Funds 8 588 550 B 070 130 528 420 945 444 ton one road trucks purchised . Roads 331 099 466 211 084 304 120 015 156 645 Roads Own Funds 70 889 538 271 048 804 4385 2655 35% This amount is committed to purchase 10X2 ton one caps tipper nucks and 1X10 cabe BCAM Float, Plant and Specialised Equipment Own Funds 70 889 538 277 048 804 4385 2655 35% This amount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent mount will be unliked to procure an SUV for the Executive Mayor which is represent to the Executive Mayor which is represent to the SUV projects identified and 2 project like have been prepared. Represent the SUV projects identified and 2 project like have been prepared. Represent the SUV projects ide	Roads Provision - Replacing Existing Infrastructure	Own Funds	122 420 911	66 897 635	55 523 276		
Roads 331 099 469 211 084 304 120 015 165 64% BCMM Flacel, Plant and Specialised Equipment and Specialised Equipment Own Funds 70 899 539 27 048 864 43 852 655 38% This amount is committed to purchase 10X2 ton crew caps tipper trucks and 1X10 cube BCAM Flacel, Plant and Specialised Equipment Own Funds 0 312 022 28 561 287 451 98% The unipant amount will be utilised to procure an SUV for the Executive Mayor which is report to 120 11 11 11 11 11 11 11 11 11 11 11 11 11	Integrated City Development Grant	ICDG	6 080 000	0	6 080 000	0%	Project scope of works being finalised. Ready for procurement of Service Provider.
Deck Deck <th< td=""><td>Procurement of Graders for Rural Roads - Yellow Fleet</td><td>Own Funds</td><td>8 598 558</td><td>8 070 130</td><td>528 428</td><td>94%</td><td>4x4 ton crew cab trucks purchased .</td></th<>	Procurement of Graders for Rural Roads - Yellow Fleet	Own Funds	8 598 558	8 070 130	528 428	94%	4x4 ton crew cab trucks purchased .
Specialized Solid Waste Vehicles Own Funds 70 80 559 27 04 864 43 852 665 38% This amount is committed to purchase 10/2 to nerve caps tipper trucks and 1X10 cube BCMM Fired, Plant and Specialised Equipment Own Funds c/o 312 02 2.4 651 287 / 461 9% The unspect amount will be utilised to procure an SUV for the Executive Mayor which is another to a tench of the trucks and 1X10 cube Buk Electricity Infrastructure Upgrade(Reg-Fenced 4% of the truck and 4% of the truck	Roads		331 099 469	211 084 304	120 015 165	64%	
Fleet 77 211 561 27 071 446 44 140 115 38% Buk Electricity Infrastructure Upgrade(Ring-Fenced 4% of Nor Total Electricity Infrastructure Upgrade(Ring-Fenced 4% of Nor Total Electricity Infrastructure Upgrade-Repland Existing Infrastructure 0 one Funds 60 000 000 43 028 285 16 971 715 72% projects have been completed. Buk Electricity Infrastructure Upgrade - Repland Existing Infrastructure 0 one Funds 40 000 000 32 139 028 7 860 972 8075 Electricity instructure Upgrade 1 we been instructed and 32 project files have been prepared. Equipment ordere National Electrification NEP Electrification Programme 0 one funds 40 000 000 32 139 028 7 860 972 8075 Electricity instructure Upgrade 1 we been instructions and ED399 Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractors not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractors not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractors not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractors not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractors not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractors not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractor not appointed Reeston Phase 2 (2) at BAC. Funding out blo to 161 contractor not appointed Reeston Phase 2 (2) at BAC. Funding out blo tot 10 contractor not appointed Reeston Phase 2 (2) at BAC. Funding out blo tot 10 contractor not appointed Reeston Phase 2 (2) at BAC. Funding out blo tot 10 contractor not appoi		Own Funds	70 899 539	27 046 884	43 852 655	38%	This amount is committed to purchase 10X2 ton crew caps tipper trucks and 1X10 cube t
Fleet 71 211 561 27 071 446 44 140 115 38% Buk Electricity Intrastructure Upgrade(Ring-Fenced 4% of the Total Electricity Intrastructure Upgrade(Ring-Fenced 4% of the Total Electricity Intrastructure Upgrade/Ring-Fenced 4% of the Total Electricity Intrastructure Upgrade - Replacing Existing Infrastructure Own Funds 60 000 000 43 028 285 16 971 715 72% projects have been completed. Buk Electricity Intrastructure Upgrade - Replacing Existing Infrastructure Own Funds 40 000 000 32 139 028 7 860 972 80% Truce (23) projects have been completed. Electricity instantion and D39 project files have been prepared. Equipment offer a BAC. Funding out blue to its for contractors not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractors not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractors not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractors not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractors not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractors not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractor not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractor not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractor not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contractor not appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for contract 70; appointer a BAC. Funding out blue to its for appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for appointed Resiston Phase 2 (2) a BAC. Funding out blue to its for appointed Resiston Phase 2 (BCMM Elect Plant and Specialised Equipment	Own Funds c/o	312 022	24 561	287 461	8%	The unspent amount will be utilised to procure an SUV for the Executive Mayor which is
Ine Total Electricity Revenue) Own Funds 60 000 000 43 028 285 16 971 715 72% projects have been completed. Bulk Electricity Infrastructure Upgrade - Replacing Existing Infrastructure Own Funds 40 000 000 32 139 028 7 860 972 80% Three (23) projects have been completed. NEP Electrification Programme DoE(Intergrated National Electrification Electrification programme Electrification programme Contract 70: appointed National INEP Electrification Programme Counterfunding USDG 5 000 000 6 00000 0 6 0000 0 6 00000 0 6 00000 Reaston Phase 3 (chicken Farm) to be completed using Annual Contract 70: appointer at BAC. Funding could be lost in contractors not appointed Reaston phase 2 (chicken Farm) to be completed using Annual Contract 70: appointer issued to contractor. INEP Electrification of Informal Dwelling Areas within BCMM USDG 10 000 000 8 477 076 1 522 924 85% Andrew Malangeni and Nazo Park 2 expected completion beginning of June 2017 Street Lighting and Highmasts within BCMM Areas of Supply USDG 3 000 000 2 256 915 743 085 75% General street lighting projects COMPLETED. Highmast installation projects added and Dec(Intergrated National Electrification Dec(Intergrated National Electrification 9 5 590 695							
the Total Electricity Revanue) Own Funds 60 000 000 43 028 285 16 971 715 72% projects have been completed. Bulk Electricity Infrastructure Upgrade - Replacing Existing Infrastructure Own Funds 40 000 000 32 139 028 7 860 972 80% Three (23) projects have been completed. NEP Electrification Programme DoE(Intergrated National 25 000 000 148 389 24 851 611 1% 1% Electrification projects ED39 Fyrbos 600 connections and ED399 Reaston Phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken F4 at BAC. Funding could							
Infrastructure Own Funds 40 000 000 32 139 028 7 860 972 80% Three (23) projects have been completed. Net DoE(Intergrated National Electrification Programme) 25 000 000 148 389 24 851 611 11% Electrification projects ED397 Fynbos 600 connections and ED399 Reeston Phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fe at BAC. Funding Chicken Fer Programme) co 0 10 000 000 8 477 076 1 522 924 85% Three (3) of the six (6) electrification projects BAVE expected completion beginning of June 2017 Street Liphting and Highmasts within BCMM Areas of Supply USDG 3 000 000 2 256 915 743 085 75% General street lighting projects COMPLETED. Highmast installatio		Own Funds	60 000 000	43 028 285	16 971 715	72%	Electricity projects identified and 46 project files have been prepared, equipment ordered projects have been completed.
National National Electrification Electrification Electrification Electrification Electrification Programme <			40 000 000	32 139 028	7 860 972	80%	Electricity projects have been identified and 32 project files have been prepared. Equipm Three (23) projects have been completed.
NEP Electrification Programme - Counterfunding USDG 5 000 000 0 5 000 000 Reaston Phase 3 (Chicken Farm) to be completed using Annual Contract 70; appointme 0% Electrification of Informal Dwelling Areas within BCMM USDG 10 000 000 8 477 076 1 522 924 85% Andrew Malangeni and Nazo Park 2 expected completed - SOGA / Mount Rut Supply Street Lighting and Highmasts within BCMM Areas of Supply USDG 3 000 000 2 256 915 743 085 75% General street lighting projects COMPLETED. Highmast installation projects added and National Electrification Electrification Programme c/o Programme) c/o 11 612 579 9 510 005 2 102 574 82% Electrification project ED388 Potsdam Unit P Ext 2 COMPLETED and ED391 Mdantsan Electrification INEP Electrification Programme c/o Programme) c/o 11 612 579 9 510 005 2 102 574 82% Electrification project ED388 Potsdam Unit P Ext 2 COMPLETED and ED391 Mdantsan Electrification TOTAL : INFRASTRUCTURE SERVICES 960 881 583 653 079 524 307 802 059 68% Certain Items have been delivered and paid for whilst some items are on order. Furtherr 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E 0000 200 000 82 230 1117 770 41% Letter	INEP Electrification Programme	National Electrification	25 000 000	148 389	24 851 611	1%	Electrification projects ED397 Fynbos 600 connections and ED399 Reeston Phase 2 (ch at BAC. Funding could be lost if contractors not appointed Reeston phase 2 (Chicken Fa
Electrification of Informal Dwelling Areas within BCMM USDG 1000000 8 477 076 1 522 924 85% Andrew Malangeni and Nazo Park 2 expected completion beginning of June 2017 Street Lighting and Highmasts within BCMM Areas of Supply USDG 3 000 000 2 256 915 743 085 75% General street lighting projects COMPLETED. Highmast installation projects added and National Electrification INEP Electrification Programme c/o Programme) c/o 11 612 579 9 510 005 2 102 574 82% Electrification project ED388 Potsdam Unit P Ext 2 COMPLETED and ED391 Mdantsan INEP Electrification Programme) c/o 11 612 579 9 5 59 698 59 052 881 62% TOTAL : INFRASTRUCTURE SERVICES 960 881 583 653 079 524 307 802 059 68% DIRECTORATE OF SPATIAL PLANNING & DEVELOPMENT 0wn Funds 200 000 82 230 117 770 41% Certain Items have been delivered and paid for whilst some items are on order. Furtherr 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E	Ŭ.			0			Reeston Phase 3 (Chicken Farm) to be completed using Annual Contract 70; appointme
Supply USDG 3 000 000 2 256 915 743 085 75% General street lighting projects COMPLETED. Highmast installation projects added and National Electrification INEP Electrification Programme c/o Programme) c/o 11 612 579 9 510 005 2 102 574 82% Electrification project ED388 Potsdam Unit P Ext 2 COMPLETED and ED391 Mdantsan Electrification Programme) c/o 116 12 579 9 5 559 698 59 052 881 62% TOTAL : INFRASTRUCTURE SERVICES 960 881 583 653 079 524 307 802 059 68% DIRECTORATE OF SPATIAL PLANNING & DEVELOPMENT Image: Certain Items have been delivered and paid for whilst some items are on order. Further 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E017 but was readvertised on 25 May 2017.	Electrification of Informal Dwelling Areas within BCMM	USDG	10 000 000	8 477 076	1 522 924	85%	Three (3) of the six (6) electrification projects have been completed - SOGA / Mount Rut Andrew Malangeni and Nazo Park 2 expected completion beginning of June 2017
Dr. DoE(Intergrated National Electrification DoE(Intergrated National Electrification DoE(Intergrated National Electrification Doe (Intergrated National Electrification) Doe							
INEP Electrification Programme c/o Programme) c/o 11 612 579 9 510 005 2 102 574 82% Electrification project ED388 Potsdam Unit P Ext 2 COMPLETED and ED391 Mdantsan Electricity 154 612 579 95 559 698 59 052 881 62% TOTAL : INFRASTRUCTURE SERVICES 960 881 583 653 079 524 307 802 059 68% DIRECTORATE OF SPATIAL PLANNING & DEVELOPMENT Certain Items have been delivered and paid for whilst some items are on order. Furthern 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E Office Furniture and Equipment (Directorate) Own Funds 200 000 82 230 117 770 41% Letter was issued on 25 May 2017.	Supply	DoE(Intergrated National	3 000 000	2 256 915	743 085	75%	General street lighting projects COMPLETED. Highmast installation projects added and
Image: Construction of the services Image: Construction of the services Image: Construction of the services TOTAL : INFRASTRUCTURE SERVICES 960 881 583 653 079 524 307 802 059 68% Image: Construction of the services Diffect Furniture and Equipment (Directorate) Own Funds 200 000 82 230 117 770 41% Letter was issued on 25 May 2017.	INEP Electrification Programme c/o		11 612 579	9 510 005	2 102 574	82%	Electrification project ED388 Potsdam Unit P Ext 2 COMPLETED and ED391 Mdantsane
DIRECTORATE OF SPATIAL PLANNING & DEVELOPMENT Certain Items have been delivered and paid for whilst some items are on order. Furtherr Office Furniture and Equipment (Directorate) Own Funds 200 000 82 230 117 770 41% Letter was issued on 25 May 2017.	Electricity		154 612 579	95 559 698	59 052 881	62%	
Office Furniture and Equipment (Directorate) Own Funds 200 000 82 230 117 770 41% Certain Items have been delivered and paid for whilst some items are on order. Furthern 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E	TOTAL : INFRASTRUCTURE SERVICES		960 881 583	653 079 524	307 802 059	68%	
Office Furniture and Equipment (Directorate) Own Funds 200 000 82 230 117 770 41% Certain Items have been delivered and paid for whilst some items are on order. Furthern 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E	DIRECTORATE OF SPATIAL PLANNING & DEVELOPME	NT					
			200.000	82 230	117 770	A10/	Certain Items have been delivered and paid for whilst some items are on order. Furtherm 2017 but was readvertised on 07 April 2017 due to non-responsive bidders. Technical E
IChtrice Euroriture and Equipment IChwn Eurodes I 100 0001 91 1221 9 9771 04%/IOrder for office chairs and cabinet have been cont to SCM for concreting of orders. Ord	Office Furniture and Equipment	Own Funds	100 000	91 123			Order for office chairs and cabinet have been sent to SCM for generating of orders. Order

ANNEXURE "E"
e truck. Awaiting delivery
is currently at the evaluation stage.
red has arrived and installation of equipment is on going. Twenty Eight (28)
oment ordered has arrived and installation of equipment is on going. Twenty
chicken farm) 475 connections estimated value @ R15m has been delayed Farm) to be completed using Annual Contract 70; appointment letter to be
ment letter to be issued to contractor - work to commence as a matter of
uth Change Overs / Fynbos Buffalo Flats COMPLETED. Slovo Park,
nd progressing well.
ane Buffer Strip expected completion beginning June 2017

hermore, an informal tender advert for Office Furniture closed on 10 February cal Evaluation of the Informal Tender took place on 10 May 2017 and the Award

Order for computers being awaited from IT Department.

Project Name	Funding Source	Mid-year Adjustment Budget after virements	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
Office Furniture and Equipment	Own Funds	100 000	31 146	68 854	31%	Order for office chairs and cabinet have been sent to SCM for generating of orders. Ord
Office Furniture and Equipment	Own Funds	100 000	58 735	41 265	59%	Order for office chairs and cabinet have been sent to SCM for generating of orders. Ord
Integrated Transport Plan Implementation Programme	USDG	6 000 000	4 872 947	1 127 053	81%	Five Taxi Embayments have been completed in Dimbaza & Nompumelelo and construct complete and only awaiting electrical lighting within the facility. Connection of Ablution to
Traffic Engineering Safety Measures	USDG	7 000 000	3 294 052	3 705 948	47%	Construction of Speedhumps has been completed at Airport township, Mdantsane, Zwel Evaluation Stage. Sidewalks have started at Airport and Mdantsane Zone 2. Installation and Countdown signals will proceed once poles have been completed.
Upgrading of Qumza Highway Phase 7	PTISG	30 289 000	0	30 289 000	0%	Tender for the Upgrading of Qumza Highway closed on the 21 October 2016 and is curr
King Williams Town Public Transport Facilities	Own Funds	24 000 000	14 533 141	9 466 859	61%	Building works are at roof hieght at Taxi City and loading area are at Base level.
Needs Camp Potsdam Bridge	USDG	10 000 000	655 546	9 344 454	7%	Construction is expected to commence once Labour has issued the construction permit.
Kwa Tshatshu Pedestrian Bridge	USDG	5 000 000	940 977	4 059 023	19%	Construction is progressing.
Mdantsane Urban Renewal (Mount Ruth Node)	LGTH c/o	9 036 112		9 036 112	0%	
Upgrading of Lifts for BCMM Buildings	Own Funds	1 500 000	0	1 500 000	0%	The contract is now in its implementation stage - Lift 1 being replaced. (Shipment of the
SCM Inventory Warehousing and Fencing	Own Funds	900 000	4 415	895 585	0%	BAC resolved to make an award on 27 February 2017 and the Letter of Award was acce provide contractual documents (H&S Plan) required for the signing of the contract agree
New Parking Areas (pathways, parking and fencing)	Own Funds	5 000 000	1 336 717	3 663 283	27%	The expenditure of this budget is wholly reliant on Annual Contract. Presently Contract 2 pathways which options available.
New Disabled facilities	Own Funds	1 000 000	21 000			Project is at procurement stage.
New Fencing and security access for Garcia Flats	Own Funds	400 000	0	400 000	0%	Specifications are being drawn up and awaiting quotations from annual tender contracto
New Fencing and security access for Gonubie Municipal Old Age Home, Sunny mead	Own Funds	500 000				Received an order for Sunny Mead Old project on the 3rd December 2016 and awaiting
Re-roofing of Garcia Flats block A and B	Own Funds	4 000 000	1 750 227	2 249 773	44%	Project for Block A commenced with roofing and block B has been completed.
New Offices, Extensions to Ablutions and Workshops at Chislehurst BMS Depot	Own Funds	3 000 000	39 065	2 960 935	1%	Architect division is busy with specifications (the request for informal tender structural d
Major refurbishment of Municipal Buildings in various areas	Own Funds	12 500 000	9 873 213	2 626 787	. 79%	Of the R12 500 000 the R6 066 152.32 has been spent and orders of R2 743 822.17 (a for requisitioning and ordering for more commitments to be raised.
Munifin Refurbishment and Other Buildings	Own Funds	7 500 000	1 303 457	6 196 543	17%	Re-issues have been requisitioned and orders have been issued by SCM. Site hand-over
New Air-conditioner (Replacement - Shoprite Caxton	Ours Funds	4 000 000	170.050	2 000 744		Out of the R4m budget, there is R176 000 that has been committed to consultancy servic current HVAC system that is in place. The specification has been submitted, the docum
Street)	Own Funds	4 000 000				procedures, in order to award a contractor that will execute the work based on the speci
City Hall Refurbishment	Own Funds	4 000 000	0 0	4 000 000	0%	Specification has been compiled for flooring.
King Williams Town Payments Hall	Own Funds	4 675	4 675	0	100%	BAC resolved to make an award on 20 April 2017 - (BAC 31/17). Letter of appointment a service provider. (R200,000 Transferred to Roads Provision and R2,2Mill Transferred to
Sleeper Site	USDG	5 000 000	254 919	4 745 081	5%	The Egineers are currently busy with Prelimanary Designs of the Road works on the R72
Land Acquisition	Own Funds	11 255 051	3 898 088	7 356 963	35%	Funds will be used to acquire Land for Gonubie Main Road and Bridges.
BCMET	BCMET	487 499	C	487 499	0%	Currently working on designs for various intersections.
TOTAL : SPATIAL PLANNING & DEVELOPMENT		152 872 337	43 405 929	109 466 408	28%	۶
DIRECTORATE OF ECONOMIC DEVELOPMENT & AGE	NCIES					
Enabling Infrastructure Programme - LED - Market	USDG	10 000 000	7 868 063	2 131 937	70%	The erection of surrounding external electric fence and inside the market hall is complet which includes upgrading the front of the market, the contractor has submitted the a sec is June 2017. The informal tender to procure dynapacks for the coldrooms has been evaluated order for the construction of a pallet zone has been issued and the contractor is on site. The purchase requisition has been issued.
¥¥						
CCTV Camera Installation	Own Funds c/o	1 105 410	169 393	936 017	15%	Informal tender specifications for the CCTV cameras have been prepared, tender to be

ANNEXURE "E"

Order for computers being awaited from IT Department.

Order for computers being awaited from IT Department.

ruction of three is in progress. Ginsberg Taxi rank surfacing and kerbing is n toilets at Ebuhlanti Taxi Rank is complete.

welitsha and Dunnon Road. Annual Contract 149 (Speedhump Contract) is at ion of Overhang Traffic Signals in Oxford are awaiting delivery of the poles

urrently with the BAC.

nit..

the lifts delivered to SA from Europe on 19 May 2017.)

ccepted on 8 March 2017. Department currently awaiting for contractor to reement (SLA) . (R3,1Mill Transferred to Roads Provision)

ct 26 is at evaluation stage. Will be investigating fencing and concrete

ctors.

ing for a contractor to start on site.

al designs has been submitted to SCM).

7 (22%) have been issued by SCM to project to date. Rates are being checked

overs done, projects in hand.

ervices to produce a conditional assessment and specification to replace the cuments are being prepared to undergo process for Formal tendering ecification submitted by the consultants.

nt received from SCM on 10 May 2017. Awaiting construction guarantee from to Fleet Services)

R72 Alignment to Currie Street.

bleted. The department is also busy with the construction of the reception area second invoice which is still due to be paid and the projected completion date evalulated and the request for installation has been issued. The purchase ite. The remaining budget will be used to procure fencing for the bin area and

be advertised.

Project Name	Funding Source	Mid-year Adjustment Budget after virements		Variance (incl. VAT)	% Expenditure (incl. VAT)	
Market Scrubber c/o	Own Funds c/o	1 627 537	1 018 509	609 028	63%	The Fresh Produce Market purchased and brought into use the floor scrubber for the m upgrades.
Market Office Refurbishment c/o	Own Funds c/o	465 248	431 386	33 862	93%	The planned office upgrades are completed. The remaining budget will be used to comp
Market Cold Rooms c/o	Own Funds c/o	2 000 000	0	2 000 000	0%	The tender for a contractor closed on the 10th of February 2017. The bids have been excommittee on 27 February 2017. The department is now waiting for the bid committees
Upgrading & Relocation of Cashier Cubicles	Own Funds c/o	2 604 876	244 320	2 360 556	9%	The project is in progress and the contractor has submitted the first invoice.
Enabling Infrastructure Programme - LED - KWT Incubation & Rural Fencing (Trade and Industry)	Own Funds	7 630 000	4 594 896	3 035 104	60%	Formal and Informal tenders namely: 1.Construction of two cattle dipping tanks for Zikho payment has been submitted project is 80% complete. Dipping tank 2 Service Provider complete. Specifications for Supply and Delivery of Hawker stalls for Berlin and Fort Jac delivery of furniture is in a process of awarding a service provider for the KWT Incubation incubator SMME on equipment is underway.
Enabling Infrastructure Programme - LED (Replacing of Existing Assets)	Own Funds	10 000 000	3 700 042	6 299 958	37%	Refurbishment of the Masikhanyiselane Bakery Cooperative is in progress an amount 70% completion stage payment to the tune of R580 000 has been through as 1st phase Business Hub is in process. Refurbishment of KWT Hawker Stalls Rondavales awaiting
Art, Culture and Heritage Sites Upgrading	Own Funds	4 000 000	480 747	3 519 253	12%	An order for the renovations of the Mdantsane Art Centre has been issued. An order fo Contractors for both projects have moved on site to commence with the work. The payr
Tourism Infrastructure Programme - Counterfunding	Own Funds	10 000 000	648 849	9 351 151	6%	An order for the contractor to do fencing at the Kiwane Campsite has been issued. 50% work done. Awaiting for an order for the renovations of challets at Kiwane Campsite Re complete the project.
Office Furniture and Equipment (Directorate)	Own Funds	500 000	220 379	279 621	44%	The Department is currently awaiting award for office accommodation in oder to procee
Incubation Hubs	Own Funds c/o	1 136 331	938 311	198 020	83%	Specifications for the procurement of furniture or the King William's Town Incubation Hu
Rural Agriculture Infrastructure	Own Funds c/o	1 294 623	388 750	905 873	30%	Budget will be used for refurbishment of Pack house, service provider in on site and the
TOTAL : ECONOMIC DEVELOPMENT & AGENCIES		52 364 025	20 703 644	31 660 381	40%	
DIRECTORATE OF HEALTH / PUBLIC SAFETY & EME	RGENCY SERVICE	<u>s</u>				
Offices: Emergency Services	Own Funds	600 000	198 612	401 388	33%	Project progressing well. 1st phase (RFQ/ARCH/2016-17/173) and 2nd phase (RFQ/AR carpeting, tiling and carpentry. Balance of funding to be rolled over to address outstand
Disaster Management: Event Safety Equipment	Own Funds	90 000	15 676	74 324	17%	Department submitted requisition for 8 x Digital handheld radios to Supply Chain Manager Drone submitted to Supply Chain Management on 8 May 2017.
Fire Engine	Own Funds	6 000 000	0	6 000 000	0%	Contracts for 1 x Major Pump and 1 x Water Tanker to be cancelled and re-advertised. was raised and ready for final inspection on 13 June 2017.
Replacement of Bush Fire Engine c/o	Own Funds c/o	532 200	0	532 200	0%	Contract 3113 for Bush Fire Engines was withdrawn from Bid Evaluation Committee due Tender document with Specification, Budget Confirmation, Procurement Plan submitted Specification Committee on 09 June 2017.
Fire Equipment c/o	Own Funds c/o	969 480	0	969 480	0%	Contract 3108 for Portable Pump awarded on 24 May 2017, waiting award letter. Contra be tabled at the next Bid Adjudication Committee meeting. Bid validity extension reque
Fire Equipment	Own Funds	1 000 000		1 000 000	09/	Informal Tenders for supply and delivery of two Thermal Imaging Cameras and 15 Akro acceptance letter and Supply Chine Management to raise an order. Informal Tender for Chine Management to award the tender, Air Hammer Rescue Kit was cancelled no bidd number 0002039985 and Confined Space Rescue System was awarded, order number
Fire Equipment						C&M Consulting Engineers were appointed for the contract on 3 April 2017. The funds a fast track the delivery of the instruments from overseas and the calibration gasses from
Air Monitoring Staion	Own Funds	700 000	· 0	700 000		2017. This cannot be guaranteed however and therefore the funds should be rolled ove
Air Monitoring Staion Air Monitoring Staion c/o	Own Funds c/o	356 808	356 808	0	100%	Funds were redirected to ICT - Disaster Recovery in the mid-year adjustment.
, i i i i i i i i i i i i i i i i i i i		356 808 5 956 401		0 5 583 927		Contract 3112 is at Bid Evaluation Committee stage, Memo to request the Acting City N 2017 to 23rd June 2017 has been approved

ANNEXURE "E"

market hall. The remaining budget will be utilised to complete other market

mplete other market upgrades.

evaluated and draft tender assessment report was sent to the evaluation es to make an award.

khova villages is in progress an amount of R250 000.00 as 1st Phase der for Skobeni Village appointed. Supply & delivery of Piggery material Jackson has been finalised and submitted to SCM. Tender for supply and ation Hub. Specifications for an informal tender to support the Automotive

unt of R1,525,543.44 has been costed for the project and project at nase part payment . Partitioning of the DV Business Centre for the DV ng costing and to be implemented by the BCMM annual contractors.

r for the restoration work at the Ann Bryant Art Gallery has been issued. ayment will be done as work progresses.

0% of the work has been done and the invoice is being processed for the 50% Resort to be issued. The contractor is estimating to take four weeks to

ceed with procurement of furniture. Specifications has been prepared.

Hub have closed appointment of service provider is in process.

he budget will be finished.

ARCH/2016-17/307) completed. Annual Contractors to be utilised for painting, anding work. Estimated completion date 31 July 2017.

nagement on 14 March 2017. Awaiting supply & delivery. RFQ for Quadcopter

ed. Contract 3130 for 1 x Major Pump was awarded, order number 0002040666

due to all bids received being non-responsive. Tender to be readvertised. ted to Bid Specification Committee on 6th April 2017. To be tabled on Bid

ntract 3109 for the supply and delivery of two sets of hydraulic rescue tools will uests to the 18 September 2017 submitted.

kron Branches were awarded, waiting for the service providers to sign the r for supply and delivery of Four Class A Chemical Suits: waiting for Supply idders received, Complete Foam Making Equipment was awarded, order ther 0002039963, waiting for delivery.

Is are committed on Solar. C&M Consulting Engineers state they are trying to om the National Metorology Institute of South Africa before the end of June wer to the next financial year.

/ Manager to extend the validity period for contract 3112 from the 23rd May

the24 May 2017 recommended the contract to African Renaissance Supplies nent.

Project Name	Funding Source	Mid-year Adjustment Budget after virements	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	3 303 403	1 013 255	2 290 148		Contract 3112 is at Bid Evaluation Committee stage, Memo to request the Acting City N 2017 to 23rd June 2017 has been approved
Office Furniture and Equipment (Directorate)	Own Funds	500 000	279 970	220 030	56%	The procurement of the office furniture & equipment is in progress.
Offices: Emergency Services - Fire Arms	Own Funds	200 000	0	200 000		RFQ 2016-17-344 closed on the 26th of May 2017, evaluation took place on the 8 June Chine Management on 8th June 2017 for the appointment of the recommended service
Traffic and Law Enforcement Equipment c/o	Own Funds c/o	1 072 481	221 945	850 536		Tender CE 3142 for Bullet proof vests (Body Armour)- Bid Adudication Committee on th in the amount of R 683 368.44. letter of award pending from CM.
Traffic Services EL Generator / Solar System	Own Funds c/o	496 948	0	496 948	0%	Recommendations to revive tender Contract C 3100 was not sucesssful report submitte
Vehicle Test Station Equipment c/o	Own Funds c/o	1 000 000	973	999 027		In a report dated 10 April 2017 the Bid Evaluation Committee chairperson recommneder thresholds as both bidders tendered at 80/20 and not as per the advert which was sent Manager dated 20 April 2017 was submitted to Supply Chine Management in support of threshold. the cancellation advert was advertised on the 17 MAy 2017. advert still pendi
Construction of New KWT Traffic Centre	USDG	2 000 000	1 030 706	969 294	52%	Contract BCMM/DDP/ARCH/1409/2015 - Construction is in progress & contractor is at f
Vehicle Pound TOTAL : HEALTH / PUBLIC SAFETY AND EMERGENCY	Own Funds	287 448	225 997	61 451		The Construction of the office for the Gonubie pound is completed. RSQ - Arch -2016 -1 on the 2 June Archives department is in the Bid Evaluation process.
SERVICES		25 565 169	3 716 416	21 848 753	15%	
DIRECTORATE OF MUNICIPAL SERVICES						
Office Furniture and Equipment (Libraries)	Own Funds	250 000	104 228	145 772	42%	Official order for the installation of library book alarm system has been awarded. Expen
Office Furniture and Equipment (Halls)	Own Funds	300 000		23 954		Expenditure is currently on 96%. Further requisition submitted to SCM for balance of fu
Upgrade and Refurbish Existing Community Halls and						A new tender for this project will be advertised once relevant processes have been com Hall did not take place in the current financial year and therefore 9 community halls were
Facilities and Nompumelelo Hall(R3,2Mill)	Own Funds	10 000 000		217 687		was incurred.
Libraries & Halls		10 550 000	10 162 588	387 412	96%	
Fencing of Community Parks	Own Funds	500 000	402 723	97 277	81%	James Pearce Park fencing is complete.
Development and Upgrading of Cemeteries(Inland, Midland and Coastal) - Replaving Existing Assets	Own Funds	10 000 000	8 674 229	1 325 771		The fencing of four cemeteries which includes Lujiza, Buffalo Flats, Haven Hills and Joh Dimbaza, Newlands and Breidbach. The Ndevana and Old Dimbaza Cemetery is stil wo
Grass Cutting Equipment	Own Funds	500 000	88 993	411 008	18%	Three informal tenders for the supply of 30 trimmers were awarded and awaiting deliver
Grass Cutting Equipment c/o	Own Funds c/o	625 360	247 837	377 523	40%	Two (02) informal tenders for supply and delivery of chainsaws and tractor bush cutters
Environmental Services		11 625 360	9 413 781	2 211 579	81%	
Plant and Equipment for the Beaches	Own Funds	350 000	225 257	124 743	64%	Vote has been utilised fully. Bought desk and filing cabinet.
Refurbishment of Swimming Pools	Own Funds	2 500 000		943 624		The remaining balance will be utilised to remove and install new chlorinator and chlorinator
						Upgrading of Zoo Facilities 1) Formal tender: Awarded on the 10/10/2016. Last draft of plans for the enclosures and be used for the boundry wall. work to begin on drawing up of specification. 2)Workshop: Project Complete. 3) New Jungle Gym: Project Completed. 4) Wild Boar Enclosure fencing Specifications: Work commenced on the project on 19 A 5) Air Condition: Project Completed. 6) Kitchen Floor: Work completed on the removal of the old floor tiles and the applicatio
Upgrading of Zoo Facilities	Own Funds	750 000	278 184	471 816	37%	7) Security Gates at Kitchen: Order received on 29 March 2017. Waiting for Contractor
Upgrading of Zoo Facilities c/o	Own Funds c/o	166 772	146 291	20 481		 New Jungle Gym: Completed 02/12/2016. Quotation received from Annual Contract and submitted to SCM 16 March 2017. Ord
Sports Equipment and Structures	Own Funds	500 000	498 685	1 315	100%	Project Completed.
	Own Funds c/o		1		1	

ANNEXURE "E"

y Manager to extend the validity period for contract 3112 from the 23rd May

ne 2017 at Supply Chine Management & requisition was submitted to Supply ice provider.

the24 May 2017 recommended the contract to African Renaissance Supplies

itted 02/02/2017 for the withdrawl to proceed.

aded that the tender be withdrawn and readvertised under 80/20 price ent on the 24 Feb 2017 which was for 90/10. A report of the Acting City t of the waiver and readvertising of contract 3149 under 80/20 pricing nding to readvertise under 80/20.

at foundation stage.

6 -17 -354 construction Gunubie pound was advertised in May and was close

enditure will be on 98,4%.

f funds.

omplied with. The completion of phase 2 of the construction of Nompumelelo vere upgraded and refurbished. Expenditure in the amount of R9 782 313.00

John Dube has been completed. Palisade fencing at Eluxolweni Cemeteries, work in progress.

very of the equiment.

ers were awarderd and awaiting delivery of the equipment.

rinator pumps at Ruth Belonsky Swimming Pool.

and buildings have been submitted for discussion. Double security fencing will

19 April 2017. Estimated length of project 2 months.

tion of polyurethane floor sealant in the kitchen on 16 February 2017. or to start work.

Order received on 29 March 2017. Waiting for Contractor to start work.

Project Name	Funding Source	Mid-year Adjustment Budget after virements	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
Upgrading of Dimbaza & Zwelitsha Stadium c/o	DSRAC c/o	4 411 277	4 018 181	393 096	91%	Upgrading of Dimbaza & Zwelitsha Stadium c/o: Boundary wall: Project Completed. Balance will be utilsed for netball court, and the pricas Awaiting order from SCM.
Upgrading and Development of BCMM Sportfleds and Swimming Pools - Replacing Existing Assets	Own Funds	11 519 963				Refurbish 4 water polo pumps and motores, replace gland packing and seals bearings, pu spent.
						Donken walls to be replaced - job completed. Refurbishment to Ticket office and staff ch pipes on ablution facilities (sinks and urinals).
Upgrading of Waterworld Upgrading of Coastal Nature Reserves	Own Funds Own Funds	1 552 322				Upgrading of Coastal Nature Reserves 1) NPNR Refurbishment of palisade fencing: Quotes received requisition will be submitted 2) NPNR Sidewalk Phase 2: Awaiting meeting with DEDEAT. 3) NENR and NPNR CCTV Cameras: Informal tender has been assessed on 28/02/17 and 4) NPNR Entrance Feature: Specification will be finalized 30 June 2017. Awaiting for Plan 5) NPNR Storage facility: Specification will be finalised 30 June 2017. 6) NPNR Boma Access: Awaiting meeting with DEDEAT.
Plant and Equipment for Nature Reserves	Own Funds	250 000	65 531	184 469	26%	Horticultural equipment and aquatic equipment will be procured via quotations.
Plant and Equipment for Nature Reserves c/o	Own Funds c/o	332 113	4 604	327 509	1%	Informal tender submitted on the 19/02/17. Requisition for 6 chairs was submitted to SCM
Upgrading of Beaches Facilities	Own Funds	1 500 000	1 452 051	47 949	97%	Gonubie Beach: Refurbishment of the Gonubie Lifesavers building and outbuildings - com
Upgrading of Resorts	Own Funds	2 000 000	279 379	1 720 621	14%	 Demolishing and building of dining hall and guard house at Gonubie Resort: Tender die financial year. Contractors are on site for the refurbishment of roof at bloc Contraction Of Braaing Stands: Contractors are on site for constricting of braaing stands Replacement of Doors: Informal tender submitted to SCM 6/06/2017 and it will be adve
Upgrading of Resorts C/O	Own Funds c/o	1 252 741	728 299			Upgrading of Resort c/o: b 1) Paving completed on the 24/02/2017.
Tools and Equipment (Zoo)	Own Funds	20 000	19 768	232	99%	Animal capture equipment: Capture equipment received on 24/01/2017 journal transfer to vote to reflect on the Zoo vote.
Tools and Equipment (Zoo) C/O	Own Funds c/o	17 666	12 216	5 450	69%	Tools and Equipment (Zoo) C/O 1) Requisition for rouster, router drill set and planner: Items received. 2. Zoo animal capture equipment: Requisition for Steel cabinet was submitted at SCM, wa
Relocation of Aquarium	Own Funds	152 322	0	152 322	0%	Funds will not be spent in this financial year as specifications are not yet finalized for appo
Amenities		29 201 630			73%	
Office Furniture and Equipment (Directorate)	Own Funds	500 000				Awaiting delivery of furniture from supplier
Office Furniture and Equipment (Directorate)	Own Funds c/o	28 891		9 395		awaiting delivery of furniture from supplier
Waste Management Facilities Programme	Own Funds	881 000		881 000		Department has requested funds to be moved as the department will not be able to utilise
Rehabilitation od Stoney Drift Landfill Site	DEDEAT c/o	199 168		199 168		Department has requested funds to be moved as the department will not be able to utilise
Construction and Rehabilitation of Waste Cells Construction and Rehabilitation of Waste Cells - Roundhill	Own Funds	4 145 000	482 609	3 662 391	12%	Tender at evaluation stage
Berlin	USDG	3 655 000	670 393	2 984 607	18%	Tender at evaluation stage
Solid waste project - Weigh Bridge KWT	Own Funds c/o	504 555		504 555		The funds will be utilised for the retention fee of the project.
		9 913 614	1 618 134	8 295 480	16%	ه <u>ا</u> ۱
Solid Waste Management		+	42 575 052	18 715 552	69%	
Solid Waste Management TOTAL : MUNICIPAL SERVICES		61 290 604	12 010 002			
		61 290 604 1 481 447 975		544 286 813	63%	
TOTAL : MUNICIPAL SERVICES	Own Funds		937 161 162			This funding is set aside to replace assets when insurance claims are approved. The assets claims totalling R665,156.96 which have been approved and are in the process of being references.

ricast wall at Zwelitsha stadium and purchase of soccer poles for Zwelitsha.

s, pump to be sand blasted and eproxy painted - Job completed. Vote fully

aff changerooms - completed. Rest of the funding will be spent on replacing

nitted to SCM.

17 and no qualified bidder. r Planning Department.

SCM 02 March 2017, Order received

- completed. Vote fully spent. ler died at BAC on the day of award. Therefore Tender will continue next at block 1 and 4 ablution. stands at 11 Chalets.

advertised 9/06/2017.

sfer done to reflect the misallocation of expenditure on the Nature Reserves

M, waiting for quotes.

appointment of the PSP.

tilise the funds in the current financial year. tilise the funds in the current financial year.

asset replacements are unforeseen/unpredictable costs. Currently there are ing replaced through SCM by the respective Departments.