Project Name	Funding Source	2015-2016 Rollver Adjustment Budget	YTD Expenditure	Available		
XECUTIVE SUPPORT SERVICES			(incl. vat)	Budget (incl. vat)	% Expenditure (incl. vat)	
Jmsobomvu Youth Fund	Own Funds c/o	131 466	0	131 466	0%	Project ongoing and exp
Customer Satisfaction Survey	Own Funds	410 000	0	410 000		Procurement process un
BCMM Research Strategy and Agenda	Own Funds	400 000	0	400 000		Procurement process un
<u> </u>			0			Final expenditure to be in
Documentation of Case Studies	Own Funds c/o	297 640	150 000			Provider in the 2nd quart
Adantsane Community Studies	Own Funds c/o	3 000 000	0	3 000 000		Business Plan has been
OTAL : EXECUTIVE SUPPORT SERVICES		4 239 106	150 000	4 089 106	4%	<u> </u>
IUNICIPAL MANAGER'S OFFICE						
Project Management Funding (USDG Projects)	USDG	31 147 900	6 808 496	24 339 404	220/	Project is ongoing and ex
Rehabilitation and maintenance of Asphalt and gravel roads and	0300	51 147 900	0 000 490	24 339 404	22.70	
tormwater	EPWP	287 250	0	287 250	0%	Ongoing multi-year proje
Dperation and maintenance of public facilities BCMM	EPWP	574 500	252 096	322 404	44%	Ongoing multi-year proje
laintenance of Eco Parks and Cemeteries	EPWP	287 250	225 250			Ongoing multi-year proje
ntegrated City Development Grant	ICDG	5 605 000	0	5 605 000		Procurement process un
Combined Assurance Model	Own Funds	3 000 000	2 712	2 997 288	0%	The project has not start The process of developn
Development and Review of By-Laws	Own Funds	99 996	0	99 996	0%	quarter.
Project Advisor	Own Funds	284 175	3 302	280 873	1%	Project is on track, exper
Assistant Project Advisor	Own Funds	115 829	0	115 829	0%	Project is on track, exper The project has commen
udit Ad hoc Reviews	Own Funds	5 000 000	0	5 000 000	0%	processed and will reflect
OTAL : MUNICIPAL MANAGER'S OFFICE		46 401 900	7 291 856	39 110 044	16%	
DIRECTORATE OF FINANCIAL SERVICES						
Directorates Financial Management Capacity Project	Own Funds	1 800 000	0	1 800 000	0%	The finalisation of recruit
Audit Improvement Plan	Own Funds	2 200 000	0	2 200 000		Funding is associated wi with the preparation of re
Standard Chart Of Accounts(SCOA)	Own Funds	17 750 000	0	17 750 000		SCOA Project team was in quarter 2.
inancial Technical Support	Own Funds	1 500 000	0	1 500 000		The service provider has with the contract require
mmovable Assets Project	Own Funds	15 000 000	4 167 934	10 832 066		The service provider has with the contract require
			+ 107 004			SCOA Project team was
Standard Chart Of Accounts(SCOA) c/o	Own Funds c/o	576 047		576 047		in quarter 2. The service provider has
Asset Componetisation	Own Funds c/o	1 360 081		1 360 081		with the contract requirer The service provider has
mmovable Assets Project c/o	Own Funds c/o	829 175		829 175		with the contract requirer The contracts of the prior
Remuneraion Interns Training Officials and Interns	FMG FMG	1 174 246 125 754	73 635	1 100 611 125 754		Human Resources Depa The utilisation of funds for
Smart Metering c/o	Own Funds c/o	1 200 000		1 200 000		
OTAL : FINANCIAL SERVICES		43 515 303	4 241 569	39 273 734	10%	

penditure will reflect in quarter 2.

underway.

underway.

e incurred once Final Case Study Report and Close Out Report has been submitted by the Service arter.

en approved, project will commence in November 2015.

expenditure is on track.

pject, funds committed and expenditure is anticipated end of October 2015.

ject, progressing well.

ject, progressing well.

underway.

rted, procurement processes are underway.

oment of terms of reference is underway and quotations will be invited in the course of the second

penditure will reflect end of October 2015.

penditure will reflect end of October 2015. enced, invoices have been submitted to Supply Chain Management Unit for payments to be ect in next months' reporting.

uitment processes is being undertaken.

with work to be undertaken in improving internal controls. Resources have been employed to assist revised disclosure for irregular expenditure and commitments.

as appointed end of June 2015. A service level agreement is being finalised. Expenditure anticipated

as undertaken work as part of the preparation of the year end financial statements which is in line rements.

as undertaken work as part of the preparation of the year end financial statements which is in line rements.

as appointed end of June 2015. A service level agreement is being finalised. Expenditure anticipated

as undertaken work as part of the preparation of the year end financial statements which is in line rements.

as undertaken work as part of the preparation of the year end financial statements which is in line rements.

ior intake of interns came to an end at 30 June 2015. The employment of new interns is in progress, partment is undertaking its recruitment.

for training is an ongoing project. Funds will be utilised starting in October 2015.

	BUFFALO CITY METROPOLITAN MUNICIPALITY 2015/16 OPERATING PROJECTS BUDGET					
Project Name	Funding Source	2015-2016 Rollver Adjustment Budget	YTD Expenditure (incl. vat)	Available Budget (incl. vat)	% Expenditure (incl. vat)	
DIRECTORATE OF CORPORATE SERVICES			0			
Infrastructure Skills Development IT Fibre Installations for SCM, IDZ and Community Services in 2014/2015 (KWT and Bhisho in 2015/2016 and Mdantsane, Reeston, East London Traffic and Mechanical Workshop in	ISDG	8 400 000				The project is progressir Tender will be advertised
2016/2017)	Own Funds	5 800 000	0	5 800 000	0%	anticipated by the end of
IT Fibre Installations c/o ICT Policies, Framework, Processes and Procedures -	Own Funds c/o	1 290 110		1 290 110	0%	Tender will be advertised anticipated by the end o
Implementation	Own Funds	1 500 000	0	1 500 000		Procurement process ur
IT Policies Framework c/o	Own Funds c/o	2 000 000		2 000 000		Procurement process un
Share Point (Intranet) Website Phase 2	Own Funds	1 500 000	0			Procurement process un
Computer Equipment - BCMM Leases	Own Funds Own Funds	300 000 3 000 000	0	300 000 3 000 000		Procurement process un Procurement process un
PABX Maintenance and Support c/o	Own Funds c/o	1 860 150	119 511	1 740 639		Project is progressing w
Website Phase 2 c/o	Own Funds c/o	400 000	0	400 000		Procurement process un
Lease of computers c/o	Own Funds c/o	1 997 127	0	1 997 127		Procurement process un The funding will be used
Job Evaluation	Own Funds	1 400 000 124 627	0	1 400 000 124 627		Two staff members are a conducted for the last p
Local Labour Forum Project - Grievances c/o TOTAL : CORPORATE SERVICES	Own Funds c/o	29 572 014	1 662 300			Expenditure will reflect e
		23 572 614	1 002 000	27 303 714	070	
DIRECTORATE OF ENGINEERING SERVICES						
BCMM Fleet Management System - Maintenance	Own Funds	2 000 000	0	2 000 000	0%	Annual contract invoiced
Roads Master Plan	Own Funds	1 500 000		1 500 000		Procurement process un
TOTAL : ENGINEERING SERVICES		3 500 000	0	3 500 000	0%	
DIRECTORATE OF ECONOMIC DEVELOPMENT						The funding is used for I
Local Economic Development Programme - LED	Own Funds	3 000 000	852 695	2 147 305	28%	and invoices are being p
TOTAL : ECONOMIC DEVELOPMENT		3 000 000	852 695	2 147 305	28%	
HUMAN SETTLEMENTS						An amount totalling to R of Duncan Village ICT C
DVRI Planning Budget (FROM 8.7MIL)	Dept of LGTH	2 000 000	347 684	1 652 316	17%	rendered, we recently pa The funding will be used Complex, Brickyard and I
DVRI Planning Budget (FROM 8.7MIL) c/o	Dept of LGTH c/o	615 387		615 387	0%	implement these projects
DVRI News c/o	Dept of LGTH c/o	602 413		602 413		The marketing activities
Funding Mobilisation Strategy c/o	Dept of LGTH c/o	82 000		82 000		the funding mobilization be used for the printing of
DVRI ICT Centre c/o	Dept of LGTH c/o	194 226		194 226	0%	The funding will be used 2016. We are currently be
						The funding is meant to appointed three (3) proje
Municipal Human Settlement Capacity Grant	MHSCG	9 253 000	0	9 253 000	0%	reflect in October 2015 r
Beneficiary Registration (Potsdam Unit V, Cluster 3, Orange Groove, Mdantsane Zone CC, Cluster 1, Cluster 2, Peelton Cluster, Hanover, Skobeni, Sunny South, Ilitha North, Dimbaza 110, Dimbaza Phase 3,Potsdam Village; North Kanana, Ikhwezi Block 1 & 2, Amalinda Co-op, Eradication of Wooden Houses to						
Formal Houses	USDG	500 000	0	500 000	0%	Beneficiary registration is

sing and the funding is used for the payment of salaries and training for engineering interns.

ed on the 13th of October 2015 and is closing on the 13th of November 2015. Expenditure is l of quarter 2.

ed on the 13th of October 2015 and is closing on the 13th of November 2015. Expenditure is l of quarter 2.

underway and expenditure anticipated towards the end of second quarter.

underway and expenditure anticipated towards the end of second quarter. underway and expenditure anticipated towards the end of second quarter. underway and expenditure anticipated towards the end of second quarter. underway and expenditure anticipated towards the end of second quarter.

well.

underway and expenditure anticipated towards the end of second quarter. underway and expenditure anticipated towards the end of second quarter. and to pay salaries for project staff and reptal of accommodation for the job evaluation u

ed to pay salaries for project staff and rental of accommodation for the job evaluation unit.

already appointed within the Job Evaluation Unit. In addition to this, interviews have already been

post of an Administrative Officer. Expenditure will reflect in next months reporting (October 2015). end of October 2015.

ed quarterly; first payment for annual subscription fee of cartracker system in process of being paid. underway.

r Business Development Programme (Business Franchise Expo), procurement has already started processed.

R190 080.00 was paid to the service provider for the supply of 120 ICDL logbooks and registration Centre candidates with ICDL and R111 544 was paid to the service providers for the services baid all the invoices for Heritage day event from the budget.

ed to conduct feasibility studies for Duncan Village Agri Village, Mega Park, Sports d Environmental Revitalisation. We are currently busy drafting the terms of reference in order to cts.

s for the Duncan Village ICT Centre are ongoing.

n final report has been submitted with an invoice of R72 000.00 and the remaining R10000.00 will g of the report.

ed for the next phase of the training . It is anticipated that the next phase will commence in January / busy drafting the terms of refence for the next phase.

o assist the department with enhancing the current personnel capacity. The department has oject managers and two (2) project assistants as additions to existing capacity. Expenditure will b reporting.

is ongoing to other projects whilst others are on planning stage.

Veelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini A Esixekweni) - P5 Reeston Phase 3: Stage 2 - P5 Seneficiary Registration DVRI Projects (Reeston, Cambridge, DVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D NVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D Iostel) itha Eradication of Wooden Houses to Formal Houses itha North - 177 Units P5 Reconstruction of Storm Damaged Houses Sunny South -P5 Yotsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	Funding Source	2015-2016 Rollver Adjustment Budget 1 000 000 700 000 25 000 000 100 000 380 294 10 000 000 13 000 000 1 500 000	YTD Expenditure (incl. vat) 0 0 0 0 0 0 0	Available Budget (incl. vat) 1 000 000 700 000 25 000 000 100 000 380 294	0% 0% 0%	Project is at procuremen approval from PDoHS. Budget is for professiona supervision. The contractor is still bus Beneficiary registration i
Potsdam Village Phase 1 & 2 - P5 Peelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini & Esixekweni) - P5 Reeston Phase 3: Stage 2 - P5 Peneficiary Registration DVRI Projects (Reeston, Cambridge, DVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D Iostel) itha Eradication of Wooden Houses to Formal Houses itha North - 177 Units P5 Reconstruction of Storm Damaged Houses Potsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	Source USDG USDG HSDG HSDG HSDG HSDG HSDG HSDG HSDG	Adjustment Budget 1 000 000 700 000 25 000 000 100 000 10 000 13 000 000	Expenditure	Budget (incl. vat) 1 000 000 700 000 25 000 000 100 000	(incl. vat) 0% 0% 0%	approval from PDoHS. Budget is for professiona supervision. The contractor is still bus Beneficiary registration i
Veelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini A Esixekweni) - P5 Reeston Phase 3: Stage 2 - P5 Seneficiary Registration DVRI Projects (Reeston, Cambridge, DVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D NVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D Iostel) itha Eradication of Wooden Houses to Formal Houses itha North - 177 Units P5 Reconstruction of Storm Damaged Houses Sunny South -P5 Yotsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	USDG HSDG HSDG HSDG HSDG HSDG HSDG HSDG	700 000 25 000 000 100 000 380 294 10 000 000 13 000 000	0	700 000 25 000 000 100 000	0% 0% 0%	Budget is for professiona supervision. The contractor is still bus Beneficiary registration is
a. Esixekweni) - P5 I Reeston Phase 3: Stage 2 - P5 I Geneficiary Registration DVRI Projects (Reeston, Cambridge, DVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D I Iostel) I itha Eradication of Wooden Houses to Formal Houses I itha North - 177 Units P5 I Reconstruction of Storm Damaged Houses I Journy South -P5 I Cotsdam Village Phase 1 & 2 - P5 I Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5 I	HSDG HSDG HSDG HSDG HSDG HSDG HSDG	25 000 000 100 000 380 294 10 000 000 13 000 000	0	25 000 000 100 000	0%	supervision. The contractor is still bus Beneficiary registration i
Geneficiary Registration DVRI Projects (Reeston, Cambridge, DVRI Pilot, Braelyn ext 10, C Section and Triangular Site, D Iostel) itha Eradication of Wooden Houses to Formal Houses itha North - 177 Units P5 Reconstruction of Storm Damaged Houses Sunny South -P5 Potsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	HSDG HSDG HSDG HSDG HSDG HSDG	100 000 380 294 10 000 000 13 000 000	0	100 000	0%	Beneficiary registration is
itha Eradication of Wooden Houses to Formal Houses i itha North - 177 Units P5 i econstruction of Storm Damaged Houses i sunny South -P5 i Potsdam Village Phase 1 & 2 - P5 i Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5 i	HSDG HSDG HSDG HSDG HSDG	380 294 10 000 000 13 000 000	0			
itha North - 177 Units P5 Reconstruction of Storm Damaged Houses Junny South -P5 Potsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	HSDG HSDG HSDG HSDG	10 000 000 13 000 000	0	380 294	0%	The project is still an and
Reconstruction of Storm Damaged Houses	HSDG HSDG HSDG	13 000 000	~	I		The project is still ongoin
Reconstruction of Storm Damaged Houses	HSDG HSDG HSDG	13 000 000		10 000 000	00/	This project is still under the project delivery.
Gunny South -P5 Potsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	HSDG HSDG		4 513 205	8 486 795		Contractor is on site prog
Potsdam Village Phase 1 & 2 - P5 Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5	HSDG		4 5 15 205	1 500 000		Contractor is on site and
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) P5		34 000 000	0	34 000 000		Procurement of annual c
,	HSDG	100 190 955	11 163 538	89 027 417		Contractor is on site bus
Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village; Sisulu Village; Francis Mei; Mahlangu Village, Mathemba Vuso,				10 701 000		Contractor busy with top
	HSDG HSDG	15 000 000 100 861 424	1 278 770	13 721 230		beneficiary office is busy
iuster 5 (Fyndos 1, Fyndos 2, Nuancama,) P5	ISDG	100 801 424	2 836 088	98 025 336	3%	The contractor is on site Funding is used for com
lousing Needs Database and Acrreditation	HSDG	10 818 705	1 324 771	9 493 934	12%	progresses.
°	HSDG	59 804 569	5 603 010	54 201 559		The contractor is on site
	HSDG	4 000 000	0	4 000 000		The project is at procure
malinda Fairlands P5	HSDG	500 000	0	500 000		The project is at planning
	HSDG	10 000 000	0			The implementing agent
0	HSDG	20 000 000	0	20 000 000		The implementing agent
Hostel - P5	HSDG	15 000 000	0	15 000 000		The implementing agent
Idantsane Zone 18CC - P5	HSDG	15 000 000	0	15 000 000	0%	The project is at planning
otsdam Ikhwezi Block 1 - P5	HSDG	20 000 000	0	20 000 000	0%	Professional team is bus
						The project is closed for
	HSDG	1 000 000	0	1 000 000		this month of October.
eelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini	HSDG	7 500 000	0	7 500 000		Contractor is on site bus
	HSDG	28 000 000	2 606 848	25 393 152		Contractor is on site proc The planning of this proje
	HSDG	15 000 000	0	15 000 000		process of terminating th The department is in the
	HSDG	15 000 000	0	15 000 000		service provider will be p
,	HSDG c/o	1 001 683		1 001 683	0%	The contractor is busy w
Relocation of beneficiaries to formal houses for all housing rogrammes - All Projects	Own Funds	5 350 000	25 695	5 324 305	በ%	Relocation is an ongoing occupation.
	Own Funds	2 000 000	20 090	2 000 000		Beneficiary administratio
		2 000 000	0	2 000 000	0%	Beneficiary Administratio
Idantsane Sharing Houses Dispute	Own Funds	1 000 000	0	1 000 000	0%	work.
OTAL: HUMAN SETTLEMENTS		545 954 656	29 699 608		5%	
IRECTORATE OF HEALTH AND PUBLIC SAFETY						
I.H.S. Projects(Surveilance of non communicable disease,						Service Level Agreemen Samples taken will be su legislations in relation to
	Own Funds	200 000	0	200 000	0%	in all Public Hospitals, Da
OTAL: HEALTH AND PUBLIC SAFETY		200 000		200 000		
					• 70	

ent stage of the annual contractor to construct 400 units, and it cannot be finilised without receiving

nal fees. Appointed consultants are busy with monitoring of the project, the funds will be used for

usy with the road construction, after that they will start with the construction of top structures.

is ongoing to other projects whilst others are on planning stage.

bing, contractor is progressing well in trying to speed up the work.

er designs and investigation by the service provider. Annual contractors will be utilized to fastrack

ogressing with the work .

nd progressing with the work.

contractor to construct 400 connot be finalised without getting project approval from PDoHS.

usy with construction of top structures.

op structures at Francis Mei, Sisulu Village, Daluxolo, Chris Hani. At Winnie Mandela the sy with beneficiary registration.

te progressing very well with the works.

mpensation of employees for the Accreditation funded posts, expenditure to progress as the year

te progressing with the works, expenditure is expected to increase as per completion stage. rement stage for the contractor.

ng stage.

nt busy finalising surveying

nt is busy with the designs for the internal engineering services and top structures.

nt is busy with the designs for the internal engineering services and top structures.

ng stage.

usy preparing tender documents to appoint contractor to construct top structures. or now because of non approvals of beneficiaries and title deeds. The last invoice is expected during

usy with platforms, the expected completion date is December 2015.

occeeding with the implementation of the project, to date 56 slabs have been casted. oject is not completed yet due to poor performance of the service provider. We are currenly in the the contract of this service provder.

ne process of terminating the contract of the current service provider due to poor peformance, a new procured in order to complete the planning stage of the project.

with site establishments for the remaining 6 units in Mekeni Street.

ng process, expenditure is expected to increase as per houses completed or confirmed ready for

tion is busy compiling specification so as to submit to relevant structures. tion and Legal Services are on the final stage of preparations of Appeals Tribunal as to start its

ent has been signed and delivered to the National Health Laboratory Services in Frere Hospital. submitted to Frere Hospital for analysis and interpretaion in order to monitor compliance with health to an acceptable bacterial count and pathogens on foodhandling surfaces and foodhandlers hands Day Care Centres and food premises in BCMM.

BUFFALO CITY METROPOLITAN MUNICIPALITY						
	2015/16 OPERATING PROJECTS BUDGET					
Project Name	Funding Source	2015-2016 Rollver Adjustment Budget	YTD Expenditure (incl. vat)	Available Budget (incl. vat)	% Expenditure (incl. vat)	
DIRECTORATE OF COMMUNITY SERVICES						
Integrated Environmental Man. Plan & Integrated Coastal Zone Man. Plan	Own Funds c/o	182 591		182 591	0%	Service provider has pro a presentation to Top Ma
Biodiversity Conservation Plan	Own Funds c/o	600 000		600 000	0%	Specifications have beer
Operation and Management of Transfer Stations - 3 x Sites	Own Funds	4 000 000	0	4 000 000	0%	Tender was awarded in .
17800 X240 Litre Wheelie Bins	Own Funds	8 500 000	0	8 500 000	0%	Procurement process un
17800 X240 Litre Wheelie Bins c/o	Own Funds c/o	569 881		569 881	0%	Procurement process un
Transfer Station x3	Own Funds c/o	4 996 024		4 996 024	0%	Council has referred the
	Department of Environmental Affairs (Greening					A business plan giving d
Greening Awards Project TOTAL: COMMUNITY SERVICES	Award) c/o	2 500 000 21 348 496		2 500 000 21 348 496	0% 0%	Affairs, awaiting approva
TOTAL OPERATING PROJECTS		697 731 475			• / •	

produced a draft Integrated Environmental Management & Coastal Management Plans (IEM & CMP), Management to be conducted in order finalise the strategy.

en drafted, procurement process underway.

n July 2015, Council has however recommended that this tender be investigated by MPAC.

underway.

underway.

ne project to be investigated by MPAC.

details of how the funds will be utilised has been submitted to the Department of Environmental oval of the business plan from the department before funds are utilised.