## **BUFFALO CITY METROPOLITAN MUNICIPALITY**

## CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2015

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Ex (incl.
DIRECTORATE OF EXECUTIVE SUPPORT SERVICES					
Office Furniture and Equipment (City Hall) (FURN/OFF EQUIP - ACQUISTIONS)	Own Funds	2 000 000	31 567	1 968 433	
		2 000 000	01007	1 300 433	
Councillor's Office Accommodation (BUILD - ACQUISITIONS)	Own Funds	3 000 000	29 164	2 970 837	
Office Furniture and Equipment (Councillors)	Own Funds c/o	1 119 530		741 204	
		1110000	010 020	741204	
Office Furniture and Equipment (Directorate)	Own Funds c/o	119 767	24 388	95 379	
Service Delivery Public Participation Truck with full Sound System					
	Own Funds	1 200 000		1 200 000	
TOTAL: EXECUTIVE SUPPORT SERVICES		7 439 297	463 444	6 975 853	
DIRECTORATE OF THE CITY MANAGER					
Neighbourhood Development Partnership (BUILD - ACQUISITIONS)	NDPG	20 000 000	0	20 000 000	
Furniture and Equipment - Project Management Office (FURN/OFF					
EQUIP - ACQUISTIONS)	USDG	1 500 000	0	1 500 000	
TOTAL : CITY MANAGER		21 500 000	0	21 500 000	
DIRECTORATE OF HUMAN SETTLEMENTS					
Beneficiary Administration (Procure GPS Devices)	Own Funds	150 000	22 892	127 108	
Reeston Phase 3: Stage 2	HSDG	15 000 000	0	15 000 000	
¥					
Reeston Phase 3 Stage 3	HSDG	30 000 000	23 729 389	6 270 611	
Reeston Phase 3 Stage 2	USDG	5 000 000	0	5 000 000	
Reeston Phase 3 Stage 3	USDG	5 000 000			
Potsdam Ikhwezi Block 1	USDG	8 900 000	31 651	8 868 349	
Potsdam Ikhwezi Block 2 Potsdam North Kanana	USDG USDG	200 000 200 000		125 200 200 000	
	0000	200 000			
Ilitha North 177 Units	USDG	4 000 000	19 279	3 980 721	
Duncan Village Proper	HSDG	20 000 000	0	20 000 000	
C Section and Triangular Site	HSDG	11 300 000	0	11 300 000	
D Hostel	HSDG	9 300 000	0	9 300 000	
Mdantsane Zone 18 CC Phase 2 Amalinda Co- Op	USDG USDG	8 500 000 4 800 000		7 831 086 4 757 375	
Amalinda Fairlands	USDG	300 000		300 000	
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa)	USDG	25 000 000		3 187 823	
Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village; Sisulu	I T				
Village; Francis Mei; Mahlangu Village, Mathemba Vuso, Gwentshe)	USDG	13 024 000	3 520 744	9 503 256	
Cluster 3 (Fynbos Informal 1, Fynbos Informal 2, Ndancama) P1 & P3	USDG	25 350 000	27 090 755	-1 740 755	
Braelyn ext 10	HSDG	6 300 000	389 200	5 910 800	
Sunny South	USDG	100 000	18 481	81 519	
Tyutyu Phase 3	USDG	500 000		500 000	
Westbank Restitution	USDG	16 000 000	4 040 905	11 959 095	

% Expend (incl. VAT)	Comments
2%	Tender is now at evaluation stage.
	Site visits are being conducted for the earmarked ten parkhomes. The directorate of Executive Support Services is being assisted by
	Architectural Department. Tender is now at evaluation stage.
	ICT department has procured desktop computers for the Duncan Village Youth Advisory Centers which was launched on 01 December 2015 and expenditure will reflect next month.
0%	Tender is now at evaluation stage.
6%	
0%	Awaiting approval from National Treasury for the Mdantsane Precinct Plan.
	Funding will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender has been awarded. Delivery and installation will take place shortly.
0%	
15%	The budget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices.
	The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between
	BCMM and the contractor but the challenges are currently being attended to.
79%	The contractor is on site progressing with internal engineering services.
	The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between BCMM and the contractor but the challenges are currently being attended.
	The contractor is on site progressing with internal engineering services. Detailed designs were approved by service branches. Tender document was sent back to the consultant to add electricity.
	Still busy with township establishment processes, there is no approved General Plans for the area.
0%	Project is at design stage and the design report has been submitted to service branches to provide comments.
	Final designs have been submitted and now the department is waiting for the approval before going out on tender.
	The project currently has no expenditure due to challenges between BCMM and the contractor but the challenges are currently being attended to.
	The project currently has no expenditure due to challenges between BCMM and the contractor but the challenges are currently being
	attended. The project currently has no expenditure due to challenges between BCMM and the contractor but the challenges are currently being
	attended. The contractor has recently submitted a termination letter and the directorate is attending to it. The preparations to appoint another service
	provider are underway. The project is at procurement stage for the construction of both internal services and top structures.
	The project is on pre- planning stage by the Development Planning Department. The Contractor is busy with construction of internal engineering services at Velwano, Ilinge and Masibambane.
	The Contractor is busy with internal engineering services at Mathemba Vuso, Deluxolo, Francis Mei, Sisulu Village, Chris Hani. At Winnie
	Mandela the beneficiary office is busy with beneficiary registration.
107%	The contractor is temporally working on 250 sites due to suspension of the works for non-approval of funding by the Eastern Cape Province of Human Settlement.
	The project design and bid specification has been concluded and now the department is waiting for the Implementing agent to proceed with construction.
	Contractor is on site and has been granted an extension of time until end of December 2015. The project is experiencing a budget shortfall of R6 million and a request will be submitted for consideration in the mid-year adjustment budget and material shortage which will impact on
	The project will be going out to public tender for procurement of a service provider that will be doing planning, assessment, geotech investigation and design house plans.
25%	The project is still on bulk implementation stage by infrastructure services directorate. Human Settlements will be in a position to implement the project after completion of bulk services.

	Source	Adjustment Budget	VAT)	(Incl. VAT)	% Exp (incl. )
VRI Infrastructure Programmes	HSDG	2 500 000	0	2 500 000	
Office Furniture - Human Settlement	Own Funds c/o	360 513		360 513	
OTAL : HUMAN SETTLEMENTS		211 784 513	85 993 120	125 791 393	
		200.000	467.000	22 720	
Office Furniture and Equipment - SCM Office Furniture and Equipment - Directorate	Own Funds c/o Own Funds c/o	200 000 431 902	167 280 124 185	32 720 307 717	
OTAL : FINANCE		631 902	291 465	340 437	
DIRECTORATE OF CORPORATE SERVICES T Systems Intergration - (Process Implementation) (SOFTWARE - ACQUISITIONS)	Own Funds	12 000 000	0	12 000 000	
Γ Systems c/o	Own Funds c/o	554 880	0	554 880	
T Systems Intergration - (Process Implementation) c/o	Own Funds c/o	967 819	0	967 819	
Security software c/o	Own Funds c/o	2 397 864	0	2 397 864	
xtensions to Employee Wellness centre	Own Funds c/o	1 866 441	845 489	1 020 952	
/ending Machines	Own Funds c/o	125 601	0	125 601	
Office Furniture and Equipment c/o	Own Funds c/o	412 884	153 959	258 925	
T Infrastructure Network Upgrade	Own Funds	4 000 000	791 780	3 208 220	
T Infrastructure Network Upgrade c/o	Own Funds c/o	2 000 000	0	2 000 000	
T Infrastructure Upgrade c/o	Own Funds c/o	4 812 054	430 842	4 381 212	
Computer Equipment	Own Funds c/o	617 598	482 411	135 187	
electronic Attendance Control System c/o	Own Funds c/o	1 888 962	0	1 888 962	
T Infrastructure Servers	Own Funds	2 000 000	0	2 000 000	
Γ Infrastructure Servers c/o Office Furniture and Equipment and Computers (COMPUTER EQUIP -	Own Funds c/o	494 306	0	494 306	
CQUISTIONS) Electronic Attandance Control System (COMPUTER EQUIP -	ISDG	100 000	0	100 000	
CQUISTIONS)	Own Funds	1 500 000	0	1 500 000	
CT Networks and Communications for Call Centre	Own Funds	500 000	0	500 000	
T Networks and Communications for Call Centre c/o	Own Funds c/o	800 000	0	800 000	
T Hardware for Call Centre	Own Funds	1 500 000	0	1 500 000	
T Hardware for Call Centre c/o	Own Funds c/o	800 000	0	800 000	
Computer Requirements - Youth Advisory Centres	Own Funds c/o	200 000	0	200 000	
OTAL : CORPORATE SERVICES		39 538 409	2 704 481	36 833 928	<u> </u>
DIRECTORATE OF INFRASTRUCTURE SERVICES					
Office Furniture and Equipment (Directorate)	Own Funds	550 000	0	550 000	
Bulk Sanitation Provision - Programme	USDG	190 000 000		151 868 487	
Bulk Sanitation Provision - Replacing Existing Infrastructure	Own Funds	40 000 000	0	40 000 000	
Idantsane Waste Water Treatment Works - Renewal of Existing					
Assets	Own Funds	24 505 969		24 237 607	
L Hood Point Pre-treatment Facility Recapitalisation	Own Funds	3 000 000		2 275 560	
Bulk Sanitation Provision - Eastern Beach Sewer	Own Funds c/o	35 989 912	10 888 203	25 101 709	
Jpgrading of Laboratory Infrastructure	Own Funds c/o	1 784 312	0	1 784 312	
			-		

% Expend incl. VAT)	Comments
	The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of Reference for Procurement
	for Urban Agriculture Fencing service provider. ICT Department is busy with procurement of laptops.
41%	
0.40(	
	A payment of R 29 352.70 will be processed by end of December 2015 for additional furniture bought. Requisitions for procurement of furniture have been submitted to Supply Chain Management to facilitate the acquisition of furniture.
46%	
	Specifications are back at Bid Sepcification Committee as they were deferred after being presented on the 1 December 2015 and expenditure is anticipated towards the end of the third quarter.
0%	Specifications are back at Bid Sepcification Committee as they were deferred after being presented on the 1 December 2015 and expenditure is anticipated towards the end of the third quarter.
0%	Specifications are back at Bid Sepcification Committee as they were deferred after being presented on the 1 December 2015 and expenditure is anticipated towards the end of the third quarter.
	Specifications are back at Bid Sepcification Committee as they were deferred after being presented on the 1 December 2015 and expenditure is anticipated towards the end of the third quarter.
45%	Construction of the extension to the Employee Wellness Centre is on track and it is anticipated it would be completed by 28 February 2016.
0%	Tender is at evaulation stage and expenditure is anticipated towards the end of the third quarter.
37%	Expenditure is on track.
20%	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third guarter.
	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third quarter.
9%	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third quarter.
78%	Procurement process is underway.
0%	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third quarter.
0%	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third guarter.
	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third quarter.
0%	Procurement process is underway. Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is
0%	anticipated at the end of the third quarter.
0%	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third guarter.
	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is anticipated at the end of the third guarter.
	Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is
0%	anticipated at the end of the third quarter. Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at evalution stage, expenditure is
	anticipated at the end of the third quarter.
	Procurement process is underway.
7%	
0%	Procurement is underway.
	Projects are ongoing and are at various stages of implementation.
	Project is at implementation stage. Carry over funds being utilised first.
	Procurement is underway.
24%	Projects ongoing, progressing well.
30%	Projects ongoing, progressing well.
0%	Tender validity expired. Use of Building Maintenance service providers will be made to implement projects.
0%	Use to be made of Building Maintenance service providers to implement projects.
17%	

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Expend (incl. VAT)
Bulk Water Provision - Programme	USDG	51 000 000	22 327 668	28 672 332	44% Pro
Bulk Water Provision Replacing of Existing Infrastructure	Own Funds	40 000 000	14 337 706	25 662 294	36% Pro
Water		91 000 000	36 665 374	54 334 626	40%
Quenera Beacon Bay Link Road	USDG	20 000 000	10 663 794	9 336 206	53% Pro
Upgrading of Mdantsane Roads	USDG	60 000 000	4 881 496	55 118 504	8% Pro
KWT Roads	USDG	10 000 000	0	10 000 000	0% Pro
Gonubie Main Road	USDG	10 000 000	1 354 505	8 645 495	14% Pro
Rural Roads	USDG	30 000 000	15 535 019	14 464 981	52% Pro
Fleet Street	USDG	20 000 000	6 834 491	13 165 509	34% Pro
RDP Roads - Inland, Midlands and Coastal	USDG	15 000 000	826 388	14 173 612	6% Pro
Rehabilitation of BCMM Bridges and Storwater	USDG	5 000 000	0	5 000 000	0% Pro
Roads Provision - Replacing Existing Infrastructure	Own Funds	80 000 000	4 973 495	75 026 505	6% Pro
Procurement of Graders for Rural Roads - Yellow Fleet	USDG	15 000 000	0	15 000 000	0% Gra
Roads		265 000 000	45 069 189	219 930 811	17%
BCMM Fleet, Plant and Specialised Equipment and Specialised Solid Waste Vehicles	Own Funds	48 000 000	0	48 000 000	0% Prc
Bulk Electricity Infrastructure Upgrade(Ring-Fenced 4% of the Total Electricity Revenue)	Own Funds	50 000 000	29 401 132	20 598 868	Wc 59% pla
Bulk Electricity Infrastructure Upgrade - Replacing Existing Infrastructure	Own Funds	40 000 000	0	40 000 000	Wo 0% pla
INEP Electrification Programme	DoE(Intergrated National Electrification Programme)	30 000 000	9 509 288	20 490 712	32% Pro
	Demand Side Management				
Electricity Demand Side Management Programme	Grant	13 000 000	4 607 265	8 392 735	35% Ins
INEP Electrification Programme - Counterfunding	USDG	5 000 000	1 976 582	3 023 418	40% Ins
		15 000 000	4 9 4 9 9 9 9		000/ 01
Electrification of Informal Dwelling Areas within BCMM Street Lighting and Highmasts within BCMM Areas of Supply - Informal	USDG	15 000 000	4 212 628	10 787 372	28% Six
	USDG	3 500 000	0	3 500 000	0% Are
Replacement and Refurbishment of Bulk ELECT Infrastructure	USDG	2 000 000	0	2 000 000	0% Ins
Electricty		206 500 000	49 706 896	156 793 104	24%
	· · · · · · · · · · · · · · · · · · ·				

Variance (Incl. VAT)	% Expend (incl. VAT)	Comments
28 672 332	44%	Programme is progressing well.
25 662 294	36%	Programme is progressing well.
54 334 626	40%	
9 336 206	53%	Project is ongoing and progressing well.
55 118 504	8%	Project is ongoing.
10 000 000	0%	Project at implementation stage
8 645 495	14%	Project is ongoing
14 464 981	52%	Project is ongoing and progressing well.
13 165 509	34%	Project is ongoing
14 173 612	6%	Project is ongoing
5 000 000	0%	Project is at planning stage, and is expected to commence in December 2015/ January 2016.
75 026 505	6%	Project is at implementation stage
15 000 000	0%	Graders are in the process of being procured
219 930 811	17%	
48 000 000	0%	Procurement process is underway.
20 598 868		Work will and has been undertaken by utilizing BCMM Annual Contractors; equipment required has been identified and orders have been placed by utilizing awarded BCMM Annual Contracts.
40 000 000		Work will and has been undertaken by utilizing BCMM Annual Contractors; equipment required has been identified and orders have been placed by utilizing awarded BCMM Annual Contracts.
20 490 712		Project Mount Ruth to Mdantsane Cable installation progressing well and procurement process is underway for 5 electrification projects.
8 392 735	35%	Installation of Highmast in the BCMM area has commenced.
3 023 418	40%	Installation work in progress, utilising awarded BCMM Annual Contractors (Infills Electrification).
10 787 372	28%	Six (6) Electrification Projects are in progress, utilizing awarded Annual Contractors to carry out installation work.
3 500 000	0%	Areas have been identified, materials have been ordered.
2 000 000	0%	Installation of Mdantsane - Mount Ruth Cable Project File to be prepared.
156 793 104	24%	
677 897 550	21%	

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Exp (incl. V
DIRECTORATE OF DEVELOPMENT & SPATIAL PLANNING					
Integrated Transport Plan Implementation Programme	USDG	30 000 000	4 023 065	25 976 935	
	0300	30 000 000	4 023 065	25 970 935	
Rehabilitation of Midland Existing Municipal Buildings and Old Mutual					
Building (Finance)	Own Funds	10 000 000	2 608 838	7 391 162	
Building Refurbishments and Upgrading of Lifts for BCMM Buildings	Own Funds	820 661	0	820 661	
SCM Inventory Warehousing and Fencing	Own Funds	900 000	0	900 000	
King Williams Town Payments Hall	Own Funds	3 500 000	0	3 500 000	
Re-roofing of Garcia Flats block A and B	Own Funds	3 000 000			
Building Refurbishments and Upgrading of Lifts for BCMM Buildings Rehabilitation of Midland Existing Municipal Buildings and Old Mutual	Own Funds c/o	1 224 288		1 224 288	
Building (Finance)	Own Funds c/o	207 920		207 920	
TOTAL : DEVELOPMENT & SPATIAL PLANNING		49 652 869	6 772 219	42 880 650	
DIRECTORATE OF ECONOMIC DEVELOPMENT & AGENCIES					
Enabling Infrastructure Programme - LED	USDG	10 000 000	5 615 699	4 384 301	
Enabling Infrastructure Programme - LED	Own Funds	10 000 000	914 734	9 085 266	
TOTAL : ECONOMIC DEVELOPMENT & AGENCIES		20 000 000		13 469 567	
DIRECTORATE OF HEALTH / PUBLIC SAFETY & EMERGENCY SE	RVICES				
Upgrade CCTV Control Room at Fire Station	Own Funds	400 000	0	400 000	
Fire Engine	Own Funds	7 600 000	0	7 600 000	
Fire Engine c/o	Own Funds c/o	3 110 726	1 261 780	1 848 946	

5	Ex	pend
n	cl.	VAT)

13%	KwaTshatshu Bridge has progressed through detailed design stage and tender document preparation stage. The construction tender document has been submitted to Bid Specifications Committee (BSC) and will be presented in December 2015. Needs Camp / Potsdam Bridge has progressed through detailed design and tender document stage. The construction tender has been submitted to BSC and will be presented in December 2015. The traffic calming measures (speed humps) have been constructed in the following areas: Duncan Village, Sweetwaters, Mdantsane and Amalinda. The memo advertisng the proposal for speed humps in Beacon Bay and Gonubie has been published - currently waiting to find out if there would be any objections. Sidewalks have been identified in Scenery Park and Sweetwaters, three contractors have been invited through deviation to give the quotes for these projects and the requisitions should be going to Supply Chain Management soon. The need for traffic signals have been identified on NEX, Potters Pass, Caxton, Terminus and Gullsway. The installation of traffic signals at NEX/Thornburn Terrace intersection has been completed, the installation of Traffic signals at Buffalo/Caxton Streets and Buffalo/Terminus Streets will commence once the wayleaves are approved by service departments. Guardrails have been identified in Mdantsane, Alphandale, Amalinda and Ginsberg and three contractors have been designed for the rural areas have been manufactured by the BCMM signage contractor and have been delivered and the implementation plan is currently being finalised. The KWT Public Transport Facility tender was deffered by the Bid specification Committee for somechanges to be made and will be submitted on the 11 December 2015. Taxi/Bus Stops have been identified in Mdantsane, Reeston and Amalinda and work is 95% complete. Feasibility Study and Design Bid document for Scenery Park Taxi Rank is with SCM for the Price & HDI point scoring.
26%	The contracts section of Building Maintenance is busy with the following projects: City Hall Refurbishment, Old Mutual 5th Floor and the refurbishment of Old Mutual Building. The Munifin Building is an ongoing project and the City Hall is 99% complete. The Old Mutual Building is waiting for quotations from the annual contractor and this will be awarded within December 2015. The Architectural Branch is also busy with the Chief Wips' alterations at the City Hall.
0%	Specifications still need to be approved and thereafter the tender will be advertised.
0%	The allocated budget is not sufficient to implement the project, a request has been submitted to the Budget Office for consideration in the mid- year adjustment budget.
0%	Specifications still need to be approved and thereafter the tender will be advertised.
5%	Funds are committed for Garcia Flats and Building Maintenance Section is waiting for site establishsment of the contractor. This is an ongoing project and will be complete only in the next half of the financial year.
0%	Specifications still need to be approved and thereafter the tender will be advertised.
	he contracts section of Building Maintenance is busy with the following projects: City Hall Refurbishment, Old Mutual 5th Floor and the refurbishment of Old Mutual Building.
14%	
56%	The funding is for the Upgrade Market which has various capital projects. Serviice provider is onsite for roads maintenance.
	The funding is being used for the Market upgrade project and Hydroponics. A service provider is on site for the Market and the project is on
9% <b>33%</b>	going.
0070	
	The department is liaising with Arch Dept with regards to scope of works for Phase 2 of upgrade to CCTV Control Room. Procurement process is underway.
41%	

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Exp (incl.
Replacement of 2x Bush Fire engines	Own Funds c/o	532 200	0	532 200	
Replacement of Vehicles	Own Funds c/o	1 200 000	0	1 200 000	
Fire Equipment	Own Funds	1 000 000	0	1 000 000	
Fire Equipment c/o	Own Funds c/o	857 139	530 512	326 627	
Air Monitoring Station	Own Funds	500 000	0	500 000	
	Own Funds Own Funds c/o	450 000 145 000	0		
CCTV Cameras for BCMM Cash Offices	Own Funds	1 500 000	0	1 500 000	
CCTV Cameras for Cash Offices c/o	Own Funds c/o	1 500 000	0	1 500 000	
Upgading of Existing CCTV Control Room	Own Funds c/o	300 000	0	300 000	
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	416 401	0	416 401	
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	1 886 932	36 000	1 850 932	
Law Enforcement Equipment	Own Funds	200 000	0	200 000	
Law Enforcement Equipment c/o	Own Funds c/o	100 000	0	100 000	
	Own Funds c/o	40 000			
	Own Funds USDG	2 000 000 6 000 000			
	Own Funds	1 000 000			
	Own Funds c/o	308 246		170 075	
	Own Funds	500 000			
	Own Funds c/o Own Funds	100 000 500 000			
Mdantsane Testing Station c/o TOTAL: HEALTH / PUBLIC SAFETY & EMERGENCY SERVICES	Own Funds c/o	118 413 32 265 057	0 1 966 463		
DIRECTORATE OF MUNICIPAL SERVICES Development and Upgrading of Community Halls - War Memorial Hall - Upgrade of Parking Area, Egoli Community Hall( New Hall), Continuation of KWT Town Hall, 5 NU Halls Mdantsane and painting of Carnegie Hall.	USDG	6 000 000	3 737 384	2 262 616	
Construction of Nompumelelo Hall	USDG	8 000 000	0	8 000 000	
	HSDG-(MPCC)	13 068 500			
	Own Funds Own Funds	1 500 000			
	Own Funds	2 500 000 500 000		464 349	
	USDG	7 500 000			
Upgrading of Waterworld	USDG	5 000 000	15 354	4 984 646	
Upgrading of Dimbaza and Zwelitsha Stadium	USDG	2 700 000	0	2 700 000	
1					
Upgrading of Floodlights at Victoria Grounds, Bhisho Stadium, Ginsberg stadium, Sisa Dukashe Stadium, Alfred Schoeman Stadium, North End Stadium, Jan Smuts Stadium, Amalinda Stadium, and Gompo Stadium	USDG	3 000 000	0	3 000 000	
stadium, Sisa Dukashe Stadium, Alfred Schoeman Stadium, North End Stadium, Jan Smuts Stadium, Amalinda Stadium, and Gompo Stadium	USDG USDG	3 000 000 500 000			

% Expend	
(incl. VAT)	Comments
0%	Specifications submitted to Supply Chain Management on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting Bid Specification Committee date to present.
	Specifications submitted to Supply Chain Management on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting Bid Specification Committee date to present.
	Specifications submitted to Supply Chain Management on 28 October 2015 for 2 x Complete Sets of Hydraulic Equipment and 1 x Complete Portable Pump. Currently awaiting Bid Specification Committee date to present the specifications.
62%	Radios, Chlorine Emergency Kit and Hydraulic Rescue Tool, Foam Equipment, 10 x 44mm and 38mm Hoses, CPR Infant, Child and Adult Mannikin were delivered. Awaiting delivery of Portable Pump and Lifting Bags, Projector. Procurement process is underway.
0%	Procurement process is underway. Ongoing cancellation of Bid Specification Committee meetings has halted the tender process for this project.
	Tender is at evaluation stage.
0%	Tender is at evaluation stage. Procurement process is underway. Specifications have been completed and submited to Supply Chain Management. Currently awaiting Bid
	Specification date to present specifications. Procurement process is underway. Specifications have been completed and submited to Supply Chain Management. Currently awaiting Bid
	Specification date to present specifications. Project in progress. Contractor is on site. Department liaising with Arch Dept with regards to scope of works for Phase 2 of upgrade to CCTV Control Room.
	Project nearing finalisation. High mast site and additional costs identified. Dept determining way forward for highmast site.
	Procurement process is underway. Specifications have been completed and submitted to Supply Chain Management on 30 October 2015.
	Procurement process is underway. Specifications have been completed. Awaiting Bid Specification to present specifications.
	Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted report end October 2015 to Supply Chain Management requesting tender to be withdrawn.
00/	Procurement process is underway. Specifications have been completed. Currently awaiting Bid Specification Commitee date to present.
	Procurement process is underway. Specifications have been completed. Currently awaiting Bid Specification Committee date to present.
	Procurement process is underway. Specifications have been completed and submitted to Supply Chain Management. Currently awaiting Bid Specication Committee date to present the specifications.
0%	Procurement process is underway. Specifications have been completed. Currently awaiting Bid Specication Committee date to present the
	specifications. Contractor on site and project progressing.
	Procurement process is underway. Specifications have been completed and submitted to Supply Chain Management. Currently awaiting Bid Specication Committee date to present the specifications.
0%	Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted report end October 2015 to Supply Chain Management requesting tender to be withdrawn.
0%	Procurement process is underway. Specifications have been completed and submited to Supply chain management on the 15 September 2015. Currently awaiting Bid Specication Committee date to present the specifications.
0% <b>6%</b>	Procurement process is underway.
0 /0	
62%	Work in progress for refurbishment and upgrade of nine (9) community halls (Carnegie Hall, 5 x NU community halls, Billy Francis, Needs Camp Community Hall, KWT Town Hall).
02 /0	Tender advertised on the 13th of November 2015. Tender closing date 15th of December 2015. Due to the Bid Committees not convening during early December, the responsive bids will only be evaluated towards the end of January 2016 and an evaluation report then submitted
00/	to the bid evaluation committee in early February 2016. Thereafter the Tender must go through the Bid Adjudication process and this will most likely take an estimated 2 months.
	Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects.
	The service provider is on site and the project progressing very well, expenditure will start improving.
0%	Tender closed on 18 September 2015 with 3 responded bidders. Extension of validity of tender has been submitted t, if approved, validity will be valid to 18 March 2016.
7%	Some of the equipment has been delivered, awaiting new orders to be issued.
	Requests for cancellation of tender (Appointment of Professional Service Providers) has been re-submitted to Bid Evaluation Committee as Redevelopment of NU2 Sports Precinct instead of NU2 Swimming Pool after amendments were made with assistance of Enterprise Project
	Management Office. Consultants have been appointed by Enterprise Project Management Office and a meeting was held between Enterprise Project Management Office and the Consultant on the 08/09/2015. Specification document was finalized by 15/10/15. Annual
0%	contracts to be utilized. Quotes were received for plumbing, piping, caretakers house, paving from the annual contractors. Quote for tiling is awaited. Informal tenders will be used for fencing, electrical and pedestrian paving.
0%	The service provider has been on site since 15 October 2015 to prepare bill of quantity, will be utilised for remedial works: Paving; Wooden structures; New buildings for ticket office/first aid room. EPMO to assist with design for ticket office and first aid room. Dimbaza: quotation received from an Annual contractor for boundary wall (contract 144). Quotation to be reviewed. Zwelitsha Stadium:
0%	balance of budget from Dimbaza Stadium will be utilised to procure goalposts for installation and refurbishment of club house via annual contractors.
0 /0	
00/	Extension of validity for floodlights tender was approved on 16/10/2015 and is valid until 20/1/2016. Annual contractor to provide a quotation for RCM Stadium floodlights refurbishment for RSL match
	for BCM Stadium floodlights refurbishment for PSL match.
70%	Fencing completed. Balance will be use for Kwalini subject to confirmation of land. Phakamisa: Earthworks completed. Rugby Poles delivered. Refurbishment of fencing, order received. Balance of money will be used for
96%	irrigation.

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Ex (incl.
Sports Equipment and Structures	Own Funds	1 000 000	129 433	870 567	
Development and Upgrading of Cemeteries(Inland, Midland and Coastal)	USDG	8 000 000	2 830 077	5 169 923	
Upgrading of Coastal Nature Reserves	Own Funds	4 450 000	0	4 450 000	
Upgrading of Zoo Facilities	Own Funds	1 500 000	70 742	1 429 258	
Upgrading of Resorts	Own Funds	5 000 000	492 012	4 507 988	
Plant and Equipment for Nature Reserves	Own Funds	450 000	0	450 000	
Tools and Equipment (Zoo)	Own Funds	25 000	2 190	22 810	
Plant and Equipment for the Aquarium	Own Funds	300 000	0	300 000	
Replacement of Brush Cutters	Own Funds c/o	84 000	84 000	0	
Grass Cutting Equipment	Own Funds c/o	906 069	187 856	718 213	
Office Furniture	Own Funds c/o	198 308	4 406	193 902	
Solid waste project - Waeigh Bridge KWT	Own Funds c/o	1 120 995	549 070	571 925	
Counterfunding Leiden - Solid Waste Drop off Points	Own Funds c/o	967 405	0	967 405	
Waste Management Project - Plant Hire and Equipment	Own Funds c/o	7 464		7 464	
Solid Waste Mechanical Plant for Vehicles	Own Funds c/o	30 498 052	3 302	30 494 750	
Waste Management Facilities Programme	USDG	1 000 000	0	1 000 000	
Construction and Rehabilitation of Waste Cells	USDG	20 710 100	14 787 012	5 923 088	
TOTAL: MUNICIPAL SERVICES		127 985 893	24 716 555	103 269 338	
TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES		1 370 149 467	310 892 158	1 059 257 309	
TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES		1 370 149 467	510 692 156	1 059 257 309	
Asset Replacements - Insurance	Own Funds	10 000 000	73 110	9 926 890	
		1 380 149 467	310 965 268	1 069 184 199	

% Expend (incl. VAT)	Comments
	Fertiliser spreader was received for Coastal sportsfields, goal post and the tunnel order for Buffalo City Stadium was received. Earthworks for
13%	2 Needs Camp fields will be considered from the balance of the funds, after quote is received from Annual Contractor.
	Annual Contract is utilized for fencing of Cambridge and Dimbaza Cemetery and work has begun. Consultant has been appointed for the Environmental Impact Assessment for the extension of the Haven Hill Cemetery.
0%	Request form submitted to the Architects Division to assist with the implementation of the project.
	Still waiting to go onto agenda for the Bid Evaluation Committee. Validity extended to 20 January 2016 – need to appoint 3 assessors. Paving phase 2: Contractor on site - 20% complete. Electrification of aviaries: Work completed. Completion of Stand and Barriers: Work completed. FENCING: Informal tender submitted 7/12/2015. Lion Platforms: Drawings and bill of quantities was received from Architect Division.
10%	Fencing: Work in progress. Paving at Gonubie Resort: Awaiting appointment of annual contract 26 which is at Bid Adjudication. Bill of Quantities, has been finalised by Deon. Play ground at Gonubie and Nahoon Resort: work in progress. Building of Offices: Draft specification for buildings received from Architects Division. Project request form forwarded to Architects Division.
	Informal Tender for horticultural equipment and tools, awaiting advertisement by Supply Chain Management. Order received and is with the Supplier, awaiting stock to arrive.
9%	
0%	Tender for Boat Motor and Water Testing Equipment submitted to Supply Chain Management on 09/07/2015 and awaiting advertisement.
100%	Seven (7) trimmers purchased on 07/09/2015 and replaced.
	6x industrial lawnmowers have been delivered in October 2015. Specifications for purchasing of 40 trimmers have been approved on 9 December 2015.
2%	Procurement process underway.
	Weighbridge installation has been completed.
0%	Procurement process underway.
	A request will be submitted to the Budget & Treasury Office for funds to be declared as savings and be taken out in the mid-year adjustment process.
0%	Advertisement for the tender has closed. Expenditure anticipated towards the end of quarter two.
0%	Funding is going to be used for rehabilitation of Stoney Drift - Phase 1.
71%	Service Provider is on site. Project progressing well.
19%	
23%	
1%	Funding is allocated to areas in instances where assets are lost due to accidents or theft and amounts are claimed from insurance.
23%	