DIRECTORATE: HUMAN SETTLEMENT

Buffalo City Metropolitan Municipality





UARTER TWO SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN (SOBIP): 2019/2020 FINANCIAL YEAR

+			_		-		QU	JARTER TWO SERVICE I		IMPLEMENTATION PLAN (SOBIP E: HUMAN SETTLEMENTS	2019/2020 FINANCIAL YE	EAR		-	_				_
										ORATE: MR. LUYANDA MBULA									
		Key Performance Indicator	Project/	Baseline (Annua	Annual target for						Quarter	r Two Actial Pe	erformance 2019/2020						
	Reference/ BCMM Code		Programme	Performance of 2018/19 (Unaud)tect)	2019/20	fat Quarter Planned Target- ending September 2019		e ist Quarter Actual Performance	Portfalic of evidence provided	Reason for deviation	Corrective measures	Achievement weeks	Ind Quarter Planned Target- ending Decamber 2019	Portfolia of evidence	Ind Ourse Americ	er Portfolie of syldance provided	Reason for deviation	Germetive invasures	Achievement levels
4					_		4							_		-			
										AN INNOVATIVE AND PRODUCTIVE CIT CMM INDICATORS	Y								
1	Number of Jobs Created through Expanded Public Works Programme	Construction of Internal Services and Top Structures Refer to					Contractors labourers Register with		Contractors labourers Register with Employee	Over achievement is due to contractors needing to appoint more labourers to		•		Contractors labourers Register with Employee			The Contractor appoints labourers when	More Labourers will be appointed when projects are at	•
	(EPWP)	HS 1.1/SIC 9 and HS 1.1/SIC 10 REF		40	8	00 12	Employee Names	12	Names STRATEGIC OUTCOM	enhance performance. 4: A SPATIALLY TRANSFORMED CITY	IN/A		320 (200)	Names	250 (128)		need arises	Implementation Stage.	
	Review Integrated				Reviewed integrate Sustainable Huma Settlements Plan	in .													
- 1	Sustainable Human Settlements Plan	ISHP		Mayoral	submitted to Coun for adoption		N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A	
	Number of subsidised	Amalinda Co-op = R500 000 , Reeston Phase 3 Stage 3 = R1 500 000, Potsdam Village Phase 1 & 2 = R10 000 000, Potsdam kihwed Block 1 = R7 50 000, Tyutyu Phase 3 = R500 000, Midantsane Cluster 1 = R3 000 000, Midantsane Cluster 2 = R7 200 1000, Fymbos Cluster 3 = R15 000 000, Peelton Cluster = R5 000 000, Peelton Phase 2 = R2 000 000		45	0 80	00 90	No. of Practical Completion Certificates approved	d -	N/A	About 314 houses that were at practical completion were invaded at Fyribosas and Ndancama project. BCMM is busy with the process of eviction.	Fasttrack the eviction of people and rectify the houses by end of December 2019	•	240 (150)	No. of Practical Completion Certificates approved	(14) Fynboss/Ndancama	Practical Completion Certificates	Major contracts still under procurement resulted into the late start of construction on site. In some cases almost complete houses were invaded and contractor was blocked from it access to complete them	d production is expected during the third quarter since most	
		Potsdam Ikhwezi Block 1 = R23 143 600, Phakamisa South = R500 000, Potsdam North Kanana = R9 144 200, Ilitha North = R5 140 000, Duncan Village Proper = R541 000, Mdantsans = R8 000 000, Carlant Sanse Cluster 2 = R14 000 000, Amalinda Co-op, Mdantsans = R8 000 000, Cluster 1 = R6 000 000, Duncan Village = R14 000 000, Evitos Cluster 3 = R17 305 500, Duncan Village Compliste = R20 0000, Blockyard TRA = R3 858 000, Braebyn ext 10 = R300 000, Tystpu Phase 3 = R3 000 000, Westbank Resittation = R12 187 640, C Section and Triangular Site = R500 000, Nelson Mandela 102 = R100 000, Ginsberg 139 Housing = R100 000, Braebtach Sarvikes = R100 000, Braebyn Could		130	0 138	50 200	Practical Completion Certificates	205 Internal Services = Potsden/ikt/weź Block 1 (202), Mdantsane Zone 18 oc (3)	Practical Completion Certificates	Contractors have increased their production on site that led to over achievement of the target.	N/A	•	540 (340)		312 (107) Internal Services = Poisdem/likhwezi Bloc 1 (49), Mdanisane Zone 16 oc (68)	k Practical Completion Certificates	Major contracts allil under procurement resulted into the late start of construction on alle. In some cases liegal invaders blocked access to site resulting to a contractor stop work and resulted into poor productions.		•
	Number of beneficiaries registered on NHNR	N/A		201	0 201	0 200	National Housing Needs Register (NHNR)	FACE	National Housing Needs Register (NHNR)	Over achievement is caused by the smooth running of the electronic web system as well as the growing requests from the wards to get people registered on the National Housing Needs Register	N/A		800 (500)	National Housing Needs Register (NHNR)	1075 (507)	National Housing Need Register (NHNR)	Over achievement is caused by the smooth running of the electronic web system as well as the growing requests from the wards to get people registered on the National Housing Needs Register	N/A	
	registered on the liter	INO		2011	201	0 300	(Maide)	1 500		OME 5: A WELL GOVERNED CITY	INA		1800 (800)	(MONN)		(MEINAN)	on the National Housing Reeds Negister		
								NATIONAL T	TEASURY CIRCULAR IN KE	Y PEREDRIMANCE INDICATORS FOR RI	PORTING ONLY								
						أحجية												المحمد ألم	
	H\$1.21	Average number of days taken to register the title deed (subsidised stands and units)	N/A	New indicator	New indicator	Target not known in advance because of the nature of indicator, however, actual performance will be reported end of 2019/2020 financial year	Progress report	Progress report to Human Settlements Portfolio Committee	Progress report signed by HOD	N/A	N/A	•	Target not known in advance because of the nature of indicator, however, actual performance will be reported end of 2019/2020 financial year	Progress repor	t Metropolitan Mayoral Committee Report	Progress reposigned by HOI	rt N/A	N/A	
	HS1.31	Number of informal settlements enumerated and classified (in terms of NUSP or equivalent classification)	N/A	New indicator	New indicator	Target not known in advance because of the nature of indicator, however, actual performance will be reported end of 2019/2020 financial year	Progress report signed by HOD	NA	N/A	This target has not been archieved in this quarter. The reason is due to the pending finalisation of the approval of the UISP grant by National Department of Human Settlements. The Directorate is collating the necessary documentation for submission.	All negacions documentation will be	В	Target not known in advance because of the nature of indicator, however, actual performance will be reported end of 2019/2020 financial year	Progress repor signed by HOD	t N/A	N/A	The Directorate is still collating the necessary documentation for submission.	Progress report will be tabled to Human Sattlements Portfolio Committee of February 2020	
						Target not known in advance because of the nature of indicator,				This target has not been archieved in this quarter. The reason is due to the			Target not known in advance because of the nature of						
	HS1.32	Percentage of informal settlements using a participatory approach to planning or implementing upgrading	N/A	New Indicator	New indicator	however, actual performance will be reported end of 2019/2020 financial year	Progress report	N/A	N/A	pending finalisation of the approval of the UISP grant by National Department of Human Settlements. The Directorate is collating the necessary documentation for submission.	collated, and progress report will be	6	indicator, however, actual performance will be reported end of 2019/2020 financial year	Progress repor	t N/A	N/A	The Directorate is still collating the necessary documentation for submission.	Progress report will be tabled to Human Settlements Portfollo Committee of February 2020	

1	Outstanding performance
1	Performance significantly above expectations
1	Fully effective performance
(Performance not fully satisfactory
	Unsatisfactory performance
	Not Applicable /On hold/Not reporting for this quarter