
Project Name	Funding Source	2014/2015 Mid-year Adjustment Budget	•	Available Budget (Budget - Expenditure including VAT)	% Exper (inclu VA
DIRECTORATE OF EXECUTIVE SUPPORT SERVICES		500.000	005 700	404.007	
Office Furniture and Equipment (Directorate)	Own Funds Own Funds	500 000	365 733	134 267	
Office Furniture and Equipment (Councillors)	c/o	1 284 326	164 796	1 119 530	
	Own Funds				
Back up Generator	c/o Own Funds	1 489 573	776 238	713 336	
Councillors Office Accomodation	c/o	2 996 498	1 325	2 995 173	
Garcia Flats	Leiden c/o	458 860	0	458 860	
TOTAL: EXECUTIVE SUPPORT SERVICES		6 729 257	1 308 091	5 421 166	
MUNICIPAL MANAGERS 'OFFICE					
Neighbourhood Development Partnership	NDPG	5 000 000	5 568 489	-568 489	
Office Furniture and Equipment (Directorate)	Own Funds	500 000	68 076		
Furniture and Equipment - Project Management Office	USDG	1 000 000	519 257	480 743	
TOTAL: MUNICIPAL MANAGERS 'OFFICE		6 500 000	6 155 821	344 179	
DIRECTORATE OF HUMAN SETTLEMENTS Office Furniture and Equipment (Directorate)	Own Funds	500 000	139 487	360 513	
Reeston Phase 3: Stage 2	HSDG	7 000 000	6 659 578	340 422	
Reeston Phase 3 Stage 3	HSDG	24 495 081	22 076 884	2 418 197	
Reeston Phase 3 Stage 3 - P1 & P3	HSDG c/o	17 714 259	17 714 259	0	
Reeston Phase 3 Stage 2	USDG	3 183 604	3 312 884	-129 280	
Reeston Phase 3 Stage 3	USDG	11 430 000	13 017 725	-1 587 725	
Potsdam Ikhwezi Block 1	USDG	570 000	598 745	-28 745	
Potsdam Ikhwezi Block 2	USDG	145 000	162 974	-17 974	
DVRI Pilot Project (Mekeni, Haven Hills, Competition Site)	USDG	775 000	878 114	-103 114	
Duncan Village Proper	HSDG c/o	350 000		350 000	
C Section and Triangular Site P1-P3	HSDG c/o	770 420			
D Hostel P1 & P3	HSDG c/o	600 000	0	600 000	
Mdantsane Zone 18 CC Phase 2	USDG	1 000 000	976 290	23 710	
Block Yard TRA	USDG	5 540 286	48 390	5 491 896	
Block Yard TRA	HSDG c/o	608 785	534 010	74 775	
	USDG	2 451 101	2 794 254		
Second Creek (Turn Key)	USDG	2 451 101	2 / 94 234	-343 153	
Amalinda Co- Op Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and	USDG	370 000	389 017	-19 017	
Dacawa) Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village;	USDG	42 098 505	44 154 265	-2 055 760	
Sisulu Village; Francis Mei; Mahlangu Village, Mathemba Vuso Gwentshe)	USDG	6 398 270	6 406 101	-7 831	
Cluster 3 (Fynbos Informal 1, Fynbos Informal 2, Ndancama) P					
& P3	USDG	26 371 107	26 432 824		
Braelyn ext 10 - P1 & P3 Sunny South	HSDG c/o USDG	118 812 3 665 000	0 3 643 734	118 812 21 266	
10 Gates at Z. Soga Beneficiaries of Mdantsane West	Own Funds	30000	3 643 7 34	30 000	
TOTAL : HUMAN SETTLEMENTS		156 185 230	149 939 535		
DIRECTORATE OF FINANCIAL SERVICES					
Office Furniture and Equipment (Directorate)	Own Funds	500 000	323 535	176 465	
	Own Funds				
Office Furniture and Equipment	c/o	431 902	0	431 902	
1	1		004.400	128 891	
Partitioning of Offices for SCM	Own Funds	350 000	221 109		

BUFFALO CITY METROPOLITAN MUNICIPALITY CAPITAL EXPENDITURE REPORT AS AT 30 JUNE 2015

Expenditure including	
VAT)	Comments
73%	Furniture has been deliverd and an amount of R35 500 is committed.
13%	A motivation to roll-over the balance in the 2015/16 financial year will be prepared.
	Project is complete.
	Process is at BSC stage for procuring of park homes for ward councillors and therefore a request to roll over the balance in the 2015/16 finacial is being prep
	Procurement challenges with the fencing tender has resulted in a request for a rollover to be made for 2015/16 budget year.
19%	
111%	Expenditure exclusive of vat is at 98% and all works is completed on the project (Sandile Road upgrade). The remainder will thus be declared as savings.
	Furniture has been procurred for the Internal Audit Unit, remaining funds to be declared as savings.
52% 95%	In the process of procuring office Furniture for Bhisho Office - Tender with SCM
28%	The existing expenditure is for office furnitture that has been supplied. The newly appointed implementing agent is on site busy with the first phase of the project which is the upgrading of internal roads from gravel to surfaced road
	phase which is the construction of top structures shall follow subsequent to the completion of the first phase. Expenditure is eminent based on the above for t of the contractor and the professional team for construction monitoring, and the current expenditure is a result of payment of professional team fees for procu process.
	The appointed contractor for the construction of engineering internal services and top structures has commenced with the works last calendar year in April. The contractor is currently working on the first phase of 480 top structures and the relevant engineering services and also they have commenced with the second 657 units to make a total 1137 Units. The current expenditure is as a result of the abovementioned.
	The appointed contractor for the construction of engineering internal services and top structures has commenced with the works last calendar year in April. Th contractor is currently working on the first phase of 480 top structures and the relevant engineering services and also they have commenced with the second
100%	657 units to make a total 1137 Units . The current expenditure is as a result of the abovementioned. The newly appointed implementing agent is on site busy with the first phase of the project which is the upgrading of internal roads from gravel to surfaced roa
	phase which is the construction of top structures shall follow subsequent to the completion of the first phase. Expenditure is eminent based on the above for t
	of the contractor and the professional team for construction monitoring, and the current expenditure is a result of payment of professional team fees for procul process.
10470	The appointed contractor for the construction of engineering internal services and top structures has commenced with the works last calendar year in April. The appointed contractor for the construction of engineering internal services and top structures has commenced with the works last calendar year in April.
4 4 4 0/	contractor is currently working on the first phase of 480 top structures and the relevant engineering services and also they have commenced with the second
	657 units to make a total 1137 Units . The current expenditure is as a result of the abovementioned. Corrections on the draft tender document were submitted to the consultant. Consultant busy with final draft of tender document.
	The appointed consultants are busy with preliminary designs.
113%	The contractor is on site completing Haven Hills site, and then the contractor will proceed to competition site for the construction of top structures and interna The current expenditure is as a result of the payment of the professional team.
	The project is on design stage by the implementing agent.
	The project is on design stage by the implementing agent The project is on design stage by the implementing agent
	The contractor is on site, progressing with the installation of internal services.
10/	The change of scope for the professional team is still to be tabled by BAC, the annual contractors are back on site progressing with the works of internal engineer tables. The surrent expenditure is a result of a professional team fees and contractors.
1 70	services. The current expenditure is a result of a professional team fees and contractor. The change of scope for the professional team is still to be tabled by BAC, the annual contractors are back on site progressing with the works of internal engine
88%	services. The current expenditure is a result of a professional team fees and contractor.
114%	The contractor has completed the project. The project is currently on liability period which is the allowance of defects of completed works, this period is for 12 meaning it is up to August 2015.
105%	The project is on procurement stage, it is anticipated to go on tender by August 2015. The current expenditure is a result of the professional team fees and the contractor for the construction of a sewer and water line.
100 /0	Contractor is on site and site establishment is complete. The contractor is currently busy with installation of internal services. To date 626 site have water and
105%	connections, additional budget required for the project.
	The contractor is on site, for construction of both engineering services and top structures. To date the contractor is busy with excavations of sewer and water
100%	60 excavations for top structures.
100%	The appointed contractor for the construction of engineering internal services and top structures has commence with the works last calendar year. The expen the project is still expected to proceed, covering the costs in construction and as well the construction monitoring by the professional team.
	The project is on procurement stage, The current expenditure is a result of the professional team fees.
	Contractor on site, there are technical delays on the project but the project is due to be completed in October 2015.
0% 96%	
	Funding is required for fifth floor, Old Mutual building. Delays associated with the award of building maintenance tenders has resulted in expenditure not being
65%	in the 2014/15 financial year. The tenders have since been awarded and the expenditure is expected to occur in early 2015/16 financial year.
	Funding is required for fifth floor, Old Mutual building. Delays associated with the award of building maintenance tenders has resulted in expenditure not being
	in the 2014/15 financial year. The tenders have since been awarded and the expenditure is expected to occur in early 2015/16 financial year. Partitioning of offices is complete. The remainder of the funding has been committed for the purchase of office furniture for some of the SCM offices, a reques
63%	over the funds has been sent to the CFO.
42%	



				Available Budget	
Project Name	Funding Source	2014/2015 Mid-year Adjustment Budget	-	(Budget - Expenditure including VAT)	% Exp (inc V
		, ,			
DIRECTORATE OF CORPORATE SERVICES					
Office Furniture and Equipment (Directorate)	Own Funds Own Funds	500 000	41 806	458 194	
Replacement of Vehicle	c/o	150 000	0	150 000	
Procurement of Pre-Payment Vending Machines	Own Funds	500 000	199 031	300 969	
IT Systems Intergration - (Process Implementation)	Own Funds	1 000 000	0	1 000 000	
Security Software	Own Funds	2 400 000	2 135	2 397 865	
IT Infrastructure Network Upgrade	Own Funds	2 000 000	0	2 000 000	
IT Infrastructure Upgrade	Own Funds c/o	7 154 862	2 342 808	4 812 054	
Duncan Village ICT Centre - DVRI	Own Funds c/o	137 926	114 825	23 101	
IT Systerms - (Anti Virus)	Own Funds c/o	723 345	168 465	554 880	
Computer Equipment - BCMM	Own Funds	2 000 000	1 247 050	752 950	
IT Infrastructure Servers	Own Funds	500 000	5 693	494 307	,
Office Furniture and Equipment and Computers	ISDG	100 000	0	100 000	
Electronic Attandance Control System	Own Funds	2 000 000	111 037	1 888 963	
Extensions to Employee Wellness Centre	Own Funds	2 320 000	355 225		
ICT Networks and Communications for Call Centre	Own Funds	800 000	0	800 000	
IT Hardware for Call Centre	Own Funds	800 000	0	800 000	
TOTAL : CORPORATE SERVICES		23 086 133	4 588 076		
DIRECTORATE OF ENGINEERING SERVICES					
Office Furniture and Equipment (Directorate) Upgrading of Laboratory Infrastructure	Own Funds Own Funds	500 000 2 000 000	361 788 215 688		
	Own Funds				
Upgrading of Laboratory Infrastructure Bulk Sanitation Provision - Programme	c/o USDG	1 574 513 494 051	553 179 548 992		
Waste Water Infrastructure Capacity (KWT Reg Scheme) Reeston Phase 3 Bulk Services Sewer	USDG	12 857 892	11 889 246 45 412 124		
Mdantsane Infrastructure- Refurbishment/ Augmentation	USDG USDG	47 500 000 18 000 000	20 233 805		
Diversion of Amalinda & Wilsonia Effluent	USDG	1 017 458	1 146 291	-128 833	
Sanitation Backlog Eradication - (Coastal)	USDG	44 500 000	43 560 669		
Eastern Beach Sewers Sludge Handling & Chlorination Facilities	USDG USDG	1 056 888 1 729 909	1 166 713 1 562 729		
Ablution Blocks	USDG	3 949 029	4 179 739		
Berlin Sewers	USDG	5 029 611	4 597 746		1
Hoodpoint Marine Outfall	USDG	505 949	391 823		
West Bank Restitution Sewer Infrastructure Quinera WWTW	USDG USDG	10 000 000 7 200 000	5 404 404 3 320 474		
Gqozo Village Phase 2	USDG	5 000 000			
Bulk Sanitation Provision - Replacing Existing Infrastructure	Own Funds	38 000 000	1 959 460		
Nord Avenue Pump Station	USDG	276 568	0		
Quinera Treatment Works	USDG	964 292	0	964 292	
Bulk Water Provision - Programme	USDG	E 444 E90	E 441 207	202	
West Bank Restitution - Water KWT and Bisho Infrastructure(Water)	USDG USDG	5 441 589 8 550 837	5 441 307 6 557 599	283 1 993 238	
Amahleke Water Supply	USDG	1 000 000	721 751	278 249	
Augmentation of Water Treatment Capacity Upgrade Water Networks in terms of Densification and	USDG	7 016 700	6 824 077	192 623	
Augmentation	USDG	3 689 152	3 609 578		
Water Supply Coastal Areas and backlog eradication Bulk Water Provision Replacing of Existing Infrastructure	USDG Own Funds	23 227 966 40 000 000	21 743 478 32 693 242		
West Bank Restitution - Water	USDG	5 000 000	5 287 644		
Urban Roads - Programme	USDG	1 581 556			
Upgrade Mdantsane Roads Quinera Arterial Road	USDG USDG	32 063 757 31 325 132	34 562 516 31 075 404		
Fleet Street	USDG	20 463 013	21 010 570		
Gonubie Main Road	USDG	19 689 137	22 520 285		

penditure cluding VAT)	Comments
8%	An amount of R 199 269 is committed, the delivery date is expected in July of the the new financial year and the expenditure will reflect in the 2015/16 final
0%	Funding has been rolled over to the next financial year. The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte
40%	Corporate Services for the City Manager attention.
0%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention. The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted
0%	Corporate Services for the City Manager attention.
0%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted corporate Services for the City Manager attention.
33%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention.
83%	The project is completed.
	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention.
62%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention.
1%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention.
0%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention.
6%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitte Corporate Services for the City Manager attention.
	Expenditure delayed due to foundation problems encountered. Excavations for foundations has commenced. Funding will be rolled over due to the challeng encountered.
	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted
	Corporate Services for the City Manager attention. The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted
<u> </u>	Corporate Services for the City Manager attention.
	Procurement process underway Procurement process underway
	Procurement process underway Project progressing well and funding is fully spent.
	Phase 1: Project on arbitration, institution looking at finalizing the matter and re-advertise. Phase 2: Mechanical & Electrical Works contract awarded . Phase Works contract procurement underway. Phase 3: Annual contractor has been appointed to conduct the work.
	Civil works on going at 70% complete. Mechanical & Electrical Works contract procurement process underway
	Project on Practical Completion.
	Phase 1A complete. Design for phase 2 has been completed. Annual contractors & EPWP contractors appointed.
	Funding fully spent. Multi-year project.
	Funding fully spent and this is a multi-year project.
	The Ablution Blocks project is on-going; this is a multi-year project.
	Multi-year phased project. Phase 1 completed and Phase 2 to commence soon. Consultant has been appointed for assesment of the buliding.
	Annual contractor on site to complete the outstanding works.
46%	Certificate of completion has been issued, invoices being processed.
	Project is progressing well
	Procurement process underway Complete
	Certificate of completion has been issued, invoices being processed.
	Budget is fully spent Project for New KWT/Bisho water treatment works is at design stage and Bonke/Kwalini rising main is 100% complete
72%	Professional Service Provider is currently busy with designs for Amahleke Regional Storage. Draft Tender Document is expected in July 2015.
	Contractor are onsite, the projects are progressing well
	Project is progressing well
	Contractors are onsite, the projects are progressing well Replacement of old water mains & water meters and installation of zonal & replacement of domestic water meters is progressing well.
106%	Project is progressing well
	Project under construction
	Project under construction Project under construction
103%	Annual Contractor completing the current phase of the project
114%	Expenditure on project to be balanced




	Funding	2014/2015 Mid-year	YTD Expenditure	Available Budget (Budget - Expenditure	% Expenditure (including	
Project Name	Source	Adjustment Budget		including VAT)	VAT)	
RDP Houses- Roads Refurbishment	USDG	4 431 601	4 301 234			Proje
Upgading of Mdantsane Roads	USDG	53 000 000				· ·
Rehabilitation of BCMM Bridges	USDG	8 000 000		708 709		Proje
Procurement of Graders for Rural Roads Rehabilitation of Rural Roads	USDG USDG	10 000 000 15 445 804				Proc
Quinera Arterial Road	USDG	2 000 000				
Upgrading of Roads	USDG	9 199 000				Orde
Roads - Renewal of Existing Roads	Own Funds	120 000 000				Proje
BCMM Fleet, Plant and Specialised Equipment and Specialised Solid Waste Vehicles	Own Funds	18 300 000	18 285 628	14 372	100%	1009
BCMM Fleet	Own Funds c/o	3 997 668	3 921 558	76 110	98%	98%
Electricity Dept Specialised Plant and Equipment Bulk Electricity Infrastructure Upgrade(Ring-Fenced 4% of the	Own Funds c/o	3 000 000	2 608 634	391 366	87%	Proc
Total Electricity Infrastructure Opgrade (Ring-Fenced 4 % of the Bulk Electricity Infrastructure Upgrade - Replacing Existing	Own Funds	40 000 000	39 991 745	8 256	100%	All b
Infrastructure	Own Funds	40 000 000	39 784 163	215 837	99%	All b
	DoE(Intergrate d National Electrification					
INEP Electrification Programme	Programme)	20 587 000	23 284 897	-2 697 897		
INEP Electrification Programme - Counterfunding	USDG	5 000 000				_
Electrification of Informal Dwelling Areas within BCMM Street Lighting and Highmasts within BCMM Areas of Supply -	USDG	10 000 000				
Informal Settlements	USDG	3 500 000				-
Low Frequency Tester Office furniture and Equipment (Electricity)	Own Funds Own Funds	311 000 60 000				
Upgrade Water Supply in Rural Areas	LGTH	188 726				95%
TOTAL : ENGINEERING SERVICES		768 225 798		-		
						1
DIRECTORATE OF DEVELOPMENT PLANNING						
Office Furniture and Equipment (Directorate)	Own Funds Own Funds	500 000				Proc Expe
Upgrading of the City Hall	c/o	5 395 309	5 125 556	269 753	95%	the 3
Upgrade KWT Payments Hall	USDG	550 000	376 532	173 468	68%	The is no
	0000	550 000	370 332	173 400	0070	In re on th
Land Acquisition	USDG	5 500 000	1 796 582	3 703 418	33%	cons relat Traff Mza Scer Potte deliv tend
						Bride
Integrated Transport Plan Implementation Programme	USDG	28 450 000	23 187 225	5 262 775	82%	Mair
BCMET Roads	BCMET c/o	256 818	256 283	535	100%	Wor Gull
Rehabilitation of Midland Existing Municipal Buildings and Old Mutual Building (Finance)	Own Funds	471 000	263 080	207 920	56%	Wor
Building Refurbishments and Upgrading of Lifts for BCMM Buildings	Own Funds	200 000	72 880	127 120	36%	The is no
SCM Inventory Warehousing and Fencing	Own Funds	220 000	29 000	191 000	120/	The is no
TOTAL : DEVELOPMENT PLANNING		41 543 127	31 321 346	10 221 781	75%	-
DIRECTORATE OF ECONOMIC DEVELOPMENT						
Enabling Infrastructure Programme - LED	USDG	10 000 000	5 543 557	4 456 443	55%	The
TOTAL : ECONOMIC DEVELOPMENT		10 000 000	5 543 557	4 456 443	55%	,
DIRECTORATE OF HEALTH AND PUBLIC SAFETY						1
Office Furniture and Equipment (Directorate)	Own Funds	30 000				Proje
Office Furniture and Equipment (Health)	Own Funds	70 000				Furn
Office Furniture and Equipment (GM Public Safety)	Own Funds	21 000	21 000	0	100%	
Fire Engine Office Furniture and Equipment (Fire & Rescue Sercices)	Own Funds Own Funds	3 600 000 80 000				Tenc prep Proje
	Own Funds					
KWT Fire Station	c/o	353 709	283 352	70 357	80%	Proje

t	% Expenditure	
l	(including VAT)	Comments
57	97%	Project under construction
26		Expenditure on project to be balanced
9		Project under construction Procurement process underway
88		Project under construction
2		Project under construction
33		Orders generated, work in progress
94	61%	Project is progressing well
2	100%	100% of the budget has been spent
0		98% of the budget has been spent
6	87%	Procurement process is underway
6	100%	All bulk electrification projects planned for the 2014/2015 year has been completed
37	99%	All bulk electrification projects planned for the 2014/2015 year has been completed
7	113%	Budget has been fully spent
.)9		ED 383 Electrification of Potsdam has been completed; Queenspark SCADE equipment purchased and installed
26		Electrification Projects completed
5	105%	Streetlighting projects undertaken has been completed
55		Equipment received and installed on Vehicle
)5	67%	All office furniture ordered has been received.
1	95% 87%	95% of the budget has been spent, project is progressing well
.2	07 /0	
92		Procurement Processes are underway. The funds are fully committed. Expenditure is at 95% and all work is completed on the project. The remainder will thus be declared as savings. (Works Completion was achieved on 17 April 2015 and
53	95%	the 3 month latent defects liability will end on 16 July 2015).
2		The appointed PSP has completed the designs and specifications and has been paid for the milestones achieved thus far. Budget confirmation to construct the project is now awaited before a contractor may be procured. (Balance of funds to be rolled into 2015/16).
0		In respect of Portion 3 of Farm 1952, an independent valuer has been appointed to conduct valuation of the property. The valuation report of this property is expected
		on the 19th of May 2015. In respect of Erf 9786 Mdantsane Unit 2 which is privately owned, the Municipality has built a road across the subject property without the
8		consent of the owner. The owner has offered this property to the municipality for purchase at market rate. On receipt of the offer, the Municipality conducted a market related valuation which came to R480.000.
		Traffic calming measures have been completed in Beacon Bay, Cambridge, Braelyn, Duncan Village, Amalinda, Sweetwaters, KWT CBD, Willow Park, Zwelitsha,
		Mzamomhle, Mdantsane and Sunnyridge. Sidewalks have been completed in Phakamisa, Mdantsane NU 2 and NU 1 and Potsdam. The project of sidewalks in Scenery Park has stalled due to the contractor abondoning the site withot consulting the department. Traffic signals have been identified on NEX, Robbie de Lange,
		Potters Pass and Gullsway however only Robbie De Lange has been implemented due to the unavailability of cable. Guidance signs have been manufactured and
		delivered and are going to be erected in 2015/16 financial year. Needs Camp / Potsdam Bridge progressing through detailed designs stage. Detailed Designs and Draft
		tender document has been submitted Guardrails have been identified and installed in Mdantsane, Braelyn, Zwelitsha, Phakamisa and Sweetwaters KwaTshatshu Bridge awarded 1 August 2014, inception stage complete,feasibility study report approved and detailed design report approved. Draft tender document has been
		submitted Construction of Taxi/Bus embayments in Scenery Park, Cambridge and Mdantsane are complete. Ginsberg taxi embayments are complete and Bonza Bay
′5		Main Road taxi rank construction is at 95% complete. Work has been completed on the Amalinda Main Road sidewalk project and the construction of traffic calmings structures have been completed at Sunnyside Road and
5		Gullsway.
		Work under way at the Old Mutual and plane have been drawn up for alterations on the Tan fleer for the OM Assate and Dieke. There have been hadred assars "It al
20		Work under way at the Old Mutual and plans have been drawn up for alterations on the Top floor for the GM Assets and Risks. There has been budget committed amounting to R136,330 for office alterations for the GM assets and Risks, further expenditure will occur once the annual tender is passed, but this has not happened.
		The appointed PSP has completed the designs and specifications and has been paid for the milestones achieved thus far. Budget confirmation to construct the project
20		is now awaited before a contractor may be procured (Balance of funds to be rolled into 2015/16).
0		The appointed PSP has completed the designs and specifications and has been paid for the milestones achieved thus far. Budget confirmation to construct the project is now awaited before a contractor may be procured. (Balance of funds to be rolled into 2015/16).
1		
-	75%	
	75%	
	75%	
.3		The service provider is on site working and invoices are currently being processed anticipating completion by the end of the financial year.
.3 .3		The service provider is on site working and invoices are currently being processed anticipating completion by the end of the financial year.
.3 3	55%	The service provider is on site working and invoices are currently being processed anticipating completion by the end of the financial year.
3 3 3 3	55% 55% 82%	Project completed
3 3 3 8 2 0	55% 55% 82% 74%	Project completed Furniture & Equipment delivered. Balance still to be delivered. Funding to be rolled over to 2015/16.
3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	55% 55% 55% 82% 74% 100%	Project completed Furniture & Equipment delivered. Balance still to be delivered. Funding to be rolled over to 2015/16. Project completed. Tender for fire engine was awarded to Fire Raiders. The delivery will take place on 04 December 2015. A request to rollover the remaining funds is currently being
3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	55% 55% 55% 82% 74% 100% 0%	Project completed Furniture & Equipment delivered. Balance still to be delivered. Funding to be rolled over to 2015/16. Project completed. Tender for fire engine was awarded to Fire Raiders. The delivery will take place on 04 December 2015. A request to rollover the remaining funds is currently being prepared for submission.
3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	55% 55% 55% 82% 74% 100% 0%	Project completed Furniture & Equipment delivered. Balance still to be delivered. Funding to be rolled over to 2015/16. Project completed. Tender for fire engine was awarded to Fire Raiders. The delivery will take place on 04 December 2015. A request to rollover the remaining funds is currently being
3 3 8 2 0 0 7	55% 55% 55% 82% 74% 100% 0% 100%	Project completed Furniture & Equipment delivered. Balance still to be delivered. Funding to be rolled over to 2015/16. Project completed. Tender for fire engine was awarded to Fire Raiders. The delivery will take place on 04 December 2015. A request to rollover the remaining funds is currently being prepared for submission.

	Funding	2014/2015 Mid-year	•	Available Budget (Budget - Expenditure	% Exper (inclu
Project Name	Source Own Funds	Adjustment Budget	(VAT incl)	including VAT)	VA
Replacement of 2X Bush Fire Vehicles written off	c/o	532 200	0	532 200	
Replacement of 5X Air Conditioners	c/o	80 000	79 777	223	
Fire Equipment	Own Funds	1 200 000	342 861	857 139	
Closed Circuit Television Network - CCTV	Own Funds	2 000 000	113 068	1 886 932	
Upgrading of Existing CCTV Control Room	Own Funds	300 000	0	300 000	
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	1 196 101	779 700	416 401	
Fire Arms - Traffic and Law Enforcement	Own Funds	100 000	86 850		
Office Furniture and Equipment (Law Enforcement)	Own Funds	14 110	11 983		
	Own Funds				
Security Equipment - DVRI CCTV Cameras for BCMM Cash Offices	c/o Own Funds	40 000	0	40 000 1 500 000	
CCTV Cameras for BCMM Cash Offices	Own Funds	1 500 000	0	1 500 000	
Equipment for Law Enforcement Services	Own Funds	100 000	0	100 000	
Office Furniture and Equipment (Traffic Services)	Own Funds	211 190	68 826	142 364	
KWT Traffic Building	USDG	2 069 735	886 487	1 183 248	
Mdantsane Testing Station - Equipment	Own Funds	2009733	81 587	118 413	
Equipment for Traffic Services	Own Funds Own Funds	100 000	0	100 000	
Learners Licence Centre - Mdantsane	c/o	998 970	690 724	308 246	
Office Furniture and Equipment (Disaster Management)	Own Funds	73 700	0	73 700	
TOTAL : HEALTH AND PUBLIC SAFETY		14 870 715	3 602 535	11 268 180	
DIRECTORATE OF COMMUNITY SERVICES					
Office Furniture and Equipment (Directorate)	Own Funds	200 000	160 557	39 443	
Development of Community Parks(Inland, Midlands and Coastal)	USDG	3 685 051	3 854 769	-169 718	
Development and Upgrading of Cemeteries(Inland, Midland and Coastal)	USDG	10 000 000	10 099 846	-99 846	
Cemetery Vehicles	Own Funds c/o	1 700 000	0	1 700 000	
Construction of Nompumelelo Halls	USDG	3 500 000	869 914	2 630 086	
Development and Upgrading of Community Halls - War Memorial Hall Upgrade of Parking Area, O.R.Tambo Hall Upgrade of Parking Area, Egoli Community Hall(New Hall), Needs Camp Community Hall Upgrade, Orient Theatre Upgrade, Continuation of KWT Town Hall and NU 5 Hall Mdantsane	USDG	6 500 000	6 253 496	246 504	
	Own Funds				
Continuation of Refurbishment of KWT Hall / Cambridge	C/O	1 075 698	684 228	391 470	
Replacement of 2 X Hifgh back chairs, 1 X Piano and 2 X Bar Stools	Own Funds c/o	51 000	49 400	1 600	
	Own Funds				
Replacement of Stove and Fridge	c/o	12 000	11 500	500	
Reeston MPCC - DVRI	HSDG- (MPCC)	700 000	665 300	34 700	
John Dube Village	DEDEAT	199 168	189 050	10 118	
Sports equipment and structures	Own Funds	1 500 000	1 457 882	42 118	
Equipment for Jan Smuts Stadium	Own Funds	41 907	35 840	6 067	
Redevelopment of Mdantsane NU 2 Swimming Pool and Upgrading of Waterworld	USDG	5 500 000	4 849	5 495 151	
Upgrading of Dimbaza and Zwelitsha Stadium	USDG	2 250 000	911 472		
Upgrading of Floodlights at Victoria Grounds, Bhisho Stadium, Ginsberg stadium, Sisa Dukashe Stadium, Alfred Schoeman Stadium, North End Stadium, Jan Smuts Stadium, Amalinda					
Stadium, and Gompo Stadium Upgrading of Phakamisa and Mount Coke sports fields	USDG USDG	1 314 949 1 000 000	1 120 326 1 048 771	194 623 -48 771	
Upgrading of Waterworld	USDG	2 000 000	0	2 000 000	
Completion of Upgrading of 2010 Stadium	DSRAC c/o	2 686 285	1 376 872	1 309 413	
Upgrading of Resort and Purchase of Equipment	Own Funds c/o	384 660	347 976	36 684	
Refurbishment of Swimming Pools	Own Funds	2 000 000	0	2 000 000	
Relocation of Aquarium Upgrading of Zoo Facilities	USDG Own Funds	1 000 000 600 000	0 205 285	1 000 000 394 715	
FEL Zoo - Aquarium	Own Funds	238 502	0	238 502	

Expenditure including VAT)	Comments
0%	Specifications for the bush tenders has been submitted to Fleet Management. A request to rollover the remaining funds is currently being prepared for submis
100%	Project has been completed. A request to rollover the remaining funds is currently being prepared for submission. Informal Tenders have been awarded.
	Project underway. Design being drafted. Funding to be rolled over to 2015/16. Informal Tender IT/DDP/2014-15/298 for Construction of CCTV Room evaluated and works order issued. Order cancelled by SCM therefore request funding to over for new order to be issued.
	Deviation report for additional funding to be submitted to Bid Adjudication Committee for consideration. Funding to be rolled over to 2015/16. Project completed.
85%	Project completed.
	Project underway. Design being drafted. Funding to be rolled over to 2015/16.
	Project underway. Design being drafted. Funding to be rolled over to 2015/16. Specifications for informal tender submitted too late to Suply Chain Management to be finalised before end of June 2015. To be done in new financial year. R funding to be rolled over to 2015/16.
	Project has been completed and the final invoice has been submitted for payment Plans for KWT Building finalised and professional team busy with specifications and bill of quantities for the construction phase. As amount is committed in te letter of appointment it is requested that the funding be rolled over.
41%	Furniture & Equipment delivered. Balance still to be delivered. Funding to be rolled over to 2015/16. Specifications for informal tender submitted too late to Suply Chain Management to be finalised before end of June 2015. To be done in new financial year. R funding to be rolled over to 2015/16.
0%	Funding to be rolled-over to 2015/16. Informal tender in process of being evaluated and price confirmations requested IT/DDP/2014-15/319. Furniture sourced through 3 quote system to the value of R25 678. Balance considered as savings.
24%	
<u>80%</u>	Office furniture and equipment has been purchased.
	Recreational parks were upgraded with park funtiure, fencing and signage and the project is complete Fort Jackson, Cambridge and Steve Biko roads has been completed. Signage boards completed in KWT region. Kwt Cemetery, Mcleantown and Peelton ere fencing and the projects are all complete
0%	
25%	The provision of Professional Consultancy Services has been awarded. Design phase in progress. Preliminary cost estimates have been forwarded, bill of qu be ready by the end of July 2015.
96%	Project has been completed.
64%	Installation of New sewer system at Cambridge Hall complete. King Wiliams Town hall 100% complete and Cambridge hall - 90% complete, floor covering 10 of contract to be carried over to next financial year.
97%	Project is complete
96%	Project is complete
95%	Budget has been requested to be reduced in mid year budget adjustment. Balance of funding will be used for refurbishment.
	Informal tender processes are underway for Purchasing of Chairs for Scenery Park Hall Project has been completed.
86%	Project has been completed. The project couldn't be implemented as at 30 June 2015 due to procurement challenges. The project will be implemented in the 2015/2016 financial year, per
	availability of funds. Goalposts, caretakers cottage and fencing are completed at Zwelitsha Stadium. Project will continue in the new 2015/16 financial year as funding is available
0.50	
	Approval for the extension of validity for floodlights tender is awaiting approval. Project will contunue in the 2015/16 financial year as funds are available. Project Completed in April 2015.
0%	The project couldn't be implemented as at 30 June 2015 due to procurement challenges. The project will be implemented in the 2015/2016 financial year, per availability of funds.
	Grass planting and construction of portable stands at Newlands Sport fields and Ndevana Sportfield have been completed. Rehabilitation of Guard House at Stadium in progress.
	Project has been completed.
	Specification has been amended and will be forwarded to Bid Specification Committee after being authorized. Roll over of funding has been requested. The project couldn't be implemented as at 30 June 2015 due to procurement challenges. The project will be implemented in the 2015/2016 financial year, per availability of funds.
34%	Project is progressing well. Roll over of funding has been requested. Procurement process underway. Aquarium - Informal tender for Upgrade of Seabird Rehabilitation pool and Repairs to Penguin Enclosure Balustrade submitt
0%	Supply Chain Management for re-advertisement. Project is still at the procurement stage. Request to roll over the funds has been requested.



Project Name	Funding Source	2014/2015 Mid-year Adjustment Budget	YTD Expenditure	Available Budget (Budget - Expenditure including VAT)	% Expenditure (including VAT)	Comments
Upgrading of Beaches Facilities	Own Funds	1 000 000	0	1 000 000	0%	Assessment report has been completed for the informal tender. Roll over of funding has been requested.
Office Furniture and Equipment (Solid Waste Management)	Own Funds	300 000	83 912	216 088	28%	The department has requested the funding to be rolled over.
Grass Cutting Equipment	Own Funds c/o	1 068 126	162 056	906 070	15%	Informal tender was awarded for supply and delivery of 6 Kudu mowers. A request to rollover the remaining funds is currently being prepared for submission.
Acquisition of Solid Waste Plant	Own Funds c/o	8 804 587	8 771 418	33 169	100%	Project has been completed.
Construction of 3rd and 4th Cell and Ancillary Works	Own Funds c/o	1 774 658	1 774 562	96	100%	Project has been completed.
Solid Waste Programme- Weigh Bridge KWT	Own Funds c/o	2 000 000	879 004	1 120 996	44%	Project progressing well. Department has requested the funding to be rolled over.
Waste Management Programme - Plant and Equipment	Own Funds c/o	1 268 845	1 261 381	7 464	99%	Project has been completed.
Points	Own Funds c/o Own Funds	967 405	0	967 405	0%	Tender cancelled as service provider could not deliver, tender to be re-advertised. Department has requested the funding to be rolled over.
Specialised Solid Waste Vehicles	c/o	4 000 000	3 595 378	404 622	90%	Machinery has been dilivered. Department has requested the funding to be rolled over.
Construction of Transfer Stations - 3 x Sites	USDG	0	557	-557	#DIV/0!	
KWT Tanery Site	USDG	1 000 000	0	1 000 000	0%	Funding has been released to human settlement department
Construction and Rehabilitation of Waste Cells	USDG	10 000 000	0	10 000 000	0%	Tender has been awarded
Solid Waste Mechanical Plant and Vehicles	Own Funds	40 000 000	9 501 947	30 498 053	24%	8 Compactor Trucks and 2 x TLB's have been delivered. Balance of funding to be rolled over to the 2015/2016 financial year.
17800 X240 Litre Wheelie Bins	Own Funds	10 000 000	9 430 118	569 882	94%	Project complete. Department has requested the funding to be rolled over.
TOTAL : COMMUNITY SERVICES		130 322 841	64 807 666	65 515 175	50%	
				000 (70 077		
TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES		1 158 745 003	932 566 648	226 178 355	80%	
ASSET REPLACEMENTS - INSURANCE		10 000 000	2 652 413	7 347 587	27%	
TOTAL : BCMM CAPITAL BUDGET		1 168 745 003	935 219 061	233 525 943	80%	
	Ⅰ					

