CAPITAL EXPENDITURE REPORT AS AT 30 APRIL 2016

| | Funding Source | 2015/2016 Mid- year Adjustment Budget | YTD Expend (incl. VAT) | | % Expend (incl. VAT) | Comments |
|---|-----------------------------|--|---------------------------|--------------------------|-------------------------|--|
| DIRECTORATE OF EVECUTIVE SUPPORT SERVICES | | | | | | |
| Office Furniture and Equipment (City Hall) (FURN/OFF EQUIP - ACQUISTIONS) | Own Funds | 2 000 000 | 32 771 | 1 967 229 | 2% | Tender is at adjudication stage, due to be awarded in May 2016. Once awarded, funding will be spent because it is a purchase tender. |
| Office Furniture and Equipment (Councillors) Office Furniture and Equipment (Directorate) | Own Funds c/o Own Funds c/o | 1 119 530 119 767 | 1 250 725 86 276 | -131 195 33 491 | | Project completed. Expenditure on track, funding will be fully utilised by end of the financial year. |
| Service Delivery Public Participation Truck with full Sound System (TRANSPORT -ACQUISITIONS) | Own Funds | 1 200 000 | 21 202 | 1 178 798 | 2% | Tender at Adjudication phase. |
| Fencing of Garcia Flats | Gavle c/o | 458 860 | 0 | 458 860 | | Funds will be relocated to another project supported by the Swedish partners and funds will be rolled over to the next budget year. |
| TOTAL: EXECUTIVE SUPPORT SERVICES | | 4 898 157 | 1 390 973 | 3 507 184 | 28% | |
| | | | | | | |
| Furniture and Equipment - Project Management Office (FURN/OFF EQUIP - ACQUISTIONS) | USDG | 700 000 | 0 | 700 000 | | Funding will be utilised for the procurement of furniture for Bisho Offices & Enterprise Project Management Office (EPMO). Delivery and installation has taken place. Procuring Laptops for the EPMO Staff through the ICT Office. |
| TOTAL : CITY MANAGER | 0020 | 700 000 | 0 | 700 000 | 0% | |
| | | | | | | |
| Description Of Human Settlements | LIGDO | 45,000,000 | | 45 000 000 | | The contractor is on site progressing with internal engineering services. The project currently has low expenditure due to challenges between BCMM and the contractor but the challenges are currently being |
| Reeston Phase 3: Stage 2 Reeston Phase 3 Stage 3 | HSDG HSDG | 15 000 000 54 000 000 | 41 996 072 | 15 000 000 12 003 928 | | attended to. The contractor is on site progressing with internal engineering services. |
| Reeston Phase 3 Stage 2 | USDG | 13 000 000 | 0 | 13 000 000 | | The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between BCMM and the contractor but the challenges are currently being attended to. |
| Reeston Phase 3 Stage 3 | USDG | 5 000 000 | 5 038 274 | -38 274 | | The contractor is on site progressing with internal engineering services. |
| Potsdam Ikhwezi Block 1 | USDG | 200 000 | 202 089 | -2 089 | 101% | Detailed designs were approved by service branches. The department is busy with beneficiary registration. |
| Potsdam Ikhwezi Block 2 | USDG | 200 000 | 74 800 | 125 200 | | Still busy with township establishment processes. There are no approved general plans for the area yet and this is delaying the project. |
| Potsdam North Kanana | USDG | 200 000 | 0 | 200 000 | 0% | Project is at design stage and the design report has been submitted to service branches to provide comments. |
| Ilitha North 177 Units | USDG | 1 500 000 | 0 | 1 500 000 | 0% | Final designs have been approved and the contractor will be secured from annual contractors. The allocated funding will be utilised |
| Mdantsane Zone 18 CC Phase 2 | USDG | 3 500 000 | 1 069 446 | | | A letter terminating the contractor was submitted to the office of the Acting City Manager for signature. Preparations to appoint another service provider are underway. |
| Amalinda Co- Op | USDG | 1 800 000 | 42 625 | 1 757 375 | 2% | The tender has been withdrawn by BEC. |
| Amalinda Fairlands | USDG | 300 000 | 0 | 300 000 | 0% | The project is on pre- planning stage by the Spatial Planning and Development Directorate. |
| Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa) Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village; | USDG | 33 750 000 | 38 910 853 | -5 160 853 | 115% | The contractor is busy with construction of internal engineering services at Velwano, Ilinge and Masibambane. |
| Sisulu Village; Francis Mei; Mahlangu Village, Mathemba Vuso, Gwentshe) | USDG | 3 524 000 | 3 945 928 | -421 928 | | The contractor is busy with internal engineering services at Mathemba Vuso, Deluxolo, Francis Mei, Sisulu Village, Chris Hani. At Winnie Mandela the beneficiary office is busy with beneficiary registration. |
| Cluster 3 (Fynbos Informal 1, Fynbos Informal 2, Ndancama) P1 & P3 | USDG | 41 350 000 | 46 543 397 | -5 193 397 | 113% | The contractor is on site progressing with the works. The project design and specifications have been concluded; the department is now waiting for the |
| Braelyn ext 10 | HSDG | 800 000 | 389 200 | 410 800 | 49% | implementing agent to proceed with construction. |

| | | 2015/2016 Mid | | | | |
|---|----------------------|--------------------|--------------|---------------------|-------------|--|
| | Funding | year Adjustment | YTD Expend | Variance | % Expend | |
| | Source | Budget | (incl. VAT) | | (incl. VAT) | |
| Sunny South | USDG | 6 800 000 | 551 987 | 6 248 013 | 00/ | Contractor is on site and progressing with the regravelling of the roads and concrete channels. The project will be completed in June 2016. |
| Suriny South | USDG | 0 800 000 | 551 967 | 0 240 013 | 070 | Service provider will be procured from annual consultants for doing planning, assessment, geotech |
| Tyutyu Phase 3 Westbank Restitution | USDG USDG | 250 000 | 0 859 261 | 250 000 -859 261 | | investigation and design house plans. Expenditure will be journalised out to the correct vote. |
| Office Furniture - Human Settlement | Own Funds c/o | 360 513 | 104 684 | 255 829 | | ICT Department is busy with procurement of laptops. |
| Office Furniture - Human Settlement | Own Funds c/o | 150 000 | 104 004 | 150 000 | | ICT Department is busy with procurement of laptops. |
| 10 Gates at the Z. Soga Beneficiaries of Mdantsane West | Own Funds c/o | 30 000 | 0 | 30 000 | | Procurement process underway |
| 10 Gates at the 2. Soga beneficialles of Midantsarie West | Own Funds C/O | 30 000 | 0 | 30 000 | 0 70 | Procurement process underway |
| Block Yard TRA | USDG | 1 000 000 | 19 279 | 980 721 | 2% | The department has issued an order to both the contractor and the professional team for invoices to be paid. |
| Manyano & Tembelihle (water meters) | USDG | 1 000 000 | 0 | 1 000 000 | 0% | Contractor is on site as at March 2016, budget will be spent. |
| Egoli Electrification of 31 houses | Own Funds | 140 000 | 0 | 140 000 | 0% | Project is being implemented by Electricity Dept. funding will be utilised in full in the last quarter of the financial year end. |
| Second Creek Housing Project | USDG | 3 500 000 | 3 011 599 | 488 401 | 86% | Funding will be utilised to pay adjudication rulings. |
| | Department of | | | | | |
| | Local Government and | | | | | |
| Mdantsane Urban Renewal Project (Mount Ruth Node) | Housing | 9 036 112 | 0 | 9 036 112 | 0% | Awaiting approval of the SLA by Council. |
| TOTAL : HUMAN SETTLEMENTS | | 196 390 625 | 142 759 494 | 53 631 131 | 73% | |
| | | | | | | |
| DIRECTORATE OF FINANCE | | | | | | |
| Office Furniture and Equipment - SCM | Own Funds c/o | 200 000 | 171 176 | 28 824 | | Balance of funding will be utilised for SCM office equipment bought for the vendor portal sites at KWT, Duncan Village, Mdantsane and East London. |
| Office Furniture and Equipment - Oom | OWITT drids 0/0 | 200 000 | 171 170 | 20 024 | 0070 | Duncan vinage, Muantsane and East Edition. |
| | | | | | | Requisition for procurement of furniture has been submitted to Supply Chain Management Unit to facilitate the |
| Office Furniture and Equipment - Directorate | Own Funds c/o | 431 902 | 281 240 | 150 662 | 65% | acquisition of furniture in respect of new appointments for the department of Financial Reporting. |
| | Finance | | | | | The expenditure is already committed as laptops have been purchased for interns and the budget is being |
| Office Furniture and Equipment - Interns | Management Grant | 120 000 | 63 600 | 56 400 | 53% | used accordingly. |
| TOTAL : FINANCE | | 751 902 | 516 016 | 235 886 | 69% | |
| | | | | | | |
| DIRECTORATE OF CORPORATE SERVICES | | | | | | |
| IT Systems c/o | Own Funds c/o | 554 880 | 0 | 554 880 | 0% | Tender was advertised on the 26 February 2016 and closes on the 1 April 2016. Tender was advertised on the 15 December 2015 and closed on the 19 January 2016. Tender is at evaluation |
| Security software c/o | Own Funds c/o | 2 397 864 | 0 | 2 397 864 | 0% | stage. |
| Extensions to Employee Wellness centre | Own Funds c/o | 2 116 441 | 1 738 668 | 377 773 | 920/ | Construction of the extension to the Employee Wellness Centre is completed. The electrification and ICT connectivity is being actioned. It is expected that all funds will be utilised. |
| Vending Machines | Own Funds c/o | 125 601 | 93 419 | 32 182 | | Procurement process is underway to be finalised before end of the fourth quarter. |
| Office Furniture and Equipment c/o | Own Funds c/o | 412 884 | 195 753 | 217 131 | 470/ | The tender process is currently at evaluation stage and it is anticipated that the evaluation process will be finalised during April and the expenditure will show at the end of May 2016. |
| IT Infrastructure Network Upgrade | Own Funds | 12 912 054 | 374 604 | 12 537 450 | | Tender is in the process of being withdrawn from BEC |
| | | | | | | |
| Computer Equipment | Own Funds c/o | 617 598 | 547 362 | 70 236 | 89% | Procurement process is underway. Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at BEC |
| Electronic Attendance Control System c/o | Own Funds c/o | 1 888 962 | 0 | 1 888 962 | 0% | stage, expenditure is anticipated at the end of the fourth quarter. |
| IT Infrastructure Servers | Own Funds | 2 494 306 | 466 777 | 2 027 529 | 19% | Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at BAC stage, expenditure is anticipated at the end of the fourth quarter. |
| IT Hardware for Call Centre | Own Funds | 1 500 000 | 0 | 1 500 000 | 00/ | Tender is in the process of being withdrawn from BEC |
| | | | 0 | | | |
| Computer Requirements - Youth Advisory Centres Office Furniture and Equipment and Computers (COMPUTER | Own Funds c/o | 200 000 | 0 | 200 000 | 0% | Procurement process is underway. |
| EQUIP - ACQUISTIONS) | ISDG | 100 000 | 88 609 | 11 391 | 89% | The project is progress and the remainder of the funding will used by end of May 2016. |

| | | 2015/2016 Mid | | | | |
|---|---------------|------------------------------|--------------------------|--|-------------|--|
| | | year | | | | |
| | Funding | Adjustment | YTD Expend | Variance | % Expend | |
| | Source | Budget | (incl. VAT) | | (incl. VAT) | |
| Electronic Attandance Control System (COMPUTER EQUIP - | | | | | | Tender was advertised on the 25 September 2015 and closed on the 27 October 2015. It's currently at BEC |
| ACQUISTIONS) | Own Funds | 1 500 000 | 93 101 | 1 406 899 | 6% | stage, expenditure is anticipated at the end of the fourth quarter. |
| IT Fibre Installations for SCM, IDZ and Community Services in | | | | | | |
| 2014/2015 (KWT and Bhisho in 2015/2016 and Mdantsane, | | | | | | |
| Reeston, East London Traffic and Mechanical Workshop in | | | | | | Tender was advertised on the 13 October 2015 and closed on the 13 November 2015. Its currently with BEC |
| 2016/2017) | Own Funds c/o | 3 500 000 | 0 | 3 500 000 | 0% | for evaluation. Expenditure is anticipated at the end of the fourth quarter. |
| Office Furniture 9 Fautimment Joh Fuglisation Unit | Own Frieds | 200,000 | 0 | 200,000 | 00/ | The Informal Tender has already been prepared and submitted to SCM for their processes |
| Office Furniture & Equipment - Job Evaluation Unit TOTAL : CORPORATE SERVICES | Own Funds | 300 000 30 620 590 | 2 500 202 | 300 000 27 022 297 | i | to commence. |
| TOTAL : CORPORATE SERVICES | <u> </u> | 30 620 590 | 3 598 293 | 27 022 297 | 12% | |
| DIRECTORATE OF INFRASTRUCTURE SERVICES | | | | | | |
| | | | | | | |
| Office Furniture and Faulines and (Disease 1) | Our First | 550,000 | 70.004 | 474.040 | 4.40/ | Procurement process is underway. Third advert for informal tender submitted to supply chain. On two |
| Office Furniture and Equipment (Directorate) | Own Funds | 550 000 | 78 981 | 471 019 | 14% | occassions the Service providers did not meet the requirements of the tender |
| Bulk Sanitation Provision - Programme | USDG | 24 400 000 | 16 010 007 | 14 500 072 | E40/ | Drainat an aging |
| Waste Water Infrastructure Capacity Reeston Phase 3 Bulk Services Sewer | USDG USDG | 31 400 000 45 000 000 | 16 810 927 30 291 273 | 14 589 073 14 708 727 | | Project on-going Project on going Civil Contractor on site |
| | USDG | | 1 144 429 | 855 571 | | Project on-going Civil Contractor on site |
| Mdantsane Infrastructure- Refurbishment/ Augmentation Diversion of Amalinda & Wilsonia Effluent | USDG | 2 000 000 1 500 000 | 756 997 | 743 003 | | Project on-going Project on-going PSP |
| Ablution Blocks | USDG | 3 000 000 | 3 011 014 | -11 014 | | Current phase complete |
| Berlin Sewers | USDG | 15 000 000 | 4 665 363 | 10 334 637 | | Project on-going contractor on site |
| Hoodpoint Marine Outfall | USDG | 1 000 000 | 4 003 303 0 | 1 000 000 | | PSP undertaking EIA, licence |
| Gqozo Village Phase 2 | USDG | 15 000 000 | 11 569 699 | 3 430 301 | | Project on-going contractor on site |
| West Bank Restitution Sewer Infrastructure | USDG | 5 000 000 | 3 397 172 | 1 602 828 | | Project on-going contractor on site |
| Quinera WWTW | USDG | 7 100 000 | 3 493 881 | 3 606 119 | 49% | , , , |
| | | | | | | |
| Bulk Sanitation Provision - Replacing Existing Infrastructure | Own Funds | 69 500 000 | 127 880 | 69 372 120 | 0% | Project is at implementation stage Zwelithsa Phase 2. |
| Mdantsane Waste Water Treatment Works - Renewal of Existing Assets | Own Funds | 24 505 969 | 269 541 | 24 236 428 | 10/ | Procurement process is underway. |
| Existing Assets | Own Funds | 24 303 909 | 209 541 | 24 230 428 | 1 /0 | Procurement process is underway. |
| EL Hood Point Pre-treatment Facility Recapitalisation | Own Funds | 3 000 000 | 1 080 341 | 1 919 659 | 36% | Project is ongoing, works to Hood Point roof |
| Bulk Sanitation Provision - Eastern Beach Sewer | Own Funds c/o | 35 989 912 | 1 276 625 | 34 713 287 | 10/ | Unsuccessful bidder has gueried award. |
| Bulk Satiliation Provision - Eastern Beach Sewer | Own Funds C/O | 30 909 912 | 1 270 023 | 34 / 13 20/ | 4 70 | · · |
| I loggeding of Laboratom, Infragtureture | Own Funda a/a | 4 704 242 | 0 | 4 704 242 | 00/ | Tender validity for this project has expired. The department will now utilise service providers from Building |
| Upgrading of Laboratory Infrastructure | Own Funds c/o | 1 784 312 | U | 1 784 312 | 0% | Maintenance. |
| Upgrading of Laboratory Infrastructure | Own Funda a/a | 1 021 334 | 0 | 1 021 224 | 00/ | Tender validity for this project has expired. The department will now utilise service providers from Building Maintenance. |
| , , | Own Funds c/o | | 77.074.400 | 1 021 334 | | |
| Sewerage | | 262 351 527 | 77 974 122 | 184 377 405 | 30% |) |
| | | | | | | |
| Bulk Water Provision - Programme | USDG | | | | | |
| | | | | | | Phases 2C & 4 are in the final stages with progress at 95%. Additional work for Bulurha reticulation is |
| Water Supply Coastal & Backlog | USDG | 23 500 000 | 20 459 180 | 3 040 820 | | expected to be completed by 15 June 2016. |
| | | | | | | Preliminary designs for Kei Road WTW is 100% complete and envirnmentally approval process is expected to |
| KWT & Bisho Infrastructure | USDG | 7 000 000 | 5 730 562 | 1 269 438 | 82% | be finalised in October 2016. |
| Association Water Oscala | LIODO | 0.000.000 | 0.500.040 | 440.004 | 000/ | Tenders for Construction of additional storage reservoir closed, evaluation is underway. |
| Amahleke Water Supply | USDG | 3 000 000 | 2 586 616 | 413 384 | 86% | Construction of Tyusha rising main is 80% complete |
| | | | | | | Tenders for the construction of Umzonyana inlet works and ammonia dosing house are at bid evaluation |
| Augmentation of water treatment | HEDC | 17 000 000 | 0.650.400 | 7 240 507 | E70/ | Stage. Construction of the 1200mm dia gravity main to Buffale Biver Bump Station is starting in May 2016 |
| Augmentation of water treatment | USDG | 17 000 000 | 9 659 403 | 7 340 597 | 5/% | Construction of the 1200mm dia gravity main to Buffalo River Pump Station is starting in May 2016. |
| Upgrade Water Networks | USDG | 4 000 000 | 1 589 341 | 2 410 659 | 400/ | The following water network upgrades projects are underway: Smilling valley water supply, Newlands bulk water supply |
| West Bank Water Supplies | Own Funds | 10 500 000 | 9 532 243 | 967 757 | | Installation of Westbank bulk water main is under construction |
| Bulk Water Provision Replacing of Existing Infrastructure | Own Funds | 40 000 000 | 31 031 032 | 8 968 968 | | Programme is progressing well. |
| Bulk Water Provision Replacing of Existing Infrastructure | USDG | 5 000 000 | 31 U31 U32 N | 5 000 000 | | Replacement of water mains and water meters in Coastal, Midlands & Inland is underway |
| | | | 00 500 070 | | | |
| Water | | 110 000 000 | 80 588 378 | 29 411 622 | 73% | |

| | Funding Source | 2015/2016 Mid- year Adjustment Budget | YTD Expend (incl. VAT) | | % Expend (incl. VAT) | |
|--|---|--|---------------------------|-------------|----------------------|---|
| | | | | | | |
| Quenera Beacon Bay Link Road | USDG | 20 000 000 | 19 916 581 | 83 419 | 100% | Project is ongoing. |
| Upgrading of Mdantsane Roads | USDG | 60 000 000 | 19 743 855 | 40 256 145 | 33% | Project at procurement stage |
| KWT Roads | USDG | 10 000 000 | 8 190 144 | 1 809 856 | 82% | Project is ongoing. |
| Gonubie Main Road | USDG | 10 000 000 | 5 550 584 | 4 449 416 | 56% | Project is ongoing |
| Rural Roads | USDG | 30 000 000 | 29 372 542 | 627 458 | 98% | Project is to be completed in May 2016. |
| Fleet Street | USDG | 20 000 000 | 15 730 675 | 4 269 325 | 79% | Project is ongoing. |
| RDP Roads - Inland, Midlands and Coastal | USDG | 15 000 000 | 5 404 377 | 9 595 623 | 36% | Project is ongoing. |
| Rehabilitation of BCMM Bridges and Storwater | USDG | 5 000 000 | 1 380 689 | 3 619 311 | 28% | Project is ongoing (Coastal, Midland, Inland) |
| Roads Provision - Replacing Existing Infrastructure | Own Funds | 111 630 875 | 45 480 984 | 66 149 891 | 41% | Project is ongoing. |
| Procurement of Graders for Rural Roads - Yellow Fleet | USDG | 15 000 000 | 9 212 092 | 5 787 908 | 61% | Two Graders purchased. |
| Mdantsane Roads | USDG | 14 815 569 | 8 585 464 | 6 230 105 | 58% | Project is ongoing, mitigating stormwater problems |
| Fleet Street | USDG c/o | 10 000 000 | 0 | 10 000 000 | 0% | Project awarded |
| Rural Roads | USDG c/o | 19 202 172 | 4 442 128 | 14 760 044 | 23% | Two Graders purchased. |
| Roads | | 340 648 616 | 173 010 114 | 167 638 502 | 51% | |
| | | | | | | |
| BCMM Fleet, Plant and Specialised Equipment and Specialised Solid Waste Vehicles | Own Funds | 48 000 000 | 26 294 | 47 973 706 | 0% | Procurement process is underway. |
| · | OWITTUIGS | 40 000 000 | 20 204 | 47 373 700 | 070 | Work has been undertaken by utilizing BCMM Annual Contractors; installation and upgrading of new supplies |
| Bulk Electricity Infrastructure Upgrade(Ring-Fenced 4% of the Total Electricity Revenue) | Own Funds | 50 000 000 | 53 744 770 | -3 744 770 | 107% | is progressing well. R50m + R46m total on Bulk Electrification R96m - Panels value R6,262,000 ordered for Progress expected delivery June 2016 |
| Bulk Electricity Infrastructure Upgrade - Replacing Existing | OWITTUIGS | | | | | Work has been undertaken by utilizing BCMM Annual Contractors; installation and upgrading of new supplies |
| Infrastructure | Own Funds DoE(Intergrated | 46 000 000 | 13 743 098 | 32 256 902 | 30% | is progressing well. R50m + R46m total on Bulk Electrification R96m |
| INEP Electrification Programme | National Electrification Programme) | 30 000 000 | 11 989 641 | 18 010 359 | | Project 2441 Mount Ruth to Mdantsane Cable installation - COMPLETED. Only one electrification project awarded - Potsdam Unit P waiting for minutes. Delay with committee on electrification projects for Mzamomhle, Reeston & Mdantsane |
| Electricity Demand Side Management Programme | Electricity Demand Side Management Grant | 13 000 000 | 14 762 735 | -1 762 735 | | Project File 2506 Installation of LED High mast lighting is at 96% - final invoice totalling R29,000 to be submitted |
| INEP Electrification Programme - Counterfunding | USDG | 5 000 000 | 5 778 406 | -778 406 | 116% | Installation work in progress, utilising awarded BCMM Annual Contractors (Infills Electrification & Change Overs). Committee Delay on Electrification project for Mdantsane Mount Ruth |
| Electrification of Informal Dwelling Areas within BCMM | USDG | 15 000 000 | 13 036 361 | 1 963 639 | 87% | Completed Electrification Projects - Slovoa Park, Tambo Park, Masizahle, Duncan Village Phase 4 & Ekuphumleni. Potsdam East and Mahlangu progressing well and near completion |
| Street Lighting and Highmasts within BCMM Areas of Supply - | | | • | | | |
| Informal Settlements | USDG | 3 500 000 | 0 | 3 500 000 | 0% | Areas have been identified, materials have been ordered Contractor has commence installation Cable installation to Kent Rd & Pro-Veg completed. Project File 2554 cable Installation Manchester Rd |
| Replacement and Refurbishment of Bulk ELECT Infrastructure | USDG | 2 000 000 | 0 | 2 000 000 | | progressing well and near completion |
| Electricty | | 212 500 000 | 113 081 305 | 99 418 695 | 53% | |
| | | | | | | |
| TOTAL: INFRASTRUCTURE SERVICES | | 925 500 143 | 444 653 918 | 480 846 225 | 48% | |

| | Funding Source | 2015/2016 Mid- year Adjustment Budget | YTD Expend (incl. VAT) | Variance (Incl. VAT) | % Expend (incl. VAT) | Comments |
|--|-------------------|--|---------------------------|-------------------------|----------------------|--|
| DIRECTORATE OF DEVELOPMENT & SPATIAL PLANNING | | | | | | |
| Integrated Transport Plan Implementation Programme | USDG | 30 000 000 | 16 635 340 | 13 364 660 | | KwaTshatshu Bridge and Needs Camp / Potsdam Bridge are currently at Bid Evaluation Committee (BEC). The traffic calmimg measures (speed humps) have been completed in the following areas: Duncan Village, Sweetwaters, Mdantsane, Beacon Bay and Amalinda. Work will start on the 16 May 2016 in Zwelitsha and Winterstarnd. The sidewalks have been completed in Scenery Park and Amalinda Main Road, Work is 95% complete in Mdantsane NU8 & the construction of sidewalks in Sweetwaters will commence on the 16 May 2016. The installation of traffic signals at NEX/Thornburn Terrace, Buffalo/Caxton Streets, Buffalo/Terminus and the potters Pass/Settlersway intersections have been completed. Guardrails have been installed in Mdantsane, Alphandale, Amalinda and Ginsberg. Installationof guidance signage has commenced from Cambridge to Berlin and will continue from Berlin to King William's Town in April 2016. The KWT Public Transport Facility tender closes on 27 May 2016. Taxi/Bus Stops inReeston, Mdantsane nu10 & 13 and |
| Integrated Transport Plan Implementation Programme | Own Funds | 1 000 000 | 0 | 1 000 000 | 0% | Amalinda are 100% complete and only Mdantsane NU2 is still to be completed. Designsfor Scenery Park Taxi Rank is in progress and work is expected to be completed in June 2016. |
| Land Acquisition | Own Funds | 11 000 000 | 7 851 166 | 3 148 834 | | Six Current Owners were paid in terms of Court Order re Gonubie Main Road . R3,7 million is committed to pay invoice submitted.Outstanding claims will be paid in the new financial year when zoning issues are finalised in regard to the affected properties. |
| Rehabilitation of Municipal Buildings | Own Funds | 10 000 000 | 9 784 201 | 215 799 | 98% | The current phase of the project is almost complete. |
| SCM Inventory Warehousing and Fencing | Own Funds | 900 000 | 0 | 900 000 | | Insufficient budget for this project was allocated in 2015/16 . SCM have undertaken to spend the 2015/16 budget on fencing, using the annual fencing contract. |
| Re-roofing of Garcia Flats block A and B | Own Funds | 3 000 000 | 242 216 | 2 757 784 | 8% | The funds are committed. The actual expenditure plus commitments is at 53%. |
| Rehabilitation of Midland Existing Municipal Buildings and Old Mutual Building (Finance) | Own Funds c/o | 1 432 208 | 1 012 661 | 419 547 | 71% | This funding is being spent as roll over with the R10 million in the project above. |
| Rehabilitation of Midland Existing Municipal Buildings and Old Mutual Building (Finance) | Own Funds | 4 320 661 | 124 290 | 4 196 371 | 3% | This funding is being spent with the R10 million in the project above. |
| Office Furniture | Own Funds | 500 000 | 0 | 500 000 | | The funds were made available during the Mid-Year Budget Adjustment. Orders have been generated and the directorate is currently awaiting delivery of items before payments can be processed. |
| TOTAL : DEVELOPMENT & SPATIAL PLANNING | | 62 152 869 | 35 649 873 | 26 502 996 | 57% | |
| | | | | | | |
| Enabling Infrastructure Programme - LED | USDG | 10 000 000 | 7 340 362 | 2 659 638 | 73% | The funding is for the Upgrade Market which has various capital projects such as Office Renovations, Roads Maintenance, Fencing and Produce Cages. These projects are in progress. |
| Enabling Infrastructure Programme - LED | Own Funds | 10 000 000 | 1 826 882 | 8 173 118 | 18% | |
| Incubation Hubs | Own Funds | 2 000 000 | 575 380 | 1 424 620 | | The programme covers two projects. KWT Incubation Hub & BCMM & Transnet Hub located in Mdantsane. Projgress todate is Branding & signange has been completed in KWT. Office equiment will be delivered by end May 2016. Progress on the BCMM & Transnet Hub in Mdantsane is that erection of signage iwill start end May 2016 and completed in June 2016. |
| Rural Agric. Infrastructure | Own Funds | 2 000 000 | 0 | 2 000 000 | | The project covers the fencing of Arable Lands in two areas Pirrie Mission in KWT and Ncerha village in the Inland area. Service Providers for both projects have been appointed and are on site. Fencing project for Pierre is complete and Ncerha fencing project is halfway and the project will be completed by 15 June 2016. Todate an invoice of R697.759 has been recieved and processed for payment. The other invoices will be submittedon a weekly bssis. |
| TOTAL : ECONOMIC DEVELOPMENT & AGENCIES | | 24 000 000 | 9 742 624 | 14 257 376 | 41% | |
| | | | | | | |

| | | 2015/2016 Mid- year | | | | |
|---|-------------------|------------------------|---------------------------|-----------|----------------------|--|
| | Funding Source | Adjustment Budget | YTD Expend (incl. VAT) | | % Expend (incl. VAT) | Comments |
| DIRECTORATE OF HEALTH / PUBLIC SAFETY & EMERGEI | NCY SERVICES | | | | | |
| Upgrade CCTV Control Room at Fire Station | Own Funds | 400 000 | 0 | 400 000 | | AKM & Associates appointed as Professional Services: Electrical & Mechanical Engineer for 2nd Phase of Project. Bill of Quantities received from AKM and tender document delivered by Arch Dept to Supply Chain Management for advertising. Tender closed 6 May 2016. Arch Dept busy with Evaluation report for submission to Supply Chain Management for price and BB-BEE table. |
| Fire Engine | Own Funds | 600 000 | 0 | 600 000 | | Specifications revised by Fire Dept and submitted to Fleet Dept for approval & finalisation as per request of Bid Specification Committee. |
| Fire Engine c/o | Own Funds c/o | 3 110 726 | 3 110 726 | 0 | 100% | Fire Engine delivered on 4 December 2015 and final payment made. Project has been completed. |
| Replacement of 2x Bush Fire engines | Own Funds c/o | 532 200 | 0 | 532 200 | | Specifications revised by Fire Dept and submitted to Fleet Dept for approval & finalisation as per request of Bid Specification Committee. |
| Replacement of Vehicles | Own Funds c/o | 1 200 000 | 0 | 1 200 000 | | Specifications revised by Fire Dept and submitted to Fleet Dept for approval & finalisation as per request of Bid Specification Committee. |
| Fire Equipment | Own Funds | 1 000 000 | 8 569 | 991 431 | | Prelimary report has been submitted to Supply Chain Management and now we are awaiting for price evaluation report from Supply Chain Management. |
| Fire Equipment c/o | Own Funds c/o | 857 139 | 663 108 | 194 031 | | Radios, Chlorine Emergency Kit, Hydraulic Rescue Tool, Foam Equipment, Lifting Bags, 10 x 44mm and 38mm Hoses, CPR Infant, Child and Adult Mannikin and projector were delivered. Awaiting delivery of Portable Pump. Procurement process is underway. |
| Air Monitoring Station | Own Funds | 500 000 | 8 950 | 491 050 | 2% | Tender awaiting tabling at Bid Adjucation Committee. |
| Vehicles | Own Funds | 450 000 | 0 | 450 000 | 0% | Report on tender for procurement of vehicles was sent back to Bid Evaluation Committee for amendments. Awaiting for Bid Evaluation Committee to meet. Date of proposed meeting 9 May 2016. |
| Replacement of Vehicles | Own Funds c/o | 145 000 | 0 | 145 000 | 0% | Tender has been awarded. Procurement process underway. Specifications submitted to Bid Specification Committee on 31 October 2015. Department advised end March |
| CCTV Cameras for Cash Offices c/o | Own Funds c/o | 1 500 000 | 0 | 1 500 000 | | 2016 that item deferred by Bid Specification Committee-2 as report does not fall under the Directorates of the Bid Specification Committee-2. Documents to be resubmitted by Dept to Bid Specification Committee -1. Dept has received signed off Budget Confirmation Form. Will be submitting revised documents to Bid Specification Committee before 13 May 2016. |
| | | | | | | Phase 1 completed and contractor paid. Phase 2 initiated. AKM & Associates appointed as Professional Services: Electrical & Mechanical Engineer for 2nd Phase of Project. Bill of Quantities received from AKM and tender document delivered by Arch Dept to Supply Chain Management for advertising. Tender closed 6 May 2016. Arch Dept completing Evaluation report for submission to Supply Chain Management for price and |
| Upgading of Existing CCTV Control Room | Own Funds c/o | 300 000 | 157 943 | 142 058 | | BB-BEE table. Specifications submitted to Bid Specification Committee on 31 October 2015. Department advised end March 2016 that item deferred by Bid Specification Committee-2 as report does not fall under the Directorates of the Bid Specification Committee-2. Documents to be resubmitted by Dept to Bid Specification Committee -1. |
| Closed Circuit Television Network - CCTV c/o | Own Funds c/o | 1 886 932 | 106 118 | 1 780 814 | 6% | Dept has received signed off Budget Confirmation Form. Will be submitting revised documents to Bid SpecificationCommittee before 13 May 2016. |
| Law Enforcement Equipment | Own Funds | 200 000 | 0 | 200 000 | 0% | Assesor report has been submitted to the Acting City Managers office for approval in order to evaluate bidders |
| Law Enforcement Equipment c/o | Own Funds c/o | 100 000 | 0 | 100 000 | 0% | Project will not proceed in this financial year due to technological challenges. Funding to be rolled over. Tender was advertised on the 18 March 2016 and closes on the 22 April 2016. Onsite meeting was held on |
| KWT Traffic Building | USDG | 500 000 | 3 997 | 496 003 | | the 30 March 2016, tender is currently at Bid Epecification Committee stage as noted by architect department process to evaluate all tenders will take time. |
| Vehicle Test Station Equipment | Own Funds | 1 000 000 | 0 | 1 000 000 | 0% | Assesor report has been submitted to the City Manager for approval in order to evaluate bidders |

| | Funding | 2015/2016 Mid- year Adjustment | YTD Expend | Variance | % Expend | |
|--|---|--------------------------------------|-------------|------------|-------------|--|
| | Source | Budget | (incl. VAT) | | (incl. VAT) | |
| | | | | | | Dept to request funding to be rolled over as funds is to be utilised for the conversion of existing municipal |
| Learners Licence Centre - Mdantsane | Own Funds c/o | 308 246 | 161 827 | 146 419 | 52% | building into public toilets for the Mdantsane Traffic Centre. |
| Traffic Enforcement Equipment | Own Funds | 500 000 | 2 727 | 497 273 | 1% | Assesor report has been submitted to the City Manager for approval in order to evaluate bidders |
| Equipment for Traffic services | Own Funds c/o | 100 000 | 0 | 100 000 | 0% | Computer has been procured. The balance of funding to be rolled over. |
| Traffic Services East London - Generator / Solar System | Own Funds | 500 000 | 0 | 500 000 | 0% | Tender to be advertised on the 13th May 2016 and site meeting to be held on the 18th May 2016 |
| Mdantsane Testing Station c/o TOTAL: HEALTH / PUBLIC SAFETY & EMERGENCY | Own Funds c/o | 118 413 | 70 533 | 47 881 | 60% | Procurement process is underway. |
| SERVICES | | 15 808 656 | 4 294 497 | 11 514 159 | 27% | |
| | | | | | | |
| Directorate of Municipal Services Development and Upgrading of Community Halls - War Memorial Hall -Upgrade of Parking Area, Egoli Community Hall(New Hall), Continuation of KWT Town Hall, 5 NU Halls | | | | | | Refurbishment of War Memorial is complete. Carnegie Hall and 5 (Mdantsane) halls work is not complete as |
| Mdantsane and painting of Carnegie Hall. | USDG | 6 000 000 | 5 862 877 | 137 123 | 98% | funds are depleted. |
| Construction of Nompumelelo Hall | USDG | 4 300 000 | 85 456 | 4 214 544 | | There are delays in appointment of assessors and memo requesting extension tender validity has been submitted to the Accounting Oficcer. |
| Upgrading of Beach Facilities | Own Funds | 2 250 000 | 944 259 | 1 305 741 | | Annual contractor has been appointed, most of work has been completed and awaiting final invoices for processing (Bonza Bay Beach) |
| Refurbishment of Swimming Pools | Own Funds | 2 500 000 | 49 706 | 2 450 294 | | Tender for heating of Joan Harrison Pool was advertised and had to be cancelled as the scope of work has changed, tender will be readvertised |
| Plant and Equipment for the Beaches | Own Funds | 700 000 | 98 251 | 601 749 | 14% | Awaiting quotes for new resvue craft and delivery of new office furniture |
| Redevelopment of Mdantsane NU 2 Swimming Pool | USDG | 2 500 000 | 0 | 2 500 000 | | Finalized amended Specification document for the appointment of a Professional Service Provider and will be submitted to Bid Specification Committee. Order has been received for the building of the new boundery wall and work will start by week of 12/04/2016. Currently awaiting for the quotations for lightning within complex |
| Upgrading of Waterworld | USDG | 3 000 000 | 1 404 399 | 1 595 601 | | Awaiting the approval for the withdrawal of formal tender for a Professional Service Provider. The amended formal tender will be submitted once the withdrawal is approved and advertised. The new roof for the main building and ablutions has been completed on the 30 March 2016, Final payment will be processed once the final invoice from service provider has been recieved. Completed the installation of lighting in the complex and final payment invoice has been processed for payment. |
| Sparading of Fractional | DSRAC (Department of Sport, | 0 300 000 | 1 101 000 | 1 000 001 | 7170 | The payment invoice has seen proceeded for payment. |
| Upgrading of Dimbaza and Zwelitsha Stadium | Recreation, Arts and Culture c/o) DSRAC | 2 700 000 | 58 570 | 2 641 430 | 2% | Annual contract expired so the Dimbaza boundry wall can not be completed in this financial year. |
| Upgrading of Floodlights at Victoria Grounds, Bhisho Stadium, Ginsberg stadium, Sisa Dukashe Stadium, Alfred Schoeman | (Department of Sport, | | | | | |
| Stadium, North End Stadium, Jan Smuts Stadium, Amalinda Stadium, and Gompo Stadium | Recreation, Arts and Culture c/o) | 3 000 000 | 367 840 | 2 632 160 | 12% | The project is being currently evaluated. Awaiting price HDI from SCM. |
| Fencing of Sports Fields | USDG | 2 500 000 | 367 588 | 2 132 412 | 15% | Fencing completed at Nompumelelo Sportsfield. |

| Funding Source Budget (incl. VAT) Variance (Incl. VAT) Sexpend (incl. VAT) Comments DSRAC (Department of Comment of Comm | |
|--|---------------------------|
| Source Budget (incl. VAT) (Incl. VAT) (incl. VAT) Comments DSRAC (Department of | |
| (Department of | |
| | |
| Sport, | |
| Recreation, Arts Completion of Upgrading of 2010 Stadium and Culture c/o) 1 309 413 26 500 1 282 913 2% | |
| | |
| Upgrading of Phakamisa and Mount Coke Sports Fields USDG 495 205 515 387.55 -20 183 104% Project completed. Portable stands were delivered for Phakamisa sportsfields. | |
| DSRAC (Department of Sport, | |
| Recreation, Arts | |
| Upgrading of Phakamisa and Mount Coke Sports Fields and Culture c/o) 1 004 795 1 004 539 256 100% Project completed. Portable stands were delivered for Phakamisa sportsfields. | |
| | |
| Sports Equipment and Structures Own Funds 4 000 000 445 833 3 554 167 11% Project completed. Completed fencing projects for the Phakamisa cemetery, Steve biko cemetery, Camb | ridge location cemetery |
| Development and Upgrading of Cemeteries(Inland, Midland and Crematorium. Request for Bhisho to be submitted. Environmental impact assessing the control of t | |
| and Coastal) USDG 8 000 000 8 186 752 -186 752 102% Haven hills cemetery extension is ongoing. Informal tenders are been used and annual contractors were then approached to add | ess smaller projects. (1) |
| Specifications for 2 x Education Bomas finalised and awaiting qoutes from annual cor | tractor to be appointed. |
| (2) Specifications for storage room finalised with EPMO and awaiting qoutes from anr appointed. (3) Quotes for Annual contractor for side walks at Nahoon Point received. | |
| entrance featture Nahoon Point being finalised. Informal tender for Air conditioners ar | d CCTV cameras to be |
| Upgrading of Coastal Nature Reserves Own Funds 1 000 000 1 640 988 360 advertised. Quotes for water tanks and placement thereof received. All quotes are aw numbers. | aiting costing and order |
| FORMAL TENDER: Validity extended to 20 April 2016 - Tender evaluation done on 2 | |
| report completed waiting for finalization from EPMO Consultant before submission to Committee. Paving Phase 2: Contractor on site. Was 100% complete-R127680.00. R | |
| Architects division managed project which was completed 31/12/2015 R121 769.10. S | tand off Barriers: Work |
| completed 31/12/2015 (R49292.25). Workshop - awaiting EPMO Division to finalize so handled by Elton Priem. FENCING: Contract awarded to service provider, Contractor | |
| completion end of April 2016. Contract value R132 698.77. Lion Platforms: Contract a | warded to service |
| provider, Contractor on site completion expected mid-April 2016 . work delayed due to of public holidays, value R150 000.00. Wild Boar Fencing: Awaiting specs and assist | _ |
| Upgrading of Zoo Facilities Own Funds 1 500 000 628 314 871 686 42% Consultant. | |
| Fencing: Completed 20/12/2015. Paving at Gonubie Resort: Awaiting appointment of which is at Bid Adudication Committee. Bill of quantities has been finalised by EPMO. | |
| Caravan Park & Resort: work completed 30/11/2015. Building of Offices: Draft specific | cation for buildings for |
| Upgrading of Resorts Own Funds Solution and specification will finalised by the specification of Resorts and Staff Changerooms: contractor on site and expected a handover by 28/02/2016. | e end of February 2016. |
| Informal Tender for horticultural equipment and tools, awaiting amendments to docum | |
| Plant and Equipment for Nature Reserves Own Funds Own Funds 450 000 Chain Management comments. Re submission of informal tender for purchase of equality of the submission of informal | pment. Quotes awaiting |
| Order for Loppers and slashers received. Adjustment Budget increased by additional | |
| Tools and Equipment (Zoo) Tools and Equipmen | Compressor and |
| | |
| Plant and Equipment for the Aquarium Own Funds | tender to be |
| Replacement of Brush Cutters Own Funds c/o 84 000 0 100% Seven (7) trimmers purchased on 07/09/2015 and replaced. Project is complete. | |
| 6x industrial lawnmowers have been delivered in October 2015. Specifications for pu | |
| Grass Cutting Equipment Own Funds c/o 906 069 209 056 697 013 have been approved on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. The tender has not been advertised yet dependence on 9 December 2015. | ue to delays at Bid |
| Office Furniture Own Funds c/o 198 308 73 889 124 419 37% Order has been issued awaiting delivery for office furniture in the office of the GM - S | W . |
| Solid waste project - Waeigh Bridge KWT Own Funds c/o 1 120 995 616 440 504 555 55% Weighbridge installation has been completed. Savings will be used for Stoney Drift Er | |

| | Funding | 2015/2016 Mid- year Adjustment | YTD Expend | Variance | % Expend | |
|---|---------------|--------------------------------------|-------------|-------------|-------------|--|
| | Source | Budget | (incl. VAT) | (Incl. VAT) | (incl. VAT) | Comments |
| Waste Management Project - Plant Hire and Equipment | Own Funds c/o | 7 464 | 0 | 7 464 | 0% | Balance has been identified as potential saving |
| Solid Waste Mechanical Plant for Vehicles | Own Funds c/o | 30 498 052 | 3 302 | 30 494 750 | 0% | Advertisement for the tender has closed. |
| Construction and Rehabilitation of Waste Cells | USDG | 34 654 917 | 31 625 959 | 3 028 958 | 91% | Service Provider is on site. Project progressing well. |
| TOTAL: MUNICIPAL SERVICES | | 120 054 218 | 54 616 403 | 65 437 815 | 45% | |
| | | | | | | |
| TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES | | 1 380 877 160 | 697 222 093 | 683 655 067 | 50% | |
| | | | | | | |
| Asset Replacements - Insurance | Own Funds | 10 000 000 | 312 476 | 9 687 524 | | Funding is allocated to areas in instances where assets are lost due to accidents or theft and amounts are claimed from insurance. |
| TOTAL : BCMM CAPITAL BUDGET | | 1 390 877 160 | 697 534 569 | 693 342 591 | 50% | |