			BUFFALO CITY N	METROPOLITAN MU	INICIPALITY	Annexure D
			2014-2015 OPE	ERATING PROJECTS	S BUDGET	
		2014/2015 Mid-	YTD Expenditure	Available Budget (Budget -Expenditure	% Expenditure	
Project Name	Funding Source	Year Adjustment	(VAT incl)	including VAT)	(including VAT)	COMMENTS
DIRECTORATE OF EXECUTIVE SUPPORT SERVICES						
Mdantsane 50th Anniversary	Own Funds c/o	3 000 000	0	3 000 000	0%	Request for funding to be rolled over for utilisation in a Mdantsane Legacy Project.
Millenium Development Goals Framework Rollout	Own Funds c/o	100 000	99 695	305	100%	BCMM Mainstreaming MDG Framework development project completed.
Community Support Centre	Leiden	136 315	40 530	95 785		Project has been completed, awaiting invoices to finalise payments.
Intergovernmental Relations	Own Funds c/o	80 000	45 028	34 972	56%	Project complete, awaiting invoice for final payments.
Umaahamuu Vauth Eurad	Umsobomvu	744 505	450,000	206 502	600/	Final invoices for youth month commemoration submitted for payment. Multiyear youth development funding for
Umsobomvu Youth Fund	Youth Fund	744 585	458 003	286 582	62%	BCMM Youth Council Plan of Action. Unspent funds will be rolled over new FY.
Ward Committee Training	TRUST FUNDS	375 372	216 287	159 085		Monitoring on Ward Profiling was held in May 2015. Another session will be in the new 15/16 financial year, therefore a roll-over will be requested for this funding.
Documentation of case studies	Own Funds	300 000	2 540	297 460	1%	Draft Case Study report completed and received. Requested for project funds to be rolled over to 2015/16 Financial Year, Service provider to be paid in July 2015 for work completed to date. Full expenditure to be incurred by completion of project in September 2015
						Tender cancelled pending re-advertisement. Expenditure incurred reflects the funding utilised for payment to
Documentation of case studies c/o	Own Funds c/o	296 292	30 155			Service Provider for project above.
TOTAL : EXECUTIVE SUPPORT SERVICES		5 032 564	892 238	4 140 326	18%	
MUNICIPAL MANAGER'S OFFICE						
Audit Improvement Plan	Own Funds	1 301 600	757 642	543 958	58%	Ongoing multi-year project, expenditure is on track.
Audit Improvement Plan c/o	Own Funds c/o	698 400	494 210		1	Ongoing multi-year project, expenditure is on track.
Audit Improvement Plan	TRUST FUNDS	1 979 270	306 000	1 673 270	<del> </del>	Ongoing multi-year project, expenditure is on track.
Project Management Funding (USDG Projects)	USDG	30 414 500	25 973 288	4 441 212	<u> </u>	USDG funding for project management office.
Filling and repair , cleaning of Roads and stormwater						
drainage	EPWP	945 000	661 500	283 500	70%	Ongoing multi-year project, funds fully committed.
Maintenance of ECO Parks	EPWP	378 000	367 600	10 400	97%	Ongoing multi-year project, project is progressing well.
Operating and Maintenance of Public Ablutions	EPWP	567 000	566 400	600	100%	Ongoing multi-year project, project is progressing well.
Vuna Awards	Vuna Awards	1 048 758	532	1 048 226		
Combined Assurance Model	Own Funds	3 553 374	2 455 751	1 097 623	69%	Project is complete. Outstanding invoices have been sent to SCM for payment.
Professional Project Advisor	Own Funds	4 171	0	4 171	0%	
Admin Assistant to Project Advisor	Own Funds	115 829	86 674	29 155	75%	Admin Assistant appointed and expenditure is on track.
TOTAL : MUNICIPAL MANAGER'S OFFICE		41 005 902	31 669 598	9 336 304	77%	
DIRECTORATE OF FINANCIAL SERVICES						
Immovable Asset Management Project	Own Funds c/o	32 639	32 639	0	100%	The project is complete.
Directorates Financial Management Capacity Project c/o	Own Funds c/o	344 250	171 000	173 250		These positions have been sent for benchmarking.
Financial Support	Own Funds c/o	750 000	595 177	154 823		The project is progressing well to update the Asset Register in respect of Work In Progress (WIP).
Accounting Reforms Project	Own Funds c/o	373 767	373 767			The project is complete.
						The allocated budget has been spent on training of finance officials in support of Minimum Competency Regulations and training was also conducted for finance management interns through the Institute of Municipal
Training interns	FMG	272 185	274 000			Finance Officers (IMFO).
SCM Projects	FMG	84 790	84 504			Project is complete. The budget was utilised for the preparation and compilation of Audit Action Plans.
Remunerations Interns	FMG	1 009 200	1 009 141	59	100%	Funding has been fully spent.

			BUFFALO CITY N	METROPOLITAN MU	INICIPALITY	Annexure D
			2014-2015 OPE	RATING PROJECT	S BUDGET	
Project Name	Funding Source	2014/2015 Mid- Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
Standard Chart Of Accounts(SCOA)	FMG	133 825	100 611	33 214	75%	The project is progressing well.
Standard Chart Of Accounts(SCOA)	Own Funds	3 500 000	2 197 755		+	The successful service has been awarded the contract and initial interactions have occurred.
Financial Technical Support	Own Funds	3 000 000	0	3 000 000		The funding is being used to appoint 2 permanent Programme Managers within the Financial Reporting Department of the new approved organizational structure. Currently awaiting short-listing to take place.
				_		It's a multi-year project and payments are based on milestones achieved. This service provider was appointed to
Immovable Assets Project	Own Funds	8 000 000	8 000 000	0	100%	assist with the preparation of PPE disclosure in the AFS as part of their deliverables.
Asset Componetisation	Own Funds c/o	7 000 000	378 421	6 621 579	5%	It's a multi-year project and payments are based on milestones achieved. This service provider was appointed to assist with the preparation of PPE disclosure in the AFS as part of their deliverables.
Immovable Assets Project - Counterfunding	LGTH	829 175	0	829 175	0%	It's a multi-year project and payments are based on milestones achieved. This service provider was appointed to assist with the preparation of PPE disclosure in the AFS as part of their deliverables.
SCM Turn Around Projects	Own Funds c/o	980 229	900 477	79 752	92%	Review and update of BCMM Document Managent contract has been awarded and a consultant is on site.
SCM Capacity Project	Own Funds c/o	375 123	339 844	35 279	91%	Funding is used for the improvement of Supply Chain Management internal controls. Expenditure is on track.
Supplementary Valuations	Own Funds c/o	106 235	105 569	666	99%	The project is complete and all allocated budget was utilised.
Smart Metering	Own Funds	1 200 000	0	1 200 000	0%	The project is delayed as the tender validity period has expired.
Customer Service Level Agreements	Own Funds	500 000	316 080	183 920	63%	The actual expenditure amounts to R414,300.00 which translate to 83%. However, part of the expenditure has been paid to basic salaries in error. The section will transfer or correct the matter in conjunction with Human Resources.
Billing Data Cleanup	Own Funds c/o	112 847	102 728	10 119	91%	The project is almost complete.
Call Centre	Own Funds	1 200 000	0	1 200 000		
TOTAL : FINANCIAL SERVICES		29 804 265	14 981 712	14 822 553	50%	
DIRECTORATE OF CORPORATE SERVICES						
IT Fibre Installations for SCM, IDZ and Community Services in 2014/2015 (KWT and Bhisho in 2015/2016 and Mdantsane, Reeston, East London Traffic and Mechanical Workshop in 2016/2017)	Own Funds	1 292 778	2 667	1 290 111		The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted to HOD: Corporate Services for the City Managers' attention.
ICT Policies, Framework, Processes and Procedures - Implementation	Own Funds	2 000 000	0	2 000 000	•	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted to HOD: Corporate Services for the City Managers' attention.
Website Phase 2	Own Funds	400 000	0	400 000		The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted to HOD: Corporate Services for the City Managers' attention.
Computer Equipment - BCMM Leases	Own Funds	2 000 000	2 872		0%	The project will be fully implemented in the next financial year and the motivation for the funding to be rolled over to the next financial year have been subnitted to HOD: Corporate Services for the City Managers' attention.
PABX Maintenance and Support	Own Funds	2 207 222	108 048	2 099 174	-	The subale answer has been enough to said the EDMDO'S Color of the Col
Roll out of employee Performance Management System	Own Funds	200 000	171 830	28 170		The whole amount has been spent towards the EPMDS introductory workshops for employees between Task Grades 2 and 7.
						Ninety five percent (95%) of the allocated budget has been spent. The project is progressing well and will come to
Local Labour Forum Project - Grievances	Own Funds	375 373	357 614	17 759		an end in September 2015.
Employee Relations Improvement Programme	Own Funds c/o	251 169	255 438	-4 269		Project complete.
EPMDS Marketing	Own Funds	82 749 350 000	350 971	82 749 -971		Project complete
Job Evaluation  Poll out of amployee Performance Management System	Own Funds	350 000	350 9/1	-9/1	100%	Project complete.  The whole amount has been spent toward the EPMDS introductory workshops for employees between Task
Roll out of employee Performance Management System - Counterfunding	LGTH	113 769	70 061	43 708	62%	The whole amount has been spent toward the EPMDS introductory workshops for employees between Task Grades 2 and 7.
Infrastructure Skills Development	ISDG	5 400 000	5 647 682	-247 682	<del> </del>	Funding has been fully spent and the over expenditure will be corrected.
TOTAL : CORPORATE SERVICES	1.000	14 673 060				

			BUFFALO CITY N	METROPOLITAN MU	INICIPALITY	Annexure D
			2014-2015 OPE	RATING PROJECT	S BUDGET	
Project Name	Funding Source	2014/2015 Mid- Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	COMMENTS
DIRECTORATE OF ENGINEERING SERVICES						
Sanitation - Cost of Employment	Own Funds	4 500 000	3 842 664	657 336	85%	The budget is spent on payment of ablution caretakers.
Roads Masterplan	Own Funds	100 000	1 179	98 821	1	Procurement process underway
BCMM Fleet Management System	Own Funds	2 000 000	1 650 100	349 900	+	The project is progressing well and procurement is underway for additional purchases.
TOTAL : ENGINEERING SERVICES	OWITT GITGS	6 600 000				
DIRECTORATE OF DEVELOPMENT PLANNING						
Cambridge 1 & 2 (Kei Road Dawn)	HSDG c/o	31 000	26 956	4 044	87%	The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.
N2 Road Reserve P2	HSDG c/o	147 300	129 149	18 151	88%	The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed.  Final payment has been done.
Ford Msimango 1 (LU Housing Nomp School) - P2	HSDG c/o	36 053	31 625	4 428		The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.
Changes to BCM Zoning Scheme	Own Funds c/o	35 382	0	35 382		A draft Land Use Enforcement By-Law has been finalized and have been submitted to BCMM for scrutiny and comments. The draft By-law has been submitted to the Legal Department and they have replied that the By law is in order for submission to Council for approval. The Development Planning and Management Portfolio Committee of the 11 March 2015 and Mayoral Committee of the 5 May 2015 have supported the report and have recommended it further to the Council Meeting of the 24 June 2014 for approval.
Township Establishment for Mzamomhle Informal Settlement Study Phase 3	Own Funds c/o	240 235	125 469	114 766	52%	Feasibility study has been completed and draft layout has been submitted for comments. Consultation has taken place with Environmental Affairs in regard to environmental issues and final response is still awaited. Site meetings were held with Wetland specialist and he has provided his recommendations. A meeting wth the Ward Councillor and the Ward Committee took place in February 2015 in order to inform the community of the proposed changes to the Second Layout. A draft motivation report and layout has been submitted and is in the process to be circulated. An invoice of R143 034,38 has been received and submitted for payment.
Land Identification for Partial or Full Relocation of Informal Settlement in BCMM	Own Funds c/o	115 707	70 000	45 707		Feasibility study, the desk top study and then the on-site verification has been completed. A draft report has been submitted to BCMM who have supplied comments.and the service providers are in the process to update the report.
Planning and Map Preparation	DLA	80 654	18 540	62 114	23%	Waiting for final approval by the MEC of Local Government and Traditional Affairs for the Establishment of Township for Needs Camp and Potsdam Unit V which has been completed by BCMM before final payment can be done.  Final draft layout and motivation report has been completed and submitted to BCMM and is currently being
East Bank Restitution Township Establishment	RLCC c/o	71 782	62 966	8 816		circulated for comments. In the process to finalise a report to be submitted to the July 2015 Development Planning and Management Portfolio Committee.
Reeston Phase 3: Stage 2 - P4 (Transfers)	HSDG	480 000	343 179	136 821		Application Section 4 (1) (b)/ CRT T3772of 2010, Registration of CRT Erf 71648 el, Registration of General Plan number 5721/209, Rgistration of CRT erf 71856 el, Registration of General Plan 5722/209 in the the expenditure in March was R40 641.00. Expenditure for April is R44000.00 for 55 transfers.
Ilitha South - 439 Units P4 (Transfers)	HSDG	40 400	0	40 400		No Deeds of Sale received for Ilitha Project for onward transmission to Conveyancer. A Memorandum was sent to the Office of the Acting Chief Operating Officer requesting advices as to whether the funding available will be spent during the current financial as no deeds of sale have as yet been received from the Office of the ACOO.

			Annexure D			
			2014-2015 OPE	RATING PROJECTS	S BUDGET	
		2014/2015 Mid-	YTD Expenditure	Available Budget (Budget -Expenditure	% Expenditure	
Project Name	Funding Source	Year Adjustment	(VAT incl)	including VAT)	(including VAT)	COMMENTS
Housing Planning Budget - Duncan Village Redevelopment (Braelyn Ext 10, C Section & Triangular Site and D Hostel)		358 700	357 941	759	100%	Funds have been fully spent.
Land transactions upgrading of former R293 & CPA Areas	Own Funds	500 000	48 750	451 250	1	Independent Valuer appointed for R171 000.00 to value Portion 3 of 1952 KWT Valuation Report to be be sumitted on 19 May 2015 with an invoice. Properties owned by BCMM in Mdantsane to be transferred to national/provincial, instructions issued to the Convergencers to effect transfers.
Housing Planning Budget (Amalinda Fairlands, Potsdam,	USDG	300 000	73 020	226 980	24%	
	Own Funds c/o	505 923	503 832		ł	Arterial Road Network Development Plan was awarded on 17 December 2014; funds have been fully spent.
TOTAL : DEVELOPMENT PLANNING		2 943 136	1 791 427	1 151 709	61%	
DIRECTORATE OF ECONOMIC DEVELOPMENT						
Local Economic Development - LED  NTCE	Own Funds	500 000	500 000	0	100%	The allocated budget has been spent.
11	Own Funds Own Funds	900 000 500 000	920 710 99 970	-20 710 400 030	102% 20%	Funds are allocated for SMME support programmes. The project ongoing.
• •	Own Funds	100 000	99 817	183	<u> </u>	Programme allocated for supply and delivery of inputs in 6 villages, funding has been fully utilised.
·	Own Funds	1 050 000	995 143	54 857		Funding allocated for operations of the centre. The project is progressing well and it's ongoing.
Economic Planning	Own Funds	150 000	122 807	27 193		
Geo. Assessment impact study	Own Funds	60 000	52 766	7 234	1	The study has been completed. The department is awaiting comments from various stakeholders in order to finalise the report. Once that is done payment will be processed.
Trade & Investment Strategy and Policy	Own Funds	1 950 000	1 371 001	578 999	70%	Funding is for trade and investment missions and for development of marketing and colatteral. Project is ongoing
	Own Funds	1 750 000	1 609 368	140 632		The allocation is for the development of Trade and Investment Strategy and Policy.
	Own Funds	240 000	238 628	1 372	<del> </del>	Project is complete
	Own Funds	700 000	576 909	123 091		Project has been subjected to litigation however tender process has commenced.
Buyelekhaya Pan African Festival	Own Funds	3 800 000	3 795 704	4 296		Project complete
Summer Season 2014	Own Funds	6 400 000	6 352 915		99%	The summer season has been completed.
	Own Funds	400 000	372 369	27 631	93%	
•	DEDEAT			_		
	DEDEAT	239 408	188 849	50 559		Funding allocated for operations of the centre.
9	DEDEAT	200 000	169 193	30 807	<b>†</b>	Payment for delivery of material underway.
	DEDEAT	1 000 000	999 999	1	<del> </del>	Project is complete  Programme allocated for Supply and delivery of inputs in 6 villages
Centre operations	DEDEAT	300 000	295 787	4 213	99%	Programme allocated for Supply and delivery of inputs in 6 villages.
Trainings: Plumbing, Governance, Contractor development	DEDEAT	1 400 000	1 397 204	2 796		Allocated budget has been spent.
Franchica Fyna		200 000	000 700	070	1	Project complete Franchise Service Provider has been paid and all the additional marketing and collateral invoices
Franchise Expo  TOTAL : ECONOMIC DEVELOPMENT	DEDEAT	300 000 <b>21 939 408</b>	299 728 <b>20 458 865</b>		<b>-</b>	have been processed.

			BUFFALO CITY N	METROPOLITAN MU	NICIPALITY	Annexure D
			2014-2015 OPE	RATING PROJECTS	BUDGET	
		0044/0045 M: J	VTD F	Available Budget	0/ 5	
Project Name	Funding Source	2014/2015 Mid- Year Adjustment	YTD Expenditure (VAT incl)	(Budget -Expenditure including VAT)	% Expenditure (including VAT)	
DIRECTORATE OF HUMAN SETTLEMENTS	Tunung Cource	real Adjustment	(VAI IIIOI)	molading VAI)	(morading VAT)	SOMMENTS
DVRI Planning Budget (FROM 8.7MIL)	Dept of LGTH	900 000	284 613	615 387	32%	Budget has been allocated to salaries for the Businesss Plan project staff, paid monthly.
DVIVITIAITING Badget (FIVOW 6.71VIIL)	Dopt of Lotti	000 000	204 010	010 001	3270	The budget has been allocated to the Development of the DVRI Urban Agriculture Master Plan and the DVRI
						Education Master Plan. The development of DVRI Urban Agriculture Master Plan has been completed and paid.
	Dept of LGTH					The bid assessment report was submitted to SCM on the 01 July 2015 and waiting for SCM to award the tender for
DVRI Planning Budget c/o	c/o	904 293	356 212	548 081	39%	Education Master Plan.
	Dept of LGTH					
DVRI Business Plan	c/o	26 379	25 175	1 204	95%	Project Completed, and invoice paid.
DVRI News	Dept of LGTH	1 350 000	747 587			The project entails monthly marketing activities.
Funding Mobilisation Strategy	Dept of LGTH	130 000	48 000	82 000		Phase 2. Funder Analysis Report has been submitted and payment made.
Quality of Life	Dept of LGTH	1 300 000	1 297 459	2 542	100%	Project completed, last invoice has been paid.
DVDLIGT O. I	D ( (LOTIL	400.000	04.004	05.070	470/	The tender for the ICT qualifications accreditation was awarded on the 30 June 2015, waiting for the service
DVRI ICT Centre	Dept of LGTH	180 000	84 624	95 376	4/%	provider to deliver the services.
MUDD Suctainability Dlan	European	500,000	0	500,000	00/	The project has not yet commoned, still awaiting the completion of the MLIDD Impact Assessment Study
MURP Sustainability Plan	Commission	500 000	U	500 000	0%	The project has not yet commenced, still awaiting the completion of the MURP Impact Assessment Study.
						The newly appointed implementing agent has commenced with the first phase of the project which is the upgrading
						of internal roads from gravel to surfaced roads, the next phase which is the construction of top structures shall
						follow subsequent to the completion of the first phase. Expenditure is eminent based on the above for the payment
						of the contractor and the professional team for construction monitoring, and the current expenditure is a result of
Reeston Phase 3: Stage 2 - P5	HSDG	212 256	121 000	91 256	57%	payment of professional team fees for procurement process.
						Contractor is an aita wanting on 110 annuavale, the hydrest has been revised to allow the available annuaval
						Contractor is on site working on 110 approvals, the budget has been revised to allow the available approved
Ilitha Eradication of Wooden Houses to Formal Houses	HSDG	3 480 294	2 997 360	482 934	86%	beneficiaries to get their houses built. The contractor has applied for second extention of practical completion.
						Contractor is on site working on 110 approvals, the budget has been revised to allow the available approved
						beneficiaries to get their houses built. The contractor has applied for second extention of practical completion.
Ilitha Eradication of Wooden Houses to Formal Houses	HSDG c/o	3 817 139	3 077 540	739 599		
Tyutyu Phase 2 - P 5 (Top Structure) c/o	HSDG c/o	200 000	146 078	53 922		This contract has been terminated, there will be a last invoice that will be submitted.
						Contractor for the balance of 260 units is on site, progressing with work. To date 167 slabs casted, 109 on wall
Decemptrication of Storm Demograd Houses	Hebe	9 277 502	4 000 E71	2 270 021		plates, 74 at roof level, 72 plastered, 58 with ceilings on and 44 practical completions. The project is expected to be completed in the next financial year (2015/16).
Reconstruction of Storm Damaged Houses	HSDG	8 277 592	4 998 571	3 279 021	60%	be completed in the flext illiancial year (2015/10).
						Contractor for the balance of 260 units is on site, progressing with work. To date 167 slabs casted, 109 on wall
						plates, 74 at roof level, 72 plastered, 58 with ceilings on and 44 practical completions. The project is expected to
Reconstruction of Storm Damaged Houses	HSDG c/o	3 906 828	3 877 040	29 788	99%	be completed in the next financial year (2015/16).
recommendation of etcim barragea mages	1.102 0 0.0	0 000 020	0 0 1 0 10			Contractor on site, there are delays on the project which are being attended and the contractor has submitted an
Sunny South -P5	HSDG	19 715 018	17 752 266	1 962 752		extension of time to complete the project in October 2015.
						Contractor on site, there are delays on the project which are being attended and the contractor has submitted an
Sunny South -P5 c/o	HSDG c/o	10 681 830	10 644 546	37 284	100%	extension of time to complete the project in October 2015.
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and						
Dacawa) P5	HSDG	43 030 111	41 071 548	1 958 563	95%	Contractor is on site, performing fairly well with construction of top structures.
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and						
Dacawa) P5 c/o	HSDG c/o	10 493 700	4 848 720	5 644 980	46%	Contractor is on site, performing fairly well with construction of top structures.
Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village;						
Sisulu Village; Francis Mei; Mahlangu Village, Mathemba						Contractor is on site busy with construction of internal services and top structures, to date clearing and grabbing
Vuso, Gwentshe) P5 (Name Change)	HSDG	500 000	0	500 000	0%	completed in 5 of the 8 areas, the contractor has started with slabs in 2 areas.
						The appointed contractor for the construction of engineering internal services and top structures has commence
						with the works last calendar year. The expenditure on the project is still expected to increase, covering the costs of
Cluster 3 (Fynbos 1; Fynbos 2; Ndancama, ) P5	HSDG	15 100 000	7 708 104	7 391 896	51%	construction as well as the construction monitoring by the professional team.
Olusion o (1 ymbos 1, 1 ymbos 2, Nuamcama, ) Fo	טעטו ון	13 100 000	1 100 104	1 331 030	<u> </u>	7

			BUFFALO CITY M	IETROPOLITAN MU	NICIPALITY	Annexure D
			2014-2015 OPERATING PROJECTS BUDGET		BUDGET	
				Available Budget		
		2014/2015 Mid-	YTD Expenditure	(Budget -Expenditure	% Expenditure	
Project Name	Funding Source	Year Adjustment	(VAT incl)	including VAT)	(including VAT)	
						The contractor is on site completing Haven Hills site, then the contractor will start with the construction of top
DVRI Pilot Project (Mekeni, Haven Hills, Competition Site)						structures and internal services at Competition Site. The current expenditure is as a result of the payment of the
P5	HSDG	4 500 000	3 594 305	905 695	80%	contractor and the professional team.
						The contractor is on site completing Haven Hills site, then the contractor will start with the construction of top
DVRI Pilot Project (Mekeni, Haven Hills, Competition Site) P5 c/o	HSDG c/o	5 122 540	4 732 756	389 784		structures and internal services at Competition Site. The current expenditure is as a result of the payment of the contractor and the professional team.
F5 C/O	13DG 6/0	5 122 540	4 / 32 / 30	309 704	92%	Contractor and the professional team.
						The contractor has completed the project. The project is currently on liability period which is the allowance of
						defects of completed works, this period is for 12 months, meaning is up August 2015.
Second Creek - P5	HSDG	1 000 000	1 000 000	0	100%	
Second Creek DF e/e	HCDC a/a	260 100	260.055	45		The contractor has completed the project. The project is currently on liability period which is the allowance of
Second Creek - P5 c/o	HSDG c/o	260 100	260 055	45	100%	defects of completed works, this period is for 12 months, meaning is up August 2015.
						Funding is used for compensation of employees for the Accreditation funded posts and office space for the
Housing Needs Database and Accreditation	HSDG	6 327 914	5 674 700	653 214	90%	department. Increased expenditure will be realised once the accommodation has been acquired.
		0 0=1 0 1 1	0 01 1 1 00			
						The appointed contractor for the construction of engineering internal services and top structures has commenced
						with the works last calendar year in April. The contractor is currently working on the first phase of 480 top
						structures and the relevant engineering services and also they have commenced with the second phase of 657
Poorton Phase 2 Stage 2 D5	HeDC	56 995 718	51 931 133	5 064 595		units to make a total 1137 Units . The current expenditure is as a result of the abovementioned.
Reeston Phase 3 Stage 3 P5	HSDG	20 993 7 18	51 931 133	5 064 585	91%	
						The appointed contractor for the construction of engineering internal services and top structures has commenced
						with the works last calendar year in April. The contractor is currently working on the first phase of 480 top
						structures and the relevant engineering services and also they have commenced with the second phase of 657 units to make a total 1137 Units . The current expenditure is as a result of the abovementioned.
Reeston Phase 3 Stage 3 P5 c/o	HSDG c/o	2 375 000	2 375 000	0	100%	drifts to make a total 1107 Offits. The current experiordire is as a result of the abovementioned.
						Contractor has completed 16 units that are available, consultants are preparing a closing report because there are
		4 000 00 =	4 070 400	0.47.4.40		no more approvals of beneficiaries, I am expecting an invoice of R170 000 after that the project will be closed
Dimbaza 110 -P 5 (Top Structure) c/o	HSDG c/o	1 693 635	1 376 486	317 149	81%	officially.
Beneficiary Registration (Potsdam Unit V, Cluster 3,						
Orange Groove, Mdantsane Zone CC, Cluster 1, Cluster 2, Peelton Cluster, Hanover, Skobeni, Sunny South, Ilitha						In most of the projects registration is ongoing and also awaiting for approvals from the Province. In some King
North, Dimbaza 110, Dimbaza Phase 3, Potsdam Village;						Williams Town projects, registration is slow because of tittle deed issues. In Potsdam Villages, Beneficiary Unit is
North Kanana, Ikhwezi Block 1 & 2, Amalinda Co-op,						busy conducting verification. Mdantsane Cluster 1 & 2 registration is ongoing. Amalinda Co-op registration is
Eradication of Wooden Houses to Formal Houses	USDG	1 275 509	926 909	348 601	73%	ongoing. Budget has been adjusted.
						The project is at procurement stage, tender was advertised in March and closing in April 2015, the intention is to
Potsdam Village	USDG	853 100	771 314	81 786	90%	appoint the contractor in July 2015.
Doolton Chiotor (Maiali, Mdanga, Kuratrain, Missanania;						Contractor has been appointed for Nkqonqweni and now busy casting of slabs. Procurement is under way for
Peelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni, Drayini & Esixekweni) - P5	USDG	1 300 599	925 760	374 839	71%	Majali , Kwatrain, Drayini & Esixekweni. Consultant is finalising tender documentation for Mdange.
Housing Planning Budget(Amalinda Fairlands)	USDG	120 792		120 792		Project still at planning stage, busy with township establishment.
Relocation of beneficiaries to formal houses for all housing	-	1.20.02		3.02		1
programmes - All Projects c/o	Own Funds c/o	379 096	379 096	0		Relocation is ongoing in all projects on units confirmed to be ready for occupation.
TOTAL: HUMAN SETTLEMENTS		206 909 443	174 033 956	32 875 488	84%	
DIRECTORATE OF HEALTH AND PUBLIC SAFETY		101 700	22.222		2221	During the state of the state o
CCTV Masterplan	Own Funds c/o	101 522				Project completed. Funds to be considered as savings.
TOTAL: HEALTH AND PUBLIC SAFETY	<u>                                     </u>	101 522	29 930	71 592	29%	
	]					

			Annexure D			
			2014-2015 OPE	RATING PROJECTS	BUDGET	
Project Name	Funding Source	2014/2015 Mid- Year Adjustment	YTD Expenditure (VAT incl)	Available Budget (Budget -Expenditure including VAT)	% Expenditure (including VAT)	
DIRECTORATE OF COMMUNITY SERVICES						
Climate Protection	DEDEAT	106 835	68 366	38 469	64%	Project progressing well. A request to rollover the remaining funds is currently being prepared for submission.
BCMM Climate Change Strategy	Own Funds c/o	37 189	5 438	31 751	15%	Project has been completed and the remaining funds are to be treated as savings.
Environmental Education Strategy	Own Funds c/o	65 655	59 745	5 910	91%	Project has been completed and the remaining funds are to be treated as savings.
Reviewable of the Integrated Environmental Plan & Coastal Zone Management Plan	Own Funds c/o	234 971	52 388	182 583	22%	As per the resolution from the Top Management meeting held on the 08 June 2015, report was sent to all Head of Department's for comments. A request to rollover the remaining funds is currently being prepared for submission.
Biodiveristy Conservation Plan	Own Funds	600 000	0	600 000		Procument process underway, specifications to be tabled at Bid Specification Committee . A request to rollover the remaining funds is currently being prepared for submission.
Art Centres	DSRAC	37 438	0	37 438		<del>                                     </del>
Community Development Projects	LGTH	2 635 183	2 635 182	1	100%	Project complete
Refurbishment and Maintenace of Halls - Rural Areas	TRUST FUNDS	427 011	0	427 011	0%	
Community Development Projects	Own Funds	1 200 000	1 203 005	-3 005	100%	Project complete
Premier's Fund	Premiers Fund	67 421	0	67 421	0%	
Greening Awards Projects	Department of Environmental Affairs (Greening Award)	2 500 000	0	2 500 000	0%	Business plans are to be submited to Department of Environmental Affairs in order to obtain the funding
Transfer Stations - 3 x sites	Own Funds	5 000 000	3 976			Project is at planning stage. A request to rollover the remaining funds is currently being prepared for submission.
TOTAL : COMMUNITY SERVICES		12 911 703	4 028 100	8 883 603	31%	
TOTAL OPERATING PROJECTS		341 921 003	260 346 953	81 574 050	76%	