| | | | | | | | SERVICE DELIVERY TA | | | CATORS 15/16 | | | | | | |
|--|--|---|---------------------|--|---|------------------|--|---------------------------|--|---|---|--------------------------------------|--|---------------|---|--|
| Specific Objective | Strategies | Key Performance Indicator | Baseline 2014/15 | 2015/16 Target | Quarter 1 Target ending Septembe r 2015 | POE | DIRECT Quarter 1 Actual Performance | ORATE: M Rating Key | NUNICIPAL SERVICES Reason for deviation | Corrective Measures proposed | Quarter 2 Target ending December 2015 | POE | Quarter 2 Actual Performance | Rating Key | Reason for deviation | Corrective Measures proposed |
| | 1 | | <u> </u> | I | | (PA.2 : MUN | IICIPAL SERVICE D | | | | | I | I | | | <u> </u> |
| | Provide new amenities and improve infrastructure of existing amenities | Number of sports fields upgraded | 6 | 6 | Advertising of informal tenders | Advert | Tenders were not advertised | | by Building Maintenance were engaged instead of using tenders, for the | Annual contractors have been requested to provide qoutations for the Phakamisa, Dimbaza, Needs Camp and Fencing of sports fields projects. The tender for the upgrading of floodlights has been submitted to BSC to be placed on their agenda. | Providers | Letter of award/official order | Walk behind lawnmowers evaluation was done on 25 November 2015. Fertiliser spreader was received for Coastal sportsfields, goal post and the tunnel order for BC Stadium was received from Service Provider (80% received). Fencing was completed. | | appointed by Building Maintenance were engaged instead of using tenders, for the Phakamisa, Dimbaza, Needs Camp and Fencing of sports fields projects. The tender for the upgrading of | contractors have been requested to provide quotations for the Phakamisa, Dimbaza, Needs Camp and Fencing of sportsfields projects. The tender for the upgrading of floodlights was submitted to BSC to be placed on their agenda. |
| To provide adequate amenities to all BCMM communities | Provide new amenities and improve infrastructure of existing amenities | Number of public swimming pools refurbished and upgraded | 0 | Upgrade and refurbish 2 x swimming pools | | Tender advert | Tender for the Upgrading of the Heating System at Joan Harisson Pool closed on the 18 September 2015. The upgrading of Mdantsane NU2 Swimming Pool tender was not advertised in order to revise the scope of work to include the NU2 Sports Precinct. | 7 | The tender for the Upgrading of NU2 Swimming Pool was no advertised as the project scope was revised to include the NU2 sports precinct. | Mdantsane NU2 Pool: Annual contractors are being utilized where possible for remedial works, and the revised specification document for the NU2 Sports Precinct will be finalized and submitted to BSC. | Appointment of Service Providers | Letter of award/official order | Tender for HS awaiting BEC. Assessors appointed. Validity extension requested until 18 March 2016 | P | was not advertised as the project scope was revised to include the NU2 sports precinct. | Pool: Annual contractors are being utilized where possible for remedial |
| To provide adequate amenities to all BCMM communities | Provide new amenities and improve infrastructure of existing amenities | Number of new cemeteries established | 1 | 2 | Request for EIA;s | Report | Consultant has been appointed for Environmental Impact Studies for the Haven Hills Cemetery extension | | N/A | N/A | Appointment of consultants for EIA | Appointment Letter | Awaiting for authorisation from Environmental Affiairs to approve the new burial site at Haven Hills | U | Awaiting for authorisation from Environmental Affiairs to approve the new burial site at Haven Hills | |
| | | Number of cemeteries upgraded and refurbished | 3 | 3 | Annual contract for fencing and road infrastructur e | done | Work has begun | J. | N/A | N/A | Appointment | Appointment Letter | Cemteries Upgraded Cambrige Cemetery, Crematorium, Steve Biko, Ilitha Cemtery, Phakamisa Cemtery. (Fencing of Cemeteries) | ſ | N/A | N/A |

| Specific Objective | Strategies | Key Performance Indicator | Baseline 2014/15 | 2015/16 Target | Quarter 1 Target ending Septembe r 2015 | | Quarter 1 Actual Performance | Rating Key | Reason for deviation | Corrective Measures proposed | Quarter 2 Target ending December 2015 | POE | Quarter 2 Actual Performance | Rating Key | Reason for deviation | Corrective Measures proposed |
|--|---|--|---------------------|---|--|--|--|---------------|----------------------|------------------------------------|--|--|---|---------------|--|---|
| To provide integrated waste management | Contruction of new cells and rehabilitation of existing cells | Number of Waste Cells Rehabilitated | 0 | 2 | Site Establishme nt | before and after | Achieved ('Roundhill Landhill Site has undergone a high level of transformation, since the commencement of the Emergency Operation and Management Project in June 2015. Various repairs and upgrades including the weighbridge, partial construction of temporary landfill cell,shaping of the existing wastebody, diversion and collection of leachate clearing of waste and stockpiles e.t.c. have been achieved. | | N/A | N/A | 1st Waste cell Rehabilitation | photograph of the cell one (1) before and after rehabilitation | Achieved (The weighbridge has been fixed, slope of the existing overfilled cells has been cut and cells have been compacted) | | N/A | N/A |
| | Contruction of new cells and rehabilitation of existing cells | Milestones achieved towards Construction of New Cells | 0 | 2 | Design of 2 x new cells | approval of | | j. | N/A | N/A | Advertise to appoint service provider for construction of 2x New Cells | Advert | Not achieved | 7 | insufficient funding for the project to commence | request submitted for additional funding |
| To provide integrated waste management | Provision of refuse remaval service to households within BCMM | % of households with access to basic solid waste removal service | 50.5% | 90% | 10% of areas serviced as per the refuse removal | | Achieved (Daily refuse removal schedule) | ۲. ۲ | N/A | N/A | | Daily Status refuse refuse removal report | Achieved (20%) of areas serviced as per the refuse removal schedule | ß | | |
| | | Number of households with weekly kerb-side waste removal services in formal areas | 130 000 | 157300 (be reminded to adjust target during adjuststment period so it can reflect all areas) | ('Number of | Daily Status refuse removal reporTt | Achieved (Daily refuse removal schedule) | | N/A | N/A | 23 areas per day (Number of areas serviced as per the refuse removal schedule) | refuse refuse removal report | Achieved 23 areas per day (Number of areas serviced as per the refuse removal schedule) | | | |
| | | Number of informal settlements with access to refuse removal | 2 396 | during | 5 areas serviced (As per the Daily Resuse Removal | refuse | Achieved (Daily refuse removal schedule) | | N/A | N/A | 5 Areas serviced (As per the daily refuse removal Schedule | Daily Status refuse refuse removal report | Achieved 5 Areas serviced (As per the daily refuse removal Schedule | | | |
| To provide integrated waste management services | Provision of refuse removal service to households withir BCM | Number of additional households RDP with access to refuse removal | 1 081 | 1700 (be reminded to adjust target during adjuststment period so it can reflect all areas) | serviced (RDP houses | refuse | Achieved (Daily refuse removal schedule) | ſ, | N/A | N/A | 7 Areas serviced (RDP houses) | Daily Status refuse refuse removal report | Achieved 7 Areas serviced (RDP houses) | J. | | |

| Specific Objective To provide | Strategies Provide new | Key Performance Indicator | Baseline 2014/15 | 2015/16 Target | Quarter 1 Target ending Septembe r 2015 Designs | | Quarter 1 Actual Performance | Rating Key | Reason for deviation | Corrective Measures proposed | Quarter 2 Target ending December 2015 Construction | POE work in progress | Quarter 2 Actual Performance | Rating Key | Reason for deviation | Corrective Measures proposed |
|--|--|--|----------------------------|--|--|----------------------|--|---------------|---|--|---|--------------------------|---|---------------|---|--|
| adequate amenities to all BCMM communities | | community halls constructed | U | Nompumelelo Hall (construction only) | Designe | Designs | The Designs have been approved. The tender document has been at BSC since 11/09/2015, waiting for approval of specifications | | N/A | N/A | commences | Work in progress | 15th of December 2015. Awaiting evaluation process. | 5 | processes realistically takes up to 9 months. | planned expenditure this financial year, balance of R 3 700 000 to be redirected. |
| | | Number of community halls upgraded and refurbished | 6 | 11 x Halls (NU1, NU7, NU10, NU12, NU15 Mdantsane halls) | 2 | | 1 x Hall is complete (Billy francis hall) , 6 x Halls are in progress of been upgrade and refurbished (Mdatsane Halls NU 1,7,10,12,15 and Carnegie Hall). | (P) | 1 Hall complete. The time frame for the project was underestimated and contractors have to work around hall bookings. | Work is in progress & the hall will be complete before the end of the second quarter. | 5 (3) (NU1, NU7, NU10, NU12, NU15 Mdantsane halls) | Invoices, photographs | Projects on track/ in progress (Kindly confirm actual performance, to verify the thumbs up) | <pre>s</pre> | n/a | n/a |
| | | | | | | | KPA.4 : MUNICIPAL | FINANCIA | AL VIABILITY AND MAN | NAGEMENT | | | | | | |
| To ensure that BCMM is financially viable | Accelerate implementation of grant / capital projects | % of a municipality's capital budget actual spent on capital projects identified for a particular financial year in terms of the municipalities intergrated development plan | 69% | >75% | 10% | Section 71 Report | 7% performance | | Procurement process delays | | 20% (10%) | Section 71 Report | 29% expanditure achieved on Capital Budget | ſ | N/A | N/A |
| | | | | | | | KPA 3:LO | CAL ECO | NOMIC DEVELOPMEN | т | | | | | | |
| Create an enabling economic environment with focus on key growth sectors | Economic Infrastructure and | Number of jobs created throuhg LED iniatives including implementation of capital projects | 395 | 400 | 100 | Staff records | Not achieved | (J) | Projects at planning and implementastion stages | Directirate will ensure compliance and report as required | 200 (100) | Staff Record | 207 workers employed for the Mdantsane Cleaning Project | ß | N/A | N/A |