BUFFALO CITY METROPOLITAN MUNICIPALITY

CAPITAL EXPENDITURE REPORT AS AT 31 OCTOBER 2015

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Expen (incl. VA1
EXECUTIVE SUPPORT SERVICES					
Office Furniture and Equipment (City Hall) (FURN/OFF EQUIP - ACQUISTIONS)	Own Funds	2 000 000	26 614	1 973 386	1
Councillor's Office Accomodation (BUILD - ACQUISITIONS)	Own Funds	3 000 000	0	3 000 000	C
Office Furniture and Equipment (Councillors)	Own Funds c/o	1 119 530	218 958	900 572	20
Office Furniture and Equipment (Directorate)	Own Funds c/o	119 767	0	119 767	
Service Delivery Public Participation Truck with full Sound System (TRANSPORT - ACQUISITIONS)	Own Funds	1 200 000	0	1 200 000	
TOTAL: EXECUTIVE SUPPORT SERVICES		7 439 297		7 193 725	
				1 100 120	
MUNICIPAL MANAGER'S OFFICE					
Neighbourhood Development Partnership (BUILD - ACQUISITIONS)	NDPG	20 000 000	0	20 000 000	C
Furniture and Equipment - Project Management Office (FURN/OFF EQUIP - ACQUISTIONS)	USDG	1 500 000	0	1 500 000	C
TOTAL: MUNICIPAL MANAGERS 'OFFICE		21 500 000		21 500 000	
HUMAN SETTLEMENTS					
Beneficiary Administration (Procure GPS Devices)	Own Funds	150 000	20 329	129 671	14
Reeston Phase 3: Stage 2	HSDG	15 000 000	0	15 000 000	
Reeston Phase 3 Stage 3	HSDG	30 000 000	17 772 267	12 227 733	59
Reeston Phase 3 Stage 2	USDG	5 000 000	0	5 000 000	
Reeston Phase 3 Stage 3	USDG	5 000 000	4 531 308	468 692	91
Potsdam Ikhwezi Block 1	USDG	8 900 000	31 651	8 868 349	C
Potsdam Ikhwezi Block 2	USDG	200 000		125 200	
Potsdam North Kanana	USDG	200 000	0	200 000	0
llitha North 177 Units	USDG	4 000 000	0	4 000 000	C
Duncan Village Proper	HSDG	20 000 000	0	20 000 000	C
C Section and Triangular Site	HSDG	11 300 000	0	11 300 000	C
D Hostel	HSDG	9 300 000	0	9 300 000	C
Mdantsane Zone 18 CC Phase 2	USDG	8 500 000	668 914	7 831 086	8
Amalinda Co- Op	USDG	4 800 000	42 625	4 757 375	1
Amalinda Fairlands	USDG	300 000	0	300 000	C
Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and Dacawa)	USDG	25 000 000	17 087 344	7 912 656	68
Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village; Sisulu Village; Francis Mei; Mahlangu Village, Mathemba Vuso, Gwentshe)	USDG	13 024 000	3 066 993	9 957 007	24
Cluster 3 (Fynbos Informal 1, Fynbos Informal 2, Ndancama) P1 & P3	USDG	25 350 000	27 090 755	-1 740 755	107
Braelyn ext 10	HSDG	6 300 000	389 200	5 910 800	6
Sunny South	USDG	100 000	18 481	81 519	18
Tyutyu Phase 3	USDG	500 000	0	500 000	
Westbank Restitution	USDG	16 000 000	4 040 905	11 959 095	25
DVRI Infrastructure Programmes	HSDG	2 500 000		2 500 000	
Office Furniture - Human Settlement	Own Funds c/o	360 513		360 513	
TOTAL : HUMAN SETTLEMENTS		211 784 513		136 948 941	

 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement 	
Bite visits are being conducted for the earmarked ten parkhomes. The directorate of Executive Support Services is being assisted by Act Prodect is now at evaluation stage. 0% Endert is now at evaluation stage. 0% Endert is now at evaluation stage. 0% Tender is now at evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% The contractor is on alle progressing with internal engineering services. 0% The contractor is on site progressing with internal engineering services. 0% The contractor is on site progressing with internal engineering services.	
Bite visits are being conducted for the earmarked ten parkhomes. The directorate of Executive Support Services is being assisted by Act Prodect is now at evaluation stage. 0% Endert is now at evaluation stage. 0% Endert is now at evaluation stage. 0% Tender is now at evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be utilised for the procurement of funiture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% The contractor is on alle progressing with internal engineering services. 0% The contractor is on site progressing with internal engineering services. 0% The contractor is on site progressing with internal engineering services.	
0% Department. 20% Tender is now at evaluation stage. 0% CT department has sourced computers for Youth Advisory Centers which will be delivered by end November thereafter expenditure will refl 0% Tender is now at evaluation stage. 0% Tender is now at evaluation stage. 0% Tender is now at evaluation stage. 0% Availing approval from National Treasury for the Mdantsane Precinct Plan. 0% Funding will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 0% Funding will be adjusted down during mid-year budget adjustment because housing department currently has port enough GPS devices. 14% Budget will be adjusted down during mid-year budget adjustment because housing department currently has no expenditure due to challenges between the contractor but the challenges are currently being attended to. 59% The contractor is on atte progressing with internal engineering services. 1% The contractor is on atte progressing with internal engineering services. 1% The contractor is on atte progressing with internal engineering services. 1% The contractor is on atte progressing with internal engineering services. 1% The rontractor is on atter progressing with internal engineering services. 1% The rontractor i	rchitectural
 CT department has sourced computers for Youth Advisory Centers which will be delivered by end November thereafter expenditure will reflore is now at evaluation stage. Tender is now at evaluation stage. Weating approval from National Treasury for the Mdantsane Precinct Plan. Kavating approval from National Treasury for the Mdantsane Precinct Plan. Kavating will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. Kavating will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. Kavating approval from National Treasury for the Mdantsane Precinct Plan. Kauget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor but the challenges are currently being attended to. The contractor is on all progressing with internal engineering services. The contractor is on all progressing with internal engineering services. The contractor is on all progressing with internal engineering services. The contractor is on all progressing with internal engineering services. The contractor is on all progressing with internal engineering services. The contractor is on all progressing with internal engineering services. The contractor with the challenges are currently being attended. The contractor is on all progressing with internal engineering services. The contractor with the designs for internal engineering services. The contractor with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for i	
0% Tender is now at evaluation stage. 3% Image: Stage S	
33	eflect.
Awailing approval from National Treasury for the Mdantsane Precinct Plan. Awailing approval from National Treasury for the Mdantsane Precinct Plan. Weight will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. Weight will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. Weight will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The contractor bit the challenges are currently being attended to. See and the contractor bit the challenges are currently being attended to. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. Weight be relieved to the challenges are currently being attended. See Project is at planning stage. Weight be relieved to the challenges are currently being attended. See Project is at planning stage. Weight be used the contractor is on site progressing with internal engineering services. Weight be relieved to the challenges are currently being attended. See Project is at planning stage. Weight be used the designs for internal engineering services. Weight be used the designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. The implementing agent is busy with the designs for internal engineering services. See Contractor is busy with services. Weight be availed to use with internal engineering services. The project is at procurement stage. The project is at procurement stage. The project is at procurement stage. Contractor is	
 Prinding will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 9% Budget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between of the contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. The implementing agent: busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The contractor is on site busy with the designs for internal engineering services. The project is at planning stage. The contractor is on site busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The contractor is on site busy with the designs for internal engineering serv	
 Prinding will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 9% Budget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between of the contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. The implementing agent: busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The contractor is on site busy with the designs for internal engineering services. The project is at planning stage. The contractor is on site busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The contractor is on site busy with the designs for internal engineering serv	
9% Funding will be utilised for the procurement of furniture for Bisho Offices & EPMO. The tender is at bid evaluation stage. 9% 9% 14% Budget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The contractor is on site progressing with internal engineering services. 9% The ontractor is on site progressing with internal engineering services. 9% Final designs have been submitted, now the designs for internal engineering services. 9% The implementing agent is busy with the designs for internal engineering services. 9% The implementing agent is busy with the designs for internal engineering services.	
0% 14% Budget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 94% 95% 96 96 97% 97% 97% 97% 97% 97% 97% 97% 97% 97% 97% 97% 97% 97% 97% 97 97% 97% 97% 97% 97%	
14% Budget will be adjusted down during mid-year budget adjustment because housing department currently has got enough GPS devices. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between 0% and the contractor but the challenges are currently being attended to. 59% The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between 0% and the contractor but the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% Project is at planning stage. 91% Project is at planning stage. 91% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 91% The implementing agent is busy with the designs for internal engineering services. 91% The project is at planning stage. 91% The project is at planning stage. 91% The proje	
The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor but the challenges are currently being attended to. 59% The contractor is on site progressing with internal engineering services. The contractor but the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor but the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 91% The implementing agent is busy with the designs for internal engineering services. 91% The implementing agent is busy with services. 91% The project is at planning stage. 92% Tontractor is on site busy with services. 93% The project is at planning stage.<	
The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor but the challenges are currently being attended to. 59% The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor bit the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor bit the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% Project is at planning stage. 91% Project is at planning stage. 91% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 91% The implementing agent is busy with the designs for internal engineering services. 91% The implementing agent is busy with services. 91% The project is at planning stage. 92% The project is at p	
The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor but the challenges are currently being attended to. 59% The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor bit the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor bit the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% The contractor is on site progressing with internal engineering services. 91% Project is at planning stage. 91% Project is at planning stage. 91% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 91% The implementing agent is busy with the designs for internal engineering services. 91% The implementing agent is busy with services. 91% The project is at planning stage. 92% The project is at p	
0% and the contractor but the challenges are currently being attended to. 59% The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. 0% and the contractor but the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 0% The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. 37% Project is at planning stage. 0% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with services. 1% The project is at planning stage. 0% The project is at planning stage. 0% The implementing agent is busy with internal engineering services. 1% The project is at planning stage. 0% The contractor is on site progressing with internal engineering services at Velwano, i	
 The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor but the challenges are currently being attended. The contractor is on site progressing with internal engineering services. The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. Project is at planning stage. Project is at planning stage. Project is at planning stage. Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. Contractor is on site progressing with internal engineering services. The project is at planning stage. The project is at planning stage. The contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with beneficiary registration. The contractor is on site progressing with internal engineering services at Velwano, iLinge and Masibambane. The contractor is on site progressing with internal engineering services. The project is at procurement stage through an Implementing Agent. Contractor is on site progressing with internal engineering services. The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfallimiling multiperent of annual consultants is with Bid Adjudication Committee . A consu	en BCMM
The contractor is on site progressing with internal engineering services. The project currently has no expenditure due to challenges between and the contractor but the challenges are currently being attended.	
0% and the contractor but the challenges are currently being attended. 91% The contractor is on site progressing with internal engineering services. 0% The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. 37% Project is at planning stage. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The project is at planning stage. 0% The implementing agent is busy with the designs for internal engineering services. 1% The project is at planning stage. 0% The project is at planning stage. 0% The contractor is on site progressing with internal engineering services at Velwano, iLinge and Masibambane. 1% The contractor is busy with beneficiary registration. 10% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage throug	
91% The contractor is on site progressing with internal engineering services. 0% The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. 37% Project is at planning stage. 0% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 0% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The project is at procurement stage. 0% The project is at procurement stage. 0% The project is at planning stage. 1% The contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. 1% The contractor is busy with internal engineering services. 0% The contractor is on site progressing with internal engineering services. 10% The contractor is on site progressing with internal engineer	en BCMM
0% The Professional Team is busy preparing tender documents to appoint a contractor to install internal services. 37% Project is at planning stage. 0% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with services. 0% The implementing agent is busy with services. 1% The project is at procurement stage. 0% The project is at planning stage. 0% The contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. 1% The contractor is busy with beneficiary registration. 10% The contractor is on site progressing with internal engineering services. 0% The contractor is on site progressing with internal engineering services. 0% The contractor is on site progressing with internal engineering services. 0% The project is at procurement stage t	
O% Project is at planning stage. The professional team is busy procuring the EIA service provider. O% Final designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. O% The implementing agent is busy with the designs for internal engineering services. O% The implementing agent is busy with the designs for internal engineering services. O% The implementing agent is busy with the designs for internal engineering services. O% The implementing agent is busy with the designs for internal engineering services. O% The project is at procurement stage. O% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie New 24% the beneficiary office is busy with internal engineering services. 6% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. 107% The contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall in million and a request will be submitted for consideration in the mid-year adjustment budget.	
 Pinal designs have been submitted, now the department is waiting for the Bill Of Quantities (BOQ) in order to go out on tender. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. The implementing agent is busy with the designs for internal engineering services. Contractor is on site busy with services. The project is at planning stage. The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with beneficiary registration. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The contractor is on site progressing with internal engineering services. The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement 	
0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The project is at procurement stage. 0% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall in million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to imp	
0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with the designs for internal engineering services. 0% The implementing agent is busy with services. 1% The project is an procurement stage. 0% The project is at procurement stage. 0% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% the beneficiary office is busy with internal engineering services. 6% The contractor is on site progressing with internal engineering services. 6% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall 18% million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga 0% design house plans. The project is still on bulk implementati	
0% The implementing agent is busy with the designs for internal engineering services. 8% Contractor is on site busy with services. 1% The project is at procurement stage. 0% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% the beneficiary office is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall in million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement of the pulk implementation.	
8% Contractor is on site busy with services. 1% The project is at procurement stage. 0% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. 7 The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie Methods the beneficiary office is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
1% The project is at procurement stage. 0% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% the beneficiary office is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall in million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. 7 The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. 25% The project is propering specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
1% The project is at procurement stage. 0% The project is at planning stage. 68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% the beneficiary office is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall in million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. 7 The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. 25% The project is propering specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
68% The Contractor is busy with construction of internal engineering services at Velwano, iLinge and Masibambane. 7 The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% the beneficiary office is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. 25% The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
The Contractor is busy with internal engineering services at Mathemba Vuso, Daluxolo, Francis Meli, Sisulu Village, Chris Hani. At Winnie N 24% The contractor is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. 25% The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
24% the beneficiary office is busy with beneficiary registration. 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. 18% Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. 0% The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. 15% The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
 107% The contractor is on site progressing with internal engineering services. 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement 	e Mandela
 6% The project is at procurement stage through an Implementing Agent. Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement 	
Contractor is on site and has been granted an extension of time until end of November 2015. The project is experiencing a budget shortfall million and a request will be submitted for consideration in the mid-year adjustment budget. Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
18% million and a request will be submitted for consideration in the mid-year adjustment budget. 18% Procurement of annual consultants is with Bid Adjudication Committee . A consultant will be doing planning, assessment, geotech investiga design house plans. 0% The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. 25% The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	
0% design house plans. 0% The project is still on bulk implementation stage by engineering services directorate. Housing will be in position to implement the project after completion of the bulk implementation. 25% The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	all of R6
25% completion of the bulk implementation. The department is preparing specifications for the fencing of Urban Agricultural sites. It is also preparing Terms of reference for Procurement	gation and
	after
0% Urban Agriculture Fencing service provider.	nent for
0% IT Department is busy with procurement of laptops.	
35%	

	Funding	2015/2016 Rollover				
	Source	Adjustment Budget	VAT)	Incl. VAT)	(incl. VAT)	Comments
DIRECTORATE OF FINANCIAL SERVICES		000.000	400 700	07.000	0.4.0/	
Office Furniture and Equipment - SCM	Own Funds c/o	200 000	162 780	37 220		The informal tender for SCM furniture has been awarded - expenditure to reflect in next months reporting.
Office Furniture and Equipment - Directorate TOTAL : FINANCIAL SERVICES	Own Funds c/o	431 902 631 902	46 006 208 786	385 896 423 116	1	Requisitions for procurement of furniture have been submitted to Supply Chain Management to facilitate the acquisition of furniture.
TOTAL . FINANCIAL SERVICES		051 902	200780	425 110	5 55 /6	
DIRECTORATE OF CORPORATE SERVICES						
IT Systems Intergration - (Process Implementation) (SOFTWARE - ACQUISITIONS)	Own Funds	12 000 000	0	12 000 000	0%	Procurement process is underway, expenditure is anticipated towards the end of the second quarter.
IT Systems c/o	Own Funds c/o	554 880	0	554 880	0%	Procurement process is underway, expenditure is anticipated towards the end of the second quarter.
IT Systems Intergration - (Process Implementation) c/o	Own Funds c/o	967 819	0	967 819	0%	Procurement process is underway, expenditure is anticipated towards the end of the second quarter.
Security software c/o	Own Funds c/o	2 397 864	0	2 397 864	0%	Procurement process is underway, expenditure is anticipated towards the end of the second quarter.
Extensions to Employee Wellness centre	Own Funds c/o	1 866 441	596 546	1 269 895	5 32%	The servive provider is on site and the project is progressing well.
Vending Machines	Own Funds c/o	125 601	0	125 601	0%	The tender is at evaluation stage, expenditure is anticipated towards the end of the second quarter.
Office Furniture and Equipment c/o	Own Funds c/o	412 884	153 959	258 925	5 37%	Expenditure is on track.
IT Infrastructure Network Upgrade	Own Funds	4 000 000	791 780	3 208 220	20%	Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Infrastructure Network Upgrade c/o	Own Funds c/o	2 000 000	0	2 000 000	0%	Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Infrastructure Upgrade c/o	Own Funds c/o	4 812 054	205 879	4 606 175	5 4%	Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
Computer Equipment	Own Funds c/o	617 598	482 411	135 187		Procurement process is underway.
Electronic Attendance Control System c/o	Own Funds c/o	1 888 962	0	1 888 962	2 0%	Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Infrastructure Servers	Own Funds	2 000 000	0	2 000 000		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Infrastructure Servers c/o	Own Funds c/o	494 306	0	494 306		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second guarter.
Office Furniture and Equipment and Computers (COMPUTER EQUIP - ACQUISTIONS)	ISDG	100 000	0	100 000		Procurement process has been initiated and expenditure will show by end of the month of November 2015.
Electronic Attandance Control System (COMPUTER EQUIP - ACQUISTIONS)	Own Funds	1 500 000	0	1 500 000		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second guarter.
ICT Networks and Communications for Call Centre	Own Funds	500 000	0	500 000		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Networks and Communications for Call Centre c/o	Own Funds c/o	800 000	0	800 000		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Hardware for Call Centre	Own Funds	1 500 000	0	1 500 000		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
IT Hardware for Call Centre c/o	Own Funds c/o	800 000	0	800 000		Tender briefing closed on the 27th of October 2015. Expenditure is anticipated towards the end of the second quarter.
Computer Requirements - Youth Advisory Centres	Own Funds c/o	200 000	0	200 000		Procurement process is underway.
TOTAL : CORPORATE SERVICES		39 538 409	2 230 575	37 307 834	1	
DIRECTORATE OF ENGINEERING SERVICES						
Office Furniture and Equipment (Directorate)	Own Funds	550 000	0	550 000	0%	Procurement is underway.
Bulk Sanitation Provision - Programme	USDG	190 000 000	12 309 439	177 690 561		Projects are ongoing and are at various stages of implementation.
			12 000 100			
Bulk Sanitation Provision - Replacing Existing Infrastructure	Own Funds	40 000 000	0	40 000 000) 0%	Project is at implementation stage.
Mdantsane Waste Water Treatment Works - Renewal of Existing Assets	Own Funds	24 505 969	0	24 505 969	0%	Procurement is underway.
EL Hood Point Pre-treatment Facility Recapitalisation	Own Funds	3 000 000	147 311	2 852 689	5%	Projects ongoing, progressing well.
Bulk Sanitation Provision - Eastern Beach Sewer	Own Funds c/o	35 989 912	10 483 166	25 506 746		Projects ongoing, progressing well.
Upgrading of Laboratory Infrastructure	Own Funds c/o	1 784 312	0	1 784 312		Delays were experienced in the creation of orders due to change over into SCOA. Expenditure is expected to be incurred towards the end of the second quarter.
Upgrading of Laboratory Infrastructure	Own Funds c/o	1 021 334	0	1 021 334		Delays were experienced in the creation of orders due to change over into SCOA. Expenditure is expected to be incurred towards the end of the second guarter.
Sewerage		296 851 527	22 939 916	273 911 611		
Bulk Water Provision - Programme	USDG	51 000 000	18 288 395	32 711 605	36%	Programme is progressing well.
Bulk Water Provision Replacing of Existing Infrastructure	Own Funds	40 000 000	10 556 972			Programme is progressing well.
Water		91 000 000	28 845 367			
Quenera Beacon Bay Link Road	USDG	20 000 000	9 533 815	10 466 185	5 48%	Project is ongoing.
Upgrading of Mdantsane Roads	USDG	60 000 000	4 077 661	55 922 339		Project is ongoing.
KWT Roads	USDG	10 000 000	0	10 000 000		Project is at planning stage, commenced in November 2015.
Gonubie Main Road	USDG	10 000 000	972 700	9 027 300	1	Project is ongoing and is progressing well.
Rural Roads	USDG	30 000 000	5 940 737	24 059 263		Project is ongoing and is progressing well.
Fleet Street	USDG	20 000 000	5 747 225	14 252 775		Project is ongoing and is progressing well.
RDP Roads - Inland, Midlands and Coastal	USDG	15 000 000	304 288	14 232 773		Project is ongoing and is progressing well.
	10000	10 000 000	50 4 200	Page 2 of 5	2 /0	

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Expend (incl. VAT
Rehabilitation of BCMM Bridges and Storwater	USDG	5 000 000	0	5 000 000	C
Roads Provision - Replacing Existing Infrastructure	Own Funds	80 000 000	3 572 418	76 427 582	4
Procurement of Graders for Rural Roads - Yellow Fleet	USDG	15 000 000	0	15 000 000	C
Roads		265 000 000	30 148 844	234 851 156	11
BCMM Fleet, Plant and Specialised Equipment and Specialised Solid Waste Vehicles	Own Funds	48 000 000	0	48 000 000	C
Bulk Electricity Infrastructure Upgrade(Ring-Fenced 4% of the Total Electricity Revenue)	Own Funds	50 000 000	21 374 772	28 625 228	43
Bulk Electricity Infrastructure Upgrade - Replacing Existing Infrastructure	Own Funds	40 000 000	0	40 000 000	C
INEP Electrification Programme	DoE(Intergrated National Electrification Programme)	30 000 000	4 714 442	25 285 558	16
Electricity Demand Side Management Programme	Electricity Demand Side Management Grant	13 000 000	0	13 000 000	C
INEP Electrification Programme - Counterfunding	USDG	5 000 000	1 012 482	3 987 518	20
Electrification of Informal Dwelling Areas within BCMM	USDG	15 000 000	4 212 628	10 787 372	28
Street Lighting and Highmasts within BCMM Areas of Supply - Informal Settlements	USDG	3 500 000	0	3 500 000	C
Replacement and Refurbishment of Bulk ELECT Infrastructure	USDG	2 000 000	0	2 000 000	C
Electricty		206 500 000	31 314 325	175 185 675	15
TOTAL : ENGINEERING SERVICES		859 351 527	113 248 452	746 103 075	13
			110 240 402	140 100 010	
Integrated Transport Plan Implementation Programme	USDG	30 000 000	2 262 256	27 737 744	
Rehabilitation of Midland Existing Municipal Buildings and Old Mutual Building (Finance)	Own Funds	10 000 000	1 356 908	8 643 092	14
Building Refurbishments and Upgrading of Lifts for BCMM Buildings	Own Funds	820 661	0	820 661	C
SCM Inventory Warehousing and Fencing	Own Funds	900 000	0	900 000	C
King Williams Town Payments Hall	Own Funds	3 500 000	0	3 500 000	
Re-roofing of Garcia Flats block A and B	Own Funds	3 000 000	140 316	2 859 684	5
Building Refurbishments and Upgrading of Lifts for BCMM Buildings	Own Funds c/o	1 224 288	0	1 224 288	С
Rehabilitation of Midland Existing Municipal Buildings and Old Mutual Building (Finance)	Own Funds c/o	207 920	0	207 920	C

nd AT)	Comments
0%	Project is at planning stage, and is expected to commence in November 2015.
	Project is at implementation stage and is progressing well.
	Procurement process is underway.
11%	
0%	Procurement process underway
43%	Work has been undertaken by utilizing BCMM Annual Contractors awarded by SCM.
0%	Work has been undertaken by utilizing BCMM Annual Contractors awarded by SCM.
16%	Procurement process underway.
0%	The programme is at planning and allocation stage.
20%	Installation work in progress, utilising BCMM Annual Contractors awarded by SCM (Infills Electrification).
28%	Six (6) Electrification Projects are in progress, utilising BCMM Annual Contractors awarded by SCM to carry out installation work.
0%	Areas have been identified and design to be prepared.
	Installation of Mdantsane - Mount Ruth Cable contract has commenced
15%	
13%	
10 /0	
8%	KwaTshatshu Bridge has progressed through detailed design stage and tender document preperation stage. The construction tender document has been submitted to BSC. Needs Camp / Potsdam Bridge has progressed through detailed design and tender document stage. The construction tender has been submitted to BSC. The traffic calming measures (speed humps) have been constructed in the following areas: Duncan Village, Sweetwaters, Mdantsane and Amalinda. The memo advertisng the proposal for speed humps in Beacon Bay and Gonubie has been published and we are waiting to find out if there would be any objections. Sidewalks have been identified in Scenery Park and Sweetwaters, three contractors have been invited through deviation to give us the quotes for these projects and the requisitions should be going to SCM soon. The need for traffic signals have been identified on NEX, Potters Pass, Caxton, Terminus and Gullsway. The installation of traffic signals at NEX/Thornburn Terrace intersection has been completed, the installation of Traffic signals at Buffalo/Caxton Streets and Buffalo/Terminus Streets will commence once the wayleaves are approved by service departments. Guardrails have been identified in Mdantsane, Alphandale, Amalinda and Ginsberg and three contractors have been invited through deviation to give us the quotes for these projects and the requisitions should be going to SCM soon. Guidance signs that have been designed for the rural areas have been manufactured by the BCMM signage contractor and have been delivered and the implementation plan is currently being finalised. The KWT Public Transport Facility tender was defiered by the Bid specification Committee for somechanges to be made and will be submitted on the 12 November 2015. Taxi/Bus Stops have been identified in Mdantsane, Reeston and Amalinda and work will start on the 11 November 2015. Feasibility Study and Design Bid document for Scenery Park. Taxi Rank is expected to be advertised by SCM on the 10 November 2015.
14%	The contracts section of Building Maintenance will be busy with quotations for the Old Mutual upgrading of the 5th floor and this should start end of November 2015. This layout plan has been done by the Architecture Branch.
0%	Specifications to be approved and thereafter the tender will be advertised.
0%	The allocated budget is not sufficient to implement the project, a request will be submitted to the Budget Office for consideration in the mid-year adjustment budget.
0%	Specifications to be approved and thereafter the tender will be advertised.
5%	Quotations have been received and a requisition has been sent to SCM for Garcia Flats and Building Maintenance Section is waiting for an order. This is an ongoing project and will be complete only in the next half of the financial year.
0%	Specifications to be approved and thereafter the tender will be advertised.
0% 8%	The contracts section of Building Maintenance will be busy with quotations for the Old Mutual Building upgrading of the 5th floor and this should start end of November 2015. This layout plan has been done by the Architecture Branch and has been approved by the Job Evaluation unit.

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Expen (incl. VA1
DIRECTORATE OF ECONOMIC DEVELOPMENT					
Enabling Infrastructure Programme - LED	USDG	10 000 000	4 788 373	5 211 627	48
Enabling Infrastructure Programme - LED	Own Funds	10 000 000	720 609	9 279 391	7
TOTAL : ECONOMIC DEVELOPMENT		20 000 000	5 508 982	14 491 018	28
DIRECTORATE OF HEALTH AND PUBLIC SAFETY					
	Ours Franks	400.000		400.000	
Upgrade CCTV Control Room at Fire Station	Own Funds	400 000		400 000	
Fire Engine	Own Funds	7 600 000		7 600 000	
Fire Engine c/o	Own Funds c/o	3 110 726			
Replacement of 2x Bush Fire engines	Own Funds c/o	532 200		532 200	
Replacement of Vehicles	Own Funds c/o	1 200 000	0	1 200 000	0
Fire Equipment	Own Funds	1 000 000	0	1 000 000	С
Fire Equipment c/o	Own Funds c/o	857 139	347 910	509 229	41
Air Monitoring Staion	Own Funds	500 000	0	500 000	c
Vehicles	Own Funds	450 000	0	450 000	0
Replacement of Vehicles	Own Funds c/o	145 000	0	145 000	C
CCTV Cameras for BCMM Cash Offices	Own Funds	1 500 000	0	1 500 000	C
CCTV Cameras for Cash Offices c/o	Own Funds c/o	1 500 000	0	1 500 000	0
Upgading of Existing CCTV Control Room	Own Funds c/o	300 000	0	300 000	c
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	416 401	0	416 401	с
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	1 886 932	36 000	1 850 932	2
Law Enforcement Equipment	Own Funds	200 000	0	200 000	(
Law Enforcement Equipment c/o	Own Funds c/o	100 000	0	100 000	(
Security Equipment - DVRI	Own Funds c/o	40 000	0	40 000	C
Closed Circuit Television Network - CCTV	Own Funds	2 000 000	0	2 000 000	с
KWT Traffic Building	USDG	6 000 000	0	6 000 000	C
Vehicle Test Station Equipment	Own Funds	1 000 000	0	1 000 000	C
Learners Licence Centre - Mdantsane	Own Funds c/o	308 246	88 901	219 345	29
Traffic Enforcement Equipment	Own Funds	500 000	0	500 000	C
Equipment for Traffic services	Own Funds c/o	100 000	0	100 000	
Traffic Services East London - Generator / Solar System	Own Funds	500 000	0	500 000	0
Malantaana Taatina Otatian ala		110.440		140.440	
Mdantsane Testing Station c/o TOTAL : HEALTH AND PUBLIC SAFETY	Own Funds c/o	118 413 32 265 057		118 413 30 530 467	1
DIRECTORATE OF COMMUNITY SERVICES Development and Upgrading of Community Halls - War Memorial Hall -Upgrade of Parking					
Area, Egoli Community Hall(New Hall), Continuation of KWT Town Hall, 5 NU Halls				0.040.075	
Mdantsane and painting of Carnegie Hall. Construction of Nompumelelo Hall	USDG USDG	6 000 000 8 000 000		3 919 675 8 000 000	
Reeston MPCC - DVRI	HSDG-(MPCC)	13 068 500	0	13 068 500	
Upgrading of Beaches Facilities	Own Funds	1 500 000	0	1 500 000	(
				0.400.000	
Refurbishment of Swimming Pools	Own Funds	2 500 000	3 302	2 496 698	[C

48% Enset and November 2015. The funding is being used for the Market upgrade project and Hydroponics. A service provider is on site for the Market. The project is on going. 7% Payments will be done upon completion of milestone in November 2015. 28%	nd AT)	Comments
43% Image and November 2015. The functing being used for the Market upgrade project and Hydroponics. A service provider is on sits for the Market. The project is on going. 748 Payments will be done upon completion of milestone in November 2015. 748 Payments will be done upon completion of milestone in November 2015. 748 Payments will be done upon completion of milestone in November 2015. 748 Payments will be done upon completion of milestone in November 2015. 749 Payments will be done upon completion of milestone in November 2015 for 2 x 4 x 4 Bush Tenders. Currently awating BISC date to present. 749 Specifications submitted to SCM in 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awating BISC date to present. 740 Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awating BISC date to present. 740 Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awating BISC date to present. 741 Redone, Charmeting wating BIS Specifications Commettee date to present the specifications. 741 Redone, Charmeting awating BIS Specifications take been completed. 740 Productment process is underway. 741 Reduct Charmeting Fuel Specifications have been completed. 741 Reduct Charmeting Fuel Specifications		
 Project in progress. Contractor is on site. Department likeling with Architect Department with regards to scope of works for Phase 2 of upgrade 1 deta (CFV Control Room. Report Control Room. Specifications submitted to SCM in July 2015. Currently awaiting Bid Specification Commettee date to present the specifications. Part payment made for the manufacture of the ongine. Fire Engine to be delivered in December 2015. Reportation submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. Specifications Bush Tenders, Specification Commettee date to present the specifications. Procurement process is underway. Procurement process is underway. Specifications Report (STM) and Pydraulic Rescue Tool wave delivered. Procurement process is underway. Specifications have been completed. Procurement process i	48%	The funding is for the Upgrade Market which has various capital projects. Serviice provider is onsite for roads maintenance and this project will be finshed end November 2015.
Project in progress. Contractor is on alle. Department liaising with Architect Department with regards to scope of works for Phase 2 of upgrade 1 0% Geofications submitted to SCM in July 2015. Currently awaiting Bid Specification Commettee date to present the specifications. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present. 1% Specifications submitted to SCM and Hydraulic Rescue Too' were delivered. Awaiting delivery of Portable Pump Lifting Bags and Foam Equipm 1% Forecurrent process is underway. 1% Tender closed on 18 Augut 2015, currently a evaluation stage. 1% Forecurrent process is underway. 1% Tender closed on 18 Augut 2015, currently a evaluation stage. 1% Procurement process is underway. 1% Tender closed on 18 Augut 2015, currently a evaluation stage. 1% Procurement process is underway. 2% Procurement process is underway. 2% Procurement process is underway. 2% Specifications have been completed. 1% Procurement process is underway. 2% Specifications have been completed. 1% Procurement process is underway. 2% Specifications have been completed. 1% Procurement process is underway. 2% Specifications have been completed. 1% Procurement process is underway. 2% Specifications have been completed. 1% Procurement process is underway. 2% Specifications have been completed. 1% Procurement process is underway. 2% Specifications have been complet	7%	
0% CCTV Control Room. 0% Specifications aubmitted to SCM in July 2015. Currently availing Bid Specification Commettee date to present the specifications. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 1% Proteine Fung. Currently availing BId Specification Commettee date to present the specifications reperications. 1% Radao, Chiorine Emergency Kit and Hydraulic Rescue Tool were delivered. Availing delivery of Portable Pump Lifting Bags and Foam Equipm 1% Procurement process is underway. 0% Produce Tomp Topic Structure (Structure) availation stage. 0% Produce Code on 18 August 2015, currently at evaluation stage. 0% Produce Tomp Structure (Structure) Structure) Structure (Structure). 0% Produce Tomp Structure). 0% Produce Tomp Structure (Structure). 0% Produce Tomp Structure. 0% Produce Tomp Structure. 0% Produce Tomp Structure. 0% Procurement process is underway. Specifications have be	28%	
0% CCTV Control Room. 0% Specifications aubmitted to SCM in July 2015. Currently availing Bid Specification Commettee date to present the specifications. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 1% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 1% Proteine Fung. Currently availing BId Specification Commettee date to present the specifications reperications. 1% Radao, Chiorine Emergency Kit and Hydraulic Rescue Tool were delivered. Availing delivery of Portable Pump Lifting Bags and Foam Equipm 1% Procurement process is underway. 0% Produce Tomp Topic Structure (Structure) availation stage. 0% Produce Code on 18 August 2015, currently at evaluation stage. 0% Produce Tomp Structure (Structure) Structure) Structure (Structure). 0% Produce Tomp Structure). 0% Produce Tomp Structure (Structure). 0% Produce Tomp Structure. 0% Produce Tomp Structure. 0% Produce Tomp Structure. 0% Procurement process is underway. Specifications have be		
 Part payment made for the manufacture of the engine. Fire Engine to be delivered in December 2015. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Subh Tenders. Currently availing BSC date to present. Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Subh Tenders. Currently availing BSC date to present. Specifications submitted to SUM on 5 November 2015 for 2 x 4 x 4 Subh Tenders. Currently availing BSC date to present. Specifications submitted to SUM on 5 November 2015 for 2 x or Patients. Specifications submitted to SUM on 5 November 2015 for 2 x or Patients. Specifications submitted to SUM on 5 November 2015 for 2 x or Patients. Specifications submitted to SUM on 5 November 2015 for 2 x or Patients. Specifications submitted to SUM on 5 November 2015 for 2 x or Patients. Specifications process is underway. Procurement process is underway. Specifications have been completed. Procurement process is underway. Specifications have b		Project in progress. Contractor is on site. Department liaising with Architect Department with regards to scope of works for Phase 2 of upgrade to CCTV Control Room.
0% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 0% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present specifications submitted to Supply Chain Management on 28 October 2015 for 2 x Complete Sets of Hydraulic Equipment and 1 x Complete ON Portable Pump Lifting Bags and Foam Equipment and 1 x Complete ON Portable Pump Lifting Bags and Foam Equipment Process is underway. 0% Procurement process is underway. 0% 0% Tender closed on 18 August 2015, currently at evaluation stage. 0% 0% Frocurement process is underway. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement process is underway. Specifications have been completed. 0% 0% Procurement	0%	Specifications submitted to SCM in July 2015. Currently awaiting Bid Specification Commettee date to present the specifications.
0% Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently availing BSC date to present. 0% Specifications submitted to Supply Chain Management on 28 October 2015 for 2 x Complete Sats of Hydraulic Equipment and 1 x Complete 0% Portable Pump. Currently availing Bid Specification Commattee date to present the specifications. Radios, Chröne Emergency Ki and Hydraulic Rescue Tool were delivered. Awailing delivery of Portable Pump Lifting Bags and Foam Equipment and 1 x Complete 0% Procurement process is underway. 0% Tender closed on 18 August 2015, currently at evaluation stage. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement p	41%	Part payment made for the manufacture of the engine. Fire Engine to be delivered in December 2015.
Secilitations submitted to Supply Chain Management on 28 October 2015 for 2 x Complete Sets of Hydraulic Equipment and 1 x Complete % Portable Pump. Currently availing Bid Specification Commettee date to present the specifications. Radics, Choine Emergency Kit and Hydraulic Rescue Tool were delivered. Awaiting delivery of Portable Pump Lifting Bags and Foam Equipm % Forcurrenent process is underway. % Forcurrenent process is underway. % Tender closed on 18 August 2015, currently at evaluation stage. % Forcurrenent process is underway. Specifications have been completed. % Project in progress. Contractor is on site. % % % Procurrenent process is underway. Specifications have been completed. % % % Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report. % % % % % % % % % % % % % % % % % % %	0%	Specifications submitted to SCM on 5 November 2015 for 2 x 4 x 4 Bush Tenders. Currently awaiting BSC date to present.
0% Portable Pump. Currently awaiting Bid Specification Commettee date to present the specifications. Radios. Chlorine Emergency Kit and Hydraulic Rescue Tool were delivered. Awaiting delivery of Portable Pump Lifting Bags and Foam Equipmet My Procurement process is underway. 0% Procurement process. 0% Procurement process. </td <td></td> <td></td>		
41% Procurement process is underway. 9% Procurement process is underway. 9% Tender closed on 18 August 2015, currently at evaluation stage. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement process is underway. Specifications have been completed. 9% Procurement proc		
0% Tender closed on 18 August 2015, currently at evaluation stage. 0% Tender closed on 18 August 2015, currently at evaluation stage. 0% Procurement process is underway. Specifications have been completed. 0% Project in progress. Contractor is on site. 0% Project nearing finalisation. High mast site and additional costs identified. Dept dratting variation report. 2% Procurement process is underway. Specifications have been completed. 0% Project in progress. Contractor is on site. 0% Project memory specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed.		Radios, Chlorine Emergency Kit and Hydraulic Rescue Tool were delivered. Awaiting delivery of Portable Pump Lifting Bags and Foam Equipment. Procurement process is underway.
0% Tender closed on 18 August 2015, currently at evaluation stage. 0% Procurement process is underway. Specifications have been completed. 0% Project in progress. Contractor is on site. 0% Project in progress. Contractor is on site. 0% Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report. 2% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed.	0%	Procurement process is underway.
0% Procurement process is underway. Specifications have been completed. 0% Project in progress. Contractor is on site. 0% Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report. 2% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% end Cctober 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. <	0%	Tender closed on 18 August 2015, currently at evaluation stage.
0% Procurement process is underway. Specifications have been completed. 0% Project in progress. Contractor is on site. 0% Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report. 2% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% end october 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. <	0%	Tender closed on 18 August 2015, currently at evaluation stage.
0% Project in progress. Contractor is on site. 0% Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report. 2% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Sp	0%	Procurement process is underway. Specifications have been completed.
 Ore Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report. 2% Procurement process is underway. Specifications have been completed. Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted new end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. Ore end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process of being finalised and submitted to Supply Chain Management for procurement of balance of fumiture and equipment. 5% 0% Bid Specification Committe approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed	0%	Procurement process is underway. Specifications have been completed.
2% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 7 Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted r 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% Secons of being finalis	0%	Project in progress. Contractor is on site.
 Procurement process is underway. Specifications have been completed. Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted not end Cobber 2015 to Supply Chain Management requesting tender to be withdrawn. Procurement process is underway. Specifications have been completed. Work in progress of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. Sk Sk Scommunity Hall, KWT Town Hall). Bid Specification Committe approved the lender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. An	0%	Project nearing finalisation. High mast site and additional costs identified. Dept drafting variation report.
Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted r 0% end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process of being finalised and submitted to Supply Chain Management for procurement of balance of furnitur	2%	Procurement process is underway. Specifications have been completed.
0% end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% Community Hall, KWT Town Hall). 0%	0%	Procurement process is underway. Specifications have been completed.
0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. 29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted not end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% Second to a submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. B	0%	Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted report end October 2015 to Supply Chain Management requesting tender to be withdrawn.
0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. 7 Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted r 0% Procurement process is underway. Specifications have been completed. 7 Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted r 0% Procurement process is underway. Specifications have been completed. 0% Procurement process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% S 0 Work in progress for refurbishment and upgrade of nine (9) community halls (Carnegie Hall , 5 x NU community halls , Billy Francis , Needs Carastic Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablu	0%	Procurement process is underway. Specifications have been completed.
0% Procurement process is underway. Specifications have been completed. 29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. 0% Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted new of october 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% Sequence of the process for refurbishment and upgrade of nine (9) community halls (Carnegie Hall , 5 x NU community halls , Billy Francis , Needs Caras 35% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaitus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wall	0%	Procurement process is underway. Specifications have been completed.
29% Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing. 0% Procurement process is underway. Specifications have been completed. Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted not end october 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Procurement process is underway. Specifications have been completed. 0% Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5%	0%	Procurement process is underway. Specifications have been completed.
0% Procurement process is underway. Specifications have been completed. Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted not the compatible with current radio transmitter. Dept submitted not the compatible with current radio transmitter. Dept submitted not the completed. 0% Procurement process is underway. Specifications have been completed. 0% Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5%	0%	Procurement process is underway. Specifications have been completed.
Tender closed & evaluated by department. Radio sample tested and found to not be compatible with current radio transmitter. Dept submitted red of outber 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5%	29%	Tender awarded to Subhiya General Trading cc. Contractor on site and project progressing.
0% end October 2015 to Supply Chain Management requesting tender to be withdrawn. 0% Procurement process is underway. Specifications have been completed. 0% Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5%	0%	
0% Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment. 5% 5% Work in progress for refurbishment and upgrade of nine (9) community halls (Carnegie Hall , 5 x NU community halls , Billy Francis , Needs Car 25% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.Itd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wall	0%	
5% Work in progress for refurbishment and upgrade of nine (9) community halls (Carnegie Hall , 5 x NU community halls , Billy Francis , Needs Car 35% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.Itd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wal	0%	Procurement process is underway. Specifications have been completed.
Work in progress for refurbishment and upgrade of nine (9) community halls (Carnegie Hall , 5 x NU community halls , Billy Francis , Needs Car 35% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. 0% Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wal		Requisitions in process of being finalised and submitted to Supply Chain Management for procurement of balance of furniture and equipment.
 35% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wall 	5%	
 35% Community Hall, KWT Town Hall). 0% Bid Specification Committee approved the tender document on 6th of November 2015. Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wall 		
Architects have appointed the consultants to craft the layouts. BCMM has approved the layouts and is now waiting for detailed layouts from the architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wal	35%	Work in progress for refurbishment and upgrade of nine (9) community halls (Carnegie Hall , 5 x NU community halls , Billy Francis , Needs Camp Community Hall, KWT Town Hall).
0% architects. Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wal	0%	Bid Specification Committee approved the tender document on 6th of November 2015.
started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board wal		
		Annual contractor's quotes received for the renovations of lifeguards buildings and ablutions at Bonza Bay and Eastern Beach contractor on site and started 26 October 2015 (Zaltus pty.ltd). QS has been appointed (Kini QS) for Gonubie, Orient Beach, West Bank, Waterworld and all board walks to be covered.
Procurement process underway- tender for the replacement of the heating system at Joan Harisson Pool was advertised on the 28/08/2015, Brid 0% session on the 11/09/2015 and only 3 bidders responded. Evaluation report was resubmitted to appoint contractor.		Procurement process underway- tender for the replacement of the heating system at Joan Harisson Pool was advertised on the 28/08/2015, Briefing session on the 11/09/2015 and only 3 bidders responded. Evaluation report was resubmitted to appoint contractor.

	Funding Source	2015/2016 Rollover Adjustment Budget	YTD Expend (incl. VAT)	Variance (Incl. VAT)	% Expen (incl. VA1
Plant and Equipment for the Beaches	Own Funds	500 000	6 000	494 000	1
Redevelopment of Mdantsane NU 2 Swimming Pool	USDG	7 500 000	0	7 500 000	(
Upgrading of Waterworld	USDG	5 000 000	15 354	4 984 646	
Upgrading of Dimbaza and Zwelitsha Stadium	USDG	2 700 000	0	2 700 000	
Upgrading of Floodlights at Victoria Grounds, Bhisho Stadium, Ginsberg stadium, Sisa Dukashe Stadium, Alfred Schoeman Stadium, North End Stadium, Jan Smuts Stadium, Amalinda Stadium, and Gompo Stadium	USDG	3 000 000	0	3 000 000	(
Fencing of Sports Fields	USDG	500 000	0	500 000	(
Upgrading of Phakamisa and Mount Coke Sports Fields	USDG	1 500 000	1 420 942	79 058	95
Sports Equipment and Structures	Own Funds	1 000 000	129 433	870 567	13
Development and Upgrading of Cemeteries(Inland, Midland and Coastal)	USDG	8 000 000	2 830 077	5 169 923	3
Upgrading of Coastal Nature Reserves	Own Funds	4 450 000	0	4 450 000	(
Upgrading of Zoo Facilities	Own Funds	1 500 000	70 742	1 429 258	
Upgrading of Resorts	Own Funds	5 000 000	299 029	4 700 971	e
Plant and Equipment for Nature Reserves	Own Funds	450 000	0	450 000	(
Tools and Equipment (Zoo)	Own Funds	25 000	0	25 000	(
Plant and Equipment for the Aquarium	Own Funds	300 000	0	300 000	(
Replacement of Brush Cutters	Own Funds c/o	84 000	84 000	0	100
Grass Cutting Equipment	Own Funds c/o	906 069	187 856	718 213	21
Office Furniture	Own Funds c/o	198 308	1 850	196 458	1
Solid waste project - Waeigh Bridge KWT	Own Funds c/o	1 120 995	549 070	571 925	49
Counterfunding Leiden - Solid Waste Drop off Points	Own Funds c/o	967 405	0	967 405	(
Waste Management Project - Plant Hire and Equipment	Own Funds c/o	7 464	0	7 464	(
Solid Waste Mechanical Plant for Vehicles	Own Funds c/o	30 498 052	3 302	30 494 750	(
Waste Management Facilities Programme	USDG	1 000 000	0	1 000 000	
Construction and Rehabilitation of Waste Cells	USDG	20 710 100	9 766 774	10 943 326	47
TOTAL : COMMUNITY SERVICES		127 985 893	17 448 056	110 537 837	14
		1 370 149 467	219 220 065	1 150 929 402	10
TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES					
TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES Asset Replacements - Insurance	Own Funds	10 000 000	34 898	9 965 102	(

end AT)	Comments
1%	Tender for Malibu Boards awaiting advertisement. Tender for lifeguards chairs will be done via annual contractor -awaiting quotations. part of the equipment was received (kettle's, microwaves, fridges and water boiler urns) and awaiting new orders to be issued.
0%	Requests for cancellation of tender (Appointment of Professional Service Providers) has been re-submitted to Bid Evaluation Committee as Redevelopment of NU2 Sports Precinct instead of NU2 Swimming Pool after amendments were made with assistance of EPMO. Consultants have been appointed by EPMO and a meeting was held between EPMO and the consultant on the 08/09/2015. Specification document was finalized by 15/10/15. Annual contracts to be utilized. Quotes were received for plumbing, piping, caretakers house, paving from the annual contractors. Quote for tiling is awaited. Informal tenders will be used for fencing, electrical and pedestrian paving.
	Quality Surveyer was on site 15 October 2015 to prepare bill of quantity to be utilised for remedial works: Paving; Wooden structures; New buildings for ticket office/first aid room; fencing; resurfacing of road and staff room.
	Awaiting quotations which have been sourced from Annual contractors for Dimbaza boundary wall and entrance. On site meeting was held with annual contract on 15/10/2015.
0%	Extension of validity for floodlights tender was approved on 16/10/2015 and is valid until 20/1/2016, tender is at evaluation stage.
0%	Awaiting amended quotation from annual contractor for Nompumelelo Sportsfields fencing due to price indices escalation.
95%	Phakamisa: Awaiting quote for Rugby Poles. Annual contractor for earthworks was appointed and is on site. Refurbishment of fencing and spectator stands to be done via annual contract. Awaiting advertisement for brush cutters and lawn mowers. Fertiliser spreader was received, goal post and tunnel requisition was submitted to
13%	Supply Chain Management and awaiting order.
	Annual Contract is utilized for fencing of Cambridge and Dimbaza Cemetery and work has begun. Consultant has been appointed for the Environmental Impact Asssessment for the extension of the Haven Hill Cemetery.
0%	Request form submitted to the Architects Division to assist with the implementation of the project.
	Architects Division to assist with designs for the enclosures etc. The extension of validity for the appointment of the professional service provider was approved on 16/10/2015 and is valid until 20/1/2016, and the tender is at evaluation stage. Electrification of aviaries: Work completed. Repairs To Kitchen Roof: Contractor on site, managed by Architect Division. Barriers: Orders generated still awaiting Annual Contractor on site. FENCING: Order was cancelled with Olivewood, will use Annual Contractor.
	Fencing: Annual contractor: official order was submitted to the contractor and on site started 19/10/2015. Paving at Gonubie Resort: Awaiting appointment of annual contract 26 which is at Bid Adjudication Committee. Play ground at Gonubie and Nahoon Resort: Annual contractors on site. Building of Offices: Draft specification for buildings received from Architects Division and section submit project form to Architects Division.
6%	
0%	Informal Tender for horticultural equipment and tools, awaiting advertisement by Supply Chain Management.
0%	Order received and is with the Supplier, awaiting stock to arrive.
0%	Tender for Boat Motor and Water Testing Equipment submitted to Supply Chain Management and awaiting advertisement.
100%	2x Brush cutters purchased on 07/09/2015 and replaced.
21%	Bid specifications for purchasing brush cutters have been prepared. Requisition for purchasing 6 x industrial lawn mowers submitted to Supply Chain Management on 03 September 2015. Procurement process underway
1%	Procurement process underway.
49%	Weighbridge installation has been completed
	Procurement process underway.
	A request will be submitted to the Budget & Treasury Office for funds to be declared as savings and be taken out in the mid-year adjustment process.
0%	Advertisement for the tender has closed. Expenditure anticipated towards the end of quarter two.
0%	Funding is going to be used for rehabilitation of Stoney Drift - Phase 1.
47%	Service Provider is on site. Project progressing well.
14%	
16%	
0%	Funding is allocated to areas in instances where assets are lost due to accidents or theft and amounts are claimed from insurance.
16%	