			ORATE: COMMUNIT	ANCE INDICATORS 14/												
Specific Objective	Strategies	Key Performance Indicator	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 3 Target ending March 2015	POE	Quarter 3 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed	Quarter 4 Target ending March 2015	POE	Quarter 4 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
	KPA 1:M	IUNICIPAL TRANSFOR		ANISATION DEVELOP	MENT		1	L				I]			
Capacitated and structured to enable effective and sustainable service delivery	Capacitated and structured to enable effective and sustainable service delivery	Verify,sign off and submit performance reports together with POE Files timeously	4	4	3	Directorate institutional scorecard and sersvice target and performance indicators	1	ſ∫.		N/A	4	institutional	4 POE's received out of 20 Indicators by the due date	7	Date of submission not met	Ensure deadlines are met
	KPA 2:MUNICI	PAL BASIC SERVICE I	DELIVERY AND INF	RASTRUCTUREC DEV	ELOPMENT		•	•				•	•		·	
To provide adequate amenities to all BCMM communities	Provide new amenities and improve infrastructure of existing amenities	Number of sports fields upgraded		•	Phakamisa;	Invoices and photographs of work on site	Mount Coke and Phakamisa: Service provider for earthworks appointed on the 24/03/2015. Dimbaza: Tender from previous financial year cancelled.	5	Mount Coke and Phakamisa: Awaiting appointment of service provider by SCM. Dimbaza: Awaiting cancellation of previous financial year tender.	been cancelled as per approval	Smuts; Sisa Dukashe Stadiums)	Final invoices/ photographs of completed works			N/A	N/A
To provide adequate amenities to all BCMM communities	Provide new amenities and improve infrastructure of existing amenities	Number of public swimming pools redeveloped	0	2 swimming pools refurbished and upgraded(NU2 swimming pool; Waterworld)	Commence development of swimming pool (NU2 swimming pool)		The submission of the tender reports via the bid committee system has been held in abeyance. BEC recommended that the PSPs appointed by the Human Settlements Directorate be utlized to execute the NU2 Pool and Waterworld projects	P	Delays by SCM in the assessments of the tenders	PSPs	Belonsky; Joan	Final invoices/ photographs of completed works		P	BEC resolution could not be utlized, as they are appointed for	Project will resume in the new financial year, and use of the annual contractors appointed by the Building Maintenance section will pursued to speed up the implementation of the project.

Specific Objective	Strategies	Key Performance Indicator	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 3 Target ending March 2015	POE	Quarter 3 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed	Quarter 4 Target ending March 2015	POE	Quarter 4 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
		Number of new cemeteries established	0	1	Impact Studies to establish a new cemetery	EIA Report to be submitted	 Upgrading completed in one Cemetery, FT Jackson, work in progress at Stve Biko, roads completed, Cambridgre Cremetorium complete 	J.	N/A	N/A	1	Completion certificates	EIA for Haven Hills, Zwelitsha, McClean Town, Steve Biko and Fort Grey Cemeteries not completed	\P 	not evaluated the tender for the Environmental Impact Assessment.	IEMP Unit to evaluate the tender documents in the new financial year.
		Number of cemeteries upgraded and refurbished	6	3	Develop, upgrade of infrastructure (Roads and Buildings		Upgrading completed in one Cemetery, FT Jackin, work in progress at Stve Biko, roads complteded, Cambridge Cremetorium complete		N/A	N/A	3 upgraded cemeteries	Completion certificates	Road Construction at Fort Jackson, Cambridge Cremetorium and Steve Biko, Fencing at King William's Town, Peelton and McClean Town Cemeteries	٤	N/A	N/A
		Number of community halls constructed	0	1	Commence construction	Letter of award	Appointment of PSP for this project at BAC. Quotes obtained for fencing, earth works and site clearing. Further quotes in the pipeline	5	Tender had to be cancelled and re-advertised. Bid procedures take almost a year	Construction to commence in the new financial yea		Completion certificates	PSP been awarded - contractor complete with the design stages and bill of quantities. This is a multi year project and will continue in the new financial year.	(A)	Tender had to be cancelled and re- advertised. Bid procedures take almost a year	Construction to commence in the new financial yea
To provide adequate amenities to all BCMM communities	Provide new amenities and improve infrastructure of existing amenities	Number of community halls upgraded and refurbished	12	10	6 (4)	Invoices	Upgrading of 4 community halls project have commenced and are well underway. Completion is envisaged by financial year end.	7	Only 4 community hall projects could be undertaken due to a &0% reduction in budget.	Target re- aligned according to budget. Anticipated completion is end of 4th Quarter.		Invoices	6 Community hall projects completed		N/A	N/A
		Number of new recreational parks established	10	10	6 (4)	Invoices	Service provider appointed, it is with CM for approval	€}	N/A	N/A	4 (10) New recreational parks		3 new recreational parks were established and 13 recreational parks were fenced.	€}	N/A	N/A

Specific Objective		Key Performance Indicator	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 3 Target ending March 2015	POE	Quarter 3 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed	Quarter 4 Target ending March 2015	POE	Quarter 4 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
		Number of recreational parks upgraded and refurbished	5	10	Comencement of repairs and upgrading of playground equipment	Letter of appointed awaited from CM	It is at implementation stage	€}	N/A	N/A	10 Upgraded recreational parks		14 Recreational Parks were upgraded	E.	N/A	N/A
	Apply Waste Management Hierarchy which favours Waste Minimisation and Disposal as a last option as per the Legislation	Number of Waste Minimisation Projects initiated	3 (separation at source, extension of recycling drop off points and a buy back centre)	2 (seperation at source and buy back centres)	waste minimisation projects are initiated)		Achieved	J.	N/A	N/A	2 separation at souce and 1 buy back centre (8)	area where seperation at source has been	Achieved (seperation at source is done at Sunnyridge, Kaffrarian Heights and NU 17)	ß	N/A	N/A
		Number of Waste Cells Constructed	0			appointment or	Achieved	J.	N/A	N/A	2 new cells constructed (Roundhill Waste Site)	Letter of award	Not Achieved		from Water Affairs Dept	The Department will regularly check progress of approval with the Department of Water Affairs.
	Construction of new cells and rehabilitation of existing cells															
To provide integrated waste management services		Number of closed cells rehabilitated	0	,	Appoint Service Provider for rehabilitation	Letter of Award	Not achieved	100 m	Delay in procurement processes		Rehabilitation of existing cells (Roundhill Site)	report (rehabilitatio n as per the	Achieved (Planning for the rehabilitation construction with) the relocation of the waste reclaimers, moving the landfill ooperations from landfill cell 2 and the setting out of the desing for the rehabilitation works)	J.	N/A	N/A

Specific Objective	Strategies	Key Performance Indicator	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 3 Target ending March 2015	POE	Quarter 3 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed	Quarter 4 Target ending March 2015	POE	Quarter 4 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
	Provision of refuse removal service to households within BCMM	% of households with access to basic solid waste removal service	50.5%	85%	(30%)% of areas serviced as per the refuse removal schedule	Daily Status refuse removal report	Achieved	J.	N/A	N/A	(20%) of areas serviced as per the resfuse removal schedule	refuse removal report	Achieved (More than 60% of areas achieved as the areas are 21 EL, 11 Midland and 9 Midlands)	J.	N/A	N/A
		Number of households with weekly kerb-side waste removal services in formal areas	130 000		Number of areas	Daily Status refuse removal repor	Achieved	J.	N/A		28 Areas per day 'Number of areas serviced as per the refuse removal schedule.	refuse removal report	Achieved (as per the daily refuse the daily refuse removal schedule the total number is 41 areas per day)	J.	N/A	N/A
		Number of informal settlements with access to refuse removal	2 396		(As per the Daily	Daily Status refuse removal report	Achieved	J.	N/A		10 areas serviced (As per the Daily Refuse Removal Schedule)	refuse removal report	Achieved (Informal settlement in Amalinda Forest Squatter Camp, Fynbos Informal, Toilet City Informal Settlement , C- Section and D Section Informal Settlement, Egoli Informal, Cambridge Location x 2 Informal, Parkside	J.	N/A	N/A
To provide integrated waste management services	Provision of refuse removal service to households within BCMM	Number of additional households RDP with access to refuse removal	1 081	1500	RDP houses	Daily Status refuse removal report	Achieved	J.	N/A	N/A	8 areas serviced (RDP houses)	Daily Status refuse removal report	Achieved (Sweetwaters, Mzamomhle, Dukashe, Amalinda Forest, Second Creek, Toilet City, Orange Groove, Perferville, Cambridge Location, Egoli)	ß	N/A	N/A
Create en	Implement Feenemie				Depart on actual	Convet	Nana	r	The Directorete	Indicator	400	Convet	None		The Directorete in	Indiactor abould be
Create an enabling economic environment with focus on key growth sectors	Implement Economic Infrastructure and Capacitation Programmes	Number of jobs created through LED iniatives including implementation of capital projects.	395	400	Report on actual Number of jobs created through LED iniatives including implementation of capital projects.	Copy of appointment letters	None	7	The Directorate is not monitiring the indicator		400	Copy of appointment letters	None	7	The Directorate is not monitiring the indicator	Indicator should be mornintored by LED

Specific Objective	Strategies	Key Performance Indicator	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 3 Target ending March 2015	POE	Quarter 3 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed	Quarter 4 Target ending March 2015	POE	Quarter 4 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
KPA 4:MUNICIPAL FINANCIAL VIABILITY AND MANAGENT																
	implementation of grant / capital projects	% of a municipality's capital budget actual spent on capital projects identified for a particular financial year in terms of the municipalities intergrated development plan	69%	>75%	>50% (>20%)	Section 71 report	Actual performance is 34% (Capital Projects report for 31 March 2015attached)	J.	N/A	N/A	>75%	Section 71 report	50% Actual performace on all projects (Capital Projects report for 30 June 2015 attached)	7	process delays	Attempt to rectify expenditure patterns in the next financial year
		KPA 5:GOOD GOVER	NANCE AND PUBL	IC PARTICIPATION												
	Develop an Amenities Management Master Plan	Development and approval of an Integrated BCMM Amenities Master Plan (sports fields, halls, swimming pools, beaches, parks and cemeteries)	None	Integrated BCMM Amenities Master Plan Approved	Amenities Masterplan submitted to Mayoral Committee	Copy of draft BCMM Amenities Masterplan & Mayoral Committee minutes	Not achieved	7	consultants to assess all Buffalo City Metropolitan	the Asset Managemen t Study	Integrated BCMM Amenities Master Plan Approved by Council	Copy of approved BCMM Amenities Masterplan	Not achieved	7	Finance appointed	The Directorate will make use of the findings of the Asset Management Study