|   | FALO CITY METROPOLIT         |                                  |                               |   |                                    | Annexure D   |
|---|------------------------------|----------------------------------|-------------------------------|---|------------------------------------|--|
| Project Name  | Funding Source               | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | e % Expenditure<br>(including VAT) | COMMENTS   |
| DIRECTORATE OF EXECUTIVE SUPPORT SERVICES                               |                              |                                  |                               |   |                                    |  |
| Mdantsane 50th Anniversary  | Own Funds c/o                | 3 000 000                        | 0                             | 3 000 000   |                                    | Funding will be utilised for the implementation of the Mdantsane 50th Anniversary Business Plan.   |
|   |                              |                                  |                               |   |                                    | MDG Framework development project close out completed. Balance of funding committed for printing of Framework and will be spent within the current financial   |
| Millenium Development Goals Framework Rollout                           | Own Funds c/o                | 100 000                          | 73 659                        | 26 341  | 74%                                | year.  |
| Community Support Centre  | Leiden                       | 136 315                          | 8 903                         | 127 412   |                                    | Procurement process underway. Further expenditure to be incurred once service provider has been appointed for the project.   |
| Intergovernmental Relations   | Own Funds c/o                | 80 000                           | 38 600                        | 41 400  |                                    | Invoices submitted for payment for Political Steering Committee which was held on 18<br>March 2015, the next meeting of Technical & Political Committee is May & June 2015<br>respectively when costs will be incurred for hosting the meetings. |
| Umsobomvu Youth Fund  | Umsobomvu Youth Fund         | 744 585                          | 578 625                       | 165 960   |                                    | Funding is utilized to implement ongoing BCMM Youth Development Initiatives including the BCMM Youth Council Plan of Action. Project ongoing and is progressing well and ongoing expenditure will reflect for each reporting period.             |
| Ward Committee Training   | TRUST FUNDS                  | 375 372                          | 32 250                        | 343 122   |                                    | Training on Ward Profiling has been conducted for all ward committees, awaiting invoices for payment.  |
| Documentation of case studies   | Own Funds                    | 300 000                          | 2 540                         | 297 460   |                                    | Procurement process underway. Further expenditure to be incurred once service provider has been appointed.   |
| Documentation of case studies c/o<br>TOTAL : EXECUTIVE SUPPORT SERVICES | Own Funds c/o                | 296 292<br><b>5 032 564</b>      | 5 155<br><b>739 732</b>       |   | 2%                                 | Procurement process underway for re-advertisement of tender. Additional expenditure to be incurred once service provider has been appointed.   |
| TOTAL . EXECUTIVE SUFFORT SERVICES                                      |                              | 5 052 504                        | 139132                        | 4 292 032   | 1378                               |  |
| MUNICIPAL MANAGER'S OFFICE  |                              |                                  |                               |   |                                    |  |
| Audit Improvement Plan  | Own Funds                    | 1 301 600                        | 118 814                       | 1 182 786   |                                    | Ongoing multi-year project- invoices are being processed.<br>Expenditure incurred on an incorrect vote and a journal to correct this has been  |
| Audit Improvement Plan c/o  | Own Funds c/o<br>TRUST FUNDS | 698 400<br>1 979 270             | 1 399 200                     | -700 800<br>1 979 270                                       |                                    | processed, it will reflect when reporting for April 2015.  |
| Audit Improvement Plan<br>Project Management Funding (USDG Projects)    | USDG                         | 30 414 500                       | 19 497 251                    | 10 917 249  |                                    | Ongoing multi-year project- invoices will be processed.<br>USDG funding for project management office- procurement is ongoing. One (1)<br>senior official has been appointed.  |
| roject Management running (0000 rojects)                                | 0000                         | 30 4 14 300                      | 19 497 201                    | 10 917 249  | 0478                               |  |
| Filling and repair, cleaning of Roads and stormwater drainage           | EPWP                         | 945 000                          | 661 500                       | 283 500   | 70%                                | Ongoing multi-year project, project is progressing well.   |
| Maintenance of ECO Parks  | EPWP                         | 378 000                          | 360 530                       | 17 470  |                                    | Ongoing multi-year project, project is progressing well.   |
| Operating and Maintenance of Public Ablutions                           | EPWP                         | 567 000                          | 566 400                       | 600   |                                    | Ongoing multi-year project, project is progressing well.<br>Preparatory work underway, project to be completed on time before financial year   |
| Vuna Awards   | Vuna Awards                  | 1 048 758                        | 532                           | 1 048 226   | <u> </u>                           | end.   |
| Combined Assurance Model  | Own Funds                    | 3 553 374                        | 1 790 400                     | 1 762 974   |                                    | The Internal Audit plan for the 2014/15 financial year has been approved. Projects are being implemented as per the approved Internal Audit Plan. Project is on track, awaiting more invoices from the service provider.                         |
| Professional Project Advisor  | Own Funds                    | 4 171                            | 0                             | 4 171   | 0%                                 | Project Advisor has been appointed, commenced duties on the 23rd of March 2015.  |
| Admin Assistant to Project Advisor                                      | Own Funds                    | 115 829                          | 61 937                        | 53 892  |                                    | Admin Assistant has been appointed and expenditure is being incurred.  |
| TOTAL : MUNICIPAL MANAGER'S OFFICE                                      |                              | 41 005 902                       | 24 456 564                    |   |                                    |  |

| E  | 3UFFALO CITY METROPOLI<br>2014-2015 OPERATING PR |                                  |                               |   |   | Annexure D  |
|--|--|----------------------------------|-------------------------------|---|---|---|
|  |  |                                  |                               |   |   |   |
| Project Name   | Funding Source                                   | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT)        | COMMENTS  |
| DIRECTORATE OF FINANCIAL SERVICES                      |  |                                  |                               | <u> </u>  | ( , , , , , , , , , , , , , , , , , , , |   |
| Immovable Asset Management Project                     | Own Funds c/o                                    | 32 639                           | 32 639                        | 0   | 100%                                    | The project is complete.  |
| Directorates Financial Management Capacity Project c/o | Own Funds c/o                                    | 344 250                          | 0                             | 344 250   | 0%                                      | These positions have been sent for benchmarking.  |
|  |  |                                  |                               |   |   | The project is progressing well to update the Asset Register in respect of Work In  |
| Financial Support                                      | Own Funds c/o                                    | 750 000                          | 595 177                       | 154 823   |   | Progress (WIP).   |
| Accounting Reforms Project                             | Own Funds c/o                                    | 373 767                          | 289 145                       | 84 623  |   | The project is progressing well and payments are made monthly once work has been performed.   |
| Training interns                                       | FMG  | 85 210                           | 23 684                        | 61 526  | 28%                                     | Further training has been identified through Institute of Municipal Finance Officers (IMFO) for finance management interns. The funds will be fully spent before the end of the financial year.   |
| SCM Projects   | FMG  | 84 790                           | 84 504                        |   |   | Project is complete. The budget was utilised for the preparation and compilation of Audit Action Plans.   |
| Remunerations Interns                                  | FMG  | 1 165 210                        | 762 578                       |   |   | The payment of Intern's salaries is ongoing and done monthly. The project is progressing well.  |
| Standard Chart Of Accounts(SCOA)                       | FMG  | 164 790                          | 0                             | 164 790   | 0%                                      | The process has commenced and payments for SCOA activities to be processed.   |
| Standard Chart Of Accounts(SCOA)                       | Own Funds  | 3 500 000                        | 2 160 360                     | 1 339 640   | 62%                                     | Procurement process is at advanced stage.   |
| Financial Technical Support                            | Own Funds  | 3 000 000                        | 0                             | 3 000 000   |   | The funding is being used to appoint 2 permanent Programme Managers within the Financial Reporting Department of the new approved organizational structure. The positions have been benchmarked and will be advertised during April 2015. |
| Immovable Assets Project                               | Own Funds  | 8 000 000                        | 8 000 000                     | 0   |   | The project is complete. A service provider was appointed to assist with the preparation of PPE disclosure in the AFS.  |
| Asset Componetisation                                  | Own Funds c/o                                    | 7 000 000                        | 378 421                       | 6 621 579   |   | A service provider was appointed to assist with the preparation of PPE disclosure in the AFS. Awaiting invoice.   |
| Immovable Assets Project - Counterfunding              | LGTH   | 829 175                          | 0                             | 829 175   |   | A service provider was appointed to assist with the preparation of PPE disclosure in the AFS. Awaiting invoice.   |
| SCM Turn Around Projects                               | Own Funds c/o                                    | 980 229                          | 586 649                       | 393 580   |   | Review and update of BCMM Document Managent contract has been awarded and a<br>consultant is on site, completion date is estimated to be April 2015.  |
| SCM Capacity Project                                   | Own Funds c/o                                    | 375 123                          | 265 919                       | 109 204   |   | Project is progressing well, payments made continously on a monthly basis until the end of financial year.  |
| Supplementary Valuations                               | Own Funds c/o                                    | 106 235                          | 80 511                        | 25 724  |   | The project is progressing well, the implementation date of the second supplementary valuation is 1 June 2015, payments will be made continuously until the end of the financial year.  |
| Smart Metering   | Own Funds  | 1 200 000                        | 0                             | 1 200 000   |   | -   |
| Customer Service Level Agreements                      | Own Funds  | 500 000                          | 0                             | 500 000   |   | Salaries for field workers were paid from incorrect vote, the section is liasing with HR to resolve the matter.   |
| Billing Data Cleanup                                   | Own Funds c/o                                    | 112 847                          | 0                             | 112 847   |   | Salaries for field workers were paid from incorrect vote, the section is liasing with HR to resolve the matter.   |
| Call Centre  | Own Funds  | 1 200 000                        | ^                             | 1 200 000   |   | Five Query Resolution Operators have been appointed and will start in the second week of April 2015. The position of two Co-ordinators is undergoing the process of bench-marking.  |
| TOTAL : FINANCIAL SERVICES                             |  | 29 804 265                       | 13 259 587                    |   |   |   |
|  |  |                                  |                               |   |   |   |

|   | BUFFALO CITY METROPOLITAN MUNICIPALITY<br>2014-2015 OPERATING PROJECTS BUDGET |                                  |                               |   |                                  |   |  |  |  |
|---|---|----------------------------------|-------------------------------|---|----------------------------------|---|--|--|--|
| 2   | J14-2015 OPERATING PR   |                                  |                               |   |                                  |   |  |  |  |
| Project Name  | Funding Source  | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT) | COMMENTS  |  |  |  |
| DIRECTORATE OF CORPORATE SERVICES   |   |                                  |                               |   |                                  |   |  |  |  |
| IT Fibre Installations for SCM, IDZ and Community Services in 2014/2015 (KWT and Bhisho in 2015/2016 and Mdantsane, Reeston, East London Traffic and Mechanical Workshop in 2016/2017)<br>ICT Policies, Framework, Processes and Procedures - | Own Funds   | 1 292 778                        | 0                             | 1 292 778   | 0%                               | Procurement underway, expenditure is expected to be incurred in April/May 2015.   |  |  |  |
| Implementation  | Own Funds   | 2 000 000                        | 0                             | 2 000 000   | 0%                               | Procurement underway, expenditure is expected to be incurred in April/May 2015.   |  |  |  |
| Website Phase 2   | Own Funds   | 400 000                          | 0                             | 400 000   | 0%                               | Procurement underway, expenditure is expected to be incurred in April/May 2015.   |  |  |  |
| Computer Equipment - BCMM Leases<br>PABX Maintenance and Support  | Own Funds<br>Own Funds  | 2 000 000 2 207 222              | 2 872<br>110 393              |   |                                  | Procurement underway, expenditure is expected to be incurred in April/May 2015.   |  |  |  |
| Roll out of employee Performance Management System  | Own Funds   | 200 000                          | 141 918                       |   | 71%                              | The balance of R115 304-00 has been committed to pay a service provider for services rendered at the EPMDS introductory workshops for TASK GRADES 2-7 in March and April months.  |  |  |  |
| Local Labour Forum Project - Grievances<br>Employee Relations Improvement Programme   | Own Funds<br>Own Funds c/o  | 375 373<br>251 169               | 32 474<br>427 299             |   | 9%                               | This project is an extention of the project below (Employee Relations Improvement Programme), the funds are going to be utilised once the budget for the project below is depleted.<br>Project progressing.                                     |  |  |  |
| EPMDS Marketing   | Own Funds   | 82 749                           | 0                             | 82 749  |                                  | All this amount is also committed to cover the outstanding catering amount that cannot be covered by Own Funds.   |  |  |  |
| Job Evaluation  | Own Funds   | 350 000                          | 0                             | 350 000   |                                  | A Service Provider has been appointed to conduct the Job Description Writing workshop. Specifications for IT equipment have been submitted to the IT Department. Transactions need to be processed. More than 50% of funds have been allocated. |  |  |  |
| Roll out of employee Performance Management System -<br>Counterfunding  | LGTH  | 113 769                          | 0                             | 113 769   |                                  | About 50% of the remaining amount will cover the rest of the EPMDS introductory workshops costs as well as costs for the induction workshop for EPMDS Committees.   |  |  |  |
| Infrastructure Skills Development   | ISDG  | 5 400 000                        | 5 444 820                     | -44 820   |                                  | The project is at currently at 96% of expenditure and is progressing well.  |  |  |  |
| TOTAL : CORPORATE SERVICES  |   | 14 673 060                       | 6 159 776                     | 8 513 284   | 42%                              |   |  |  |  |
| DIRECTORATE OF ENGINEERING SERVICES   |   |                                  |                               |   |                                  |   |  |  |  |
| Sanitation - Cost of Employment   | Own Funds   | 4 500 000                        | 50 400                        | 4 449 600   | 1%                               | Payment of ablution caretakers  |  |  |  |
| Roads Masterplan  | Own Funds   | 100 000                          | 0                             | 100 000   |                                  | Ready to be presented to the Bid Specification Committee (BSC)  |  |  |  |
| BCMM Fleet Management System  | Own Funds   | 2 000 000                        | 856 300                       |   |                                  | Trackers are being installed in KWT vehicles; awaiting invoice for final installations.   |  |  |  |
| TOTAL : ENGINEERING SERVICES  |   | 6 600 000                        | 906 700                       | 5 693 300   | 14%                              |   |  |  |  |
| DIRECTORATE OF DEVELOPMENT PLANNING   |   |                                  |                               |   |                                  |   |  |  |  |
| Cambridge 1 & 2 (Kei Road Dawn)   | HSDG c/o  | 31 000                           | 26 956                        | 4 044   | 87%                              | The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.  |  |  |  |
| N2 Road Reserve P2  | HSDG c/o  | 147 300                          | 129 149                       | 18 151  | 88%                              | The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.  |  |  |  |
| Ford Msimango 1 (LU Housing Nomp School) - P2   | HSDG c/o  | 36 053                           | 31 625                        | 4 428   |                                  | The Township Establishment was approved by Council on 29 October 2014 and therefore project is completed. Final payment has been done.  |  |  |  |

|  | FALO CITY METROPOLI<br>14-2015 OPERATING PR |                                  |                               |   |                                  | Annexure D   |
|--|---|----------------------------------|-------------------------------|---|----------------------------------|--|
| 20   |   |                                  |                               |   |                                  |  |
| Project Name   | Funding Source                              | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT) | COMMENTS   |
| Changes to BCM Zoning Scheme   | Own Funds c/o                               | 35 382                           | 0                             | 35 382  |                                  | A draft Land Use Enforcement By-Law has been finalized and have been submitted<br>to BCMM for scrutiny and comments. The draft By-law has been submitted to the<br>Legal Department and they have replied that the By law is in order for submission to<br>Council for approval. A report has been submitted to the DP&M Portfolio Committee<br>of the 11 March 2015.  |
| Township Establishment for Mzamomhle Informal Settlement   | Ours Funda a/a                              | 0.40,005                         |                               | 040.005   |                                  | Feasibility study has been completed and draft layout has been submitted for comments. Consultation has taken place with Environmental Affairs in regard to environmental issues and final response is still awaited. Site meetings were held with Wetland specialist and he has provided his recommendations. A meeting with the Ward Councillor and the Ward Committee took place in February 2015 in order to   |
| Study Phase 3<br>Land Identification for Partial or Full Relocation of Informal                                      | Own Funds c/o                               | 240 235                          | 0                             | 240 235   |                                  | inform the community of the proposed changes to the Second Layout<br>Feasibility study, the desk top study and then the on-site verification has been  |
| Settlement in BCMM   | Own Funds c/o                               | 115 707                          | 70 000                        | 45 707  |                                  | completed. A draft report has been submitted to BCMM for comments.   |
| Planning and Map Preparation   | DLA   | 80 654                           | 18 540                        | 62 114  |                                  | Waiting for final approval by the MEC of Local Government and Traditional Affairs for the Establishment of Township for Needs Camp and Potsdam Unit V which has been completed by BCMM before final payment can be done.   |
| East Bank Restitution Township Establishment   | RLCC c/o                                    | 71 782                           | 62 966                        |   |                                  | Final draft layout and motivation report has been completed and submitted to BCMM and is currently being circulated for comments.  |
| Reeston Phase 3: Stage 2 - P4 (Transfers)  | HSDG  | 480 000                          | 198 934                       | 281 066   |                                  | No transfers registered for the months of December 2014 and January 2015, as the Deeds Office was closed. The registration resumed again from February 2015.   |
| llitha South - 439 Units P4 (Transfers)  | HSDG  | 40 400                           | 0                             | 40 400  |                                  | No Deeds of Sale received for Ilitha Project for onward transmission to Conveyancer.<br>A Memorandum was sent to the Office of the Acting Chief Operating Officer<br>requesting advices as to whether the funding available will be spent during the<br>current financial as no deeds of sale have as yet been received from the Office of<br>the ACOO. A reminder was sent to the Office of the COO and no response has as<br>yet been received.  |
| Land transactions upgrading of former R293 & CPA Areas   | Own Funds                                   | 500 000                          | 2 910                         | 497 090   |                                  | The Department met the Conveyancer to discuss process to be followed to expedite Mdantsane Unit 2 upgrading . The Consents to cancel the Deeds of Grant for the erven affected by the double registration, were drawn up, ECDC has signed the Consent and it was returned to the Conveyancer, Ms M Mela also signed the Consent and it was returned to Conveyancer, Ms Gushman needs to report the Estate as the Grantee is deceased , Ms Quntana is to come to the BCMM offices to sign the Consent. Once all the Consents have been signed, returned to the Conveyancer, the Orders to cancel the Deeds of Grant will be forwareded to the Office of MEC, Local Government and Traditional Affairs to publish the notice to cancel the affected Deeds of Grant in the Daily Dispatch whereafter the Conveyancer will be in a position to finalise the Upgrading of Unit 2. |
| Housing Planning Budget (Amalinda Fairlands, Potsdam, Unit   | USDG  | 300 000                          | 0                             | 300 000   | 0%                               | This project does not belong to Development Planning   |
| v ;  |   | 300 000                          | 0                             | 300 000   | 0%                               | This project does not belong to Development Planning.  |
| Housing Planning Budget - Duncan Village Redevelopment<br>(Braelyn Ext 10, C Section & Triangular Site and D Hostel) | HSDG  | 358 700                          | 0                             | 358 700   |                                  | This project does not belong to Development Planning.<br>Arterial Road Network Development Plan was awarded on 17 December 2014 and  |
| Integrated Transport Plan Review   | Own Funds c/o                               | 505 923                          | Ο                             | 505 923   |                                  | the project has commenced. First invoice to the value of R 111 000.00 will be processed.   |
| TOTAL : DEVELOPMENT PLANNING   |   | 2 943 136                        | 541 080                       |   |                                  |  |

|   | JFFALO CITY METROPOLI<br>2014-2015 OPERATING PR |                                  |                               |   |                                  | Annexure D   |
|---|---|----------------------------------|-------------------------------|---|----------------------------------|--|
| Project Name  | Funding Source                                  | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT) | COMMENTS   |
|   |   |                                  |                               |   |                                  |  |
| DIRECTORATE OF ECONOMIC DEVELOPMENT                     |   |                                  |                               |   |                                  |  |
| Local Economic Development - LED NTCE                   | Own Funds                                       | 500 000                          | 500 000                       | 0   | 100%                             | Budget complete  |
|   |   |                                  |                               | 0   |                                  |  |
| SMME Support  | Own Funds                                       | 800 000                          | 397 199                       | 402 801   | 50%                              | Funds are allocated for SMME support programmes. The project is ongoing.   |
| Tourism SMME Support                                    | Own Funds                                       | 300 000                          | 97 803                        | 202 197   |                                  | The budget loaded in Venus for this project is only R100 000 as opposed to R300 000 as indicated in this budget. This has created challenges for us in accessing the funding to process payment of invoices. It is requested that Budget office correct this as the department has invoices that it wants to process and is unable to because there are no sufficient funds in the Venus System. |
|   |   |                                  | -                             |   |                                  | Programme allocated for Supply and delivery of inputs in 6 villages, project awarded   |
| Centre operations                                       | Own Funds                                       | 100 000                          | 0                             | 100 000   |                                  | and procurement to commence before end of April 2015.  |
| Packshed<br>Economic Diagning                           | Own Funds                                       | 250 000                          | 0                             | 250 000   |                                  | Funding allocated for operations of the centre. The project is ongoing.  |
| Economic Planning                                       | Own Funds                                       | 150 000                          | 10 552                        | 150 000   |                                  | Economic planning session planned for the end of April 2015.<br>The study has been completed. The department is awaiting comments from various stakeholders in order to finalise the report. Once that is done payment will be   |
| Geo. Assessment impact study                            | Own Funds                                       | 60 000                           | 10 552                        | 49 448  |                                  | processed.<br>Funding is for trade and investment missions and for development of marketing and  |
| Trade & Investment Strategy and Policy                  | Own Funds                                       | 2 250 000                        | 764 641                       | 1 485 359   |                                  | colatteral. Project is on going  |
| Trade & Investment Marketing and Promotions             | Own Funds                                       | 1 450 000                        | 957 474                       | 492 526   | 66%                              | The allocation is for the development of Trade and Investment Strategy and Policy.   |
| Trade & Investment Export Support Programme             | Own Funds                                       | 240 000                          | 237 289                       | 2 711   |                                  | Project is complete  |
| Tourism Buffalo City                                    | Own Funds                                       | 600 000                          | 329 257                       | 270 743   | 55%                              | The project is ongoing with service provider appointed.  |
|   |   |                                  |                               |   |                                  |  |
| Tourism Office Accomodation                             | Own Funds                                       | 1 500 000                        | 0                             | 1 500 000   |                                  | Project has been subjected to litigation however tender process has commenced  |
| Buyelekhaya Pan African Festival                        | Own Funds                                       | 2 900 000                        | 3 795 704                     | -895 704  |                                  | Project complete<br>The summer season has been completed. The department is finalising all   |
| Summer Season 2014                                      | Own Funds<br>Own Funds                          | 6 400 000                        | 3 191 469                     |   |                                  | outstanding payments.  |
| Rental Local Economic Development - LED                 | DEDEAT  | 1 000 000                        | 150 784                       | 849 216   | #DIV/0!                          | To be utilised once tender for office space has been finalised.  |
| Packshed  | DEDEAT  | 239 408                          | 82 737                        | 156 671   |                                  | Funding allocated for operations of the centre. The project is on going  |
| Agricultural Show                                       | DEDEAT  | 200 000                          | 163 839                       | 36 161  |                                  | This is a supplier deliver informal tender. Procurement is underway and inputs delivery expected in April 2015   |
|   |   |                                  |                               |   |                                  | This is a supplier deliver informal tender. Procurement is underway and inputs   |
| Emerging Farmers & Co-operatives                        | DEDEAT  | 1 000 000                        | 821 335                       | 178 665   |                                  | delivery expected in May 2015  |
| Centre operations                                       | DEDEAT  | 300 000                          | 295 787                       | 4 213   | 99%                              | Programme allocated for Supply and delivery of inputs in 6 villages, project awarded<br>and procurement to commence before end of this month.<br>Payment for the Cooperative Governance for an amount of R190 000.00 has been  |
| Trainings: Plumbing, Governance, Contractor development | DEDEAT  | 1 400 000                        | 1 274 704                     | 125 296   | 91%                              | processed, Cooperative Baseline study with a contract amounting to R200 000.00 part payment of R60 000 has been forwarded for payment. The budget is fully committed on the above contracts  |
| Frenchise Franc   |   |                                  |                               |   |                                  | Project complete Franchise Service Provider has been paid and all the marketing and  |
| Franchise Expo  | DEDEAT  | 300 000                          | 282 628                       |   |                                  | collateral for the event was paid.   |
| TOTAL : ECONOMIC DEVELOPMENT                            |   | 21 939 408                       | 13 353 202                    | 8 586 206   | 61%                              |  |

| E  | <b>3UFFALO CITY METROPOLI</b><br>2014-2015 OPERATING PRO |                                  |                               |   |                                  | Annexure D   |
|--|--|----------------------------------|-------------------------------|---|----------------------------------|--|
| Project Name   | Funding Source   | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT) |  |
| DIRECTORATE OF HUMAN SETTLEMENTS                     |  |                                  | х <i>У</i>                    |   |                                  |  |
| DVRI Planning Budget (FROM 8.7MIL)                   | Dept of LGTH   | 900 000                          | 45 593                        | 854 407   | 5%                               | Budget has been allocated to salaries for the Businesss Plan project staff, paid monthly.  |
| DVRI Planning Budget c/o                             | Dept of LGTH c/o   | 1 059 293                        | 202 145                       | 857 148   | 19%                              | The budget has been allocated to the Development of the DVRI Urban Agriculture<br>Master Plan and the DVRI Education Master Plan.<br>Project due for completion end of March 2015 and the balance wil be paid to the   |
| DVRI Business Plan                                   | Dept of LGTH c/o   | 26 379                           | C                             | 26 379  |                                  | service provider.  |
| DVRI News  | Dept of LGTH   | 1 350 000                        | 579 838                       |   |                                  | The project entails monthly marketing activities. Project is progressing well  |
| Funding Mobilisation Strategy                        | Dept of LGTH   | 130 000                          | 24 000                        |   |                                  | Inception phase is completed. The next payment milestone is R24 000 is due to be paid end of April 2015.   |
| Quality of Life                                      | Dept of LGTH   | 1 275 000                        | 1 108 617                     | 166 383   |                                  | Project completed, last invoice is awaiting authorisation of the Acting COO.   |
| DVRI ICT Centre                                      | Dept of LGTH   | 50 000                           | 46 372                        | 3 628   |                                  | The budget will be spent end of March 2015 on ICT marketing activities.  |
| MURP Sustainability Plan                             | European Commission                                      | 500 000                          | C                             | 500 000   |                                  | The project has not yet commenced, still awaiting the completion of the MURP Impact Assessment Study.  |
| Reeston Phase 3: Stage 2 - P5                        | HSDG   | 5 912 256                        | 121 000                       | 5 791 256   |                                  | The newly appointed implementing agent is busy with site establishment in preparation for the commencement of the first phase of the project which is the upgrading of internal roads from gravel to surfaced roads, the next phase which is the construction of top structures shall follow subsequent to the completion of the first phase. Expenditure in eminent based on the above for the payment of the contractor and the professional team for construction monitoring, and the current expenditure is a result of payment of professional team fees for procurement process. |
| Reeston Phase 3: Stage 2 - P5 c/o                    | HSDG c/o   | 2 000 000                        | O                             | 2 000 000   |                                  | The newly appointed implementing agent is busy with site establishment in preparation for the commencement of the first phase of the project which is the upgrading of internal roads from gravel to surfaced roads, the next phase which is the construction of top structures shall follow subsequent to the completion of the first phase. Expenditure in eminent based on the above for the payment of the contractor and the professional team for construction monitoring, and the current expenditure is a result of payment of professional team fees for procurement process. |
|  |  |                                  |                               |   |                                  | Contractor is on site working on 95 approvals, the budget has been revised to allow the available approved beneficiaries to get their houses built. The contract has been extended to end May 2015. I am expecting an invoice of R800 000 in the month of  |
| Ilitha Eradication of Wooden Houses to Formal Houses | HSDG   | 3 480 294                        | 2 997 359                     | 482 935   | 86%                              | April.   |
| Ilitha Eradication of Wooden Houses to Formal Houses | HSDG c/o   | 4 817 139                        | 2 650 057                     | 2 167 082   |                                  | Contractor is on site working on 95 approvals, the budget has been revised to allow<br>the available approved beneficiaries to get their houses built. The contract has been<br>extended to end May 2015. I am expecting an invoice of R800 000 in the month of<br>April.  |
| Tyutyu Phase 2 - P 5 (Top Structure) c/o             | HSDG c/o   | 5 000 000                        | 146 078                       | 4 853 922   | 3%                               | Contractor is on site building houses, finishing the 44 approved units. The scope of the project will be reduced to approved beneficiaries. Budget has been revised so as to finish 44 units, the extension of time has been granted up to the end of June 2015. Contractor for the balance of 260 units is on site, progressing with work. To date 80 slabs casted, 46 on wall plates, 20 at roof level, 20 plastered, 20 with ceilings on and 20 practical completions. The project is expected to be completed in the next  |
| Reconstruction of Storm Damaged Houses               | HSDG   | 5 163 417                        | 188 610                       | 4 974 807   |                                  | financial year (2015/16).  |

| BUF<br>20   | Annexure D       |                                  |                               |   |                                  |   |
|---|------------------|----------------------------------|-------------------------------|---|----------------------------------|---|
| Project Name  | Funding Source   | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT) |   |
| Reconstruction of Storm Damaged Houses  | HSDG c/o         | 3 906 828                        | 2 467 451                     | 1 439 377   |                                  | Contractor for the balance of 260 units is on site, progressing with work. To date 80 slabs casted, 46 on wall plates, 20 at roof level, 20 plastered, 20 with ceilings on and 20 practical completions. The project is expected to be completed in the next financial year (2015/16).  |
| Sunny South -P5   | HSDG             | 18 715 018                       | 11 624 255                    |   |                                  | Contractor on site, there are delays on the project which are being attended and the contractor has submitted an extension of time to complete the project in October 2015.   |
| Sunny South -P5 c/o   | HSDG c/o         | 10 681 830                       | 10 644 546                    |   |                                  | Contractor on site, there are delays on the project which are being attended and the contractor has submitted an extension of time to complete the project in October 2015.   |
| Potsdam Village Phase 1 & 2 - P5  | HSDG             | 2 300 000                        | 0                             | 2 300 000   | 0%                               | The project is at procurement stage, tender was advertised in March and closing in April 2015, the intention is to appoint the contractor in July 2015.   |
| Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and<br>Dacawa) P5   | HSDG             | 31 624 116                       | 24 649 164                    | 6 974 952   |                                  | Contractor is on site, performing fairly well with construction of top structures. To date 327 slabs completed, 277 houses roofed, 132 houses with completion certificate,  |
| Cluster 1 (Masibambane; Masibulele; Velwano; Ilinge and<br>Dacawa) P5 c/o   | HSDG c/o         | 6 384 200                        | 4 848 720                     | 1 535 480   |                                  | Contractor is on site, performing fairly well with construction of top structures. To date 327 slabs completed, 277 houses roofed, 132 houses with completion certificates.   |
| Cluster 2 (Chris Hani 3; Winnie Mandela; Deluxolo Village;<br>Sisulu Village; Francis Mei; Mahlangu Village, Mathemba<br>Vuso, Gwentshe) P5 (Name Change) | HSDG             | 4 000 000                        | 0                             | 4 000 000   |                                  | Contractor is on site busy with construction of internal services and top structures, to date clearing and grabbing completed in 5 of the 8 areas, there are delays on the project which are being attended.<br>The appointed contractor for the construction of engineering internal services and top                                  |
| Cluster 3 (Fynbos 1; Fynbos 2; Ndancama, ) P5   | HSDG             | 10 300 000                       | 534 183                       | 9 765 817   |                                  | structures has commence with the works last calendar year. The expenditure on the project is still expected to increase, covering the costs of construction as well as the construction monitoring by the professional team.  |
| DV/PL Dilat Project (Makani, Havan Hills, Compatition Site) P5  | HSDG             | 7 500 000                        | 3 143 725                     | 4 356 275   |                                  | The contractor is on site completing Haven Hills site, then the contractor will start with the construction of top structures and internal services at Competition Site. The current expenditure is as a result of the payment of the contractor and the professional team. Expenditure is expected to increase as the year progresses. |
| DVRI Pilot Project (Mekeni, Haven Hills, Competition Site) P5<br>DVRI Pilot Project (Mekeni, Haven Hills, Competition Site) P5                            |                  | 7 500 000                        | 5 143 723                     | 4 330 273   |                                  | The contractor is on site completing Haven Hills site, then the contractor will start with the construction of top structures and internal services at Competition Site. The current expenditure is as a result of the payment of the contractor and the professional team. Expenditure is expected to increase as the year progresses. |
| <u>c/o</u>  | HSDG c/o         | 5 122 540                        | 4 732 756                     | 389 784   |                                  | The contractor has completed the project. The project is currently on liability period which is the allowance of defects of completed works, this period is for 12 months,  |
| Second Creek - P5<br>Second Creek - P5 c/o  | HSDG<br>HSDG c/o | 1 000 000<br>2 374 275           | <u>1 000 000</u><br>260 055   |   |                                  | meaning is up August 2015.<br>The contractor has completed the project. The project is currently on liability period<br>which is the allowance of defects of completed works, this period is for 12 months,<br>meaning is up August 2015.   |
| Housing Needs Database and Accreditation  | HSDG             | 10 327 914                       | 4 262 603                     |   |                                  | Funding is used for compensation of employees for the Accreditation funded posts<br>and office space for the department. Expenditure to increase as the year progresses<br>increased expenditure will be realised once the accommodation has been acquired.   |

|  | FFALO CITY METROPOL 014-2015 OPERATING PR |                                  |                               |   |                                    | Annexure D  |
|--|---|----------------------------------|-------------------------------|---|------------------------------------|---|
| Project Name   | Funding Source                            | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | e % Expenditure<br>(including VAT) | COMMENTS  |
| Reeston Phase 3 Stage 3 P5   | HSDG                                      | 46 295 718                       | 30 295 072                    | 16 000 646  | Th<br>sti<br>cu<br>se              | he appointed contractor for the construction of engineering internal services and top<br>ructures has commence with the works last calendar year in April. The contractor is<br>urrently working on the first phase of 480 top structures as the relevant engineering<br>ervices. The current expenditure is as a result of the abovementioned, expenditure<br>expected to increase as the year progresses. |
| Reeston Phase 3 Stage 3 P5 c/o   | HSDG c/o                                  | 2 375 000                        | 2 375 000                     | 0   | sti<br>cu<br>se                    | he appointed contractor for the construction of engineering internal services and top<br>ructures has commence with the works last calendar year in April. The contractor is<br>urrently working on the first phase of 480 top structures as the relevant engineering<br>ervices. The current expenditure is as a result of the abovementioned, expenditure<br>expected to increase as the year progresses. |
| Mdantsane Zone 18CC - P5   | HSDG                                      | 2 605 995                        | -0                            | 2 605 995   | СС                                 | op structures for the project cannot be implemented in the current financial year,<br>ontractor on site with implementation of internal services. Budget has been adjusted<br>mid year adjustment.  |
| Dimbaza 110 -P 5 (Top Structure) c/o   | HSDG c/o                                  | 1 693 635                        | 1 253 607                     | 440 028   | ap<br>go                           | ontractor is on site, finishing the 16 approved units. The are challenges with proval of beneficiaries in the project due to title deeds from the previous overnments. The scope of the project will be reduced to approved beneficiaries. udget has been revised so as to finish 16 units  |
| Peelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni,<br>Drayini & Esixekweni) - P5   | HSDG                                      | 4 109 500                        | 870 860                       | 3 238 640   | do                                 | ontractor has been appointed for Nkqonqweni and now busy finalising contractual<br>ocumentation. Procurement is under way for Majali , Kwatrain, Drayini & Esixekweni.<br>onsultant is finalising tender documentation for Mdange.  |
| Beneficiary Registration (Potsdam Unit V, Cluster 3, Orange<br>Groove, Mdantsane Zone CC, Cluster 1, Cluster 2, Peelton<br>Cluster, Hanover, Skobeni, Sunny South, Ilitha North,<br>Dimbaza 110, Dimbaza Phase 3,Potsdam Village; North<br>Kanana, Ikhwezi Block 1 & 2, Amalinda Co-op, Eradication of<br>Wooden Houses to Formal Houses | USDG                                      | 1 275 508                        | 890 449                       | 385 059   | the<br>titt                        | most of the projects registration is ongoing and also awaiting for approvals from<br>the Province. In some King Williams Town projects, registration is slow because of<br>the deed issues. In Potsdam Villages, Beneficiary Unit is busy conducting<br>erification. Mdantsane Cluster 1 & 2 registration is ongoing. Amalinda Co-op<br>egistration is ongoing. Budget has been adjusted.                   |
| Potsdam Village  | USDG                                      | 853 100                          | 738 514                       | 114 586   | Tł                                 | he project is at procurement stage, tender was advertised in March and closing in pril 2015, the intention is to appoint the contractor in July 2015.   |
| Peelton Cluster (Majali, Mdange, Kwatrain, Nkqonqweni,<br>Drayini & Esixekweni) - P5   | USDG                                      | 1 000 599                        | 54 900                        | 945 699   | do                                 | ontractor has been appointed for Nkqonqweni and now busy finalising contractual ocumentation. Procurement is under way for Majali , Kwatrain, Drayini & Esixekweni. onsultant is finalising tender documentation for Mdange.  |
|  |   |                                  |                               |   | fe<br>du                           | he project is under planning i.e. geotechnical investigation, house designs &<br>asibility study, the allocated budget is for professional fees and it will be spent<br>uring the current financial year. I am expecting an invoice of R200 000 in the month  |
| Skobeni & Hanover - Professional fees  | USDG                                      | 300 000                          | 0                             | 300 000   |                                    |   |
| Housing Planning Budget(Amalinda Fairlands)<br>Relocation of beneficiaries to formal houses for all housing  | USDG                                      | 120 793                          | 0                             | 120 793   | Re                                 | roject still at planning stage, busy with township establishment.<br>elocation is ongoing in all projects on units confirmed to be ready for occupation.  |
| programmes - All Projects c/o TOTAL: HUMAN SETTLEMENTS   | Own Funds c/o                             | 379 096<br><b>206 909 443</b>    | <u>374 292</u><br>113 129 823 |   |                                    | xpenditure will increase as the year progresses.  |
| IVIAL. HUMAN JEIILEMENIJ   |   | 200 909 443                      | 113 129 823                   | <u> </u>  | <u> </u>                           |   |
| DIRECTORATE OF HEALTH AND PUBLIC SAFETY  |   |                                  |                               |   |                                    |   |
| CCTV Masterplan  | Own Funds c/o                             | 101 522                          | 29 930                        | 71 592  | 2 29% Pr                           | roject is at completion stage   |
|  |   | 101 522                          | 29 930                        | 71 592  |                                    |   |

|   | BUFFALO CITY METROPOLITAN MUNICIPALITY<br>2014-2015 OPERATING PROJECTS BUDGET |                                  |                               |   |                                  |  |  |  |  |  |
|---|---|----------------------------------|-------------------------------|---|----------------------------------|--|--|--|--|--|
| Project Name  | Funding Source  | 2014/2015 Mid-Year<br>Adjustment | YTD Expenditure<br>(VAT incl) | Available Budget (<br>Budget -Expenditure<br>including VAT) | % Expenditure<br>(including VAT) | COMMENTS   |  |  |  |  |
| DIRECTORATE OF COMMUNITY SERVICES   |   |                                  |                               |   |                                  |  |  |  |  |  |
| Climate Protection  | DEDEAT  | 106 835                          | 0                             | 106 835   |                                  | Procurement process underway   |  |  |  |  |
| DCMMA Climate Change Strategy   |   | 27.400                           | E 420                         | 04 754  |                                  | Report was tabled in the last Coucil meeting, workshop for councillors on the strategy         |  |  |  |  |
| BCMM Climate Change Strategy  | Own Funds c/o   | 37 189                           |                               |   |                                  | to be conducted during the month of April 2015   |  |  |  |  |
| Environmental Education Strategy  | Own Funds c/o   | 65 655                           | 20 945                        | 44 710  | 32%                              | Project is in progress and near complection  |  |  |  |  |
| Reviewable of the Integrated Environmental Plan & Coasta                              |   | 004.074                          | F0 000                        | 100 504   | 220/                             | A request has been submitted to City Manager for energy of to present the Diana                |  |  |  |  |
| Zone Management Plan  | Own Funds c/o   | 234 971                          | 52 380                        | 182 591   |                                  | A request has been submitted to City Manager for approval to present the Plans                 |  |  |  |  |
| Biodiveristy Conservation Plan  | Own Funds   | 600 000                          | 0                             | 600 000   |                                  | Procument process underway, specifications to be tabled at Bid Specification<br>Committee      |  |  |  |  |
| Art Centres   | DSRAC   | 37 438                           | 0                             | 37 438  |                                  | Funding to be transfered to the overspent Community Development Project.                       |  |  |  |  |
|   | LGTH  | 2 635 183                        | 2 635 182                     |   |                                  | Project complete   |  |  |  |  |
| Community Development Projects<br>Refurbishment and Maintenace of Halls - Rural Areas | TRUST FUNDS   | 427 011                          | 2 000 102                     | 427 011   |                                  | Funding to be transfered to the overspent Community Development Project.                       |  |  |  |  |
| Refurbishment and Maintenace of Halls - Rural Aleas                                   |   | 427 011                          | 0                             | 427 011   |                                  |  |  |  |  |  |
| Community Dovelonment Brejeste  | Own Funds   | 1 200 000                        | 0                             | 1 200 000   |                                  | Money to be utilized for payment of Stipend for ECO Park participants and acquiring equipment. |  |  |  |  |
| Community Development Projects Premier's Fund   | Premiers Fund   | 67 421                           | 0                             | 67 421  |                                  | Funding to be transfered to the overspent Community Development Project.                       |  |  |  |  |
|   | Department of<br>Environmental Affairs  |                                  | 0                             |   |                                  | Business plans are to be submited to Department of Environmental Affairs n order to            |  |  |  |  |
| Greening Awards Projects  | (Greening Award)  | 2 500 000                        | 0                             | 2 500 000   |                                  | obtain the funding   |  |  |  |  |
| Transfer Stations - 3 x sites   | Own Funds   | 5 000 000                        | 0                             | 5 000 000   |                                  | Procurement processes underway   |  |  |  |  |
| TOTAL : COMMUNITY SERVICES  |   | 12 911 703                       |                               |   |                                  |  |  |  |  |  |
| TOTAL OPERATING PROJECTS  |   | 341 921 003                      | 175 290 339                   | 166 630 664   | 51%                              |  |  |  |  |  |