## SERVICE DELIVERY TARGETS AND PERFOMANCE INDICATORS 14/15 **DIRECTORATE: COMMUNITY SERVICES** Specific Objective Strategies **Key Performance** Strategy Code Indicator Baseline POE **Quarter 1 Actual** Rating Key **Corrective Measure** 2014/15 Quarter 1 **Reason for Deviation** Indicator 2013/14 Target Target ending Performance Type Proposed (To be confirmed at September 2014 the end of the financial year 2013/14) **KPA 1:MUNICIPAL TRANSFORMATION AND ORGANISATION DEVELOPMENT** Capacitated and Capacitated and Verify,sign off and NFR Process Directorate Not achieved Date of submission not met Ensure deadlines are (1) structured to enable institutional structured to enable submit performance effective and effective and sustainable reports together with scorecard and sustainable service service delivery POE Files timeously sersvice target and delivery performance indicators 6 Monthly assessment NFR Roll-out performance Signed Performance Process Applicable only to Implement system from city Progress Report Signed performance Not achieved Performance agreements Signing of performance 角 Managemnt Scorecard of staff agreements in the 2nd management to all section 57 employees manager to task grade 15 agreement fpr not signed task grades between staff & planning phase in Quarter Spervisors up to Task place Grade 15 KPA 2:MUNICIPAL BASIC SERVICE DELIVERY AND INFRASTRUCTUREC DEVELOPMENT Number of sports fields BSDID8 Copy of advert/ cancellation of tender of last Report for cancellation Output 6 Upgrading of 6 sports fields Dimbaza and Zwelitsha Procurement process (Mount Coke, Phakamisa; financial year for Dimbaza & of tender drafted and upgraded commences/ utilisation nvoice Stadium: tender Dimbaza: Zwelitsha; Jan Zwelitsha and confirmation of annual contract advertised in last financial ward councillors have Smuts; Sisa Dukashe year is in the porcess of from ward councillors from been engaged. Stadiums) being cancelled before Mount Coke and the specification Phakamisa. document is submitted to BSC. Mount Coke & Phakamisa: awaiting confirmation from ward To provide adequate Provide new amenities cousillors on the scope of amenities to all BCMM and improve infrastructure work for the first phase of existing amenities communities and confirmation of land ownership from EPMO. Jan Smuts & Sisa Dukashe: floodlights were refurbished before the start of the SAIMSA games. BSDID8 Copy of advert/ EMPO offfice was Number of public Planning for Mdantsane Nu2 Output swimming pools? Procurement process Delays were experienced refurbished and swimming pools Swimming Pool: Tender redevelopment of commences to do nvoice by Supply Chain. requested to assist with redeveloped Mdantsane Nu 2 upgraded(NU2 swimming designs/ utilisation of was closed on the the project. 09/09/2014. Four tender Swimming Pool and pool; Waterworld) annual contract document were received. Waterworld completed Waterworld: Tender Provide new amenities To provide adequate

Specific Objective		Key Performance Indicator	Strategy Code	Indicator Type	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 1 Target ending September 2014	POE	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
		Number of new cemeteries established	BSDID9	Output	Environmental Impact Assessment on 2 land parcels identified for cemeteries	1	Procurement process commences/ utilisation of annual contract	Copy of advert/ invoice	Not achieved	P	The project is still at a planning phase/ stage,hence the appointment of a service provider to conduct E.I.As	Land sites have been identified, awaiting ownership. Once ownership completed will appoint service provider
		Number of cemeteries upgraded and refurbished	BSDID9	Output	7	3	Procurement process commences/ utilisation of annual contract	Copy of advert/ invoice	not achieved	P	No Service provider appointed to supply, erect and deliver fencing.	S.C.M to appoint a service provider
		Number of community halls constructed	BSDID10	Output	1	1	Completion of designs	Copy of designs	Not Achieved	P	bid has to be redone	Cancellation of old tender to be advertised. New tender to be advertised. Bid processes to be followed
To provide adequate amenities to all BCMM communities	Provide new amenities and improve infrastructure of existing amenities	Number of community halls upgraded and refurbished	BSDID10	Output	12	10	Procurement process commences/ utilisation of annual contract	invoice	The budget requirement was reduced by 70% thus only a few of the intended projects could commence	P	less than required.	Alternative funding to be identified or target to be realigned according to budget
		Number of new recreational parks established	BSDID10	Output	10	10	Appointment of service provider/ utilisation of annual contract	Appointment letter	not achieved	P	· ·	S.C.M to appoint a service provider
		Number of recreational parks upgraded and refurbished	BSDID10	Output	5	10	Bid specs approval and advertising of tender	Approved specs and copy of advert	partly achieved			To fast track with SCM for advertisement to be finalized for installation of playground equipment
	Management Hierarchy	Number of Waste Minimisation Projects initiated	BSDID37	Output	3 (separation at source, extension of recycling drop off points and a buy back centre)	8 (6 Separation at source projects and 2 Buy back centres)	2 separation at source	where seperation at source has been implemented	Achieved (Seperation at Source have already started in the following areas, Beacon Bay, Gonubie, Bunkers Hill and Southernwood)			

Specific Objective		Key Performance Indicator	Strategy Code	Indicator Type	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 1 Target ending September 2014	POE	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
		Number of Waste Cells Constructed	BSDID37	Output	Planning and designs for 2 new cells	2 new cells (Roundhill Landfill Site)	Commence with designs and planning	Copy of designs	Not achieved (70% progress in doing the designs)	ra ·	National regulations governing the liner requirements have been amended by Enrironmental Affairs.	Request DEA to fast treck the application approvals fo the liner designs.
	existing cells	Number of closed cells rehabilitated	BSDID37	Output		2 waste cell (Roundhill landfill site)	Appoint service provider for rehabilitation at Roundhill		Achieved (Service provider has been appointed at Roundhill as from January 2014)			
	removal service to	% of households with access to basic solid waste removal service	BSDID37	Output	80%	85%	1% (81%)	Report on actrual number of households with access to basic solid waste removal services expressed in % of all households	Not achieved	F	Department is unable reach the target as the number of houses serviced by SW DEPARTMENT is not avaiable because SW DEPT does not have data for the number of households serviced	
		Number of households with weekly kerb-side waste removal services in formal areas	BSDID37	BEPP	130 000	143 000	130 000	Report from Billing	Not achieved		The report received from Billing Section shows 124 815 units.	The Department is using the Daily Status Report which indicates all the areas serviced in each region on a daily basis. (The Department
		Number of informal settlements with access to refuse removal	BSDID37	BEPP	2 396	1700		Report from Housing Dept	Not achieved		Department is unable to get the information from Housing Dept	The Department is using the Daily Status Report which indicates all the areas serviced in each region on a daily basis. (The Department is now proposing that this KPI be changed to AREAS SERVICED)

Specific Objective	_	Key Performance Indicator	Strategy Code	Indicator Type	Baseline 2013/14 (To be confirmed at the end of the financial year 2013/14)	2014/15 Target	Quarter 1 Target ending September 2014	POE	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure Proposed
To provide integrated waste management services		Number of additional households RDP with access to refuse removal	BSDID37	BEPP	1 081	1500		Report from Housing Dept	Not achieved	P	the information from Housing Dept	The Department is using the Daily Status Report which indicates all the areas serviced in each region on a daily basis. (The Department is now proposing that this KPI be changed to AREAS SERVICED)
						KPA 3:LOCAL ECONOMIC	DEVELOPMENT					
Create an enabling economic environment with focus on key growth sectors	Infrastructure and Capacitation Programmes	Number of jobs created through LED iniatives including implementation of capital projects.	LED1	Input	395	400	Report on actual Number of jobs created through LED iniatives including implementation of capital projects.	Copy of appointment letters	None	P	The Directorate is not monitiring the indicator	Indicator should be mornintored by LED
					KPA 4:	MUNICIPAL FINANCIAL VIA	BILITY AND MANAGEN	т				
	implementation of grant / capital projects	% of a municipality's capital budget actual spent on capital projects identified for a particular financial year in terms of the municipalities intergrated development plan	MFVM4	Input	0.38	>75%	>15%	Section 71 report	achieved			
					KPA 5:0	GOOD GOVERNANCE AND	PUBLIC PARTICIPATION	N				
	Management Master Plan	Development and approval of an Integrated BCMM Amenities Master Plan (sports fields, halls, swimming pools, beaches, parks and cemeteries)	BSDID8	Input	Draft Master plan in progress		assessed (Target not met as project is at	Copy of the advertisment and assessment report ( draft copy of the Bid Specification document).	Not Achieved	1	longer than expeted.	Draft Specs to be forwarded to BSC in the Second Quarter.

;	Specific Objective	_	Strategy Code	Indicator	Baseline	2014/15	Quarter 1	POE	Quarter 1 Actual	Rating Key	Reason for Deviation	Corrective Measure
		Indicator		Туре	2013/14	Target	Target ending		Performance			Proposed
					(To be confirmed at		September 2014					
					the end of the							
					financial year							
					2013/14)							

Specific Objective	Strategies	Key Performance	Strategy Code	Indicator	Baseline	2014/15	Quarter 1	POE	Quarter 1 Actual	Rating Key	Reason for Deviation	Corrective Measure
		Indicator		Type	2013/14	Target	Target ending		Performance			Proposed
					(To be confirmed at		September 2014					
					the end of the							
					financial year							
					2013/14)							
					,							

Specific Objective	Strategies	Key Performance	Strategy Code	Indicator	Baseline	2014/15	Quarter 1	POE	Quarter 1 Actual	Rating Key	Reason for Deviation	Corrective Measure
		Indicator		Type	2013/14	Target	Target ending		Performance			Proposed
					(To be confirmed at		September 2014					
					the end of the							
					financial year							
					2013/14)							
					,							

;	Specific Objective	_	Strategy Code	Indicator	Baseline	2014/15	Quarter 1	POE	Quarter 1 Actual	Rating Key	Reason for Deviation	Corrective Measure
		Indicator		Туре	2013/14	Target	Target ending		Performance			Proposed
					(To be confirmed at		September 2014					
					the end of the							
					financial year							
					2013/14)							

Specific Objective	Strategies	Key Performance	Strategy Code	Indicator	Baseline	2014/15	Quarter 1	POE	Quarter 1 Actual	Rating Key	Reason for Deviation	Corrective Measure
		Indicator		Type	2013/14	Target	Target ending		Performance			Proposed
					(To be confirmed at		September 2014					
					the end of the							
					financial year							
					2013/14)							
					,							