			CAPITAL E	XPENDITURE RE	PORT AS AT 3	1 AUGUST 2018
			YTD			
		2018/19	Expenditure		% Expenditure	
<u>AccountDescription</u>	FUNDING SOURCE	Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commer
DIRECTORATE OF THE EXECUTIVE MAYOR						Public Participation comments: Evaluation report submitted to S
						equipment to be awarded, also an amount of R38,619.24 has be Communication made request for desktop and 2 chairs for Mana
OFFICE FURN AND EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	29 899	470 101	6%	
		0.000.000	00.454	0.070.040	40/	Infomal tender for Mayor's Office curtaining submitted at SCM RFQ/ESS/2017-18/503 awaiting supplier signature on the Letter
OFFICE FURN AND EQUIPMENT (COUNCILLORS)	OWN FUNDS	3 000 000 3 500 000	23 151 53 050			
TOTAL: DIRECTORATE OF EXECOTIVE MATOR	1	5 500 000	55 050	5 440 550	2 /0	
DIRECTORATE OF THE CITY MANAGER						
OFFICE FURN AND EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	63 572	436 428	13%	Procurement is underway,
P-CNIN FURN & OFF EQUIP	USDG	80 000	0	80 000	0%	Requests submitted to IT for procurement, IT awaiting Quotes f
						Busy with Procurement, end user computers and Budget Fully
PROCUREMENT OF ICT EQUIPMENT	OWN FUNDS	1 260 000	862 440	397 560	68%	Sept 2018
LTE INFRASTRUCTURE	OWN FUNDS	13 000 000	190 000	12 810 000	1%	Budget Fully Spent
FIBRE NETWORK	OWN FUNDS	23 000 000	18 172 424	4 827 576	79%	Budget Spent Accordingly
DISASTER RECOVERY ENHANCEMENT	OWN FUNDS	2 000 000	0	2 000 000	0%	Budget Fully Spent
INTELLIGENT OPERATING CENTRE HARDWARE &	OWN FUNDS	12 000 000	0	12 000 000	0%	Budget Fully Spent
TOTAL: DIRECTORATE OF THE CITY MANAGER		51 840 000	19 288 436	32 551 564	37%	
DIRECTORATE OF CORPORATE SERVICES						Delivery of office furniture is expected by end of September 201
OFFICE FURN AND EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	0	500 000	0%	procurement of hi-volume scanner and recordings with the remain
						Tender specification document has been developed and
EMPLOYEE PERFORMANCE MANAGEMENT SYSTEM	OWN FUNDS	3 000 000	0	3 000 000		submitted to Bid Specification Committee.
FURNITURE FOR INTERNS	INFRASTRUCTUR					Procurement of 5 laptops underway through IT Dept.
TOTAL: DIRECTORATE OF THE CORPORATE SERVIC	ES	3 600 000	0	3 600 000	0%	
DIRECTORATE OF SPATIAL PLANNING AND DEVELC	PMENT					
						Construction is proceeding, however progress is well behind the to the Contractor for non-performane, placing him in Mora. Addi
UPGRADING OF KING WILLIAMS TOWN PAYMENTS	OWN FUNDS	2 500 000	212 404	2 287 596	8%	date has been exceeded.
UPGRADING OF LIFTS FOR BCMM BUILDINGS	OWN FUNDS	2 500 000	0	2 500 000	0%	PSP signed letter of appointment on 1 August 2018. Construction contract documents to be signed by all parties.
SOFTWARE	OWN FUNDS	4 000 000	0	4 000 000	0%	Preparing specification for sub-mission to IT incorporate with As
BISHO CIVIC CENTRE (FENCING)	OWN FUNDS	1 500 000	0	1 500 000		Preparing specification
		1 000 000		1 000 000		Project for 2017/2018 - 2018/2019, Order received for 2018/19
NEW AIR-COND (REPLAC-SHOPRITE CAXTON ST)	OWN FUNDS	2 500 000	601 669	1 898 331		provider for current financial year
NEW A/CON PLANT - CITY ENGINEERING BUILD	OWN FUNDS	2 500 000	0	2 500 000		Preparing specification for consultants for sub-mission SCM.
NEW A/CON PLANT - MUNIFIN (ONE PLANT)	OWN FUNDS	4 500 000	0	4 500 000		Preparing specification for consultants for sub-mission SCM.
REFURBISHMENT OF NEW DISABLED FACILITIES	OWN FUNDS	500 000	0	500 000	0%	Preparing specification
						Preparing specification for consultants for sub-mission SCM. Th
ORIENT THEATRE REFURBISHMENT	OWN FUNDS	2 000 000	0	2 000 000		repair to the west wall which is propped up currently.
MAJOR REFURBISHMENT OF MUNICIPAL BUILDIN	OWN FUNDS	1 250 000	0	1 250 000		Preparing specification
MDANTSANE MAIN COMPLEX RESURFACING	OWN FUNDS	3 472 900	0	3 472 900	0%	Waiting for the new section of the old annual Contracts 26 to be

		2018/10	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	2018/19 Approved Budget	-	Variance (incl. VAT)	(incl. VAT)	Commer
MUNICIPAL BUILDINGS REFUBISHMENT OF DISA	OWN FUNDS	1 250 000	51 296	1 198 704	10/	Two contractors are on site, one at NU 11 rent office, other one
BUXTON AND ELECTRICITY HOUSE REFURBISHME	OWN FUNDS	4 000 000	51230	4 000 000		Preparing specification
GREENPOINT BOWLING CLUB REFURBISHMENT	OWN FUNDS	4 000 000	0	4 000 000		Preparing specification
BEACONSFIELD HEALTH DEPARTMENT REFURBISH	OWN FUNDS	4 000 000	0	4 000 000		Preparing specification
MDANTSANE ZONE 6 REFURBISHMENT	OWN FUNDS	2 500 000	0	2 500 000		Preparing specification
SLEEPER SITE REFURBISHMENT	OWN FUNDS	4 000 000	0	4 000 000		2 Requisitions have been submitted to SCM for the Electrcial, Ai orders from SCM. 2 requisition have been submitted to SCM for the painting on pathways.
GREENFIELDS FLATS REFURBISHMENT	OWN FUNDS	1 250 000	0	1 250 000		Preparing specification
FLEET STREET FIRE STATION REFURBISHMENT	OWN FUNDS	1 250 000	0	1 250 000		Preparing specification
CONSTR - NEW OFF - CHISELHURST BMS DEPOT	OWN FUNDS	1 000 000	0	1 000 000		Project at BAC
GONU TRAFF R/WORT REFURB & UPGR OF OFF	OWN FUNDS	2 500 000	0	2 500 000		Preparing specification
EXTENS - WORKSH AT CHISELHURST BMS DEPOT	OWN FUNDS	1 000 000	0	1 000 000		Project at BAC
UPGRADING OF ELECTRICAL - FIRE DEPART EL	OWN FUNDS	800 000	0	800 000	0%	Requisition has been submitted to SCM for awarding as per RF0
LAND ACQUISITION	OWN FUNDS	11 000 000	0	11 000 000		2 Deed of sale for Sonwabiso have been signed by private owner erf no. 9996 (R370 000). Once appointment of conveyancers is 9959 and 9986 responded that development may continue for R Madyaka erf no. 9848 (R2 865 000) the family is looking for Trus to effect registration. Quotation has been received from two con-
UPGRADING OF ELECTRICAL - OLD MUTUAL	OWN FUNDS	800 000	0	800 000		Preparing specification for consultants for re-sub-mission SCM.
		000 000	0	000 000	078	
UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE	OWN FUNDS	800 000	0	800 000	0%	Requisition has been submitted to SCM for awarding as per RFC
UPGRADING OF ELECTRIC -KWT CIVIC CENTRE	OWN FUNDS	800 000	0	800 000	0%	Requisition has been submitted to SCM for awarding as per RFC
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	0	500 000		Requests from Departments are currently being prioritised. Ord Service Providers have supplied quotations through Contract 19
BRIDGE DESIGNS & IMPLEMENTATION	USDG	3 500 000	0	3 500 000	0%	created sub-votes.
GUARDRAILS	USDG	800 000	0	800 000	0%	Tender is currently at BEC Stage.
SLEEPER SITE ROADS	USDG	23 000 000	0	23 000 000		Tender is currently at BEC Stage.
NEEDS CAMP POTSDAM BRIDGE	USDG	19 000 000	9 716 546	9 283 454		Contractors are onsite and the project is progressing as per prog for payment.
MARY STREET	OWN FUNDS	6 000 000	0	6 000 000	0%	Detailed Designs complete and draft Tender Document in Progr
CITY TO SEA BOULEVARD	OWN FUNDS	4 000 000	0	4 000 000	0%	Annual Contract 195 for consultants to be used and currently aw Service Providers have supplied quotations through Contract 19
BRIDGE DESIGNS & IMPLEMENTATION - WARD 8	USDG	500 000	0	500 000	0%	created sub-votes. Service Providers have supplied quotations through Contract 19
BRIDGE DESIGNS & IMPLEMENTATION - WARD 14	USDG	500 000	0	500 000	0%	created sub-votes.
GUIDANCE SIGNAGE	USDG	200 000	0	200 000	0%	Completing Terms of Reference for informal tender, anticipating Contractor labour permit was issued on the 05 September 2018
QUMZA HIGHWAY PHASE 7 - PHASE 1 & 2	PUBLIC TRANSPO	81 165 000	704 225	80 460 775	1%	September 2018.
SIDEWALKS	USDG	5 500 000	0	5 500 000		Tender is currently being considered at BEC.
TRAFFIC CALMING	USDG	2 400 000	0	2 400 000	0%	The sites have been identified and currently busy with the quota
TRAFFIC SIGNALS	USDG	3 500 000	0	3 500 000	0%	The intersection to be signalised have identified and currently bu
TRAFFIC CALMING - WARD 16	USDG	300 000	0	300 000	0%	The sites have been identified and currently busy with the quota

Ξ	n	r	2

ne at NU 7 rent office. Work is in progress.

, Air-conditioning at the HOD Offices, awaiting re-ssue for informal tenders for the fencing of the HOD Offices and

FQ/BMS/2017-18/439.

vners Ms Manentsa erf no. 9965 (R142 000) and Mr Yeye, is confirmed payment will be effected.ECDC, erven no. r R695 000 and R 1 270 000 respectively. In Estate of Mr rustees.Currently in process of appointing of conveyancer onveyancers.

И.

RFQ/BMS/2017-18/457.

RFQ/BMS/2017-18/465.

orders will then be generated soon thereafter. 195. Works Orders can only be issued once Finance has

rogramme. July and August invoices have been processed

gress and will be completed by end of September 2018.

awiting quotation fro Preliminary Designs. 195. Works Orders can only be issued once Finance has

195. Works Orders can only be issued once Finance has

ng to be advertised by the second week of September. 18 and contractor will start construction on the 10

otations so that we can generate orders.

busy with the quotations so that we can generate orders

otations so that we can generate orders.

Account Description         FUNDING SOURCE         Approval         (mid. VAT)			2018/19	YTD Expenditure		% Expenditure	
TAIL RANK INFRAST (ROADS & ABLUTION FAC)         SSG         8 500 00         157 446         1 57 466         1 77 78 550         Containation measured from service providers for designs of fux and work and desing for rank work and desing for	AccountDescription	FUNDING SOURCE		-	Variance (incl. VAT)		Comme
TAIL RANK INFRAST (ROADS & ABLUTION FAC)         SSG         8 500 00         157 446         1 57 466         1 77 78 550         Containation measured from service providers for designs of fux and work and desing for rank work and desing for			200,000	0	200,000	0%	The sites have been identified and currently busy with the quote
MARKER SQUARE BUS RANK         OVN FUNDS         14 00000         1 821 446         1 21 78 55         1 3% Contractor busy with nod works and dealing for road works.           IAXIBUS ENBAYMENTS         USDG         3 000 000         0         3 000 000         0% Systematic Busy manual dealtane to Identify my service in the provides. and enaltane to Identify my service in the provides. and enaltane to Identify my service in the provides. and enaltane to Identify my service in the provides. appointed through Contract DFS, will be appointed to Identify my and the advertised during the north of September 2016. For advertis during the north of September 2016. For advertised du				0			Quotations received from service providers for designs of taxi ir
ALLEUSE SEMAYMENTS         USDG         3 000 000         0         3 000 000         0% Walewase being undertaken to identify any service in the pro MARKET SULARE TAXI RANK           OWN FUNDS         15 000 000         0         15 000 000         0%         Benvice Providers         appointed through Contract 196, will be ap Scipted works currently being undertaken to identify any service in the pro UNE SUBARET OF SPATIAL PLANNING AND DEVELOPMENT         269 397 800         13 107 586         259 730 314         5%           DIRECTORATE OF ECONOMIC DEVELOPMENT AND GENCIES         00WN FUNDS         130 000         0         130 000         0%         An informal tender will be advertised during the month of Sep September 2018. Procument of a service provider will be services provider will be           EXERCIGNATE OF ECONOMIC DEVELOPMENT AND GENCIES         00WN FUNDS         130 000         0         130 000         0%         September 2018. Procument and build be concluded before           EXERCIGNOR FWORLD WAR 1         0WN FUNDS         580 000         0         350 000         0%         Sepecifications for the procument of a service provider will be concluded before         Sepecifications for the procument of a service provider will be concluded before         Sepecifications for the procument of a service provider will be concluded before         Sepecifications for the procument of a service provider will be concluded before         Sepecifications for the procument of a service provider will be concluded before         Sepecifications for	· · · · · · · · · · · · · · · · · · ·			1 921 446			•
TAVERUES         USDG         3.000.000         01         3.000.000         011         116 an warded           MARKET SOLARE TAXI RANK         OWN FUNDS         15.000.000         0         15.000.000         0%         Service Providers, appointed through Contract 196, will be appointed to the producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of september 2018. Producement of a service provider will be concluded bordin of conceter proverse proverse 2018. Producement fore service provider will be			14 000 000	1 02 1 440	12 170 334	13%	
MARKET SQUARE TAXI RANK         OWN FUNDS         15 000 000         0%         Demolshing of old structure currently being undertaken on sit service Providers, appointed through Contract 155, will be appointed to the cont	TAXI/BUS EMBAYMENTS	USDG	3 000 000	0	3 000 000	0%	
NORTH WEST CORRIDOR         OWN FUNDS         4 000 000         0         4 000 000         0%         Stopped Works currently being finalised.           TOTAL: DIRECTORATE OF SPATIAL PLANNIA AND DEVELOPMENT         283 37 900         131 0758         250 730 314         5%           DIRECTORATE OF SCONDMIC DEVELOPMENT AND ADDRUES         0         0         130 000         0%         An informal tender will be advertised during the month of Sept           BUILDING OF MEMORIAL STONES         0WN FUNDS         130 000         0         130 000         0%         An informal tender will be advertised during the month of Sept           EXERNSION OF MDANTSANE ART CENTRE         0WN FUNDS         350 000         0         1000 000         0%         Specifications for the procurement of a service provider will be advertised during the month of Sept           FEINING OF WORLD WAR 1         0WN FUNDS         350 000         0         350 000         0%         Specifications for the procurement of a service provider will be advertised from September 2018. Procurement should be concluded before of 800 000         0%         Specifications for the procurement of a service provider will be advertised from DAMILY PLOY         Specifications for the procurement of a service provider will be advertised from DAMILY PLOY         Specifications for the procurement of a service provider will be advertised from DAMILY PLOY         Specifications for the procurement of a service provider will be advertised point Specification Commemonice plant		OWN FUNDS		0		0%	Demolishing of old structure currently being undertaken on site.
TOTAL: DIRECTORATE OF SPATIAL PLANNING AND DEVELOPMENT         263 837 900         13 107 586         260 730 314         55           DIRECTORATE OF SPATIAL PLANNING AND DEVELOPMENT         263 837 900         13 107 586         260 730 314         55           DIRECTORATE OF ECONOMIC DEVELOPMENT AND AGENCIES         0WN FUNDS         130 000         0         130 000         0% An informal tender will be advertised during the month of Sept           BUILDING OF MEMORIAL STONES         0WN FUNDS         1600 000         0         130 000         0% Septimetr 2018. Procurement of a service provider will be           EXTENSION OF MDANTSANE ART CENTRE         0WN FUNDS         350 000         0         350 000         0% Septimetr 2018. Procurement of a service provider will be           FENCING OF WORLD WAR 1         0WN FUNDS         600 000         0         600 000         0% Septimetr 2018. Procurement advalled be concluded bedree           RESTORAT WORK - SETTLERS WAY         0WN FUNDS         600 000         0         000 000         0% Septimetr 2018. Procurement advalle be concluded bedree           RESTORAT WORK DESMOND TUTU MONUMENT         0WN FUNDS         200 000         0         25 000 000         0% Septimetr 2018. Procurement advalle be concluded bedree           LE BEACHFRONT AND WATERWORLD         0WN FUNDS         200 000         0         25 000 000         0% Septimetr 2018. Procureme							Service Providers, appointed through Contract 195, will be appr
DERECTORATE OF ECONOMIC DEVELOPMENT AND AGENCIES         Image: Control of the procurement of a service provider will be advertised during the month of Septiment of the procurement of a service provider will be excited with the advertised during the month of Septiment of the procurement of a service provider will be excited with the service provider will be excited with the advertised during the month of Septiment of the procurement of a service provider will be excited will be advertised during the month of Septiment 2018. Procurement of the service provider will be excited provider will be excited provider will be advertised during the month of Septiment 2018. Procurement of the service provider will be excited provider will be advertised to conclude before of the procurement of a service provider will be excited provider will be excited provider will be advertised to conclude before of the procurement of a service provider will be excited provider before provider will be excited provider bexcited				0			
Bull DING OF MEMORIAL STONES         OWN FUNDS         130 000         0         130 000         0%         An informal tender will be advertised during the month of Sept           EXTENSION OF MDANTSANE ART CENTRE         OWN FUNDS         1 600 000         0         1 600 000         0%         Specifications for the procumenent of a service provider have           FENCING OF WORLD WAR 1         OWN FUNDS         350 000         0         350 000         0%         Specifications for the procumenent of out due concluded before           RESTORAT WORK - SETTLERS WAY         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procumenent of a service provider have           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procumenent should be concluded before           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procumenent of a service provider will be concluded before           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         200 000         0         600 000         0%         Specifications for the procumenent of a service provider will be concluded before           UPGRADING OF COLD ROOMS         OWN FUNDS         200 000         0         200 000	TOTAL: DIRECTORATE OF SPATIAL PLANNING AN		263 837 900	13 107 586	250 730 314	5%	
Bull DING OF MEMORIAL STONES         OWN FUNDS         130 000         0         130 000         0%         An informal tender will be advertised during the month of Sept           EXTENSION OF MDANTSANE ART CENTRE         OWN FUNDS         1 600 000         0         1 600 000         0%         Specifications for the procumenent of a service provider have           FENCING OF WORLD WAR 1         OWN FUNDS         350 000         0         350 000         0%         Specifications for the procumenent of out due concluded before           RESTORAT WORK - SETTLERS WAY         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procumenent of a service provider have           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procumenent should be concluded before           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procumenent of a service provider will be concluded before           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         200 000         0         600 000         0%         Specifications for the procumenent of a service provider will be concluded before           UPGRADING OF COLD ROOMS         OWN FUNDS         200 000         0         200 000							
EXTENSION OF MEANTSANE ART CENTRE OWN FUNDS 1600 00 1600 00 1600 00 Specifications for the procurement of a service provider will be provider will be previder			130.000	0	130.000	0%	An informal tender will be advertised during the month of Septer
EXTENSION OF MDANTSANE ART CENTRE         OWN FUNDS         1 600 000         0         1 600 000         0%         September 2018. Procurement should be concluded beafere           FENCING OF WORLD WAR 1         OWN FUNDS         350 000         0         350 000         0%         Specifications for the procurement of the service provider have           RESTORAT WORK - SETTLERS WAY         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procurement of a service provider will be           RESTORAT WORK - SETTLERS WAY         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procurement of a service provider will be           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specification for the procurement of a service provider will be           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         25 000 000         0         25 000 000         0%         Specification for the procurement of a service provider will be           UPGRADING OF COLD ROOMS         OWN FUNDS         25 000 000         0         25 000 000         0%         0%         Specification for the procurement of a service provider will be           UPGRADING OF COLD ROOMS         OWN FUNDS         25 000 000         0         25 000 000         0%			100 000	0	100 000	0 /0	
FENCING OF WORLD WAR 1       UWN FUNDS       350 000       0       350 000       0%       before end of October.         RESTORAT WORK - SETTLERS WAY       0WN FUNDS       600 000       0       600 000       0%       Specifications for the procurement of a service provider will be conclude before of 0%       Specifications for the procurement of a service provider will be conclude before of 0%         RESTORAT WORK DESMOND TUTU MONUMENT       0WN FUNDS       600 000       0       600 000       0%       Specifications for the procurement of a service provider will be concluded before of provider will be concluded before of 0         RESTORAT WORK DESMOND TUTU MONUMENT       0WN FUNDS       600 000       0       600 000       0%       Specifications for the procurement of a service provider will be concluded before of 0         EL BEACHFRONT AND WATERWORLD       0WN FUNDS       25 000 000       0       25 000 000       0%       Specification fast by Rovember 2018. Procurement of a service provider will be concluded before of 0         UPGRADING OF COLD ROOMS       0WN FUNDS       25 000 000       0       0       0%       Consultants by November 2018. Procurement and will now be advertise instructure of 0         INSTALLATION OF BOOM GATES       0WN FUNDS       2000 000       0       1000 000       0%       Submitted for re-advertisment.         UPGRADING OF MARKET FULL       0WN FUNDS       650 000	EXTENSION OF MDANTSANE ART CENTRE	OWN FUNDS	1 600 000	0	1 600 000	0%	Specifications for the procurement of a service provider will be p September 2018. Procurement should be concluded beofre en
RESTORAT WORK - SETTLERS WAY         OWN FUNDS         600 000         0         600 000         0%         September 2018. Procurement should be concluded beofre e           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procurement of a service provider will be concluded beofre e           RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         Specifications for the procurement should be concluded beofre e           EL BEACHFRONT AND WATERWORLD         OWN FUNDS         25 000 000         0         25 000 000         0%         Consultants by November 2018. Project Implementation to co           UPGRADING OF COLD ROOMS         OWN FUNDS         2 000 000         2 799         1 997 201         0%         Evaluation has been done and an availuation report has been           NARKET PLANT AND EQUIPMENT         OWN FUNDS         1 000 000         0         1 000 000         0%         Bid specification has been agnoved and will now be advertise           INSTALLATION OF BOOM GATES         OWN FUNDS         200 000         0         200 000         0%         Bid specification         Marker readvertisment.           HYDROPONICS AND PACKHOUSE - WARD 20         OWN FUNDS         650 000         0         650 000         0%         Pr	FENCING OF WORLD WAR 1	OWN FUNDS	350 000	0	350 000	0%	Specifications for the procurement of the service provider have before end of October.
RESTORAT WORK DESMOND TUTU MONUMENT         OWN FUNDS         600 000         0         600 000         0%         September 2018. Procurement should be concluded before a lpform saistance required from BCM. The Project Implement be considered by Bid Specification Committee, and Tender to be considered by Bid Specification Committee, and Tender to be considered by Bid Specification Committee, and Tender to to considered by Bid Specification Committee, and Tender to to considered by Bid Specification Rase and an evaluation report has been done be considered by Bid Specification has been done and an evaluation report has been done be considered as only one bid was receivable for SCNLAT AND EQUIPMENT           UPGRADING OF COLD ROOMS         OWN FUNDS         2 000 000         2 799         1 997 201         0%         Evaluation has been done and an evaluation report has been ancelled as only one bid was receivable for metal tender has been cancelled as only one bid was receivable.           INSTALLATION OF BOOM GATES         OWN FUNDS         2 000 000         0         200 000         0%         Mid and tender has been cancelled as only one bid was receivable.           HYDROPONICS AND PACKHOUSE - WARD 20         OWN FUNDS         4 800 000         0         650 000         0%         650 000         0%         Project will be achieved in 4th quarter           HYDROPONICS AND PACKHOUSE - WARD 22         OWN FUNDS         650 000         0         650 000         0%         Concept document	RESTORAT WORK - SETTLERS WAY	OWN FUNDS	600 000	0	600 000	0%	Specifications for the procurement of a service provider will be p September 2018. Procurement should be concluded beofre en
EL BEACHFRONT AND WATERWORLD         OWN FUNDS         25 000 000         25 000 000         25 000 000         Planning & Design process in progress, completion by end D priority assistance required from BCM]. The Project Implementation to complete the considered by Bid Specification Committee, and Tender to 0           UPGRADING OF COLD ROOMS         OWN FUNDS         2 000 000         2 799         1 997 201         0%         Evaluation has been done and an evaluation report has been market PLANT AND EQUIPMENT           MARKET PLANT AND EQUIPMENT         OWN FUNDS         1 000 000         0         1 000 000         0%         Bid specification has been accelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein informal tender has been cancelled as only one bid was recein	RESTORAT WORK DESMOND TUTU MONUMENT	OWN FUNDS	600.000	0	600.000	0%	Specifications for the procurement of a service provider will be p September 2018. Procurement should be concluded beofre en
MARKET PLANT AND EQUIPMENT       OWN FUNDS       1 000 000       0       1 000 000       0%       Bid specification has been approved and will now be advertised informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received in the cancelled as only one bid was received informal tender has been cancelled as only one bid was received in the cancelled as only one bid was received	EL BEACHFRONT AND WATERWORLD	OWN FUNDS	25 000 000	0	25 000 000	0%	Planning & Design process in progress, completion by end Dece [priority assistance required from BCM]. The Project Implement be considered by Bid Specification Committee, and Tender to b Consultants by November 2018. Project Implementation to com
MARKET PLANT AND EQUIPMENT       OWN FUNDS       1 000 000       0       1 000 000       0%       Bid specification has been approved and will now be advertised informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received informal tender has been cancelled as only one bid was received in the cancelled as only one bid was received informal tender has been cancelled as only one bid was received in the cancelled as only one bid was received				0			
INSTALATION OF BOOM GATES OWN FUNDS 200 000 0 200 000 200 00 200 000 200 000 200 000 200 000 200 000 200 0				2 799			-
UPGRADING OF MARKET HALL       OWN FUNDS       4 800 000       0       4 800 000       0%       Busy preparing specification         HYDROPONICS AND PACKHOUSE - WARD 20       OWN FUNDS       650 000       0       650 000       0%       Project will be achieved in 4th quarter         HYDROPONICS AND PACKHOUSE - WARD 24       OWN FUNDS       650 000       0       650 000       0%       Project will be achieved in 2nd quarter         HYDROPONICS AND PACKHOUSE - WARD 22       OWN FUNDS       650 000       0       650 000       0%       Project will be achieved in the 3rd quarter         HYDROPONICS AND PACKHOUSE - WARD 26       OWN FUNDS       100 000       0       100 000       0%       Concept document developed. Project to be achieved in the 2rd quarter         HYDROPONICS AND PACKHOUSE - WARD 21       OWN FUNDS       650 000       0       650 000       0%       Concept document developed. Project to be achieved in the 2rd quarter         HYDROPONICS AND PACKHOUSE - WARD 40       OWN FUNDS       550 000       0       650 000       0%       Concept document developed. Project to be achieved in the 2rd quarter         HYDROPONICS AND PACKHOUSE - WARD 34       OWN FUNDS       650 000       0       650 000       0%       Concept document developed. Project to be achieved in the 2rd project to be achieved in the 4         HYDROPONICS AND PACKHOUSE - WARD 34 </td <td></td> <td></td> <td></td> <td>0</td> <td></td> <td></td> <td>Informal tender has been cancelled as only one bid was receive</td>				0			Informal tender has been cancelled as only one bid was receive
Image: Construct of the second seco				0			
HYDROPONICS AND PACKHOUSE - WARD 24OWN FUNDS650 0000650 0000%Project will be achieved in 2nd quarterHYDROPONICS AND PACKHOUSE - WARD 22OWN FUNDS650 0000650 0000%Project will be achieved in the 3rd quarterHYDROPONICS AND PACKHOUSE - WARD 26OWN FUNDS100 0000100 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 21OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 40OWN FUNDS550 0000550 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS550 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Pro	UPGRADING OF MARKET HALL		4 800 000	0	4 800 000	0%	busy preparing specification
HYDROPONICS AND PACKHOUSE - WARD 24OWN FUNDS650 0000650 0000%Project will be achieved in 2nd quarterHYDROPONICS AND PACKHOUSE - WARD 22OWN FUNDS650 0000650 0000%Project will be achieved in the 3rd quarterHYDROPONICS AND PACKHOUSE - WARD 26OWN FUNDS100 0000100 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 21OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 40OWN FUNDS550 0000550 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS550 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Pro	HYDROPONICS AND PACKHOUSE - WARD 20	OWN FUNDS	650 000	0	650 000	0%	Project will be achieved in 4th quarter
HYDROPONICS AND PACKHOUSE - WARD 22OWN FUNDS650 0000650 0000%Project will be achieved in the 3rd quarterHYDROPONICS AND PACKHOUSE - WARD 26OWN FUNDS100 0000100 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 21OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 40OWN FUNDS550 0000550 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS500 0000650 0000%Concept document developed. Project to be achieved in the 4OFFICE FURN & EQUIPMENT (DIRECTORATE)OWN FUNDS500 0000500 0000%60%<				0			
HYDROPONICS AND PACKHOUSE - WARD 26OWN FUNDS100 0000100 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 21OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 40OWN FUNDS550 0000550 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4OFFICE FURN & EQUIPMENT (DIRECTORATE)OWN FUNDS500 0000500 0000%600 00%0%				0			
HYDROPONICS AND PACKHOUSE - WARD 21OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 40OWN FUNDS550 0000550 0000%Concept document developed. Project to be achieved in the 2HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4HYDROPONICS AND PACKHOUSE - WARD 34OWN FUNDS650 0000650 0000%Concept document developed. Project to be achieved in the 4Funding allocated for the ED&Agencies Directorate: Informal the base of the text of text of the text of the text of text of the text of text o				0			
HYDROPONICS AND PACKHOUSE - WARD 34       OWN FUNDS       650 000       0       650 000       0%       Concept document developed. Project to be achieved in the 4         HYDROPONICS AND PACKHOUSE - WARD 34       OWN FUNDS       650 000       0       650 000       0%       Concept document developed. Project to be achieved in the 4         HYDROPONICS AND PACKHOUSE - WARD 34       OWN FUNDS       650 000       0       650 000       0%       Concept document developed. Project to be achieved in the 4         HYDROPONICS AND PACKHOUSE - WARD 34       OWN FUNDS       650 000       0       650 000       0%       Concept document developed. Project to be achieved in the 4         HYDROPONICS AND PACKHOUSE - WARD 34       OWN FUNDS       650 000       Funding allocated for the ED&Agencies Directorate: Informal the backet of the top	HYDROPONICS AND PACKHOUSE - WARD 21	OWN FUNDS	650 000	0	650 000	0%	Concept document developed. Project to be achieved in the 2nd
OFFICE FURN & EQUIPMENT (DIRECTORATE)       OWN FUNDS       500 000       0       500 000       0       500 000       0%	HYDROPONICS AND PACKHOUSE - WARD 40	OWN FUNDS	550 000	0	550 000		
OFFICE FURN & EQUIPMENT (DIRECTORATE)       OWN FUNDS       500 000       0       500 000       0%       0%       (Desk tops and Laptops) for the officials are also in progress.	HYDROPONICS AND PACKHOUSE - WARD 34	OWN FUNDS	650 000	0	650 000	0%	Concept document developed. Project to be achieved in the 4th
	OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	0	500 000	0%	Funding allocated for the ED&Agencies Directorate: Informal te Hub has been advertised & is closing on the 14 Sept 2018. Spe new cashier cubicles have been prepared and will be advertsed (Desk tops and Laptops) for the officials are also in progress.
INFORMAL TRADE (HAWKER STALLS) OWN FUNDS 8 000 000 15 500 7 984 500 0% Quotation has been submitted for the hawker stalls in Berlin	INFORMAL TRADE ( HAWKER STALLS)		8 000 000	15 500	7 984 500		Quotation has been submitted for the hawker stalls in Berlin

#### nents

otations so that we can generate orders. (i infrastructure. Preliminary Reports expected end of

oposed site and construction expected to start once contract

pproached for quotations for a detailed Feasiblity Study.

otember

be presented to the Bid Specification Committee of 21 end of December 2018.

ve been prepared. Procurement should be concluded

be presented to the Bid Specification Committee on 21 end of December 2018

be presented to the Bid Specification Committee of 14 end of December 2018

December 2018 - EIA and Town Planning approval required entation Services Consultants' developed specifications to to be advertised by end September 2018, for Appointment of ommence in April 2019.

submitted to Bid Evaluation Committee.

sed.

ived and it was non-responsive. Informal tender has been

2nd quarter. 2nd quarter. 2nd quarter. 4th quarter.

tender for supply an delivery of Furniture for the Tourism Specifications for the Market department boardroom and sed on the 17 Sept 2018. Commitments for equipment

	CAPITAL EXPENDITURE REPORT AS AT 31 AUGUST 2018							
AccountDescription	FUNDING SOURCE	2018/19 Approved Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	Comme		
KWT ART CENTRE	OWN FUNDS	1 720 000	0	1 720 000	0%	The Department is currentlty engaging wwith department of Pro vacant buildings to set-up an art centre.		
			0			Funding is allocated to support a community initiative. A report		
IMPROVE ACCESS ROAD AND ROAD SIGNAGE	OWN FUNDS	2 000 000	0	2 000 000	0%	consideration and approval.		
INSTALLATION OF ADVENTURE ACTIVITIES	OWN FUNDS	2 000 000	0	2 000 000	0%	Funding is allocated to support a community initiative. A report consideration and approval.		
INSTALLATION OF KIDDIES PLAY AREA	OWN FUNDS	3 000 000	0	3 000 000	0%	Funding is allocated to support a community initiative. A report consideration and approval.		
OFFICE FURN & EQUIPMENT - SMME INCUBATOR	OWN FUNDS	1 000 000	0	1 000 000	0%	Funding allocated for Business development -SMME Incubator SCM before the month of September		
INSTALLATION OF RECREATIONAL FACILITIES	OWN FUNDS	2 500 000	0	2 500 000	0%	Funding is allocated to support a community initiative. A report consideration and approval.		
CONTRUCTION OF CABIN ACCOMMODATION	OWN FUNDS	4 500 000	0	4 500 000	0%	Funding is allocated to support a community initiative. A report consideration and approval.		
TOURISM HUB	OWN FUNDS	4 000 000	0	4 000 000	0%	The department has developed specifications to be considered September. There were delays with the completion of the speci		
UPGRADING OF BUILDINGS	OWN FUNDS	1 000 000	25 105	974 895	3%	Commitments for installation of security bars at the LED Offices issued to the appointed Service Provider.		
WATER LEISURE ACTIVITIES	OWN FUNDS	3 000 000	0	3 000 000	0%	Funding is allocated to support a community initiative. A report consideration and approval.		
CONSTRUCTION OF BRAAI OUTDOOR LOUNGES	OWN FUNDS	2 000 000	0	2 000 000	0%	Funding is allocated to support a community initiative. A report consideration and approval.		
REVITALISATION OF INDUSTRIAL AREA	OWN FUNDS	4 000 000		4 000 000		Funds will be transferred as per MoU.		
TOTAL: DIRECTORATE OF ECONOMIC DEVELOPME	NT AND AGENCIES	79 400 000	43 404	79 356 596	0%			
DIRECTORATE OF FINANCIAL SERVICES								
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	94 497	405 503	19%			
SMART METERING SOLUTIONS	OWN FUNDS	64 120 000	0	64 120 000	0%			
ACQUIRE ERP SYSTEM (ASSET MANAGEMENT SYS	OWN FUNDS	40 000 000	0	40 000 000	0%	Tender specification to be finalised. Tender will advertised in Au		
CONSTRUCTION OF OFFICE ACCOMODATION - C	OWN FUNDS	20 000 000	0	20 000 000	0%	The Directorate of Spatial Planning & Development (Architectu tender after it was withdrawn by BAC.		
NEW METER READING SYSTEM	OWN FUNDS	7 168 000	0	7 168 000	0%	The specification is proceeding to BSC for consideration and ap		
						The tender has been withdrawn by BEC as bids received did n preparing a report to the City Manager for the cancellation of the		
INDIGENT MANAGEMENT SYSTEM	OWN FUNDS	10 750 000		10 750 000		specification.		
TOTAL: DIRECTORATE OF FINANCIAL SERVICES		142 538 000	94 497	142 443 503	0%			
DIRECTORATE OF HEALTH AND PUBLICITY SAFETY	<u> </u>							

#### nents

Property Management to get permission to utilise one of the

ort has been submitted to committees of council for

ort has been submitted to committees of council for

ort has been submitted to committees of council for

or specification has been drafted and will be fubmitted to

ort has been submitted to committees of council for

ort has been submitted to committees of council for

ed by specification committee which will seat mid - ecifications.

ces, installation to commence once the order has been

ort has been submitted to committees of council for

ort has been submitted to committees of council for

August

ctural Department) is in a process of re-advertising the

apoproval.

d not meet the functionality requirement. The department is the tender and as well re-advertisement of the amended

AccountDescription         EUNDING SOURCE         Approved Budget         Expenditure         X Expenditure         X Expenditure           AccountDescription         EUNDING SOURCE         Approved Budget         (incl. VAT)         Variance (incl. VAT)         HOD Office - request for two desktop           Chairs & boardroom server. Health St         (incl. VAT)         Variance (incl. VAT)         HOD Office - request for two desktop           OFFICE FURN & EQUIPMENT (DIRECTORATE)         OWN FUNDS         500 000         51 646         448 354         10%           EARLY WARNING SYSTEMS         OWN FUNDS         1 200 000         0         1 200 000         0%         Availing specifications from service procurement and service a	ps submitted to IT for pro ervices - Awaiting delive quotes forwarded to SCM ess orders. Emergency S
Account/Description         EUNDING SOURCE         Approved Budget         (incl. VAT)         (incl. VAT)         (incl. VAT)           Account/Description         Image: Source Approved Budget         (incl. VAT)         Variance (incl. VAT)         Image: Hold Constraints         HoD Office - request for two desktop chairs & boardroom server. Health St (R99 912-00 + vat); requisitions and (373-00 + vat. Awaiting SDM to procept on the undertaken under R21,512.50 processed.           OFFICE FURN & EQUIPMENT (DIRECTORATE)         OWN FUNDS         500 000         51 646         448 354         10%           EARLY WARNING SYSTEMS         OWN FUNDS         1 200 000         0         1 200 000         0%         Maximum service procurement to be undertaken under R21,512.50 processed.           DISASTER MANAGEMENT: EVENT SAFETY EQUIPM         OWN FUNDS         1 200 000         0         1 200 000         0%         Specifications from service procurement to be project and sut	ervices - Awaiting deliver quotes forwarded to SCM ess orders. Emergency Se
OFFICE FURN & EQUIPMENT (DIRECTORATE)       OWN FUNDS       500 000       51 646       448 354       10%         OFFICE FURN & EQUIPMENT (DIRECTORATE)       OWN FUNDS       500 000       51 646       448 354       10%         EARLY WARNING SYSTEMS       OWN FUNDS       1 200 000       0       1 200 000       0% implementation of the project and sut         DISASTER MANAGEMENT: EVENT SAFETY EQUIPM       OWN FUNDS       1 200 000       0       1 200 000       0%         REFURBISHMENT OF FIRE STATIONS       OWN FUNDS       1 000 000       0       1 000 000       0%       Spatial Planning & Development have and facilities (Building Maintenance) at and facilities (Building Maintenance) at 	ps submitted to IT for pro- ervices - Awaiting deliver quotes forwarded to SCM ess orders. Emergency Se
EARLY WARNING SYSTEMS       OWN FUNDS       1 200 000       0       1 200 000       0% implementation of the project and sut         DISASTER MANAGEMENT: EVENT SAFETY EQUIPM       OWN FUNDS       120 000       0       120 000       0% Specifications for 2018/19 procureme         REFURBISHMENT OF FIRE STATIONS       OWN FUNDS       1 000 000       0       1 000 000       0% Specifications for 2018/19 procureme         NEW FIRE STATION BERLIN - WARD 45       OWN FUNDS       500 000       0       500 000       0%       Spatial Planning & Development have Land Administration awaiting response         FIRE ENGINES PROCURED       OWN FUNDS       4 100 000       0       4 100 000       0%       4 100 000       0%	
EARLY WARNING SYSTEMSOWN FUNDS1 200 00001 200 0000%implementation of the project and successful to the project and the project and the project and to the proj	
REFURBISHMENT OF FIRE STATIONSOWN FUNDS1 000 00001 000 0000%and facilities (Building Maintenance) a 2018 respectively.NEW FIRE STATION BERLIN - WARD 45OWN FUNDS500 0000500 0000%Spatial Planning & Development have Land Administration awaiting responseFIRE ENGINES PROCUREDOWN FUNDS4 100 00004 100 0000%Contract 3167 - 1x Water Tanker 700 03/09/2018 and to be presented to the	bsequent utilisation of the
NEW FIRE STATION BERLIN - WARD 45       OWN FUNDS       500 000       0       500 000       0%       Land Administration awaiting response         FIRE ENGINES PROCURED       OWN FUNDS       4 100 000       0       4 100 000       0%<	
FIRE ENGINES PROCURED OWN FUNDS 4 100 000 0 4 100 000 0% 03/09/2018 and to be presented to the	
	ne next BAC on 19/09/201
REFURBISH & REHAB - FIRE INFRASTRUCTURE OWN FUNDS 1 200 000 0 1 200 000 0% Orders raised for repairs to Fleet 301	1, Fleet 3047 and Fleet 3
EMERGENCY SERVICES SYSTEM       OWN FUNDS       900 000       0       900 000       0%       Meeting held 1 August 2018 with Fire meeting. Revised specification to be meeting. Revised specification to be specification to be specification to be specification.         Image: Service provides to supply the service provider to service provider	presented at the next BS year and runs over 2 yea ply, install & commission service providers name or was issued to ERO Elect
AIR MONITORING STATIONOWN FUNDS900 0000900 0000%2018. C & M still sorting out logisticsAIR MONITORING STATIONOWN FUNDS900 00000%2018. C & M still sorting out logisticsContract C335 - Tender Specification August 2018 in Daily Dispatch. Comp of September 2018.Contract C335 - Tender Specification August 2018 in Daily Dispatch. Comp of September 2018.	s before installation as a s is submitted to BSC1 on 1
CLOSED CIRCUIT TELEVISION NETWORK - CCTV         OWN FUNDS         2 000 000         5 502         1 994 498         0%           RFQ-380 (Firearms R 169 155,98) re         RFQ-380 (Firearms R 169 155,98) re         RFQ-500(135 firearm safes R124 200 RFQ-501 (26/52 body arm & plates F         RFQ-361 (26/52 body arm & plates F         RFQ-499 (58 dash cameras - R 144 F	0,00) req no P447558 ord R 196983,50)  req no P44
TRAFFIC AND LAW ENFORCEMENT EQUIPMENT OWN FUNDS 600 000 426 382 173 618 71%	to SCM for an information
FOOD SAFETY EQUIPMENT     OWN FUNDS     450 000     0     450 000     0%	o Solvi lor an informal ter
RADIO NETWORK       OWN FUNDS       800 000       0       800 000       0% implementation of the project and sub-	
TOTAL: DIRECTORATE OF HEALTH AND PUBLIC SAFETY         14 270 000         483 529         13 786 471         3%	
DIRECTORATE OF HUMAN SETTLEMENT	
AMALINDA CO- OP         8 000 000         0         8 000 000         0%           AMALINDA CO- OP - ROADS         USDG         1 024 000         0         1 024 000         0%	

#### ments

procurement. Awaiting quotes for replacement of boardroom very of 8 desktop computers, awarded to Channel Innovation CM for office furniture and portable radios to the value of R42 Services Departments: All requisitions submitted to SCM for ed thus far on all but three requisitions and payments totalling

017/18. These specifications will prescribe the :he 2018/19 funds.

airs, maintenance and refurbishment of Municipal buildings th August 2018. tenders close 25th and 28th September

of portion of Erf 1, Berlin, for use as site of new fire station. whereafter report will be compiled for Council.

2018, Closed 3 August 2018. Recommended at BEC on 2018. et 3014.

airperson of BSC1 to clarify queries raised at Committee

BSC1 meeting.

rears. Contract 287. Appointment of a panel of sion air quality monitoring station equipment. The mely C & M Consulting and ERO Electronics.

Electronics and arrived on 7-9-2018. Installation expected to PM10 from C & M is expected to be delivered to MHS 11-9a specialised roof plate needs to made for the Monitoring on 13th of July 2018. Tender was advertised on 10th of ace on 17th of August 2018. Closing date of advert is the 11th

o 0002062600- PAID order no: 0002062598 - Paid 2447560 order no 0002062601 -Paid 59 order no 0002062909 - deliveries and invoices pending.

tendering procurement process. To be advertised 11-9-2018.

017/18. These specifications will prescribe the :he 2018/19 funds.

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget	-	Variance (incl. VAT)		Commer
AMALINDA CO- OP - SANITATION	USDG	5 520 000	0	5 520 000		The department is going on tender, for the remaining works and
AMALINDA CO- OP - STORMWATER	USDG	656 000	0	656 000	0%	
AMALINDA CO- OP - WATER	USDG	800 000	0		0%	
		3 858 000	0	3 858 000	0%	
BLOCK YARD TRA - ROADS	USDG	1 024 000	0	0.040.500	0%	The Department is in a process of finalising the utilization of ann
BLOCK YARD TRA - SANITATION	USDG	2 242 500	0	2 242 500	0%	September 2018.
BLOCK YARD TRA - STORMWATER	USDG	266 500	0	266 500	0%	
BLOCK YARD TRA - WATER	USDG	325 000	0	325 000	0%	The project is at design stage by the Provincial Dept of Human \$
BOXWOOD PROJECT - ROADS	USDG	600 000	0	600 000	0%	
BRAELYN EXT 10		3 000 000	0	3 000 000	0%	
BRAELYN EXT 10 - ROADS	USDG	384 000	0		0%	
BRAELYN EXT 10 - SANITATION	USDG	2 070 000	0	500 000		Designs are being reviewed to prepare for procurement
BRAELYN EXT 10 - STORMWATER	USDG	246 000	0	500 000	0%	
BRAELYN EXT 10 - WATER	USDG	300 000	0	500 000	0%	
						The project is at design stage under Prov. Dept of Human Settl.
BREIDBACH SERVICES PROJECT - ROADS	USDG	100 000	0	100 000	0%	finalise the internal services desing
			0			
CLUSTER 1		5 000 000	0	0 000 000	0%	
CLUSTER 1 - ROADS	USDG	640 000	0	640 000	0%	
	USDG	3 450 000	0	3 450 000		Contractor is off site, awaiting for approval of General Plans for
CLUSTER 1 - STORMWATER	USDG	410 000	0	110 000	0%	
CLUSTER 1 - WATER	USDG	500 000	0	500 000	0%	
CLUSTER 2		12 500 000	0	12 500 000	0%	
CLUSTER 2 - ROADS	USDG	1 920 000	0	1 920 000	0%	
CLUSTER 2 - SANITATION	USDG	7 850 000	0	7 850 000		BCMM has started the process to appoint a new contractor has
CLUSTER 2 - STORMWATER	USDG	1 230 000	0		0%	
CLUSTER 2 - WATER	USDG	1 500 000	0	1 500 000	0%	
CLUSTER 3		5 000 000	0	5 000 000	0%	
CLUSTER 3 - ROADS	USDG	640 000	0	640 000	0%	
CLUSTER 3 - SANITATION	USDG	3 450 000	0	3 450 000	0%	The contractor is on site progressing well with work .
CLUSTER 3 - STORMWATER	USDG	410 000	0	410 000	0%	
CLUSTER 3 - WATER	USDG	500 000	0	500 000	0%	The Department is in a pressor of utilizing the approximation
CNIP VICTIMS - HOUSING PROJECT - ROADS	USDG	800 000	0	800 000	0%	The Department is in a process of utilising the annual consultant contract supervision
DUNCAN REDEVELOPMENT PROGRAMME - ROADS	USDG	100 000	0		0%	
		100 000		100 000		
DUNCAN VILL COMP/SITE		2 200 000	0	2 200 000	0%	The project is under litigation following the contract validity dispu
DUNCAN VILL COMP/SITE - ROADS	USDG	256 000	0	256 000	0%	
DUNCAN VILL COMP/SITE - SANITATION	USDG	1 380 000	0	1 380 000	0%	
DUNCAN VILL COMP/SITE - STORMWATER	USDG	164 000	0	164 000	0%	
DUNCAN VILL COMP/SITE - WATER	USDG	400 000	0	400 000	0%	
		291 000	0		0%	
DUNCAN VILLAGE PROPER - ROADS	USDG	64 000	0	64 000	0%	
DUNCAN VILLAGE PROPER - SANITATION	USDG	95 000	0	95 000		The project is under litigation following the contract validity dispu
DUNCAN VILLAGE PROPER - STORMWATER	USDG	82 000	0	02 000	0%	
DUNCAN VILLAGE PROPER - WATER	USDG	50 000	0	50 000	0%	

ents nd top structres	
nnual consultants,anticipated to be finalised end	
n Settlment	
ttl. Waiting for general plans to be concluded in order to	
or Masibulele.	
as started.	
ants,anticipated to be end September for the designs and	
putes	
putes	

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget		Variance (incl. VAT)		Commer
GINSBERG 139 UNITS PROJECT - ROADS	USDG	100 000	0			Project is still at planning stage.
ILITHA NORTH 177 UNITS		5 410 000	0		0%	4
ILITHA NORTH 177 UNITS - ROADS	USDG	3 450 000	0	3 450 000	0%	<u>Icostina is being done by service provider in order to secure a co</u>
ILITHA NORTH 177 UNITS - SANITATION	USDG	410 000	0	410 000	0%	finish work to the value of works order.
ILITHA NORTH 177 UNITS - STORMWATER	USDG	500 000	0		0%	4
ILITHA NORTH 177 UNITS - WATER	USDG	1 050 000	0	1 050 000	0%	
MDANTSANE Z 18 CC PH 2		8 000 000	0	8 000 000	0%	Contract is on site and there is 20% progress on the work .
MDANTSANE Z 18 CC PH 2 - ROADS	USDG	1 024 000	0	1 024 000	0%	
MDANTSANE Z 18 CC PH 2 - SANITATION	USDG	5 520 000	0	5 520 000	0%	
MDANTSANE Z 18 CC PH 2 - STORMWATER	USDG	656 000	0	656 000	0%	
MDANTSANE Z 18 CC PH 2 - WATER	USDG	800 000	0	800 000	0%	
MZAMOMHLE PEOPLES HOUSING PROCESS	USDG	500 000	0	500 000	0%	The project is under design stage
NELSON MANDELA 102 PROJECT - ROADS	USDG	100 000	0	100 000		The project is still at planning stage
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	0	500 000	0%	Procurement for office furniture is underway.
C SECTION AND TRIANGULAR SITE		500 000	0	500 000	0%	
C SECTION AND TRIANGULAR SITE - ROADS	USDG	64 000	0		0%	4
C SECTION AND TRIANGULAR SITE - SANITATION	USDG	345 000	0	345 000		] The project is under litigation following the contract validity dispu
C SECTION AND TRIANGULAR SITE - STORMWATER	USDG	50 000	0		0%	4
C SECTION AND TRIANGULAR SITE - STORMWATER	USDG	41 000	0		0%	4
	11050	500.000	0	500.000	004	The project is under design stage
PHAKAMISA SOUTH ROADS & STORM WATER	USDG	500 000	0	500 000	0%	
POTSDAM IKHWEZI BL 1 - ROADS		23 143 600	0	23 143 600	0%	
POTSDAM IKHWEZI BL 1 - ROADS	USDG	1 173 018	0	1 173 018	0%	
POTSDAM IKHWEZI BL 1 - SANITATION	USDG	18 183 840	0	18 183 840	0%	Contractor is on site busy with installation of internal services (R
POTSDAM IKHWEZI BL 1 - STORMWATER	USDG	751 464	0	751 464	0%	
POTSDAM IKHWEZI BL 1 - WATER	USDG	3 035 278	0	3 035 278	0%	
POTSDAM NORTH KANANA		9 164 200	0	9 164 200	0%	
POTSDAM NORTH KANANA - ROADS	USDG	1 173 018	0	1 173 018	0%	
POTSDAM NORTH KANANA - SANITATION	USDG	6 323 298	0	6 323 298	0%	All detailed designs were submitted to service departments and
POTSDAM NORTH KANANA - STORMWATER	USDG	751 464	0	751 464	0%	water department.
POTSDAM NORTH KANANA - WATER	USDG	916 420	0		0%	4
TSHOLOMNQA DISASTER HOUSING	USDG	1 000 000	0		0%	The project is 100% complete.
TYUTYU PHASE 3		3 000 000	0		0%	4
TYUTYU PHASE 3 - ROADS	USDG	384 000	0	384 000	0%	4
TYUTYU PHASE 3 - SANITATION	USDG	2 070 000	0	2 070 000		contractor is on site working, an invoice is expected for this mon
TYUTYU PHASE 3 - STORMWATER	USDG	246 000	0	246 000	0%	
TYUTYU PHASE 3 - WATER	USDG	300 000	0	300 000	0%	
WESTBANK RESTITUTION		11 387 840	0	11 387 840	0%	
WESTBANK RESTITUTION - ROADS	USDG	384 000	0	384 000	0%	1
WESTBANK RESTITUTION - KOADS	USDG	5 570 000	0	5 570 000		The department is going on tender, for the construction of intern
WESTBANK RESTITUTION - SANTATION WESTBANK RESTITUTION - STORMWATER	USDG	246 000	0	246 000	0%	4
WESTBANK RESTITUTION - STORIWWATER	USDG	5 187 840	0	5 187 840	0%	4
TOTAL: DIRECTORATE OF HUMAN SETTLEMENT		104 754 640	0		0%	
	1		•		÷,,	

ents
contractor for remaining work, previous contractor only
putes
(Roads, water and sewerage)
d approved except for water. Awaiting approvals from
onth
rnal services and top structres

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE			Variance (incl. VAT)	(incl. VAT)	Commen
DIRECTORATE OF INFRASTRUCTURAL SERVICES			(,		(,	
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	1 000 000	71 937	928 063	7%	Procurement of office furniture and equipment is ongoing
INEP ELECTRIF PROGR - COUNTERFUNDING	USDG	4 000 000	0	4 000 000	0%	Electrification Projects - Fynbos Project 2890, Central Injection N
	0000	1 000 000		1000000		
TOOL & EQUIPMENT	OWN FUNDS	1 000 000	0	1 000 000		Order to SCM for Surge Generator and request to Mechanical W
HIGHMAST STREETLIGTING - WARD 7	USDG	100 000	0	100 000		In the adjustment budget - Funding to be re-allocated to Streetlig
HIGHMAST STREETLIGTING - WARD 12	USDG	100 000	0	100 000		In the adjustment budget - Funding to be re-allocated to Streetlig
ELECTRIFICATION - WARD 4	OWN FUNDS	5 000 000	0	5 000 000	0%	In the adjustment budget - Funding to be re-allocated to Counter
BULK ELEC INFRAS UPGR(RING-FENCED 4%)		59 800 000	337 967	59 462 033	1%	Fourteen (14) electrical installation projects have been alloc
LV NETWORK - RC=COASTAL	OWN FUNDS	8 000 000	0	8 000 000		Project 2845, 2876 Mzamomhle Electrification Delay by Housing
MV SUBSTATIONS - RC=COASTAL	OWN FUNDS	2 000 000	0	2 000 000		Project 2830, 2831, 2832, 2829 - work in progress from 2017/20
MV SUBSTATIONS - RW=WHOLE METRO	OWN FUNDS	5 000 000	0	5 000 000		Project 2871 - contractor has started
MV SWITCHING STATION - RN=INLAND	OWN FUNDS	5 000 000	0	5 000 000		Project 2842, 2835, 2836, 2868 work in progress from 2017/201
MV NETWORK - RN=INLAND	OWN FUNDS	9 000 000	283 272	8 716 728		Project 2866, 2867 - installation handed to contractors
HV TRANSMISSION CONDUCTORS - RC=COASTAL	OWN FUNDS	16 800 000	54 695			Project 2844 on going project
MV SWITCHING STATION - RC=COASTAL	OWN FUNDS	14 000 000	0	14 000 000		Electrical installation at design stage
ELECTRIF - INFOR DWELLING AREAS - BCMM	OWN FUNDS	8 000 000	0	8 000 000		Electrification Kannana Proj 2872 - materials ordered
		0 000 000			0,0	
BULK ELEC INFRAS UPGR - REPL EXIST INF		29 000 000	647 631	28 352 369	2%	Eight (8) electrical installation projects have been allocated
MV SWITCHING STATION - RC=COASTAL	OWN FUNDS	15 000 000	0	15 000 000		Project at design stage
LV NETWORKS - RC=COASTAL	OWN FUNDS	4 000 000	0	4 000 000	0%	Project 2862, 2858 - installation work handed over to contractors
MV NETWORKS - RC=COASTAL	OWN FUNDS	4 000 000	0	4 000 000	0%	Project at design stage
MV SUBSTATIONS - RW=WHOLE METRO	OWN FUNDS	4 900 000	0	4 900 000	0%	Project 2874, 2869, 2878, 2879 - materials on order
MV SUBSTATIONS - RC=COASTAL	OWN FUNDS	1 100 000	647 631	452 369		Project 2861, 2857 Homestead m/sub near completion
INEP ELECTRIFICATION PROGRAMME	INTERGATRED N	6 200 000	0	6 200 000	0%	Electrification Fynbos Phase 3 Proj 2890 - materials ordered
REPLACEMENT OF EXISTING STREETLIGHTNING	ENERGY EFFICIE	8 000 000	0	8 000 000	0%	Energy Efficient Lighting Proj 2863 - materials ordered
LIGHTING WITHIN THE MDANTSANE CBD	NEIGBOURHOOD	2 250 000	0	2 250 000	0%	Area to be identified by officials
BUILDING ALTERATIONS BEACON BAY CIVIC CE	OWN FUNDS	1 000 000	0	1 000 000	0%	Alerations to Beacon Bay Civic Centre Proj 2778 - drawing to be
		(	0	(		
STR LIGHT & H/MASTS - BCMM AREAS OF SUPP	1000	4 000 000	0	4 000 000		Three (3) streetlighting projects allocated Installation of highmast lighting proj 2873 - equipment ordered
	USDG	3 800 000	0	3 800 000		
LV NETWORKS - RN=INLAND	USDG	200 000	1 057 525	200 000		Lighting Canary Cres KWT Proj 2870 - near completion
		129 450 000	1 057 535	128 392 465	1%	
INTEGRATED CITY DEVELOPMENT GRANT	INTERGATRED CI	10 003 000	0	10 003 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
PROCURE - GRADERS FOR R/RDS - YELLOW FLT	OWN FUNDS	3 000 000	0	3 000 000	0%	Mechanical workshops has advertised a formal contract for the p
QUENERA BEACON BAY LINK ROAD	USDG	43 000 000	4 371 571	38 628 429		The project is at construction stage and 64% complete
						The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
REHABILIT OF BCMM BRIDGES AND STORWATER	USDG	5 000 000	0	5 000 000	0%	
ROADS INFRA - REVAL: ACQUISITION	NEIGBOURHOOD	7 000 000	0	7 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
						The annual contract is currently at Bid adjudication stage it is an
ROADS PROVISION - WARD 1	OWN FUNDS	1 582 000	0	1 582 000	0%	Professional service providers have been being appointed to un
ROADS PROVISION - WARD 10	USDG	2 000 000		2 000 000		The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un

ents
a NUG Draiget 2001 materials on order
n NU6 Project 2891 - materials on order
Workshops for Vehicle tlighting Main Vote
tlighting Main Vote
terfunding
ocated
ng Department 2018 to complete
018 to complete
d
ors
be completed
anticipated to be awarded by the end of September 2018. undertake assessments and designs.
e purchase of a Water truck for the roads branch
anticipated to be awarded by the end of September 2018. undertake assessments and designs.
anticipated to be awarded by the end of September 2018. Indertake assessments and designs.
anticipated to be awarded by the end of September 2018. undertake assessments and designs.
anticipated to be awarded by the end of September 2018. undertake assessments and designs.

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commen
ROADS PROVISION - WARD 10	OWN FUNDS	500 000	C	500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 15	USDG	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 15	USDG	1 500 000	0	1 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 15	USDG	3 000 000		3 000 000		The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 15	USDG	4 000 000		4 000 000		The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 18	USDG	3 050 000	0	3 050 000		The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 19	OWN FUNDS	3 000 000	C	3 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 2	OWN FUNDS	3 500 000	C	3 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 24	USDG	4 000 000	C	4 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 25	OWN FUNDS	2 500 000	C	2 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 26	OWN FUNDS	3 000 000	C	3 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 26	OWN FUNDS	2 500 000	C	2 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 28	OWN FUNDS	2 500 000	C	2 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 29	OWN FUNDS	3 000 000	C	3 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 3	OWN FUNDS	4 000 000	C	4 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 31	OWN FUNDS	3 000 000	1 036 472	1 963 528	35%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 32	OWN FUNDS	1 000 000	C	1 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 34	OWN FUNDS	4 000 000	C	4 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 36	OWN FUNDS	1 000 000	C	1 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 39	OWN FUNDS	2 500 000	C	2 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une

#### ents

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commen
ROADS PROVISION - WARD 4	OWN FUNDS	2 500 000	C	2 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 41	OWN FUNDS	3 000 000	C	3 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 43	OWN FUNDS	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 44	OWN FUNDS	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 45	OWN FUNDS	2 950 000	C	2 950 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 46	USDG	2 500 000	C	2 500 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 5	OWN FUNDS	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 50	OWN FUNDS	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 6	OWN FUNDS	3 000 000	C	3 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 7	OWN FUNDS	1 000 000	C	1 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS PROVISION - WARD 8	OWN FUNDS	1 000 000	C	1 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 9	OWN FUNDS	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 9	OWN FUNDS	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
ROADS PROVISION - WARD 7	USDG	2 000 000	C	2 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to une
ROADS WARD - 8	USDG	3 000 000	C	3 000 000	0%	The annual contract is currently at Bid adjudication stage it is an Professional service providers have been being appointed to un
RURAL ROADS - WARD 17	USDG	2 000 000	C	2 000 000	0%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 24	USDG	3 000 000	C	3 000 000	0%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 32	USDG	2 000 000	602 784	1 397 216	30%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 33	USDG	3 900 000	669 594	3 230 406	17%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 34	USDG	1 500 000	C	1 500 000	0%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire

#### ents

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget	-	Variance (incl. VAT)		Commen
RURAL ROADS - WARD 35	USDG	3 500 000	C	3 500 000	0%	The annual contract for the construction and maintenance of Run roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 36	USDG	2 000 000	613 904	1 386 096	31%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 38	USDG	1 500 000	714 960	785 040	48%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 40	USDG	3 500 000	C	3 500 000	0%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 43	USDG	1 500 000	C	1 500 000	0%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 44	USDG	1 000 000	0	1 000 000	0%	The annual contract for the construction and maintenance of Ru roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 49	USDG	4 000 000	C	4 000 000	0%	The annual contract for the construction and maintenance of Run roads are currently being undertaken making use of plant hire
RURAL ROADS - WARD 50	USDG	2 000 000	C	2 000 000	0%	The annual contract for the construction and maintenance of Run roads are currently being undertaken making use of plant hire
SIDEWALKS	NEIGBOURHOOD	4 000 000	C	4 000 000	0%	The annual contract for the construction and maintenance of Run roads are currently being undertaken making use of plant hire
UPGR - MDANTSANE RDS - CLUST 3: WARD 21	USDG	7 000 000	C	7 000 000	0%	The service provider experienced cash flow problems during 201 completion date of 15 July 2018. Based on their current perform additional 6 months to complete, with the revised completion date
UPGR OF MDANTSANE RDS - CLUST 1: WARD 11	USDG	3 000 000	1 508 158	1 491 842	50%	The service provider experienced cash flow problems during 20 <sup>2</sup> completion date of 15 July 2018. Based on their current perform additional 6 months to complete, with the revised completion date
UPGR OF MDANTSANE RDS - CLUST 1: WARD 12	USDG	6 000 000	1 315 677	4 684 323	22%	The service provider experienced cash flow problems during 20 completion date of 15 July 2018. Based on their current perform additional 6 months to complete, with the revised completion date
UPGR OF MDANTSANE RDS - CLUST 1: WARD 14	USDG	4 500 000	1 254 883	3 245 117	28%	The service provider experienced cash flow problems during 201 completion date of 15 July 2018. Based on their current perform additional 6 months to complete, with the revised completion date
UPGR OF MDANTSANE RDS - CLUST 1: WARD 17	USDG	1 500 000	408 495			The service provider experienced cash flow problems during 201 completion date of 15 July 2018. Based on their current perform additional 6 months to complete, with the revised completion dat
UPGR OF MDANTSANE RDS - CLUST 1: WARD 42	USDG	8 000 000	1 612 768	6 387 232		The service provider experienced cash flow problems during 20 completion date of 15 July 2018. Based on their current perform additional 6 months to complete, with the revised completion da
UPGR OF MDANTSANE RDS - CLUST 2: WARD 11	USDG	2 000 000	012700	2 000 000		contractor on site, awaiting submission of invoices
UPGR OF MDANTSANE RDS - CLUST 2: WARD 17	USDG	1 500 000	C	1 500 000		contractor on site, awaiting submission of invoices
UPGR OF MDANTSANE RDS - CLUST 2: WARD 20	USDG	7 000 000	0	7 000 000	0%	contractor on site, awaiting submission of invoices

#### ents

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

Rural roads is currently at assessment stage. The rural

2017, and subsequently have not achieved their due rmance on site, it is anticipated that they will take an date being 07 December 2018

2017, and subsequently have not achieved their due rmance on site, it is anticipated that they will take an date being 07 December 2018

2017, and subsequently have not achieved their due rmance on site, it is anticipated that they will take an date being 07 December 2018

2017, and subsequently have not achieved their due rmance on site, it is anticipated that they will take an date being 07 December 2018

2017, and subsequently have not achieved their due rmance on site, it is anticipated that they will take an date being 07 December 2018

2017, and subsequently have not achieved their due rmance on site, it is anticipated that they will take an date being 07 December 2018

			YTD			
		2018/19	Expenditure		% Expenditure	
AccountDescription		Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commer
UPGR OF MDANTSANE RDS - CLUST 2: WARD 30	USDG	3 500 000	0	3 500 000		contractor on site, awaiting submission of invoices
UPGR OF MDANTSANE RDS - CLUST 2: WARD 48	USDG	3 000 000	0	3 000 000	0%	contractor on site, awaiting submission of invoices
						Service provider was placed under business rescue and subseq
UPGR OF MDANTSANE RDS - CLUST 3: WARD 23	USDG	16 000 000	0	16 000 000	0%	December 2017 due performance. The metro then appointed a
						Service provider was placed under business rescue and subsec
	1000	0.000.000		0 000 000	00/	December 2017 due performance. The metre then experieted a
UPGR OF MDANTSANE RDS - CLUST 3: WARD 24	USDG	3 000 000	0	3 000 000	0%	
						The annual contract is currently at bid adjudication stage it is an
UPGR OF RDP SETTLEMENTS-CLUST 2:WARD 22	OWN FUNDS	2 000 000	0	2 000 000	0%	Professional service providers have been being appointed to un
						The annual contract is currently at bid adjudication stage it is an
UPGR OF RDP SETTLEMENTS-CLUST 3:WARD 27	USDG	4 000 000	0	4 000 000	0%	Professional convice providers have been being appointed to up
UPGR OF RDF SETTLEMENTS-GLUST S.WARD 21	0300	4 000 000	0	4 000 000	0%	
						The annual contract is currently at bid adjudication stage it is an
UPGRD OF ROADS RDP SETTLEMENTS - WARD 13	USDG	4 000 000	0	4 000 000	0%	Professional service providers have been being appointed to un
						The annual contract is currently at bid adjudication stage it is an
URBAN ROADS - WARD 35	USDG	1 500 000	0	1 500 000	0%	Drefeesienel eenvise providers have been being enpointed to up
URBAN ROADS - WARD 35	0300	1 500 000	0	1 500 000	078	
						The annual contract is currently at bid adjudication stage it is an
WARD 37	USDG	11 000 000	265 562	10 734 438	2%	Professional service providers have been being appointed to un
						The annual contract is currently at bid adjudication stage it is an
WARD 39	USDG	2 000 000	0	2 000 000	0%	Brefessional services providers have been being appointed to up
WARD 39	0300	2 000 000	0	2 000 000	078	
						The annual contract is currently at bid adjudication stage it is an
WARD 43	USDG	2 000 000	0	2 000 000	0%	Professional service providers have been being appointed to un
						The annual contract is currently at bid adjudication stage it is an
WEST DRIVE BRIDGE - WARD 37	USDG	1 000 000	0	1 000 000	0%	Professional convice providers have been being appointed to up
WEST DRIVE BRIDGE - WARD 37	0300	286 985 000	14 374 828		5%	
		200 903 000	14 57 4 620	212 010 112	J /8	
ABLUTION FACILITIES	USDG	1 800 000	0	1 800 000	0%	Contract at bid evaluation stage
ABLUTION FACILITIES - WARD 10	USDG	300 000	0			Contract at bid evaluation stage
ABLUTION FACILITIES - WARD 12	USDG	300 000	0	300 000		Contract at bid evaluation stage
ABLUTION FACILITIES - WARD 12 ABLUTION FACILITIES - WARD 19	USDG	100 000	0	100 000		Contract at bid evaluation stage
ABLUTION FACILITIES - WARD 13	USDG	500 000	0	500 000		Contract at bid evaluation stage
BISHO KWT & ZWELITSHA BULK REG SEWER SCH	USDG	81 294 290	12 382 038			Civil contractor on site
E/L SEWER DIVERSION : CENTRAL TO REESTON	LOAN	69 000 000	12 002 000	69 000 000		Finalising loan options.
EAST BEACH GRAVITY SEWER UPGRADE	OWN FUNDS	26 100 000	1 739			Tender documents at approval stage.
HOOD POINT MARINE OUTF SEWER & ANC WORKS	USDG	19 000 000	0	19 000 000		Project at environmental impact assessment stage
MDASANE SANITATION	USDG	18 000 000	62 662	17 937 338		Gqozo Village contractor to commence September 2018.
BERLIN SEWERS	USDG	2 000 000	02 002	2 000 000		Completion of on-going project.
PUMP STATIONS	OWN FUNDS	4 000 000	0	4 000 000		Contract at bid evaluation stage (16 August 2018). Tenders closed
REESTON PHASE 3 BULK SERVICES SEWER	USDG	8 000 000	0	8 000 000		Mechanical / electrical contact at commissioning stage.
RETICULATION	OWN FUNDS	24 000 000	108 473	23 891 527		Contract at bid evaluation stage (16 August 2018). Tenders closed
WASTEWATER TREATMENT WORKS	OWN FUNDS	29 000 000	298 838	28 701 162		Tender documents at approval stage: Mdantsane WWTW.
UPGRADING OF LABORATORY	OWN FUNDS	4 000 000	0	4 000 000		Project at bid adjudicating stage
		287 394 290	12 853 751	274 540 539		
		201 004 200			-470	
KWT & BISHO INFRASTRUCTURE	1	14 000 000	304 396	13 695 604	2%	
BULK MAINS	USDG	6 000 000	030 ∩	6 000 000	0%	4
BULK MAINS	USDG	2 000 000	0	2 000 000	0%	4
	0000	2 000 000	0	2 000 000	0 /0	

#### ents

sequently liquidated. The contract was terminated in a new service provider to complete the works.

sequently liquidated. The contract was terminated in a new service provider to complete the works.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

anticipated to be awarded by the end of September 2018. undertake assessments and designs.

closed 3 July 2018.

closed 3 July 2018.

w finalising the bid specification stage

		2018/19	YTD Expenditure		% Expenditure	
AccountDescription		Approved Budget		Variance (incl. VAT)	(incl. VAT)	Commen
BULK MAINS	USDG	4 500 000	304 396	4 195 604	7%	
DAMS AND WEIRS	USDG	1 500 000	0	1 500 000	0%	4
FEASIBILITY- ALTERN WATER SUPPLY - BULK MAINS		2 000 000	1 102 604	806 206	60%	Project is at bid evaluation stage. Current expenditure to be jour
FEASIBILITT- ALTERN WATER SUFFLT - BULK WAINS	0303	2 000 000	1 193 694	806 306	00%	
WESTBANK RESTITUTION		9 000 000	0	9 000 000	0%	
BULK MAINS	USDG	4 000 000	0	4 000 000	0%	The Poject is on target for completion in November 2018
RESERVOIRS	USDG	5 000 000	0	5 000 000	0%	
WATER BACKLOGS		13 400 000	0	13 400 000	0%	
DISTRIBUTION	USDG	1 000 000	0	1 000 000	0%	
DISTRIBUTION MAINS	USDG	3 082 450	0	3 082 450	0%	n Designed is not the bid successful states
PUMP STATION	USDG	1 200 000	0	1 200 000	0%	Project is at the bid evaluation stage
RESERVOIRS	USDG	4 317 550	0	4 317 550	0%	
RESERVOIRS	USDG	3 800 000	0	3 800 000	0%	
AMAHLEKE WATER SUPPLY		7 600 000	5 411 024	2 188 976	71%	
DISTRIBUTION MAINS	USDG	2 000 000	0	2 000 000	0%	
PUMP STATION	USDG	1 000 000	121 024	878 976	12%	Project is under construction and progressing well.
RESERVOIRS	USDG	4 600 000	5 290 000	-690 000	115%	4
	0000	+ 000 000	0 200 000	000 000	11070	
UMZONYANA DAM UPGRADE	USDG	78 950 950	124 125	78 826 825	0%	Contractor is onsite, Invoices to be submitted in September 2018
W/DEMAND MANGM - WATER CONSERV - PRV STA	USDG	5 000 000	0	5 000 000	0%	Tender is at the bid evaluation stage
UPGRADE WATER NETWOKRS		8 000 000	600 000	7 400 000	8%	Contract is at bid evaluation Stage for the procurement of the C
WATER TREATMENT WORKS	USDG	6 000 000	600 000	5 400 000	10%	
WATER TREATMENT WORKS-PIPE AND WATER MET	USDG	2 000 000	0	2 000 000	0%	
PIPE AND WATER METER REPLACEMENT IN MDANTS	ANE	19 250 000	0	19 250 000	0%	
	OWN FUNDS	8 000 000	0	8 000 000		Project is at the bid evaluation stage
BULK-PIPE AND WATER METER REPLACEMENT IN	OWN FUNDS	9 250 000	0	9 250 000	0%	4 · ·
FEASIBILIT- ALTERN W/SUPPLY - BULK MAINS	OWN FUNDS	2 000 000	0		0%	
		44.050.000		44.050.000	00/	
PIPE AND WATER METER REPLACEMENT IN BISHO,K		14 250 000	0	14 250 000	0%	4
DISTRIBUTION POINTS-PIPE AND WATER METER		11 550 000	0	11 550 000		Project is at the bid evaluation stage
RESERVOIRS-PIPE AND WATER METER REPLACEM	OWN FUNDS	2 700 000	0	2 700 000	0%	
PIPE AND WATER METER REPLACEMENT IN EL		23 000 000	250 062	22 749 938	1%	
DISTRIBUTION POINTS-PIPE AND WATER METER	OWN FUNDS	9 000 000	0	9 000 000	0%	
DISTRIBUTION POINTS-PIPE AND WATER METER	OWN FUNDS	5 000 000	250 062	4 749 938	5%	Draiget is at the hid evoluation stage
RESERVOIRS-PIPE AND WATER METER REPLACEM	OWN FUNDS	4 000 000	0	4 000 000	0%	Project is at the bid evaluation stage
RESERVOIRS-PIPE AND WATER METER REPLACEM	OWN FUNDS	3 000 000	0	3 000 000	0%	
WATER TREATMENT WORKS-PIPE AND WATER MET	OWN FUNDS	2 000 000	0	2 000 000	0%	
BCM FLEET PLANT SPEC EQUIP & S/WASTE VEH	OWN FUNDS	18 000 000	0	18 000 000	0%	Procurement process at requisition stage
		212 450 950	7 883 301	204 567 649	4%	
TOTAL: DIRECTORATE OF INFRASTRURAL SERVICES	<u> </u>	916 280 240	36 169 414	880 110 826	4%	
TOTAL DIRECTORATE OF INFRASTRURAL SERVICES	, 	310 200 240	30 109 414	000 110 020	4%	
DIRECTORATE OF MUNICIPAL SERVICES						
						•

ents
urnalised to the correct vote.
018
Contractor

		<u>2018/19</u>	YTD Expenditure		% Expenditure	
<u>AccountDescription</u>	FUNDING SOURCE	Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commer
						R200 000 to be set aside for alarm installations at halls - information
HALLS-TOOLS AND EQUIPMENT	OWN FUNDS	500 000	0	500 000	0%	expenditure will take place re. polishers and chairs.
						Contract 3095 - The Completion of the Construction of Nompur
						Boss Construction for the value of R10 962 652.32, and an order project going. The balance of the awarded amount of R5 462 65
						available. The expenditure to date is for Certificate No.1, No.2 -
DEVELOPMENT OF C/HALLS & FACILITIES	OWN FUNDS	7 500 000	855 491	6 644 509	11%	site and external works .
						5 x Community Halls have been identified for Upgrade and Refu
						Community Hall, Ndevana Community Hall, Phakamisa Commu For Gcobani Hall are ready to advertised and are expected to b
UPGR & REFURB EXIST C/HALLS & FACILITIES	OWN FUNDS	2 500 000	0	2 500 000	0%	specification for the other halls are busy been compiled and will
		200,000	0	200,000	00/	the department is still busy with the aposition to purchase as
PAVING AROUND CAMPING SITES AND CHALETS	OWN FUNDS	200 000	0	200 000	0%	the department is still busy with the specification to purchase pa
CONSTRUCTION OF OFFICES AND GUARD HOUSE	OWN FUNDS	500 000	0	500 000	0%	Busy with the drawings an the specification to construct the offic
UPGRADING OF ORIENT BUILDING	OWN FUNDS	500 000	0	500 000	0%	Specifications for the informal tender. Building maintenance to n
PAVING AROUND CAMPING SITES AT NAHOON CA	OWN FUNDS	750 000	0	750 000		busy finalising the bill of quantity for the paving at Nahoon carav
			0			
MACHINERY AND EQUIPMENT-NAHOON BEACH		150 000	0	150 000	0%	
MACHINERY AND EQUIPMENT-NAHOON BEACH	OWN FUNDS	25 000	0	25 000	0%	3X Qoutes will be submitted to Supply Chain Management by A
MACHINERY AND EQUIPMENT-NAHOON BEACH	OWN FUNDS	25 000	0	25 000	0%	3X Qoutes will be submitted to Supply Chain Management by A
		20 000	0	23 000		
MACHINERY AND EQUIPMENT-NAHOON BEACH	OWN FUNDS	100 000	0	100 000	0%	3X Qoutes will be submitted to Supply Chain Management by A The formal tender to appoint a Professional Service Provider h
SUPP & INST SEC SYST - ALL BCMM S/POOLS	OWN FUNDS	400 000	0	400 000	0%	subject to amendments.
						The formal tender to appoint a Professional Service Provider h
ELECTRIC CONTROL SYSTEMS	OWN FUNDS	1 000 000	0	1 000 000	0%	subject to amendments. the tendern has been advertzed and the briefing was on the 11/
PURCHASE OF COIN OPERATING WASHING MACHI	OWN FUNDS	100 000	0	100 000	0%	14/09/2018
UPGRADING OF FILTRATION SYSTEM	OWN FUNDS	700.000	0	700.000	0%	The formal tender to appoint a Professional Service Provider h subject to amendments.
		700 000	0	700 000	0%	
REVAMPING OF JUMPING CASTLE	OWN FUNDS	200 000	0	200 000		busy with the specification to pruchase jumping castle and will b
PURCHASE OF FURNITURE FOR CHALETS	OWN FUNDS	500 000	0	500 000	0%	Awaiting official order from SCM.
						Specification for the informal tender for supply and delivery of of
FURNITURE AND OFFICE EQUIPMENT - ORIENT	OWN FUNDS	350 000	0	350 000	0%	August 2018 submitted to Supply Chain for advertising
						Specification for the informal tender for supply and delivery of of
FURNITURE AND OFFICE EQUIPMENT-GONUBIE	OWN FUNDS	1 050 000	0	1 050 000		August 2018. Submitted to Supply Chain for advertising.
PURCHASE OF OFFICE FURNITURE AND EQUIPME	OWN FUNDS	500 000	0	500 000	0%	awaiting qoutations from the suppliers.
INSTALLATION OF FLOODLIGHTS AT GONUBIE R	OWN FUNDS	100 000	266 166	-166 166	266%	A specification for the installation of flood lights will be submitted
		000.000	^	000.000	00/	Specification for the informal tender for paving from Main pool to September 2018.
JOHN HARRISON SWIMMING POOLS	OWN FUNDS	900 000	0	900 000	0%	Specification for the informal tender for off-road lifesaving vehicl
MACHINERY AND EQUIPMENT FOR BONZA BAY	OWN FUNDS	450 000	0	450 000	0%	2018.
LIFE GUARDS FACILITIES	OWN FUNDS	200 000	0	200 000	0%	Specification for the informal tender for refurbishment of orient a August 2018.
		200 000	0	200 000	570	

#### ents

rmal tender. Official orders issued - R59 200,00. Further

oumelelo Community Hall - phase 2 was awarded to New rder was generated to the value of R5 500 000 to get the 2 652.32 will be offset against the roll over once it is made 2 - For New building works, remedial works, materials on

efurbishment(Gcobani Community Hall, Potsdam munity and Tyutyu Community Hall).The informal tenders o be advertised by end of September 2018. The vill roll out as per SDBIP.

pavers and will be submitted to scm on the 17/10/2018

office and guard house.

o manage vote for refurbishment of orient office facilities ravan park.

Awaiting quotations from Suppliers

Awaiting quotations from Suppliers

Awaiting quotations from Suppliers r has been approved in principle by BSC on 20th July 2018

r has been approved in principle by BSC on 20th July 2018

1/09/2018 at Nahoon caravan park and is closing on the

r has been approved in principle by BSC on 20th July 2018

I be submitted at scm for advert on the 17/09/2018.

office equipment for Orient complex finalized on the 18th

office equipment for Gonubie beach finilised on 24th

ted on the 14/7/2018 at SCM. I to Water Polo pool and baby pool will be finilised by 07th

icles and rescue equipment will be finalized by 24th August

nt and Gonubie lifeguard facilities will be finalised by 18th

			YTD			
AccountDescription		2018/19 Approved Budget	Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	Commer
						Specifications for the informal tender for refurbishment of Nahoo
ABLUTION FACILITIES	OWN FUNDS	500 000	475 020	24 980		August 2018.
INSTALLATION OF SECURITY ALARMS IN 20 CH	OWN FUNDS	800 000	0	800 000	0%	A specification for the installation of security alarms will be subm Specifications for the informal tender to build new braai stands a
BRAAI STANDS	OWN FUNDS	200 000	0	200 000	0%	finalised by 24th August 2018.
BUILD - CHALETS AT NAHOON CARAVAN PARK	OWN FUNDS	1 000 000	0	1 000 000	0%	Specification for the informal tender for refurbishment of Zwelits
ABLUTION FACILITIES	OWN FUNDS	500 000	0	500 000	0%	September 2018.
PUBLIC ABLUTIONS	OWN FUNDS	200 000	0	200 000	0%	Specification for the informal tender for refurbishment of Kayser finalized on the 24th August 2018, to be submitted to submitted advertising.
						The formal tender to appoint a Professional Service Provider h
BOARDWALK (NEW) BUILDING OF S/POOL AT GONUBIE RESORT	OWN FUNDS OWN FUNDS	2 000 000 3 450 000	0	2 000 000 3 450 000	0%	to amendments.
		3 430 000	0	3 430 000	070	
REFUBISHMENT OF KING WILLIAMS TOWN SWIMM	OWN FUNDS	300 000	188 000	112 000	63%	Specification for the informal tender for fencing of baby pool will informal tender for paving from entrance gate to plantroom will be entrance has been refurbished and invoice has been paid to NJ
BRAAI AREA	OWN FUNDS	500 000	0	500 000	0%	The formal tender to appoint a Professional Service Provider h to amendments.
REFURBISHMENT OF ORIENT SWIMMING POOLS	OWN FUNDS	450 000	5 940			The formal tender to appoint a Professional Service Provider h to amendments.
			5 940			Specifications for the informal tender to manufacture and supply
PLAY AREA DEMOL & CONST - OFFICE AT GONUBIE RESORT	OWN FUNDS OWN FUNDS	250 000 5 000 000	0	250 000 5 000 000		will be finalised by 18th August 2018. Tender is at BAC and the meeting is going to commence on the
REFUBISHMENT OF RUTH BELONSKY SWIMMING P	OWN FUNDS	400 000	0			Specifications for the informal tenders for replacing roof in plant 07th September 2018.
VENDOR STALLS	OWN FUNDS	500 000	0	500 000	0%	The formal tender to appoint a Professional Service Provider h to amendments.
REFURBISHMENT OF WATER WORLD SWIMMING PO	OWN FUNDS	450 000	0	450.000		Specification for the informal tender for donken wall at Waterwo 'Specification for the informal tender for build in safe and electric Supply Chain for advertising.
						Specifications for the informal tender for refurbishment/ Tiling ar
POOLS	OWN FUNDS	300 000	0	300 000	0%	2018. Submitted to Supply Chain for advertising,
REFURBISHMENT OF ZWELITSHA SWIMMING POOL	OWN FUNDS	500 000	0	500 000	0%	Specification for the informal tender for fencing of baby pool will
SUPER TUBES	OWN FUNDS	500 000	0	500 000	0%	Specifications for the informal tender for refurbishment of orient 2018.
REFUBISHMENT OF ABLUTION BLOCKS AT RESOR	OWN FUNDS	400 000	0	400 000	0%	
DEVELOPMENT OF MASTER PLAN	OWN FUNDS	200 000	0	200 000	0%	The formal tender to appoint a Professional Service Provider h to amendments.
UPGRADE OF ENTRANCE	OWN FUNDS	250 000	0	250 000	0%	Specification for the informal tender for upgrading of Zwelitsha f
LIFESAVER TOWERS	OWN FUNDS	200 000	0	200 000	0%	Specifications for the informal tender for Eastern beach Lifesavi the informal tender will be submitted by 13th August 2018 for ap The formal tender to appoint a Professional Service Provider h
MASTER PLAN	OWN FUNDS	300 000	0	300 000	0%	subject to amendments.
CONSTRUCTION OF BRAAI STANDS AT NAHOON C	OWN FUNDS	500 000	0	500 000	0%	Specification for the construction of braaing stands will be subm
REFURBISHMENT OF TICKET OFFICES	OWN FUNDS	250 000	0	250 000	0%	Specification for the informal tender for refurbishing of Zwelitsha Concurrently, Joan Harrison ticket office reburbishment is 80% of

nents noon, Orient and Gonubie ablutions will be finalised by 30th

ubmitted on the 14/7/2018 at SCM. Is at Bonza Bay picnic area and quinera Lagoon will be

litsha Ablutions - tiling the walls will be finalised by 07th

sers/ Kidds beach ablutions .Specification document ed to Supply Chain Management by 07 September for

r has been approved in principle on 20th July 2018 subject

will be finalised by 13th August 2018. Specification for the ill be finalised by 24th August 2018. concurrently, front NJ Trading on the 06th August 2018.

r has been approved in principle on 20th July 2018 subject

r has been approved in principle on 20th July 2018 subject

ply playground equipment for marina glen/eastern beach

he 7/8/2018 Introom and upgrading the front entrance will be finalised by

r has been approved in principle on 20th July 2018 subject

wold complex will be finalised by 13th August 2018. trical upgrades finalised on 18th August 2018. submitted to

and grouting of quanza pools finalised on the 18th August

vill be finalised by 07th September 2018. Int complex super tube will be finalised by 07 September

has been approved in principle on 20th July 2018 subject

a front entrance will be finalised by 07th September 2018.

aving Tower has been finalized on 08th August 2018 and approval.

r has been approved in principle by BSC on 20th July 2018

omitted at SCM on the 17/08/2018.

sha Ticket office will be finalised by 7th September 2018. % complete - Work in progress.

			YTD			
		2018/19	Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commen Specification for the informal tender for supply and installation of
FENCING	OWN FUNDS	200 000	C	200 000	0%	07 September 2018.
PLANT AND EQUIPMENT -JOHN HARRISON SWIMM	OWN FUNDS	850 000	C	850 000	0%	Specification for the informal tender for Boardroom furniture will Specifications for the informal tenders for lane ropes and stainle
PLANT AND EQUIPMETN - KING WILLIAMS TOWN	OWN FUNDS	650 000	C	650 000	0%	14th September 2018 .
PLANT AND EQUIPMENT- ORIENT SWIMMING POO	OWN FUNDS	650 000	C	650 000	0%	Specification for the informal tender for purchase of equipment
PLANT AND EQUIPMENT- RUTH BELONSKY SWIM	OWN FUNDS	650 000	C	650 000	0%	Specification for the informal tender for lane ropes and stainless 14th September 2018.
PLANT AND EQUIPMENT- WATER WORLD SWIMMIN	OWN FUNDS	500 000	C	500 000	0%	Specification for the informal tender for purchase of equipment Supply Chain Management for advertising. Specification for the informal tender for PA System and stainless
PLANT AND EQUIPMENT -ZWELITSHA SWIMMING	OWN FUNDS	500 000	C	500 000	0%	14th September 2018.
REDEVEL- MDANTS SPORT PRECINT NU2 S/POOL	OWN FUNDS	1 000 000	c	1 000 000	0%	Specifications for the informal tenders for palisade fencing,brick submitted to Supply Chain Management. Awaiting for advertising
DEV & UPGRADE AND REFURBISH OF SPORTSFIE	OWN FUNDS	14 000 000	c	14 000 000	0%	<ul> <li>a) Floodlights: Upgrading of Ginsberg Sports fields: service pro of Schoeman and Gompo Sportsfields requisition submitted at S submitted at Supply Chain.</li> </ul>
KWT BOTANIC GARDENS DEPOT	OWN FUNDS	100 000	8 842	91 158	9%	
BERLIN DEPOT	OWN FUNDS	200 000	C	200 000	0%	
GRASS CUTTING EQUIPMENT	OWN FUNDS	500 000	C	500 000	0%	Funding to be utilised to purchase ride on mowers through inforr
WATER TRANSPORT TRAILOR-AQUARIUM	OWN FUNDS	198 708	C	198 708		specifications to be drawn up and submitted to Supply Chain Ma
OFFICE EQUIPMENT AQUARIUM	OWN FUNDS	996	C	996		Requisitions to be submitted to Supply Chain management for a
OFFICE EQUIPMENT AQUARIUM	OWN FUNDS	1 864	C	1 864		Requistions to be submitted to Supply Chain Management for de
OFFICE EQUIPMENT AQUARIUM	OWN FUNDS	2 930	C	2 930		Requisition to be submitted to Supply Chain Management for sp
OFFICE EQUIPMENT OFFICE RESERVCES	OWN FUNDS	6 958	C	6 958	• / •	Requisition to be submitted to Supply Chain Management for of
MEDICAL EQUIPMENT AQUARIUM	OWN FUNDS	15 495	C	15 495	0%	Requisition to be submitted to Supply Chain Management for sp
SPECIMAN COLLECTING EQUPMENT AQUARIUM	OWN FUNDS	23 050	C	23 050	0%	specifications to be drawn up and submitted to Supply Chain Ma
GOMPO DEPOT	OWN FUNDS	200 000	C	200 000	0%	Specifications for informal tender is being finalised
GONUBIE DEPOT	OWN FUNDS	150 000	C	150 000	0%	Requisitions submitted to supply chain to paint and reinstall wind
MEADOW RD DEOPT	OWN FUNDS	150 000		150 000		Building maintenance to paint meadow rd depot is underway.
ZWELITSHA BLOCKYARD DEPOT	OWN FUNDS	200 000	c	200 000	0%	Funds to be transferred for the extension of KWT Botanical Gar
INLAND CEMETRIES (BHISHO)	OWN FUNDS	500 000	C	500 000	0%	The annual contract for fencing at BSC and contract for building
COASTAL CEMETRIES (HAVEN HILLS)	OWN FUNDS	875 000	C	875 000	0%	The annual contract for fencing at BSC and contract for building
INLAND CEMETRIES (KWT / CLUBVIEW)	OWN FUNDS	500 000	C	500 000	0%	The annual contract for fencing at BSC and contract for building
COAST CEMETRIES (CAMBRIDGE CREMATORIUM)	OWN FUNDS	250 000	с	250 000	0%	The annual contract for fencing at BSC and contract for building
COAST CEMETRIE (CAMBRIDGE CREMATORIUM) 2	OWN FUNDS	875 000	С	875 000	0%	The annual contract for fencinig at BSC and contract for building
COASTAL CEMETRIES (BUFFALO FLATS)	OWN FUNDS	875 000	C	875 000	0%	The annual contract for fencing at BSC and contract for building
CONSTRUCTION OF KWT CREMATORIUM	OWN FUNDS	500 000	c	500 000	0%	The annual contract for fencing at BSC and contract for building
INLAND CEMETRIES (BREIDBACHT)	OWN FUNDS	800 000	c	800 000	0%	The annual contract for fencinig at BSC and contract for building

nents n of new fences for bonza bay picnic site will be finalised by
will be finalised by 14th September 2018.
inless steel trolley for moving equipment will be finalised by
ent will be finalised by 14th September 2018. ess steel trolley for moving equipment will be finalised by
ess steel trolley for moving equipment will be finalised by
ent will finalised on the 25th August 2018 and submitted to
less steel trolley for moving equipment will be finalised by
rick wall and demoilishing finalised by 25thAugust 2018 and sing.
e provider on site. (b) Earthworks (R100 000) for Upgrading at SCM .c) Cylinder Mowers (250 000): Requisitions
formal tender
Mananement through informal tender
or a cooler boxs.
or deck brooms.
r specimen fridge
r office chairs
r specimen bins
Management through informal tender
windows at gonubie traffic depot.
Gardens Depot changerooms
ling maintenance has been advertised
ling maintenance has been advertised
ling maintenance to be advertised
ling maintenance to be advertised
ding maintenance to be advertised
ling maintenance to be advertised
ling maintenance to be advertised
ding maintenance to be advertised

AccountDescription		2018/19 Approved Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	Comment
INLAND CEMETRIES (PHAKAMISA)	OWN FUNDS	700 000	0	700 000	0%	The annual contract for fencing at BSC and contract for building r
						The annual contract for fencing at BSC and contract for building
INLAND CEMETRIES (ZWELITSHA)	OWN FUNDS	1 500 000	0	1 500 000	0%	appointed to conduct EIA for the new extension at Zwelitsha Cen
MIDLANDS CEMETRIES (FORT JACKSON)	OWN FUNDS	1 575 000	0	1 575 000	0%	The annual contract for fencing at BSC and contract for building r
· · · · · · · · · · · · · · · · · · ·		475.000			0.04	
MIDLANDS CEMETRIES (MACLEANTOWN)	OWN FUNDS	175 000	0	175 000	0%	The annual contract for fencing at BSC and contract for building
MIDLANDS CEMETRIES (MTSOTSO CEMETERY)	OWN FUNDS	875 000	0	875 000		The annual contract for fencing at BSC and contract for building
TOOLS AND EQUIPMENT (ZOO)	OWN FUNDS	20 000	0	20 000		Requisitions submitted for wood chipper on 13/8/18 awaiting orde
OFFICE FURNITURE NAHOON ESTUARY	OWN FUNDS	17 811	0	17 811	0%	Requistions to be submitted to Supply Chain Management for off
ENTRANCE FEATURE AT NAHOON POINT	OWN FUNDS	200 000	0	200 000	0%	Awaiting appointment of Professional Service Provider
EXTENT - EXIST SIDE WALK AT NAHOON POINT	OWN FUNDS	156 001	0	156 001	0%	Awaiting appointment of Professional Service Provider
REFURB - EDUCAT CENTER AT NAHOON ESTUARY	OWN FUNDS	160 295	0	160 295	0%	specifications to be drawn up and submitted to Supply Chain Mar
REFURBISH -FENCE AT NAHOON POINT	OWN FUNDS	200 000	0	200 000	0%	specfications to be drawn up and submitted to Supply Chain Man
REFURBISH-WOODEN BOARWALKS -NAHOON POINT	OWN FUNDS	65 892	0	65 892	0%	specifcations to be drawn up and submitted to Supply Chain Man
UPGRADING OF EE CENTRE NAHOON POINT	OWN FUNDS	200 000	0	200 000	0%	specifiactions to be drawn up and submitted to Supply Chain Mar
RELOCATION OF AQUARIUM	OWN FUNDS	1 582 100	0	1 582 100	0%	Formal Tender to be submitted To Bid Specification Committee
ADDITION TO STAFF CHANGE ROOMS	OWN FUNDS	100 000	0	100 000	0%	Staff Quarters: Work Complete waiting for invoice from service p Formal tender to be submitted by end September for work on 2 re
NEW REPTILE ENCLOSURE	OWN FUNDS	75 000	0	75 000	0%	document
PRIMATE NIGHT ROOM	OWN FUNDS	200 000	69 601	130 399	35%	Formal tender to be submitted by end September for work on 2 r document
UPGRADING OF REPTILE ENCLOSURE	OWN FUNDS	200 000	0	200 000	0%	Formal tender to be submitted by end September for work on 2 redocument
		200 000	0	200 000	070	
UPGRADING OF PREDATOR ENCLOSURE	OWN FUNDS	250 000	0	250 000	0%	Wild Dog enclosure: Site handover done on 20th March 2018. W
ZOO BOUNDRY WALL	OWN FUNDS	1 000 000	0	1 000 000	0%	Boundary wall: work continuing on outer 4m fence.90% complete from service provider.
FENC OF COMMUNITY PARKS - EAST DISTRICT	OWN FUNDS	100 000		100 000		The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - NORTH DISTRICT	OWN FUNDS	150 000	0	150 000		The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - SOUTH DISTRICT	OWN FUNDS	150 000	0	150 000		The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - WEST DISTRICT	OWN FUNDS	100 000	0	100 000		The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - NOMPUMELELO	OWN FUNDS	000000	0	100 000	0%	
UPGR & DEVEL COMM PARKS - SOUTH DISTRICT	OWN FUNDS	1 000 000	0	1 000 000		The contract for fencing is at BSC
UPGR & DEVEL COMM PARKS - WEST DISTRICT	OWN FUNDS	1 000 000	Ť	1 000 000		The contract for fencing is at BSC
UPGRADE & DEV COMM PARKS -EAST DISTRICT	OWN FUNDS	1 000 000	0	1 000 000		The contract for fencing is at BSC
UPGRADE AND DEVEL COMM PARKS - MDANTSANE	OWN FUNDS	400 000	0	400 000		The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS -KWT 1	OWN FUNDS	400 000	0	400 000		The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL COMM PARKS - MDANTSANE	OWN FUNDS	300 000	0	300 000		The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS - KWT 2	OWN FUNDS	300 000	0	300 000		The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS -KWT 2 UPGRADE AND DEVEL OF COMM PARKS -KWT 3	OWN FUNDS	300 000	0	300 000		The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS - KWT S	OWN FUNDS	550 000	0	550 000		The annual contract for playground equipment is at BEC
CONSTRUCTION AND REHABILITATION OF WASTE	OWN FUNDS	5 000 000	0	5 000 000		Specifications have been developed and submitted at SCM
MOBILE TRANSFER STATION	OWN FUNDS	8 000 000	0	8 000 000		Specifications have been developed and submitted at SCM
GALVANISED STREET LITTER BINS (CBDS)	OWN FUNDS	2 000 000	0	2 000 000		Procurement process is underway
INSTALLATION OF CAMERAS	USDG	100 000	0	100 000		Procurement process is underway
	OWN FUNDS		0			Specifications have been developed and submitted at SCM
METAL SKIPS		2 000 000		2 000 000		
INSTALLATION OF CCTV CAMERAS AT GONUBIE	OWN FUNDS	500 000	0	500 000	0%	

nents
ling maintenance to be advertised
ling maintenance to be advertised. A consultant has been Cemetery.
ling maintenance to be advertised
ling maintenance to be advertised
ling maintenance to be advertised order
or office furniture.
Mananement through informal tender
Management through informal tender
Management through informal tender
Management through informal tender
ce provider
n 2 reptile exhibits and primate nightroom. Waiting final
n 2 reptile exhibits and primate nightroom. Waiting final
n 2 reptile exhibits and primate nightroom. Waiting final
8. Work 90% complete
plete Wild dog fence 100% complete waiting for invoice

			YTD			
		2018/19	Expenditure		% Expenditure	
AccountDescription	FUNDING SOURCE	Approved Budget	(incl. VAT)	Variance (incl. VAT)	(incl. VAT)	Commer
INSTALLAT OF LINERS ON CELL 3 AND CELL 4	OWN FUNDS	8 000 000	0	8 000 000	0%	Project is progressing
CONSTRUCTION OF LEACHATE TREATMENT PLANT	USDG	5 000 000	0	5 000 000	0%	Project is progressing
BEDDING PIPES	USDG	1 500 000	0	1 500 000	0%	Project is progressing
CONSTRUCTION OF LEACHATE TREATMENT PLANT	OWN FUNDS	20 000 000	0	20 000 000	0%	Project is progressing
CONSTR OF MATERIAL RECOVERY FAC (MRF)	USDG	6 552 360	0	6 552 360	0%	Procurement process is underway
EARHWORKS (ROADS & SUGRADE)	USDG	3 000 000	0	3 000 000	0%	Procurement process is underway
INSTALLATION OF GEOMEBRANE LINER	USDG	3 000 000	0	3 000 000	0%	Project is progressing
EATHWORKS (PIPE TRENCHES)	USDG	2 500 000	0	2 500 000	0%	Project is progressing
GABIONS AND PITCHING	USDG	2 000 000	0	2 000 000	0%	Project is progressing
GEOSYTHETIC CLAY LINER (GCL)	USDG	6 300 000	0	6 300 000	0%	Project is progressing
MEDIUM PRESSURE PIPES	USDG	2 000 000	0	2 000 000	0%	Project is progressing
STORM WA INFRA - REVAL: ACQUISITION	USDG	2 500 000	0	2 500 000	0%	Project is progressing
TOTAL: DIRECTORATE OF MUNICIPAL SERVICES		160 829 460	1 869 060	158 960 400	1%	
TOTAL CAPITAL PROJECTS		1 740 850 240	71 108 977	1 669 741 263	4%	
ASSET REPLACEMENTS - INSURANCE	OWN FUNDS	10 000 000	1 217	9 998 783	0%	
TOTAL BCMM CAPEX		1 750 850 240	71 110 194	1 679 740 046	4%	

ents	