		CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
<u>AccountDescription</u>	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
DIRECTORATE OF THE EXECUTIVE SUPPORT SERVICES									
OFFICE FURN AND EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	114 514	385 486	23%	3 Projectors had been procured and delivered in August for Publi Equipment has been awarded. Informal Tender for Office Furnitu			
OFFICE FURN AND EQUIPMENT (COUNCILLORS)	OWN FUNDS	3 000 000	755 454	2 244 546	25%	Evaluation for the Infomal tender for Mayor's Office curtaining has 2019 - March 2019			
OFFICE FURN AND EQUIPMENT (COUNCILLORS)C/O TOTAL: DIRECTORATE OF EXECUTIVE MAYOR	OWN FUNDS C/O	2 386 795 5 886 795	- 869 968	2 386 795 5 016 827	0% 15%	Extension of validity not approved. Currently preapring specificati			
DIRECTORATE OF THE CITY MANAGER OFFICE FURN AND EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	142 629	357 371	29%	Procurement is underway,			
P-CNIN FURN & OFF EQUIP	USDG	80 000	22 999	57 001	29%	Awaiting Delivery from IT for 1 x IPAD			
PROCUREMENT OF ICT EQUIPMENT	OWN FUNDS	1 260 000	1 193 106	66 894	95%	This budget is utilised for end user computers. Budget to date is a			
LTE INFRASTRUCTURE	OWN FUNDS	13 000 000	12 618 467	381 533	97%	This budget is utilised for LTE Infrastructure. Budget to date is ov 2018			
FIBRE NETWORK	OWN FUNDS	23 000 000	39 138 782	-16 138 782	170%	This budget is utilised for Fibre Roll-out for Smart City. Budget to Budget adjustment.			
DISASTER RECOVERY ENHANCEMENT	OWN FUNDS	2 000 000	1 275 785	724 215	64%	This budget is utilised for Disaster Recovery Infrastructure. Budge end November 2018			
INTELLIGENT OPERATING CENTRE HARDWARE &	OWN FUNDS	12 000 000	6 291 824	5 708 176	52%	This budget is utilised for Inteligent Operating Centre Infrastructu			
OFFICE RENOVATIONS - LEGAL SERVICE C/O	OWN FUNDS C/O	3 200 000	447 338	2 752 662	14%				
TOTAL: DIRECTORATE OF THE CITY MANAGER		55 040 000	61 130 930	-6 090 930	111%				
DIRECTORATE OF CORPORATE SERVICES									
OFFICE FURN AND EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	-	500 000	0%	The delivery of office furniture has been finalised and in the pay January 2018. The process of procuring Scanner is at evaluation Expenditure will reflect by January 2018.			
OFFICE FURN AND EQUIPMENT (DIRECTORATE) C/O	OWN FUNDS C/O	151 391	-	151 391	0%	The process of procuring desk top computers is expected to be fi			
EMPLOYEE PERFORMANCE MANAGEMENT SYSTEM	OWN FUNDS	3 000 000	5 107	2 994 893	0%	The tender specification document is still with Bid Specification C department as we envisage that spending will not occur this finan			
FURNITURE FOR INTERNS	INFRASTRUCTURE SKILLS DEVELOPMENT GRANT	100 000	97 407	2 593	97%	Remaining balance of R2 593 to be spent during third quarter.			
EXTENSION TO EMPLOYEE WELLNESS C/O	OWN FUNDS C/O	30 047	9 500	20 547	32%				
TOTAL: DIRECTORATE OF THE CORPORATE SERVICES		3 781 438	112 014	3 669 424	3%				
DIRECTORATE OF SPATIAL PLANNING AND DEVELOPMENT	OWN FUNDS	5 000 000	494 496	4 505 504	10%	This contract was cancelled on 4 October 2018. Consultants are payment or possible damages to be claimed against the construct compiled and a fresh formal tender is then to be advertised for th Construction) is opposing the cancellation and has appealed to the meeting was held with Legal Services and the contractor on 30 O the City Manager have still not been made known.			
KING WILLIAMS TOWN PAYMENTS HALL C/O	OWN FUNDS C/O	2 697 768	-	2 697 768	0%	Comments the same as above.			
UPGRADING OF LIFTS FOR BCMM BUILDINGS	OWN FUNDS	3 700 000	-	3 700 000	0%	Contract agreements have been formalised with Otis Lifts. Depor in the Munifin Centre, City Hall, Electricity House and Central Libu A Construction Guarantee was received on 16 November 2018 fr documentation such as approved lift drawings and safety plans for ready for signature. A meeting was set for 5 December 2018 with			
UPGRADING OF LIFTS FOR BCMM BUILDINGS	OWN FUNDS C/O	3 488 061	2 003 774	1 484 288	57%	Comments the same as above.			
SCM INVENTORY WAREHOUSING AND FENCING C/O	OWN FUNDS C/O	3 146 633	101 490	3 045 143	3%	This contract was cancelled on 5 November 2018. Consultants at payment or possible damages to be claimed against the construct compiled and a fresh formal tender is then to be advertised for the Pele) is opposing the cancellation and has issued a lawyers letter			
SURVEY EQUIPMENT AND SOFTWARE PACKAGES C/O	OWN FUNDS C/O	1 384 770	-	1 384 770	0%	Survey equipment report submitted to BAC 29/10/2018, software			
SOFTWARE	OWN FUNDS	4 000 000	-	4 000 000		Project handed to Assets Management. AGM: Property Manager BMS submitted all the requirements to Assets Management. Bud budget for the project in hand.			

ublic Participation an informal tender for Office Furniture and <u>niture GIS unit has been awarded awaiting for an order to be</u> has been done awaiting letter of award. Projet to start in January

ation for the City Hall fencing.

is over 90% spent.

over 90% spent. The Full Expenditure to reflect end November

to date is fully spent. Additional funds will be requested in

dget to date is over 90% spent. The Full Expenditure to reflect

cture. The Full Expenditure to reflect end February 2019

bayment process stage, the expenditure will show by end of tion stage and will be finalised by end of December 2018.

e finlised by January 2018. n Committee.We would like to give the funding back to budget nancial year.

The now compiling the Final Account in order to calculate final ruction guarantee. After this, a completion BOQ is to be the completion of this project. However the contractor (VDZ o the City Manager. At the request of the City Manager a 0 October 2018. The findings and advice from Legal Services to

eposits and forward exchange cover have been paid for the Lifts Library.

B from Schindler Lifts for the Old Mutual Building. Outstanding s for old mutual have also been received and the contract is ith Schindler to sign and formalise the contract.

s are now compiling the Final Account in order to calculate final truction guarantee. After this, a completion BOQ is to be r the completion of this project. However the contractor (Basadzi etter to BCMM. A response from Legal Services is still awaited.

are packages forwarded to ICT for specification requirements

gement had a meeting with Assets Management for this and udget needs to be transferred to the Assets Management

		CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments				
BISHO CIVIC CENTRE (FENCING)	OWN FUNDS	1 500 000	-	1 500 000	0%	Preparing specification and bills as there is no annual tender for up the bills and BMS is busy with the tender documents and qua				
NEW AIR-COND (REPLAC-SHOPRITE CAXTON ST)	OWN FUNDS	2 500 000	1 494 552	1 005 448	60%	Project for 2017/2018 – 2018/2019, Order received for 2018/19 provider for current financial year. The airconditioner has been made and the project is coming to finalisation.				
NEW AIR-COND (REPLAC-SHOPRITE CAXTON ST)	OWN FUNDS C/O	204 309	-	204 309	0%	Variation going to BAC for approval for additional works. Waiting				
NEW A/CON PLANT - CITY ENGINEERING BUILD	OWN FUNDS	2 500 000	-	2 500 000	0%	Specifications for Consultants being drawn up and to be submitt				
NEW A/CON PLANT - MUNIFIN (ONE PLANT) REFURBISHMENT OF NEW DISABLED FACILITIES	OWN FUNDS OWN FUNDS	4 500 000 500 000	-	<u>4 500 000</u> 500 000	0%	Specifications for Consultants being drawn up and to be submitt Informal Tenders have been submitted to SCM for the new disat				
ORIENT THEATRE REFURBISHMENT	OWN FUNDS	2 000 000	-	2 000 000	0%	Requisition done and informal tender advert closed. Informal Te for an order to be generated, for the professional service of a str up the bills and tender docs, structural test and design for remed				
REFURBISHMENT OF ORIENT COMPLEX C/O	OWN FUNDS C/O	364 600	36 500	328 100	10%	Payment of Final Invoice R 42 580 to be requisitioned and sent 1 Informal Tenders have been submitted to SCM for the 5th Floor				
MAJOR REFURBISHMENT OF MUNICIPAL BUILDIN	OWN FUNDS	1 250 000	-	1 250 000	0%	upgraded. Redoing of the torch on sections of the existing concr advert dates				
MAJOR REFURBISHMENT OF MUNICIPAL BUILDIN	OWN FUNDS C/O	125 000	-	125 000	0%	Reissue of final Payments from 2017/2018 for Alice street R3 41 R16 930,00 SCM is issuing orders for payment. Outstanding is s the Alice street.				
MDANTSANE MAIN COMPLEX RESURFACING	OWN FUNDS	3 472 900	-	3 472 900	0%	The contract 300 has been awarded and BMs will be getting quo been out to site with the Road Maintenance Tech and have mea				
MUNICIPAL BUILDINGS REFUBISHMENT OF DISA	OWN FUNDS	1 250 000	452 607	797 393	36%	Zone 11 & Zone 7 Paths and Parking areas are complete.				
BUXTON AND ELECTRICITY HOUSE REFURBISHME GREENPOINT BOWLING CLUB REFURBISHMENT	OWN FUNDS OWN FUNDS	4 000 000 4 000 000	-	4 000 000 4 000 000	0%	Informal Tender out for the contarulatanat to access the building Contract 195 to be used to appoint a professional service provid can go through to BSC.				
BEACONSFIELD HEALTH DEPARTMENT REFURBISH	OWN FUNDS	4 000 000	-	4 000 000	0%	Contract 195 to be used to appoint a professional service provid can go through to BSC.				
BEACONSFIELD HEALTH DEPARTMENT REFURBISH	OWN FUNDS C/O	35 000	-	35 000	0%	part of project above				
MDANTSANE ZONE 6 REFURBISHMENT	OWN FUNDS	2 500 000	-	2 500 000	0%	The contract 300 has been awarded and BMs has received an o to strike.				
SLEEPER SITE REFURBISHMENT	OWN FUNDS	4 000 000	450 300	3 549 700	11%	Order for the Air-conditioners and the new Electrcial installations surrounds. Tithe fencing of the back area is complete. Memorar by the HOD and are being sent to HOD Corporate Services and for the entrance and roadway tarring. Contractor is on site. The be used to appoint a professional service provider to draw up the to BSC.				
SLEEPER SITE REFURBISHMENT	OWN FUNDS C/O	125 000	-	125 000	0%	Reissue of final Payments from 2017/2018 for sleeper site R 2 6 issuing orders for payment. Outstanding is still an order for a Va for plumbing changes.				
GREENFIELDS FLATS REFURBISHMENT	OWN FUNDS	1 250 000	-	1 250 000	0%	Contract 195 to be used to appoint a professional service provid can go through to BSC.				
FLEET STREET FIRE STATION REFURBISHMENT	OWN FUNDS	1 250 000	-	1 250 000	0%	Facilities Manager to first appoint a Structural Engineer to asses				
CONSTR - NEW OFF - CHISELHURST BMS DEPOT	OWN FUNDS	1 000 000	-	1 000 000	0%	Project awarded on the 18/09/2018 and construction guarantee Expenditure will occur after commencement of the project.				
GONU TRAFF R/WORT REFURB & UPGR OF OFF	OWN FUNDS	2 500 000	-	2 500 000	0%	Meeting to be held with Traffic Department on this issue. Project awarded on the 18/09/2018 and construction guarantee				
EXTENS - WORKSH AT CHISELHURST BMS DEPOT	OWN FUNDS	1 000 000	-	1 000 000	0%	18/10/2018.Expenditure will occur after commencement of the p Project can only be started once the Professional service provide				
	OWN FUNDS	800 000	-	800 000	0%	Formal Bid Process. Order to be Journalised to the R200 000 ro Requisition has been submitted to SCM for awarding as per RFC				
UPGRADING OF ELECTRICAL - FIRE DEPART EL	OWN FUNDS C/O	200 000	-	200 000	0%	and is with the GM: SCM awaiting authorisation of an order. Reissue of final Payments from 2017/2018 for Old Mutual Alumi				
OLD MUTUAL - UPGRADING OF ALL WINDOWS C/O	OWN FUNDS C/O	164 860	-	164 860	0%	Outstanding is still an order for a Variation for R 158 631,00 for t Reissue of final Payments from 2017/2018 for Old Mutual Shops				
OLD MUTUAL - UPGRADING OF SHOPS C/O	OWN FUNDS C/O	79 900	-	79 900	0%	payment. Informal Tenders is being drawn up for DAX and Butterfield Brea				
EAST LONDON MECHANICAL W/SHOPS REFURB C/O	OWN FUNDS C/O	2 000 000	-	2 000 000	0%	Contract 195 to be used to appoint a professional service provid can go through to BSC				
SUNNYMEAD O/A HOME - NEW PARKING C/O	OWN FUNDS C/O	203 400	-	203 400	0%	Reissue of final Payments from 2017/2018 for parking R 22 230 Outstanding is still an order for a Variation for R 187 530,00 for t Informal Tenders is being drawn up for DAX and Butterfield Brea				

for fencing. The Arch QS / Facilities Manager are busy drawing quantities.

19 financial year. Awaiting for first invoice from the service on installed and is being commissioned. Payments are being

ing for quotation from Service provider.

nitted to SCM for informal tender.

nitted to SCM for informal tender.

sabled toilet on the 1st and 2nd Floor CEC.

Tender report signed on 31 October 2018 and submitted to SCM structural Engineering consultant. The consultant will be drawing nedial works. nt to SCM.

or CEC Males and Females and 6th Floor Males toilets to be ncrete roof to stop leaks into the 6th Floor CEC. Waiting for

419,87 & R478,30 & R5 535,70 and Bisho Civic Centre parking is still an order for a Variation for R 23, 581,90 & R49 910,00 for

quotations for the annual tender for the full amount. BMs have leasured the area.

ng anfd drawn up specilfications and bills vider to draw up the bills and tender documents so that the tender

vider to draw up the bills and tender documents so that the tender

n order 0002069372 for R R 3 289 604.28. It has not started due

ons are complete. Waiting for order for the painting of the randums for the ITC and Telkom installations have been signed nd ICT for action. Order 0002069371 amounting to R 983294.00 he new Property Management offices at the rear - Contract 195 to the bills and tender documents so that the tender can go through

2 66.94,00 & R5 535,70 & R20 967,00 & R4 075.00, SCM is √ariation for R 40 080,07 for the Flooring changes and R8 742,00

vider to draw up the bills and tender documents so that the tender

sess the component changes to the structure for the new doors.

ee has been submitted by the contractor on the 18/10/2018.

ee has been submitted by the contractor on the

e project.

vider is appointed and the documents have gone through the rollover amount.

RFQ/BMS/2017-18/465 as of 06/08/2018. This has been awarded

minium Windows R 1 710,0, SCM is issuing orders for payment. or the Aluminium windows

ops Burglar Gates R 15 390,00 SCM is issuing orders for

read internal painting for the balance.

vider to draw up the bills and tender documents so that the tender

30,00 SCM is issuing orders for payment. or the stormwater changes to the parking. read internal painting for the balance.

LAND ACQUISITIONOWN FUNDS7 300 000-7 300 0000%99 (F (F a)LAND ACQUISITION C/OOWN FUNDS C/O6 234 071-6 234 0710%EUPGRADING OF ELECTRICAL - OLD MUTUALOWN FUNDS800 000-800 0000%PUPGRADING OF ELECTRICAL - OLD MUTUALOWN FUNDS C/O200 000-200 0000%PUPGRADING OF ELECTRICAL - OLD MUTUALOWN FUNDS C/O200 000-200 0000%PUPGRAD OF ELECTRICAL - BISHO CIVIC CENTREOWN FUNDS800 000-800 0000%PUPGRAD OF ELECTRICAL - BISHO CIVIC CENTREOWN FUNDS C/O157 382-157 3820%RUPGRAD OF ELECTRICAL - BISHO CIVIC CENTREOWN FUNDS C/O157 382-157 3820%R	Deed of sale for Sonwabiso have been signed by private owne 996 (R370 000). Once appointment of conveyancers is confirm esponded that development may continue for R695 000 and R R2 865 000) the family is looking for Trustees. Quotation has be ppointment. Expenditute to be transferred from 202365640228 xpenditure to be transferred from 202365640228GH53ZZRN to roject can only be started once the Professional service provid ormal Bid Process. Order to be Journalised to the R200 000 ro pecification was completed and the requisition and specification ate for new informal tender roject can only be started once the Professional service provid the Formal Bid Process. Order to be Journalised to the R200 00 requisition has been submitted to SCM for awarding as per RFC nd is with the GM: SCM awaiting authorisation of an order. roject can only be started once the Professional service provid ormal Bid Process. Order to be Journalised to the R200 000 ro
LAND ACQUISITIONOWN FUNDS7 300 000-7 300 0000%99LAND ACQUISITION C/OOWN FUNDS C/O6 234 071-6 234 0710%EUPGRADING OF ELECTRICAL - OLD MUTUALOWN FUNDS800 000-800 0000%PUPGRADING OF ELECTRICAL - OLD MUTUALOWN FUNDS C/O200 000-200 0000%PUPGRAD OF ELECTRICAL - OLD MUTUALOWN FUNDS C/O200 000-800 0000%PUPGRAD OF ELECTRICAL - BISHO CIVIC CENTREOWN FUNDS800 000-800 0000%PUPGRAD OF ELECTRICAL -BISHO CIVIC CENTREOWN FUNDS C/O157 382-157 3820%RUPGRAD OF ELECTRICAL -BISHO CIVIC CENTREOWN FUNDS C/O157 382-157 3820%RUPGRAD INC OF ELECTRICAL -BISHO CIVIC CENTREOWN FUNDS C/O157 382-157 3820%R	roject can only be started once the Professional service provid ormal Bid Process. Order to be Journalised to the R200 000 ro pecification was completed and the requisition and specificatio ate for new informal tender roject can only be started once the Professional service provid the Formal Bid Process. Order to be Journalised to the R200 00 requisition has been submitted to SCM for awarding as per RFC nd is with the GM: SCM awaiting authorisation of an order. roject can only be started once the Professional service provid ormal Bid Process. Order to be Journalised to the R200 000 ro requisition has been submitted to SCM for awarding as per RFC ormal Bid Process. Order to be Journalised to the R200 000 ro
UPGRADING OF ELECTRICAL - OLD MUTUALOWN FUNDS800 000-800 0000%Provide the second secon	pecification was completed and the requisition and specificatio ate for new informal tender roject can only be started once the Professional service provid ne Formal Bid Process. Order to be Journalised to the R200 00 requisition has been submitted to SCM for awarding as per RFC nd is with the GM: SCM awaiting authorisation of an order. roject can only be started once the Professional service provide ormal Bid Process. Order to be Journalised to the R200 000 ro requisition has been submitted to SCM for awarding as per RFC
UPGRADING OF ELECTRICAL - OLD MUTUAL       OWN FUNDS       800 000       -       800 000       0%       Fr         UPGRADING OF ELECTRICAL - OLD MUTUAL       OWN FUNDS C/O       200 000       -       200 000       0%       S         UPGRAD OF ELECTRICAL - BISHO CIVIC CENTRE       OWN FUNDS       800 000       -       800 000       0%       P         UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS       800 000       -       157 382       0%       R         UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS C/O       157 382       -       157 382       0%       R         UPGRAD NG OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS C/O       157 382       -       157 382       0%       R	ormal Bid Process. Order to be Journalised to the R200 000 rol pecification was completed and the requisition and specification ate for new informal tender roject can only be started once the Professional service provide the Formal Bid Process. Order to be Journalised to the R200 000 requisition has been submitted to SCM for awarding as per RFC and is with the GM: SCM awaiting authorisation of an order. roject can only be started once the Professional service provide ormal Bid Process. Order to be Journalised to the R200 000 rol requisition has been submitted to SCM for awarding as per RFC
UPGRADING OF ELECTRICAL - OLD MOTOAL       OWN FUNDS C/O       200 000       -       200 000       0%       dd         UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS       800 000       -       800 000       0%       P         UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS C/O       157 382       -       157 382       0%       R         UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS C/O       157 382       -       157 382       0%       R         UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE       OWN FUNDS C/O       157 382       -       157 382       0%       R	roject can only be started once the Professional service provide the Formal Bid Process. Order to be Journalised to the R200 000 requisition has been submitted to SCM for awarding as per RFC and is with the GM: SCM awaiting authorisation of an order. Troject can only be started once the Professional service provide ormal Bid Process. Order to be Journalised to the R200 000 rol requisition has been submitted to SCM for awarding as per RFC
UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE     OWN FUNDS     800 000     -     800 000     0%     th       UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE     OWN FUNDS C/O     157 382     -     157 382     0%     Rate	ne Formal Bid Process. Order to be Journalised to the R200 000 equisition has been submitted to SCM for awarding as per RFC and is with the GM: SCM awaiting authorisation of an order. Troject can only be started once the Professional service provide ormal Bid Process. Order to be Journalised to the R200 000 rol requisition has been submitted to SCM for awarding as per RFC
UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE     OWN FUNDS C/O     157 382     -     157 382     0%     Rain       UPGRAD OF ELECTRICAL -BISHO CIVIC CENTRE     OWN FUNDS C/O     157 382     -     157 382     0%     Rain	equisition has been submitted to SCM for awarding as per RFC nd is with the GM: SCM awaiting authorisation of an order. roject can only be started once the Professional service provide ormal Bid Process. Order to be Journalised to the R200 000 rol requisition has been submitted to SCM for awarding as per RFC
	roject can only be started once the Professional service provide ormal Bid Process. Order to be Journalised to the R200 000 rol requisition has been submitted to SCM for awarding as per RFC
	equisition has been submitted to SCM for awarding as per RFC
	urniture and Computer Equipment has been ordered. Payment
	unds were made available during the Budget Adjustment at the llocated a share of the budget and Orders are being generated.
BRIDGE DESIGNS & IMPLEMENTATION - COASTAL USDG 2 500 000 40 024 2 459 976 2%	ervice Providers have been appointed through Contract 195. W ecember 2018.
BRIDGE DESIGNS & IMPLEMENTATION - MIDLAND LISDG 500,000 - 500,000 0% S	ervice Providers have been appointed through Contract 195. W ecember 2018.
	ervice Providers have been appointed through Contract 195. W ecember 2018.
BRIDGE DESIGNS & IMPLEMENTATION - WARD 8 USDG 500,000 - 500,000 0% S	ervice Providers have been appointed through Contract 195. W ecember 2018.
BRIDGE DESIGNS & IMPLEMENTATION - WARD 14 USDG 500,000 - 500,000 - 500,000 0% S	ervice Providers have been appointed through Contract 195. W ecember 2018.
	he sites have been identified and currently busy with the quotat
GUARDRAILS - MIDLAND         USDG         200 000         -         200 000         0%         TI	he sites have been identified and currently busy with the quotat
GUARDRAILS - INLAND         USDG         200 000         -         200 000         0%         TI	he sites have been identified and currently busy with the quotat
	he contractor was appointed on the 29 November 2018 and will
	his project reached has 85% completion and November invoice
	esigns are complete and annualy contract 300 will be used to c concept Designs is in progress
	formal was handed in 01 October 2018 and we are still waiting
PUBLIC	tormwater Culvert is at 90% complete and stormwater pipe are
	he sites have been identified and currently busy with the quotat
SIDEWALKS- MIDLAND USDG 2 000 000 - 2 000 000 0% TI	he sites have been identified and currently busy with the quotat
SIDEWALKS- INLAND USDG 2 500 000 - 2 500 000 0% TI	he sites have been identified and currently busy with the quotat
	he contractor has completed the construction of speed humps a
TRAFFIC CALMING - MIDLAND USDG 580 000 134 833 445 167 23% re	he contractor has completed the construction of six speed hump aceived and awaiting for the orderd to be generated.
TRAFFIC CALMING- INLAND         USDG         1100 000         -         1100 000         0%           al	he Contractor has completed the construction of speed humps in nd quotations for Berlin township hve been received and awaitir
	inalising the designs for the N2/NEX interchange with SANRAL
	wating for Department of Transport to apprve the wayleave
	he sites have been identified and currently busy with the quotat he contractor has completed the construction of speed humps a
	lesigns are at an advanced stage and completion is February 20
	lesigns are at an advanced stage and completion is February 20
	us rank is 85% complete with building works at roof level and ca
TAXI/BUS EMBAYMENTS         USDG         500 000         -         500 000         0%         Q	uotations have been received and orders been generated. Con

ners Ms Manentsa erf no. 9965 (R142 000) and Mr Yeye, erf no. rmed payment will be effected.ECDC, erven no. 9959 and 9986 R 1 270 000 respectively. In Estate of Mr Madyaka erf no. 9848 been received from two conveyancers, assessing for 228GH53ZZRN to the rollover vote. N to the rollover vote. vider is appointed and the documents have gone through the rollover amount. tion documents were submitted to SCM. Awaiting a site briefing rider is appointed and the documents provider have gone through 000 rollover amount. RFQ/BMS/2017-18/465 as of 06/08/2018. This has been awarded vider is appointed and the documents have gone through the rollover amount. RFQ/BMS/2017-18/465 as of 06/08/2018. This has been awarded ents will be made as and when delivery of items takes place. the end of September 2018. Each department has been . Work has commenced and designs will be completed by . Work has commenced and designs will be completed by . Work has commenced and designs will be completed by . Work has commenced and designs will be completed by . Work has commenced and designs will be completed by tations so that we can generate orders using contract 300 tations so that we can generate orders using contract 300 tations so that we can generate orders using contract 300 will start work in February 2019. ice has been processed for payment. o construct the sidewalks. ing action from SCM. are at 80%. tations so that we can generate orders using contract 300 tations so that we can generate orders using contract 300 tations so that we can generate orders using contract 300 os at Scenery Park, Ndancama and Elephant Road. umps at Mdantsane NU 14 and quotations for NU1 hve been ps in Zwelitsha Zone 4 (six humps) and Zone 10 (two humps) aiting for the orderd to be generated. tations so that we can generate orders. os at Scenery Park, Ndancama and Elephant Road. 2019. 2019.

canopies being installed

Construction Work will start in January2019.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments		
TAXI/BUS EMBAYMENTS	USDG	1 000 000	-	1 000 000	0%	Quotations have been received and orders been generated. Cor		
TAXI/BUS EMBAYMENTS	USDG	1 500 000	-	1 500 000	0%	Quotations have been received and orders been generated. Con		
MARKET SQUARE TAXI RANK	OWN FUNDS	15 000 000	-	15 000 000	0%	Demolishing is complete and full construction will start in Januar		
NORTH WEST CORRIDOR - COASTAL	OWN FUNDS	4 000 000	-	4 000 000	0%	Service Providers, appointed through Contract 195, will be appro- works and quotations to be finalised by end December 2018.		
MDANTSANE URBAN RENEW - MT RUTH NODE C/O	LGTH C/O	9 036 112	-	9 036 112	0%	Preliminary Designs are undertaken for the positioning of the int stage with construction expected in February 2019.		
TOTAL: DIRECTORATE OF SPATIAL PLANNING AND DEVELOPMENT		294 910 424	69 848 417	225 062 007	24%			
DIRECTORATE OF ECONOMIC DEVELOPMENT AND AGENCIES								
BUILDING OF MEMORIAL STONES	OWN FUNDS	130 000	104 990	25 010	81%	The project has been implemented and completed.		
BUILDING OF MEMORIAL STONES	OWN FUNDS C/O	125 200	-	125 200	0%	Informal tender will be advertised in January 2019 for the buildin		
EXTENSION OF MDANTSANE ART CENTRE	OWN FUNDS	1 600 000	-	1 600 000	0%	The project is currently at design stage. Once completed, servic centre.		
FENCING OF WORLD WAR 1	OWN FUNDS	350 000	-	350 000	0%	Specifications for the procurement of the service provider have to of February 2019.		
RESTORAT WORK - SETTLERS WAY	OWN FUNDS	600 000	-	600 000	0%	The process to appoint the service provider is currently at bid sp		
RESTORAT WORK - SETTLERS WAY RESTORAT WORK DESMOND TUTU MONUMENT	OWN FUNDS C/O OWN FUNDS	425 084 600 000	-	425 084 600 000	0%	The process to appoint the service provider is currently at bid sp Specifications for the procurement of a service provider has bee		
			-					
ART CULTURE & HERITAGE SITES UPGR C/O UPGRADING OF COLD ROOMS	OWN FUNDS C/O OWN FUNDS	928 099 2 000 000	- 2 799	928 099 1 997 201	0%	The service provider is on site, it is envisaged that the project will Contract still at evaluation stage. An evaluation report was subm		
MARKET PLANT AND EQUIPMENT	OWN FUNDS	1 000 000	2 823	997 177	0%	validity period expired on 21 November 2018 and an extension v Contract still at evaluation stage. An evaluation report was subm		
INSTALLATION OF BOOM GATES	OWN FUNDS	200 000	189 000	11 000	95%	validity period expires on 03 January 2019. Project complete		
UPGRADING OF MARKET HALL	OWN FUNDS	4 800 000	-	4 800 000	0%	Project will be implemented through annual contract no.167. This is currently at evaluation stage waiting to be tabled by the comm		
CCTV CAMERA INSTALLATION C/O	OWN FUNDS C/O	596 000	72 120	523 880	12%	Contractor on site.		
HYDROPONICS AND PACKHOUSE - WARD 20	OWN FUNDS	650 000		650 000	0%	still in the process of revitilizing the project through engagements		
HYDROPONICS AND PACKHOUSE - WARD 24	OWN FUNDS	650 000		650 000	0%	still in the process of revitilizing the project through engagements		
HYDROPONICS AND PACKHOUSE - WARD 22	OWN FUNDS	650 000	-	650 000	0%	members refurbishment of the tunnel towards the end of the quarter		
HYDROPONICS AND PACKHOUSE - WARD 26	OWN FUNDS	100 000	-	100 000	0%	the refurbishment of the tunnels will be completed in December		
HYDROPONICS AND PACKHOUSE - WARD 21	OWN FUNDS	650 000	-	650 000	0%	The tunnel has been refurbished and producing already, the bud members or the projects		
HYDROPONICS AND PACKHOUSE - WARD 40	OWN FUNDS	550 000	-	550 000	0%	The tunnel will be furbished in the 4th Quarter		
HYDROPONICS AND PACKHOUSE - WARD 34	OWN FUNDS	650 000	-	650 000	0%	Still in the process of appointing a social facilitator to address the refurbishment will commence towards the 4th quarter		
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	203 701	296 299	41%	Funding allocated for the ED&Agencies Directorate: Informal ten been advertised & is closing on the 14 Sept 2018. Specifications cubicles have been prepared and will be advertsed on the 17 Se for the officials are also in progress.		
INFORMAL TRADE ( HAWKER STALLS)	OWN FUNDS	8 000 000	821 519	7 178 481	10%	Quotation has been submitted for the hawker stalls in Berlin		
INFORMAL TRADE ( HAWKER STALLS) C/O	OWN FUNDS C/O	5 000 000	-	5 000 000	0%	Ground leveling has been completed and supply and delivery of October 2018, quotation has been submitted		
KWT ART CENTRE	OWN FUNDS	1 720 000	-	1 720 000	0%	The Department is currently engaging wwith department of Prop buildings to set-up an art centre.		
IMPROVE ACCESS ROAD AND ROAD SIGNAGE	OWN FUNDS	2 000 000	-	2 000 000	0%	Services of annual contracts will be utilised.		
UPGRG OF ACCESS ROAD TO COMMUN LODGE C/O	OWN FUNDS C/O	2 615 050	-	2 615 050	0%	Services of annual contracts will be utilised.		
SITE LANDSCAPING - COMMUNITY LODGE C/O	OWN FUNDS C/O	1 500 000		1 500 000	0%	Designs have be finalised. Specifications to appoint the service		

Construction Work will start in January2019.

Construction Work will start in January2019.

uary 2019.

proached for quotations for a detailed Feasiblity Study. Scope of

interchange. Billie road Rehabilitation designs is at advanced

ding of a memorial stone.

vices of annual contract will be utilised for the extension of the art

e been prepared. Procurement should be concluded before end

specification stage. specification stage.

een prepare and is currently at Bid Specification Committee.

will be completed by end of March 2019 bmitted but this has not been tabled by the committee. First n was done.

bmitted but this has not been tabled by the committee. First

This annual contract is administered by Building Maintenance and mittee. First validity period expires on 24 December 2018

ents with the Ward Councillor and the previous Cooperative

ents with the Ward Councillor and the previous Cooperative

er 2018

oudget will be channeled through other financial needs of the

the challenges faced by the Cooperative members, the

tender for supply an delivery of Furniture for the Tourism Hub has ons for the Market department boardroom and new cashier Sept 2018. Commitments for equipment (Desk tops and Laptops)

of 16 hawker stalls in Berlin will commence in the 2nd week of

roperty Management to get permission to utilise one of the vacant

ce provider to do the implementation have been prepared.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
<u>AccountDescription</u>	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments		
INSTALLATION OF ADVENTURE ACTIVITIES	OWN FUNDS	2 000 000	-	2 000 000	0%	Designs have be finalised. Specifications to appoint the service		
INSTALLATION OF KIDDIES PLAY AREA	OWN FUNDS	3 000 000	-	3 000 000	0%	Designs have be finalised. Specifications to appoint the service		
OFFICE FURN & EQUIPMENT - SMME INCUBATOR	OWN FUNDS	1 000 000	-	1 000 000	0%	Finalising specifications for procurement of the mechanical equip		
OFFICE FURN & EQUIPMENT - SMME INCUBATOR	OWN FUNDS C/O	905 569	-	905 569	0%	Request budget to be re-directed for operating costs for the King		
INSTALLATION OF RECREATIONAL FACILITIES	OWN FUNDS	2 500 000	-	2 500 000	0%	The directorate is awaiting appointment of annual contractors. S		
INSTALLATION OF RECREATIONAL FACILITIES	OWN FUNDS C/O	1 000 000	-	1 000 000	0%	The directorate is awaiting appointment of annual contractors. S		
CONTRUCTION OF CABIN ACCOMMODATION	OWN FUNDS	4 500 000	-	4 500 000	0%	The directorate is awaiting appointment of annual contractors. S		
TOURISM HUB	OWN FUNDS	4 000 000	326 979	3 673 021	8%	The directorate is awaiting appointment of annual contractors. S		
UPGRADING OF BUILDINGS	OWN FUNDS	1 000 000	223 825	776 175	22%	Commitments for installation of security bars at the LED Offices, the appointed Service Provider.		
UPGRADING OF BUILDINGS	OWN FUNDS C/O	540 320	-	540 320	0%			
WATER LEISURE ACTIVITIES	OWN FUNDS	3 000 000	-	3 000 000	0%	The Directorate has prepared sepcifications for supply and delive		
CONSTRUCTION OF BRAAI OUTDOOR LOUNGES	OWN FUNDS	2 000 000	-	2 000 000	0%	The directorate is awaiting appointment of annual contractors. S		
REVITALISATION OF INDUSTRIAL AREA	OWN FUNDS	4 000 000	-	4 000 000	0%	The directorate is awaiting appointment of annual contractors. S		
TOTAL: DIRECTORATE OF ECONOMIC DEVELOPMENT AND AGENCIES		68 035 322	1 947 756	66 087 566	3%			
DIRECTORATE OF FINANCIAL SERVICES								
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	232 980	267 020	47%	Furniture and equipment has been procured, orders have been p		
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS C/O	170 109	-	170 109	0%	Furniture is currently in the process of being procured as the Acti		
SMART METERING SOLUTIONS	OWN FUNDS	64 120 000	-	64 120 000	0%	The invoice amounting to R 5 402 700 received for the 1800 met		
SMART METERING SOLUTIONS	OWN FUNDS C/O	51 504 250	-	51 504 250	0%	An invoice of R168 000 for 800 meters installed has been received		
ACQUIRE ERP SYSTEM (ASSET MANAGEMENT SYS)	OWN FUNDS	40 000 000	-	40 000 000	0%	Tender specification to be finalised. Tender will advertised in Jan		
FULLY INTEGRATED ASSET MANAGMNT SYSTEM C/O	OWN FUNDS C/O	6 161 653	-	6 161 653	0%	Tender specification to be finalised. Tender will advertised in Jan		
CONSTRUCTION OF OFFICE ACCOMODATION - C	OWN FUNDS	20 000 000	-	20 000 000	0%	The specification is still at Bid Specification Committee.		
CONSTRUCTION OF OFFICE ACCOMODATION - C/O	OWN FUNDS C/O	3 994 839	-	3 994 839	0%	The specification is still at Bid Specification Committee.		
NEW METER READING SYSTEM INDIGENT MANAGEMENT SYSTEM	OWN FUNDS OWN FUNDS	7 168 000 10 750 000	-	7 168 000 10 750 000	0%	An invoice in respect of the meter reading devices is expected to The specification is still at Bid Specification Committee.		
			-					
INDIGENT MANAGEMENT SYSTEM C/O	OWN FUNDS C/O	1 496 815	- 232 980	0	0%	The specification is still at Bid Specification Committee.		
TOTAL: DIRECTORATE OF FINANCIAL SERVICES		205 865 666		205 632 686	0%			

-

e provider to do the implementation have been prepared.
e provider to do the implementation have been prepared.
uipment for the Fort Jackson Incubator
ng William's Town and Duncan Village Incubators
Services of annual contracts will be utilised.
Services of annual contracts will be utilised.
Services of annual contracts will be utilised.
Services of annual contracts will be utilised.
s, installation to commence once the order has been issued to
ver the required equipment.
Services of annual contracts will be utilised.
Services of annual contracts will be utilised.
n placed and are under commitments cting CFO has approved memo of requests.
eters installed, is yet to be processed.
ived and is yet to be processed
anuary anuary
anuary
to be received in January from the service provider.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
		500.000	440 770	50.000	0.00/	Desired exempleted. Association delivery of final lat of functions			
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	903 633	440 772 95 889	59 228 807 744	11%	Project completed. Awaiting delivery of final lot of furniture Health Services - Orders have been raised to the value of R48 4 invoices sent to SCM for processing. <u>Traffic Services</u> - contract 3180was to be tabled BSC to reconve- quarum, stricke action and previous sitting was postponed as CM damage traffic have been without any communication in order to BSC sent on the 6/12/2018 for a revised date, telephone conver- locate the committee in order to convene a meeting later the 7/12 <u>Protection Services</u> : Requested assistance from HOD's Office ( Public Safety & Protection Services - Official Order No. 0002066 Furniture received from Supplier for this order and a Capital Vote			
						Enforcement submitted Evaluation Report on 27th of August 20 for Purchase, Supply & Delivery of Office Furniture, as Adv. Ndu movement at SCM. Emergency Services Dept - All requisitions of GMEmergency Services and Fire received and paid. Invoice to b MGMT). Orders raised for bulk filer and fridge/microwave/stove ( laptop safe and multi-purpose server (GMEmergency Services).			
OFFICE FURN & EQUIPMENT (DIRECTORATE) C/O	OWN FUNDS C/O	11 637	-	11 637	0%	Funding to be used to procure 2 X 4 bay steel lockers for Trust C			
EARLY WARNING SYSTEMS	OWN FUNDS	1 200 000	859 315	340 685	72%	Expenditure incurred on KWT Traffic Building project. Funds to b funding.			
EARLY WARNING SYSTEMS	OWN FUNDS C/O	695 000	-	695 000	0%	Order raised for award made in 2017/18. Comments on draft do service provider.			
DISASTER MANAGEMENT: EVENT SAFETY EQUIPM	OWN FUNDS	120 000	-	120 000	0%	Informal tender readvertised under RFQ/DHPS/2018-19/246 on			
DISASTER MANAGEMENT: EVENT SAFETY EQUIPM	OWN FUNDS C/O	105 000	67 080	37 920	64%	carried out evaluation of bids received on 6 December 2018. Requisitions submitted to SCM and orders raised for repairs i.t.o			
REFURBISHMENT OF FIRE STATIONS	OWN FUNDS	1 000 000	-	1 000 000	0%	(R28000); new gate and motor (R26200); repair and replace all p security guards on site. Order raised for waterproofing roof of K			
NEW FIRE STATION BERLIN - WARD 45	OWN FUNDS	500 000	-	500 000	0%	Spatial Planning & Development have approved allocation of pol Administration prepared a report for Council meeting in January			
FIRE ENGINES PROCURED	OWN FUNDS	4 100 000	-	4 100 000	0%	Order raised for Contract 3167 - 1x Water Tanker 7000l approve			
FIRE ENGINES PROCURED	OWN FUNDS C/O	7 525 243	1 304 348	6 220 896	17%	Orders raised for Contract 3099 - 1x Major Pump approved by B. approved by BAC on 25 Oct 2018. 50% payment made in Nover awarded.			
REFURBISH & REHAB - FIRE INFRASTRUCTURE	OWN FUNDS	1 200 000	475 110	724 890	40%	Orders raised for repairs to Fleet 3011 (Marce: R357389.14: Pai and assess extent of damage) and Fleet 3014 (Universal: R4163			
REFURBISH & REHAB - FIRE INFRASTRUCTURE	OWN FUNDS C/O	212 638	-	212 638	0%	Order raised for additional repairs for Fleet 3014 - Universal Equ			
EMERGENCY SERVICES SYSTEM	OWN FUNDS	900 000	-	900 000	0%	Advertised 20 November 2018, closed 7 December 2018. Comp			
FIRE EQUIPMENT C/O FIRE EQUIPMENT C/O	OWN FUNDS C/O OWN FUNDS C/O	481 763 45 068	481 763 10 285	0 34 783	100% 23%	Project completed. Payment processed for 1x quick cut. Order raised for 1x Air Han			
AIR MONITORING STATION	OWN FUNDS	900 000	398 172	501 828	44%	This project started last financial year and runs over 2 years. Co providers to supply, install & commission air quality monitoring st service providers namely C & M Consulting and ERO Electronics An order for an analyser and gas filter was issued to ERO Electro on 17th September 2018. Invoice has been processed by SCM. been processed and forwarded to C & M (order no. 2065130) for delivery into country late December, installation early January 20			
AIR MONITORING STATION	OWN FUNDS C/O	539 130	487 510	51 620	90%	This project forms part of Contract 287 as above. An order vat for Section E on tender. Instrument (PM10) has been delivered R51 620 requested to be transferred during Mid year budget adjuinstallation and setting up of data by service provider for EnviVie			
CLOSED CIRCUIT TELEVISION NETWORK - CCTV	OWN FUNDS	2 000 000	1 506 965	493 035	75%	Contract C335 - Tender Specifications submitted to BSC1 on 13			
CLOSED CIRCUIT TELEVISION NETWORK - CCTV	OWN FUNDS C/O	3 500 000	-	3 500 000	0%	in Daily Dispatch. Compulsory briefing took place on 17th of Aug 2018. As per Law Enforcement response, the City Manager has members. Emanating from BEC 2 meeting held on 6th of Nove Committee to be held on the 12th of November 2018. A further m 2018 for Contract C335. A Request to Extend the Validity of Cor Approved by the City Manager on the 26th of November 2018. T Protection Services, to utilised funding for Installation of IT Equip was debited by ICT. This has been reported and captured on Ca submitted in Dec 2018 to debit the Rollover funding Vote and creating			

437.28, some of which have already been received and

nvene as previous meetings have been cancelled due no CM was to reshuffle the committess. Due to the recent fire to request a new sitting once email was up and running email to versation with BSC secretariat 7/12/18 Mr Skiti was trying to 7/12/18 but due to the strike to revert back. <u>GM Public Safety &</u> e (Office Manager) to utilise Rollover funding 2017/18 for GM : 166735 received & awarded in the amount of R81,926.00. All vote Recon has been completed and ready for submittion. <u>Law</u> 2018 and are awaiting BEC meeting for RFQ/HPS/2018-19/48 dude. Same comment as Oct 2018 Capex due to strike no hs submitted to SCM for glass cabinet received (DISASTER re (Fire). Awaiting delivery. Awaiting orders to be raised for s).

Centre security.

o be returned under Mid Year Budget Adjustment or via USDG

document perused by department have been submitted to

on 20 November 2018, closed 27 November 2018. Department

t.o. construction of Dimbaza Fire Station: Collapsed wall all plumbing and install geyser (R27000). Work on hold until KWT Fire Station (R25000).

portion of Erf 1, Berlin, for use as site of new fire station. Land ry 2019.

oved by BAC on 25 Oct 2018.

PAC on 25 Oct 2018 and Contract 3172 - 3x Bush Tenders vember 2018 for Contract 3172 in accordance with contract

Paint & damage repairs), Fleet 3047 (TFM: R68760: remove tank 16350: New motor and various repairs). Equipment

mpulsory briefing held 30 November 2018.

lammer Rescue Kit Heavy Duty. Awaiting delivery.

Contract 287. Appointment of a panel of specialist service station equipment. The contract has been awarded to two hics.

ctronics and arrived on 7-9-2018 (R398 172.00). Was installed M. An order has for air quality equipment (R465 220.00 + vat). Expected

2019.

ler was issued to C & M Consulting to the value of R487 510-00 + vered and installed. Invoice has been processed. Balance of adjustment to cater for a laptop for the section as well as the viewer software package at the monitoring stations (R26 200).

13th of July 2018. Tender was advertised on 10th of August 2018 august 2018. Closing date of advert is the 11th of September has signed the Appointment of the Technical committee vember 2018, an Evaluation Report was prepared for the BEC er report to BEC2 has been submitted on the 22nd of November Contract C335 was submitted on the 16th of November 2018 and . The ICT - GM in agreement with the GM : Public Safety & uipment of CCTV Cameras etc was granted, BUT incorrect Vote Capital Vote Recon (Nov 2018) and a Corrective Journal will be credit the exisiting Contract C335 Vote with R1,506,965.

		CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
CLOSED CIRCUIT TELEVISION NETW - C/O	OWN FUNDS C/O	5 328 850	408 272	4 920 578	8%	Order raised for balance of awarded Contract C3112 for Bona E No. 0002067428. Invoice No. 319 submitted to SCM for paymer			
TRAFFIC AND LAW ENFORCEMENT EQUIPMENT	OWN FUNDS	600 000	552 368	47 632	92%	Balance of funds currently being used to purchase much needed ordering additional PC for traffic services, still waiting for a respo 21/11/18 & 7/12/18 still to be responded to.			
TRAFFIC AND LAW ENFORCEMENT EQUIPMENT	OWN FUNDS C/O	178 502	-	178 502	0%	Amount of the R 65 271 has been committed for the payment of Remaining balance of R 113 231,00 to be added to vote 353264 armour.			
TRAFFIC AND LAW ENFORCEMENT EQUIP C/O	OWN FUNDS C/O	594 915	-	594 915	0%	R 311 753,50 vat incl to be utisled for the procurement of the EB still with legal deaprtment emails dated the 19/11/2018 & 6/12/18 utilsed to procure remaining body armour for those officers who submitted to SCm on the 13/11/2018 and another submission or pending. Procurement process under way for additional chairs for the Gou			
VEHICLE POUND C/O	OWN FUNDS C/O	15 456 	2 989 48 874	12 467 216 626		the 17/9/2018 todate no orders have been generated. Numerous numerosu occasions by the buyers. RFQs are being prepared for the installation and commission of and remaining balance of R 156 930,00 to purchase storage cor			
FOOD SAFETY EQUIPMENT	OWN FUNDS	450 000	-	450 000		again on the 4/12/18 to be advertise todate no response. SCM has awarded 'Coldex' the tender for the supply and assemble been delivered and being installed. Inland region to receive the storage facility for Midland region. Awaiting quotes for the purcha be transferred to Uniforms & Protective clothing during mid year this project.			
RADIO NETWORK	OWN FUNDS	800 000	-	800 000	0%	Committments incurred of R758,573 on KWT Traffic Building pro or via USDG funding. Department's comments on draft docume document will prescribe specification content for the implementa funds. R32335 committed on this vote is shortfall on 2017/18 fur			
RADIO NETWORK C/O	OWN FUNDS C/O	640 000	-	640 000	0%	Order raised for Service Provider awarded in 2017/18. Commer submitted to service provider.			
TOTAL: DIRECTORATE OF HEALTH AND PUBLIC SAFETY		35 312 335	7 139 710	28 172 625	20%				
DIRECTORATE OF HUMAN SETTLEMENT OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS C/O	395 291	14 705	380 586	4%	Procurement for office furniture is under way.			
	11000	8 000 000	54 588	7 945 412	1%				
AMALINDA CO- OP - ROADS AMALINDA CO- OP - SANITATION	USDG USDG	1 024 000 5 520 000	2 208 49 241	<u>1 021 792</u> 5 470 760	0% 1%	Project is going on tender for the appointment of the contractor.			
AMALINDA CO- OF - SANITATION AMALINDA CO- OP - STORMWATER	USDG	656 000	1 415	654 586	0%				
AMALINDA CO- OP - WATER	USDG	800 000	1 725	798 275	0%				
			-		-				
BLOCK YARD TRA BLOCK YARD TRA - ROADS	USDG	<b>3 858 000</b> 1 024 000	-	3 858 000 1 024 000	<b>0%</b>	-			
BLOCK YARD TRA - SANITATION	USDG	2 242 500	-	2 242 500	0%	Profesional team appointed for design and construction supervis			
BLOCK YARD TRA - STORMWATER	USDG	266 500	-	266 500	0%				
BLOCK YARD TRA - WATER	USDG	325 000	-	325 000	0%				
BOXWOOD PROJECT - ROADS	USDG	600 000	-	600 000	0%	Professional team is appointed for desings and construction mor			
BRAELYN EXT 10		3 000 000	-	3 000 000	0%				
BRAELYN EXT 10 - ROADS	USDG	384 000	-	384 000	0%				
BRAELYN EXT 10 - SANITATION	USDG	2 070 000	-	2 070 000	0%	Designs are being reviewed fro relevence, as they were done wa			
BRAELYN EXT 10 - STORMWATER	USDG	246 000	-	246 000	0%				
BRAELYN EXT 10 - WATER	USDG	300 000	-	300 000	0%				
	USDG USDG	300 000 100 000	-	300 000	0%	contractor is on site started with sewer and water then later it will			
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1						contractor is on site started with sewer and water then later it will			
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS	USDG	100 000 5 000 000 640 000	-	100 000 5 000 000 640 000	0% 0% 0%	contractor is on site started with sewer and water then later it will			
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION	USDG USDG USDG	100 000 5 000 000 640 000 3 450 000	- - - - - -	100 000 <b>5 000 000</b> 640 000 3 450 000	0% 0% 0%	contractor is on site started with sewer and water then later it will Contractor is off site, awaiting for approval of General plans for N			
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION CLUSTER 1 - STORMWATER	USDG USDG USDG USDG USDG	100 000 5 000 000 640 000 3 450 000 410 000	- - - -	100 000 <b>5 000 000</b> 640 000 3 450 000 410 000	0% 0% 0% 0%				
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION	USDG USDG USDG	100 000 5 000 000 640 000 3 450 000	- - - - - - - -	100 000 <b>5 000 000</b> 640 000 3 450 000	0% 0% 0%				
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION CLUSTER 1 - STORMWATER CLUSTER 1 - WATER CLUSTER 2	USDG USDG USDG USDG USDG USDG	100 000 5 000 000 640 000 3 450 000 410 000 500 000 12 500 000	- - - - - - - - -	100 000 <b>5 000 000</b> 640 000 3 450 000 410 000 500 000 <b>12 500 000</b>	0% 0% 0% 0% 0% 0%				
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION CLUSTER 1 - STORMWATER CLUSTER 1 - WATER CLUSTER 2 - ROADS	USDG USDG USDG USDG USDG USDG	100 000 5 000 000 640 000 3 450 000 410 000 500 000 12 500 000 1 920 000	- - - - - - - - - - - - - - - - - - -	100 000 <b>5 000 000</b> 640 000 3 450 000 410 000 500 000 <b>12 500 000</b> 1 920 000	0% 0% 0% 0% 0% 0%	Contractor is off site, awaiting for approval of General plans for N			
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION CLUSTER 1 - STORMWATER CLUSTER 1 - WATER CLUSTER 2 - ROADS CLUSTER 2 - ROADS CLUSTER 2 - SANITATION	USDG USDG USDG USDG USDG USDG USDG USDG	100 000 5 000 000 640 000 3 450 000 410 000 500 000 12 500 000 1 920 000 7 850 000	- - - - - - - - - - - - - - - - - - -	100 000 <b>5 000 000</b> 640 000 3 450 000 410 000 500 000 <b>12 500 000</b> 1 920 000 7 850 000	0% 0% 0% 0% 0% 0% 0%				
BRAELYN EXT 10 - WATER BREIDBACH SERVICES PROJECT - ROADS CLUSTER 1 CLUSTER 1 - ROADS CLUSTER 1 - SANITATION CLUSTER 1 - STORMWATER CLUSTER 1 - WATER CLUSTER 2 - ROADS	USDG USDG USDG USDG USDG USDG	100 000 5 000 000 640 000 3 450 000 410 000 500 000 12 500 000 1 920 000	- - - - - - - - - - - - - - - - - - -	100 000 <b>5 000 000</b> 640 000 3 450 000 410 000 500 000 <b>12 500 000</b> 1 920 000	0% 0% 0% 0% 0% 0%	Contractor is off site, awaiting for approval of General plans for N			

a Electronics in the amount of R1,633,001.78 (Incl VAT) - Order nent in the amount of R469,512.56 - Bona Electronics.

ded PC for the department, ICT currently in the process of sponse from ICT, emails to Lumka 31/10/18,1/11/18,05/11/18,

of network link as well as refurbished laptop for commander. 264560208GG45ZZRW for the procurement of additionall body

EBAT units report submitted to legal on teh 17/11/2018 and is 2/18 to date no response , remaining funds of R 283 161,50 to be no did not receive for traffic and law enforcement RFQ has been on the 4/12/18 in order for the RFQ to be advertised still

Sounibe pound staff- requistion have been submitted to SCM on bus submisisons have been made SCM and have been lost on

of three light aim testers for the VTS amounting to R 108 570,00 containers for the VTS. Submitted to SCM on the 13/11/18 and

embly of 2 x Food Cold Storage Facilities. One (Coastal) has he second one thereafter. Plans in place to request a third cold chase of addition food safety equipment. Requested R80 000 to ear budget adjustment for the purchase of protective clothing for

project. Funds to be returned under Mid Year Bidget Adjustment ment have been submitted to the service provider. This ntation of the project and subsequent utilisation of the 2018-2020 funds for awarded tender.

nents on draft document perused by department have been

rvision.

nonitoring.

way back in 2014.

will do roads

or Masibulele area.

vater on contract no 300, which will commences on Jan.2019

		<u>CAP</u>	TAL EXPENDITUR	RE REPORT AS A	T 30 NOVE	MBER 2018
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl.	Comments
			(	,	VAT)	
CLUSTER 3		5 000 000	3 606 151	1 393 849	72%	
CLUSTER 3 - ROADS	USDG	640 000	560 451	79 549	88%	-
CLUSTER 3 - SANITATION	USDG	3 450 000	2 304 867	1 145 133	67%	Project is on contruction stage, with numerious challenges inclu
CLUSTER 3 - STORMWATER	USDG	410 000	406 793	3 207	99%	
CLUSTER 3 - WATER	USDG	500 000	334 039	165 961	67%	
CNIP VICTIMS - HOUSING PROJECT - ROADS	USDG USDG	800 000	-	800 000	0%	The Department is in a process of utilising the annual consultant
DUNCAN REDEVELOPMENT PROGRAMME - ROADS	USDG	100 000	-	100 000	0%	
DUNCAN VILL COMP/SITE		2 200 000		2 200 000	0%	
DUNCAN VILL COMP/SITE - ROADS	USDG	256 000	-	256 000	0%	-
DUNCAN VILL COMP/SITE - SANITATION	USDG	1 380 000	-	1 380 000	0%	Project stalled due to desputes with the contractor.
DUNCAN VILL COMP/SITE - STORMWATER	USDG	164 000	-	164 000	0%	
DUNCAN VILL COMP/SITE - WATER	USDG	400 000	-	400 000	0%	
DUNCAN VILLAGE PROPER		291 000	-	291 000	0%	
DUNCAN VILLAGE PROPER - ROADS	USDG	64 000	-	64 000	0%	
DUNCAN VILLAGE PROPER - SANITATION	USDG	95 000	-	95 000	0%	Project on litigation on the ASLA issue.
DUNCAN VILLAGE PROPER - STORMWATER	USDG	82 000	-	82 000	0%	4
DUNCAN VILLAGE PROPER - WATER	USDG	50 000	-	50 000	0%	Planning department is working on this project once completed a
GINSBERG 139 UNITS PROJECT - ROADS	USDG	100 000	-	100 000	0%	investigation, house plans, foundation designs
ILITHA NORTH 177 UNITS		5 410 000	- 30 851	5 379 149	1%	
ILITHA NORTH 177 UNITS - ROADS	USDG	3 450 000	-	3 450 000	0%	-
ILITHA NORTH 177 UNITS - SANITATION	USDG	410 000	30 851	379 149	8%	Contractor finished the order that was issued, service provider is
ILITHA NORTH 177 UNITS - STORMWATER	USDG	500 000	-	500 000	0%	-
ILITHA NORTH 177 UNITS - WATER	USDG	1 050 000	-	1 050 000	0%	
MDANTSANE Z 18 CC PH 2		8 000 000	- 6 469 615	1 530 385	81%	Contractor is progressing well on site and the anticipated compl
						sewer) Construction of internal services ( water & sewer ) for 400 units a
MDANTSANE Z 18 CC PH 2 - ROADS	USDG	1 024 000	-	1 024 000	0%	completed 200 sewer line connections and 151 water line connections currently has a short fall of R 9m and the anticipated completion
MDANTSANE Z 18 CC PH 2 - SANITATION	USDG	5 520 000	5 621 880	-101 880	102%	
MDANTSANE Z 18 CC PH 2 - STORMWATER	USDG	656 000	-	656 000	0%	
MDANTSANE Z 18 CC PH 2 - WATER	USDG	800 000	847 735	-47 735	106%	
MZAMOMHLE PEOPLES HOUSING PROCESS	USDG	500 000	-	500 000	0%	The project is under design stage
NELSON MANDELA 102 PROJECT - ROADS	USDG	100 000	-	100 000	0%	The project is still at planning stage
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	500 000	25 596	474 404	5%	Procurement for office furniture is underway.
C SECTION AND TRIANGULAR SITE		500 000	-	500 000	0%	
C SECTION AND TRIANGULAR SITE - ROADS	USDG	64 000	-	64 000	0%	1
C SECTION AND TRIANGULAR SITE - SANITATION	USDG	345 000	-	345 000	0%	Project on litigation on the ASLA issue.
C SECTION AND TRIANGULAR SITE - STORMWATER	USDG	50 000	-	50 000	0%	
C SECTION AND TRIANGULAR SITE - WATER	USDG	41 000	-	41 000	0%	4
PHAKAMISA SOUTH ROADS & STORM WATER	USDG	500 000		500 000	0%	Service provider has been appointed for preliminary designs, fur
		300 000	-	300 000	070	
POTSDAM IKHWEZI BL 1 - ROADS		23 143 600	7 822 955	15 320 645	34%	
POTSDAM IKHWEZI BL 1 - ROADS	USDG	1 173 018	1 412 046	-239 028	120%	
POTSDAM IKHWEZI BL 1 - SANITATION	USDG	18 183 840	4 677 476	13 506 364	26%	Contractor is on site busy with implementation of infrastructure s
POTSDAM IKHWEZI BL 1 - STORMWATER	USDG	751 464	579 423	172 041	77%	-
POTSDAM IKHWEZI BL 1 - WATER	USDG	3 035 278	1 154 009	1 881 269	38%	
POTSDAM NORTH KANANA		9 164 200	-	9 164 200	0%	
POTSDAM NORTH KANANA - ROADS	USDG	1 173 018	-	1 173 018	0%	Detailed designs were entroved by service department
POTSDAM NORTH KANANA - SANITATION	USDG USDG	<u>6 323 298</u> 751 464	-	<u>6 323 298</u> 751 464	0%	Detailed designs were approved by service department, service
POTSDAM NORTH KANANA - STORMWATER POTSDAM NORTH KANANA - WATER	USDG	916 420	-	916 420	0%	4
TSHOLOMNQA DISASTER HOUSING	USDG	1 000 000	-	1 000 000	0%	The project has been completed.
			-	0.000.000	001	
	11050	3 000 000	-	3 000 000	0%	4
TYUTYU PHASE 3 - ROADS	USDG USDG	384 000	-	<u>384 000</u> 2 070 000	0%	Contractor is on site, budget will be spent by the end of finacial y
TYUTYU PHASE 3 - SANITATION TYUTYU PHASE 3 - STORMWATER	USDG	2 070 000 246 000	-	246 000	0%	Contractor is on site, budget will be spent by the end of finacial y
TYUTYU PHASE 3 - STORMWATER TYUTYU PHASE 3 - WATER	USDG	300 000	-	300 000	0%	4
TIGTIGTINGE 3- WATER	0300	300 000	-	300 000	0%	1

luding illigal occupation.
nts,for the designs and contract supervision
service provider will be appointed for geotechnical
is costing the remaining work
pletion date is January 2019 for internal services (water &
at R 17 571 595.26. Progress vs Budget: Contractor has nections. Expenditure to date: R 7 925 975.17. The project is n is December 2018.
unding will be spent by end of December
services.
e provider is busy preparing NHBRC submission
year

		CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
					%				
AccountDescription	FUNDING	2018/19 Rollover	YTD Expenditure	Variance (incl.	Expendit	Comments			
AccountDescription	SOURCE	Adjustment Budget	(incl. VAT)	VAT)		Comments			
					VAT)				
WESTBANK RESTITUTION		11 387 840	-	11 387 840	0%				
WESTBANK RESTITUTION - ROADS	USDG	384 000	-	384 000	0%	-			
WESTBANK RESTITUTION - SANITATION	USDG	5 570 000	-	5 570 000	0%	Project is going on procurement for the appointement of the cont			
WESTBANK RESTITUTION - STORMWATER	USDG	246 000	-	246 000	0%				
WESTBANK RESTITUTION - WATER	USDG	5 187 840	-	5 187 840	0%				
TOTAL: DIRECTORATE OF HUMAN SETTLEMENT		105 149 931	18 024 462	87 125 469	17%				
DIRECTORATE OF INFRASTRUCTURAL SERVICES									
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	1 000 000	528 329	471 671	53%	Procurement of office furniture and equipment is ongoing			
			-						
INEP ELECTRIF PROGR - COUNTERFUNDING	USDG	4 000 000	1 139 420	2 860 580	28%	Proj 2890 Fynbos - PMT delivered and Invoiced; Project 2891 Ce disagreements between Clerk of Works and Cllr			
TOOL & EQUIPMENT	OWN FUNDS	1 000 000	186 459	813 541	19%	Surge Generator received and invoiced; Surveillance Cameras s to Mechancial Workshops in July 2018			
BULK ELEC INFRAS UPGR(RING-FENCED 4%)		59 800 000	- 15 612 320	44 187 680	26%	Fiveteen (15) electrical installation projects have been alloca			
LV NETWORK - RC=COASTAL	OWN FUNDS	8 500 000	5 507 565	2 992 435	65%	Project revised - Project 2877 installation and purchase cable Ab			
MV SUBSTATIONS - RC=COASTAL	OWN FUNDS	2 100 000	50 105	2 049 895	2%	Project 2830, 2831, 2832, 2829 - work in progress from 2017/20			
MV SUBSTATIONS - RW=WHOLE METRO	OWN FUNDS	5 000 000	1 887 326	3 112 674	38%	Project 2871 - progressing possible delaly as Department is waiti			
MV SWITCHING STATION - RN=INLAND	OWN FUNDS	5 000 000	1 865 898	3 134 102	37%	Project 2835 - completed, 2836, Proj 2842, 2868 work to begin 2			
MV NETWORK - RN=INLAND	OWN FUNDS	9 000 000	3 314 927	5 685 073	37%	P2866 Zwelitsha work commenced 20/9/18, P2867 Balassi Valle			
HV TRANSMISSION CONDUCTORS - RC=COASTAL	OWN FUNDS	16 800 000	2 009 269	14 790 731	12%	Project 2844 progress well			
MV SWITCHING STATION - RC=COASTAL	OWN FUNDS	13 400 000	977 230	12 422 770	7%	Project 2898 - Stoneydrift has been revised to R5,4m, funding ha and moved to MV SUB, R1m part of mid year adjustment moved			
BULK ELECTR INFRA UPGRD-RING FENCED C/O	OWN FUNDS C/O	2 554 009	-	2 554 009	0%	Capital Replacement projects identified - Journals to be processe			
		42,000,000	-	0 040 007	470/				
ELECTRIF - INFOR DWELLING AREAS - BCMM LV NETWORKS - RM=MIDLAND	OWN FUNDS	<b>13 000 000</b> 7 000 000	6 080 163 2 612 107	<b>6 919 837</b> 4 387 893	47% 37%	Project 2872 Kannana Electrification progressing well			
LV NETWORKS - RM=MIDLAND	OWN FUNDS	6 000 000	3 468 056	2 531 944	58%	Project 2875 Sunny South Electrification progress well			
			-		0070				
ELECTRIFY INFORMAL DWELLINGS AREAS BCMM C/O	OWN FUNDS C/O	2 753 370	-	2 753 370	0%	Funds to be allocated to Sunny South Electrification projec			
BULK ELEC INFRAS UPGR - REPL EXIST INF		29 000 000	8 334 344	20 665 656	29%	Nine (9) electrical installation projects have been allocated			
MV SWITCHING STATION - RC=COASTAL	OWN FUNDS	15 000 000	6 243 575	8 756 425	42%	Project 2895 handed to contractor 25/9/18 - progressing well			
LV NETWORKS - RC=COASTAL	OWN FUNDS	5 710 000	88 804	5 621 196	2%	Project 2862 Sunnyridge outages planned, Project 2858 Nahoon			
MV NETWORKS - RC=COASTAL	OWN FUNDS	1 690 000	-	1 690 000	0%	East Bank Reclamation Works - delay with environmental service			
MV SUBSTATIONS - RW=WHOLE METRO	OWN FUNDS	5 400 000	782 133	4 617 867	14%	Project 2874, 2869, 2878, 2879 - SCADA Installation			
MV SUBSTATIONS - RC=COASTAL	OWN FUNDS	1 200 000	1 219 833	-19 833	102%	Project 2861 Carter Rd COMPLETED; Project 2857 Homestead			
			-						
BULK ELECTR INFRA UPGRD-REPLC EXIST INFR C/O	OWN FUNDS C/O	7 588 042	586 205	7 001 837	8%	Proj 2845 Gonubie refurbish OH Mains has begun. Funds to be a Department experiencing problems with community			
			-	0					
INEP ELECTRIFICATION PROGRAMME	INTERGATRED NATIONAL ELECTRIFICATION GRANT	6 200 000	654 788	5 545 212	11%	Project 2890 Fybos Phas 3 Electrification delays in the beginning			
REPLACEMENT OF EXISTING STREETLIGHTNING	ENERGY EFFICIENCY AND DEMAND SIDE MANAGEMENT - SG	8 000 000	7 525 683	474 317	94%	Project 2863 EED Lighting near completion			
LIGHTING WITHIN THE MDANTSANE CBD	NEIGBOURHOOD DEVELOPMENT PARTNESHIP GRANT - QF	2 250 000	-	2 250 000	0%	FUNDING TO BE RE-ALLOCATED TO EPMO - NOT ELECTRIC			
BUILDING ALTERATIONS BEACON BAY CIVIC CE	OWN FUNDS	1 000 000	45 212	954 788	5%	Project 2778 Phase 1 near completion, Phase 2 at planning stag			
STR LIGHT & H/MASTS - BCMM AREAS OF SUPP		4 200 000	- 1 858 787	2 341 213	44%	Four (4) streetlighting projects allocated			
LV NETWORKS - RC=COASTAL	USDG	3 800 000	1 664 469	2 135 531	44%	Project 2873 Installation of 5 highmast lighting COMPLETED, ad			
LV NETWORKS - RN=INLAND	USDG	200 000	194 318	5 682	97%	Project 2870 Canary Cres KWT COMPLETED, Proj Brauns Rd C			
LV NETWORKS - RM=MIDLAND	USDG	200 000	-	200 000	0%	Highmast Lighting ordered - area to be identified			
		141 345 421	42 023 380	87 012 824	30%				

ontractor.
Central Injection - electrification work has begun possible delays
s spec completed at Tender stage; request for vehicle submitted
cated
Abbatoirs 2018 to complete - installation to begin Jan 2019
aiting for certificates to be issued
n 2019 (waiting for container) from 2017/2018 to complete
alley bush clearing completed electrification has commenced
has been allocated for Quinera Supply, savings R4m identified ed to Buildings
ssed
1
oon OH Cable contractor to start Jan 2019, cable to be ordered
vices
ad Cres COMPLETED; Project 2789 Bhengu St COMPLETED
e allocated to Mzamomhle Electrification, unfortunately
· · ·
ing of the project due to change controls with the DoE
RICITY DEPARTMENT FUNDING
age
additional 4 ordered areas to be identified
d COMPLETED

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments		
INTEGRATED CITY DEVELOPMENT GRANT	INTERGATRED CITY DEVELOPMENT GRANT	, 10 003 000	6 466 772	3 536 228	65%	The annual contract has been awarded and the project is progre		
PROCURE - GRADERS FOR R/RDS - YELLOW FLT	OWN FUNDS	3 000 000	2 980 000	20 000	99%	Mechanical workshops has advertised a formal contract for the p		
	USDG	43 000 000	17 391 069	25 608 931	40%	The contract is progressing well and the project is at 78 % comp The annual contract for bridges has been awarded and anticipate		
REHABILIT OF BCMM BRIDGES AND STORWATER ROADS INFRA - REVAL: ACQUISITION	NEIGBOURHOOD DEVELOPMENT PARTNESHIP GRANT - QF	5 000 000 7 000 000	-	5 000 000 7 000 000	0%	appointed to undertake assesments and designs. The annual contract for bridges has been awarded and anticipate appointed to undertake assesments and designs.		
ROADS PROVISION		155 669 365	- 2 046 319	153 623 046	1%			
ROADS PROVISION - WARD 1	OWN FUNDS	1 582 000	-	1 582 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 10	OWN FUNDS	500 000	-	500 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 19	OWN FUNDS	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has bee patching and overlay/ road rehabilitation.		
ROADS PROVISION - WARD 2	OWN FUNDS	3 500 000	-	3 500 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 10	USDG	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 15	USDG	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 15	USDG	1 500 000	-	1 500 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 15	USDG	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 16	USDG	4 000 000	-	4 000 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 18	USDG	3 050 000	-	3 050 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 24	USDG	4 000 000	-	4 000 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 7	USDG	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS WARD - 8	USDG	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 46	USDG	2 500 000	-	2 500 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 25	OWN FUNDS	2 500 000	-	2 500 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 26	OWN FUNDS	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 26	OWN FUNDS	2 500 000	-	2 500 000	0%	The annual contract for bridges, roads and stormwater has bee road upgrades.		
ROADS PROVISION - WARD 28	OWN FUNDS	2 500 000	-	2 500 000	0%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 29	OWN FUNDS	3 000 000	697 449	2 302 551	23%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 3	OWN FUNDS	4 000 000	58 242	3 941 758	1%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 31	OWN FUNDS	3 000 000	1 290 627	1 709 373	43%	The annual contract for bridges, roads and stormwater has bee overlay/ road rehabilitation.		
ROADS PROVISION - WARD 32	OWN FUNDS	1 000 000	-	1 000 000	0%	The annual contract for bridges, roads and stormwater has bee with patching and overlay/ road rehabilitation.		
ROADS PROVISION - WARD 34	OWN FUNDS	4 000 000	-	4 000 000	0%	The annual contract for bridges, roads and stormwater has bee patching and overlay/ road rehabilitation.		
ROADS PROVISION - WARD 36	OWN FUNDS	1 000 000	-	1 000 000	0%	The annual contract for bridges, roads and stormwater has bee patching and overlay/ road rehabilitation.		
ROADS PROVISION - WARD 39	OWN FUNDS	2 500 000	-	2 500 000	0%	The annual contract for bridges, roads and stormwater has bee patching and overlay/ road rehabilitation.		
ROADS PROVISION - WARD 4	OWN FUNDS	2 500 000	-	2 500 000	0%	The annual contract for bridges, roads and stormwater has bee patching and overlay/ road rehabilitation.		

gressing well

bated to start. Professional service providers have been being

een awarded the contractors have started to with patching and been awarded the contractors have started to with patching and been awarded the order was issued to the contrator to started with been awarded the contractors have started to with patching and een awarded the contractors have started to with patching and been awarded, the contrator will commence in January 2019 for een awarded, the contrator will commence in January 2019 for een awarded, the contrator will commence in January 2019 for een awarded, the contrator will commence in January 2019 for een awarded the contractors have started to with patching and een awarded, the contrator will commence in January 2019 for been awarded the contractors have started to with patching and een awarded the contractors have started to with patching and been awarded the contractors have started to with patching and been awarded the contractors have started to with patching and been awarded, the contrator will commence in January 2019 for been awarded, the contrator will commence in January 2019 for been awarded the contractors have started to with patching and been awarded the contractors have started to with patching and een awarded the contractors have started to with patching and een awarded the contractors have started to with patching and een awarded the order will be issued to the contrator to started een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded , the contractor will commence with the works for een awarded, the contractor will commence with the works for

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
ROADS PROVISION - WARD 41	OWN FUNDS	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has been patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 43	OWN FUNDS	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has beer patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 44	OWN FUNDS	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has beer patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 45	OWN FUNDS	2 950 000	-	2 950 000	0%	The annual contract for bridges, roads and stormwater has beer patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 5	OWN FUNDS	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has beer road upgrades.			
ROADS PROVISION - WARD 50	OWN FUNDS	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has beer road upgrades.			
ROADS PROVISION - WARD 6	OWN FUNDS	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has beer overlay/ road rehabilitation.			
ROADS PROVISION - WARD 7	OWN FUNDS	1 000 000	-	1 000 000	0%	The annual contract for bridges, roads and stormwater has been with patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 8	OWN FUNDS	1 000 000	-	1 000 000	0%	The annual contract for bridges, roads and stormwater has been with patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 9	OWN FUNDS	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has beer with patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 9	OWN FUNDS	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has been with patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 1 AND 9 C/O	OWN FUNDS C/O	2 400 000	-	2 400 000	0%	The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 16 C/O	OWN FUNDS C/O	3 500 000	-	3 500 000	0%	with patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 34 AND 36 C/O	OWN FUNDS C/O	4 500 000	-	4 500 000	0%	with patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 47	OWN FUNDS C/O	3 323 734		3 323 734	0%	with patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 50	OWN FUNDS C/O	2 700 000		2 700 000	0%	with patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 45	OWN FUNDS C/O	5 500 000		5 500 000	0%	road upgrades. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 26	OWN FUNDS C/O	4 500 000		4 500 000	0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 25 AND 41 C/O	OWN FUNDS C/O	3 000 000		3 000 000	0%	road upgrades. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 5	OWN FUNDS C/O	3 700 000		3 700 000	0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 3 ROADS PROVISION - WARD 28	OWN FUNDS C/O	2 098 499	-	2 098 499	0%	road upgrades. The annual contract for bridges, roads and stormwater has been			
			-		0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 3 C/O	OWN FUNDS C/O	2 000 000	-	2 000 000		patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 39	OWN FUNDS C/O	3 000 000	-	3 000 000	0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 13 C/O	OWN FUNDS C/O	3 000 000	-	3 000 000	0%	road upgrades. The annual contract for bridges, roads and stormwater has beer			
ROADS PROVISION - WARD 44	OWN FUNDS C/O	4 000 000	-	4 000 000	0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has beer			
ROADS PROVISION - WARD 29	OWN FUNDS C/O	8 309 452	-	8 309 452	0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 4	OWN FUNDS C/O	5 055 680	-	5 055 680	0%	patching and overlay/ road rehabilitation. The annual contract for bridges, roads and stormwater has been			
ROADS PROVISION - WARD 25 C/O	OWN FUNDS C/O	2 000 000	-	2 000 000	0%	patching and overlay/ road rehabilitation.			
ROADS PROVISION - WARD 8 AND 10 C/O	OWN FUNDS C/O	3 000 000	-	3 000 000	0%	The annual contract for bridges, roads and stormwater has been patching and overlay/ road rehabilitation.			
RURAL ROADS		31 400 000	20 659 046	10 740 954	66%				
RURAL ROADS - WARD 17	USDG	2 000 000	1 968 257	31 743	98%	The annual contract for the construction and maintenance of Rura being undertaken making use of plant hire (contract 13B)			
RURAL ROADS - WARD 24	USDG	3 000 000	2 270 101	729 899	76%	The annual contract for the construction and maintenance of Rura being undertaken making use of plant hire (contract 13B)			
RURAL ROADS - WARD 32	USDG	2 000 000	602 784	1 397 216	30%	The annual contract for the construction and maintenance of Rura being undertaken making use of plant hire (contract 13B)			
RURAL ROADS - WARD 33	USDG	3 900 000	2 659 453	1 240 547	68%	The annual contract for the construction and maintenance of Rura being undertaken making use of plant hire (contract 13B)			

een awarded, the contractor has commence with the works for een awarded, the contractor has commence with the works for een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded, the contrator will commence in January 2019 for een awarded, the contrator will commence in January 2019 for een awarded the contractors have started to with patching and een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded the order will be issued to the contrator to started een awarded, the contrator will commence in January 2019 for een awarded, the contractor will commence with the works for een awarded, the contrator will commence in January 2019 for een awarded, the contractor will commence with the works for een awarded, the contrator will commence in January 2019 for een awarded , the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded, the contrator will commence in January 2019 for een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for een awarded, the contractor will commence with the works for

ural roads has been awarded. The rural roads are currently ural roads has been awarded. The rural roads are currently ural roads has been awarded. The rural roads are currently ural roads has been awarded. The rural roads are currently

		CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
<u>AccountDescription</u>	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments				
RURAL ROADS - WARD 34	USDG	1 500 000	1 273 172	226 828	85%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 35	USDG	3 500 000	2 283 900	1 216 100	65%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 36	USDG	2 000 000	1 849 376	150 624	92%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 38	USDG	1 500 000	983 208	516 792	66%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 40	USDG	3 500 000	2 278 143	1 221 857	65%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 43	USDG	1 500 000	-	1 500 000	0%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 44	USDG	1 000 000	-	1 000 000	0%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 49	USDG	4 000 000	2 822 200	1 177 800	71%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
RURAL ROADS - WARD 50	USDG	2 000 000	1 668 452	331 548	83%	The annual contract for the construction and maintenance of Rur being undertaken making use of plant hire (contract 13B)				
			-			being undertaken making use of plant hire (contract 13B)				
SIDEWALKS	NEIGBOURHOOD DEVELOPMENT PARTNESHIP GRANT - QF	4 000 000	-	4 000 000	0%	The annual contract for bridges, roads and stormwater has been road upgrades.				
UPGRADING OF MDANTSANE ROADS- CLUSTER 1		23 000 000	- 21 980 558	1 019 442	96%					
UPGR OF MDANTSANE RDS - CLUST 1: WARD 11	USDG	3 000 000	3 278 963	-278 963	109%	The service provider experienced cash flow problems during 201 date of 15 July 2018. Based on their current performance on site date being December 2018				
UPGR OF MDANTSANE RDS - CLUST 1: WARD 12	USDG	6 000 000	5 377 512	622 488	90%	The service provider experienced cash flow problems during 201 date of 15 July 2018. Based on their current performance on site date being December 2018				
UPGR OF MDANTSANE RDS - CLUST 1: WARD 14	USDG	4 500 000	4 125 020	374 980	92%	The service provider experienced cash flow problems during 201 date of 15 July 2018. Based on their current performance on site date being December 2018				
UPGR OF MDANTSANE RDS - CLUST 1: WARD 17	USDG	1 500 000	1 397 945	102 055	93%	The service provider experienced cash flow problems during 201 date of 15 July 2018. Based on their current performance on site date being December 2018				
UPGR OF MDANTSANE RDS - CLUST 1: WARD 42	USDG	8 000 000	7 801 118	198 882	98%	The service provider experienced cash flow problems during 201 date of 15 July 2018. Based on their current performance on site date being December 2018				
UPGRADING OF MDANTSANE ROADS - CLUSTER 2		17 000 000	- 3 696 171	13 303 829	22%					
UPGR OF MDANTSANE RDS - CLUST 2: WARD 11	USDG	2 000 000	-	2 000 000	0%	The project is practically completed, currently attending to snags				
UPGR OF MDANTSANE RDS - CLUST 2: WARD 17 UPGR OF MDANTSANE RDS - CLUST 2: WARD 20	USDG USDG	1 500 000 7 000 000	- 2 232 026	1 500 000 4 767 974	0%	terminated due to poor perfomance and the contract was amende				
UPGR OF MDANTSANE RDS - CLUST 2: WARD 20 UPGR OF MDANTSANE RDS - CLUST 2: WARD 30	USDG	3 500 000	-	3 500 000	0%	budget for cluster 2 will be used to complete the works for cluster				
UPGR OF MDANTSANE RDS - CLUST 2: WARD 48	USDG	3 000 000	1 464 145	1 535 855	49%					
UPGRADING OF MDANTSANE ROADS - CLUSTER 3		26 000 000	21 771 292	4 228 708	84%					
UPGR - MDANTSANE RDS - CLUST 3: WARD 21	USDG	7 000 000	1 937 137	5 062 863	28%	Work progressing well on site				
UPGR OF MDANTSANE RDS - CLUST 3: WARD 23 UPGR OF MDANTSANE RDS - CLUST 3: WARD 24	USDG USDG	16 000 000 3 000 000	16 834 154 3 000 000	-834 154 0	105%	Work progressing well on site Work progressing well on site				
OF GR OF MDANTSANE RDS - CEUST 5. WARD 24	0300	3 000 000	- 3 000 000	0	100 /6	Work progressing well on site				
UPGR OF RDP SETTLEMENTS	11050	10 000 000	-	10 000 000	0%					
UPGR OF RDP SETTLEMENTS-CLUST 3:WARD 27 UPGR OF RDP SETTLEMENTS-CLUST 2:WARD 22	USDG OWN FUNDS	4 000 000 2 000 000	-	4 000 000 2 000 000	0%	The designs are completed and the contract will be implemented The designs are completed and the contract will be implemented				
UPGRD OF ROADS RDP SETTLEMENTS - WARD 13	USDG	4 000 000	-	4 000 000	0%	The designs are completed and the contract will be implemented				
KWT ROADS		18 500 000	1 736 109	16 763 891	9%	The annual contract for bridges, roads and stormwater has been				
URBAN ROADS - WARD 35 (KWT ROADS)	USDG	1 500 000	-	1 500 000	0%	patching and overlay/ road rehabilitation and the expenditure will The annual contract for bridges, roads and stormwater has been				
WARD 37	USDG	11 000 000	1 850 614	9 149 386	17%	patching and overlay/ road rehabilitation and the expenditure will The annual contract for bridges, roads and stormwater has been				
WARD 39	USDG	2 000 000	-114 505	2 114 505	-6%	patching and overlay/ road rehabilitation and the expenditure will The annual contract for bridges, roads and stormwater has been				
WARD 43	USDG	2 000 000	-	2 000 000	0%	patching and overlay/ road rehabilitation and the expenditure will				

Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently Rural roads has been awarded. The rural roads are currently

een awarded, the contrator will commence in January 2019 for

2017, and subsequently have not achieved their due completion site, the contractor is 91 % complete, with the revised completion

2017, and subsequently have not achieved their due completion site, the contractor is 91% complete, with the revised completion

2017, and subsequently have not achieved their due completion site, the contractor is 91 % complete, with the revised completion

2017, and subsequently have not achieved their due completion site, the contractor is 91% complete, with the revised completion

2017, and subsequently have not achieved their due completion site, the contractor is 91 % complete, with the revised completion

igs for all the wards of Cluster 2, Cluster 3 contractor was inded to complete Cluster 3 scope therefore the remaining ster 3.

ted through the annual contract. ted through the annual contract. ted through the annual contract.

een awarded, the contractor has commence with the works for will improve on the 2nd quarter.

een awarded, the contractor has commence with the works for will improve on the 2nd quarter.

een awarded , the contractor has commence with the works for will improve on the 2nd quarter.

een awarded, the contractor has commence with the works for will improve on the 2nd quarter.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
<u>AccountDescription</u>	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
WARD 43	OWN FUNDS C/O	2 000 000	-	2 000 000	0%	The annual contract for bridges, roads and stormwater has bee patching and overlay/ road rehabilitation and the expenditure wil			
WEST DRIVE BRIDGE - WARD 37	USDG	1 000 000	-	1 000 000	0%	The annual contract for bridges, roads and stormwater has bee undertake assesments ,Geotechnical investigations and designs			
		354 572 365	98 727 335	255 845 030	28%				
ABLUTION FACILITIES	USDG	1 800 000	-	1 800 000	0%	Contract has been awarded			
ABLUTION FACILITIES - WARD 10	USDG	300 000	-	300 000	0%	Contract has been awarded			
ABLUTION FACILITIES - WARD 12	USDG	300 000	-	300 000	0%	Contract has been awarded			
ABLUTION FACILITIES - WARD 19	USDG	100 000	-	100 000	0%	Contract has been awarded			
ABLUTION FACILITIES - WARD 2	USDG	500 000	-	500 000	0%	Contract has been awarded			
BISHO KWT & ZWELITSHA BULK REG SEWER SCH E/L SEWER DIVERSION : CENTRAL TO REESTON	USDG LOAN	81 294 290 69 000 000	22 017 334	59 276 956	27% 0%	Project is 98% complete			
EAST BEACH GRAVITY SEWER UPGRADE	OWN FUNDS	26 100 000	- 706 889	<u>69 000 000</u> 25 393 111	3%	Finalising loan options. Tender documents at approval stage.			
HOOD POINT MARINE OUTF SEWER & ANC WORKS	USDG	19 000 000	1 329 934	17 670 066	7%	Project at environmental impact assessment stage			
MDASANE SANITATION	USDG	18 000 000	3 832 688	14 167 312	21%	Gqozo Village contractor has commenced work.			
BERLIN SEWERS	USDG	2 000 000	-	2 000 000	0%	Completion of on-going project.			
PUMP STATIONS	OWN FUNDS	4 000 000	477 182	3 522 818	12%	Contract at bid evaluation stage			
REESTON PHASE 3 BULK SERVICES SEWER	USDG	8 000 000	-	8 000 000	0%	Mechanical / electrical contact at commissioning stage.			
RETICULATION	OWN FUNDS	24 000 000	147 673	23 852 327	1%	Contract at bid evaluation stage.			
WASTEWATER TREATMENT WORKS	OWN FUNDS	29 000 000	1 761 099	27 238 901	6%	Tender documents at approval stage: Mdantsane WWTW.			
UPGRADING OF LABORATORY UPGRADING OF LABORATORY C/O	OWN FUNDS OWN FUNDS C/O	4 000 000 1 118 569	89 157 -	3 910 843 1 118 569	2% 0%	Tender has been awarded Tender has been awarded			
OF GRADING OF LABORATORT C/O	OWIN FUNDS C/O	288 512 859	30 361 955	258 150 904	11%				
KWT & BISHO INFRASTRUCTURE		14 000 000	6 577 229	7 422 772	47%				
WATER TREATMENT WORKS	USDG	6 000 000	1 169 926	4 830 074	19%	Tender is at the design and tender documentation stage.			
BULK MAINS	USDG	2 000 000	1 816 505	183 495	91%	Contractor is progressing well on site.			
BULK MAINS	USDG	4 500 000	3 590 797	909 203	80%				
	USDG	1 500 000		1 500 000	0%	Tender is at the design and tender documentation stage.			
FEASIBILIT- ALTERN W/SUPPLY - BULK MAINS	OWN FUNDS	2 000 000	-	2 000 000	0%	Tender is at bid evaluation stage.			
WESTBANK RESTITUTION BULK MAINS	USDG	9 000 000 4 000 000	4 424 122 613 851	4 575 878 3 386 149	49% 15%	Contractor is progressing well on site.			
RESERVOIRS	USDG	5 000 000	3 810 271	1 189 729	76%				
			-						
WATER BACKLOGS		13 400 000	5 426 981	7 973 019	40%	Contractor is progressing well on site.			
BULK MAINS	USDG	6 000 000	5 426 981	573 019	90%				
DISTRIBUTION MAINS	USDG	3 082 450	-	3 082 450	0%	Tender is at bid evaluation stage.			
RESERVOIRS	USDG	4 317 550	-	4 317 550	0%				
AMAHLEKE WATER SUPPLY		7 600 000	7 857 953	-257 953	103%				
DISTRIBUTION MAINS	USDG	2 000 000	2 188 345	-188 345	109%	- Contractor in any second second langest			
PUMP STATION	USDG	1 000 000	379 607	620 393	38%	Contractor is progressing well on site.			
RESERVOIRS	USDG	4 600 000	5 290 000	-690 000	115%				
			-						
	USDG	78 950 950	7 478 365	71 472 585	9%	Contractor is progressing well on site.			
W/DEMAND MANGM - WATER CONSERV - PRV STA	USDG	5 000 000	-	5 000 000	0%	Tender is at bid evaluation stage.			
		0.000.000	-	7 000 004	01/				
UPGRADE WATER NETWOKRS RESERVOIRS	USDG	8 000 000 3 800 000	3 996 3 996	7 996 004 3 796 004	0% 0%	-			
PUMP STATION	USDG	1 200 000	- 3 990	1 200 000	0%	Tender is at bid evaluation stage.			
DISTRIBUTION	USDG	1 000 000	-	1 000 000	0%				
BULK MAINS	USDG	2 000 000	-	2 000 000	0%				
			-						
PIPE AND WATER METER REPLACEMENT IN MDANTSANE		19 250 000	250 062	18 999 938	1%				
RESERVOIRS-PIPE AND WATER METER REPLACEM	OWN FUNDS	3 000 000	-	3 000 000	0%	Tandar is at hid supporting stage			
WATER TREATMENT WORKS-PIPE AND WATER MET	USDG	2 000 000	-	2 000 000	0%	Tender is at bid evaluation stage.			
DISTRIBUTION POINTS-PIPE AND WATER METER BULK-PIPE AND WATER METER REPLACEMENT IN	OWN FUNDS OWN FUNDS	5 000 000 9 250 000	250 062	4 749 938 9 250 000	5% 0%	4			
		9 200 000	-	9 200 000	0%				
			-		-	1			
PIPE AND WATER METER REPLACEMENT IN BISHO,KWT &		14 250 000	-	14 250 000	0%				
DIMBAZA					0%	Tender is at bid evaluation stage.			
DISTRIBUTION POINTS-PIPE AND WATER METER	OWN FUNDS	11 550 000	-	11 550 000	0%				

en awarded, the contractor has commence with the works for vill improve on the 2nd quarter.
en awarded the Professional service provider have started to ns of Bridges.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018							
<u>AccountDescription</u>	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments		
RESERVOIRS-PIPE AND WATER METER REPLACEM	OWN FUNDS	2 700 000	-	2 700 000	0%			
		22,000,000	-	22 505 202	20/			
PIPE AND WATER METER REPLACEMENT IN EL BULK-PIPE AND WATER METER REPLACEMENT IN	OWN FUNDS	<b>23 000 000</b> 8 000 000	494 797 494 797	22 505 203 7 505 203	<b>2%</b> 6%	-		
DISTRIBUTION POINTS-PIPE AND WATER METER	OWN FUNDS	9 000 000	-	9 000 000	0%	Tender is at bid evaluation stage.		
RESERVOIRS-PIPE AND WATER METER REPLACEM	OWN FUNDS	4 000 000	-	4 000 000	0%			
WATER TREATMENT WORKS-PIPE AND WATER MET	OWN FUNDS	2 000 000	-	2 000 000	0%			
DISTRIB POINTS & WATER METER REPLC IN EL C/O	OWN FUNDS C/O	1 847 107	-	1 847 107	0%	The deals of hid and estimates		
DISTRIB POINTS & WATER METER REPLC IN MDT C/O	OWN FUNDS C/O	1 406 474	-	1 406 474	0%	Tender is at bid evaluation stage.		
		197 704 531	32 513 504	165 191 027	16%			
		40,000,000	0 477 5 47	0.500.450	47%	x11 VW Polos were delivered beginning of November 2018; deliv		
BCM FLEET PLANT SPEC EQUIP & S/WASTE VEH	OWN FUNDS	18 000 000	8 477 547	9 522 453	47%	crew cabs' expected delivery date is March 2019; expected delivery		
TOTAL: DIRECTORATE OF INFRASTRURAL SERVICES		1 001 135 176	212 632 051	776 193 909	21%			
DIRECTORATE OF MUNICIPAL SERVICES								
OFFICE FURN & EQUIPMENT (DIRECTORATE)	OWN FUNDS	1 000 000	143 209	856 791	14%	Awaiting specs for alarms to be installed at various halls.		
HALLS-TOOLS AND EQUIPMENT	OWN FUNDS	500 000	205 856	294 144	41%	Orders to the amount of R85 453,50 issued by SCM. Expenditur		
DEVELOPMENT OF C/HALLS & FACILITIES	OWN FUNDS	7 500 000	3 630 390	3 869 610	48%	Contract 3095 - The Completion of the Construction of Nompume Construction for the value of R10 962 652.32 ex vat, and an orde going. The expenditure for November is for payment cerificate no		
DEVELOPMENT OF C/HALLS & FACILITIES	OWN FUNDS C/O	5 500 000	-	5 500 000	0%	No expenditure has taken place on this vote. This is the balance Nompumelelo community hall-phase 2, expenditure will only refle been certified and paid to the client.		
UPGR & REFURB EXIST C/HALLS & FACILITIES	OWN FUNDS	2 500 000	-	2 500 000	0%	5 x Community Halls have been identified for Upgrade and Refur Hall, Ndevana Community Hall, Phakamisa Community and Tyut Community Hall -painting, plumbing, steel work and concrete wo site. The Upgrade and refurbishment of Potsdam Community Hal 10/12/2018. The specification for Ndevana and Phakamisa Com		
PAVING AROUND CAMPING SITES AND CHALETS	OWN FUNDS	200 000	-	200 000	0%	the department is still busy with the specification to purchase pay		
CONSTRUCTION OF OFFICES AND GUARD HOUSE	OWN FUNDS	500 000	-	500 000	0%	Awaiting approval from Department of economic development, e 2018		
UPGRADING OF ORIENT BUILDING	OWN FUNDS	500 000	28 400	471 600	6%	Specifications for the informal tender. Building maintenance to m		
PAVING AROUND CAMPING SITES AT NAHOON CA	OWN FUNDS	750 000	-	750 000	0%	busy finalising the bill of quantity for the paving at Nahoon carava		
			-					
MACHINERY AND EQUIPMENT-NAHOON BEACH MACHINERY AND EQUIPMENT-NAHOON BEACH	OWN FUNDS	150 000 25 000	2 633 2 633	<b>147 367</b> 22 367	<b>2%</b>	3X Qoutes will be submitted to Supply Chain Management by Aw		
MACHINERY AND EQUIPMENT-NAHOON BEACH	OWN FUNDS	25 000	- 2 033	25 000	0%	3X Quites will be submitted to Supply Chain Management by Aw		
MACHINERY AND EQUIPMENT-NAHOON BEACH	OWN FUNDS	100 000	-	100 000	0%	3X Qoutes will be submitted to Supply Chain Management by Aw		
SUPP & INST SEC SYST - ALL BCMM S/POOLS	OWN FUNDS	400 000	-	400 000	0%	The formal tender to appoint a Professional Service Provider ha 20th July 2018 subject to amendments. The document has been approval of Budget.		
ELECTRIC CONTROL SYSTEMS	OWN FUNDS	1 000 000	-	1 000 000	0%	Informal tender for access control system for Joan Harrison and closed. Evaluation has been done on the 27th November 2018.		
PURCHASE OF COIN OPERATING WASHING MACHI	OWN FUNDS	100 000	-	100 000	0%	the tender has been cancelled due to the fact that all service pro- the 12/10/2018.		
UPGRADING OF FILTRATION SYSTEM	OWN FUNDS	700 000	102 723	597 277	15%	The formal tender to appoint a Professional Service Provider has 20th July 2018 subject to amendments. The document has been approval of Budget.		
REVAMPING OF JUMPING CASTLE	OWN FUNDS	200 000	-	200 000	0%	Awaiting for the Advertisement of purchase of jumping castle from		
PURCHASE OF FURNITURE FOR CHALETS	OWN FUNDS	500 000	168 478	331 522	34%	Awaiting advertisement for the purchase of televisions, fridges, c		
FURNITURE AND OFFICE EQUIPMENT - ORIENT	OWN FUNDS	350 000	-	350 000	0%	informal Tender for the supply and installation of bullet proof gals the 27 November 2018 and curtrently awaiting the appointment of		
FURNITURE AND OFFICE EQUIPMENT-GONUBIE	OWN FUNDS	1 050 000	-	1 050 000	0%	At Supply Chain Management for advetising		
PURCHASE OF OFFICE FURNITURE AND EQUIPME	OWN FUNDS	500 000	-	500 000	0%	At Supply Chain Management for advetising		

elivery date of x4 VW Golf Gti's is mid December 2018; Hino livery dates for Roller and TLB next year
ture on target.
Imelelo Community Hall - phase 2 was awarded to New Boss rder was generated to the value of R5 500 000 to get the project no. 5 for amounted to R540 866.35 exl vat.
ce of Contract 3095, the completion of construction of eflect once the first order on vote. 501465635208GC35ZZRC has
furbishment(Gcobani Community Hall, Potsdam Community yutyu Community Hall). Upgrade and refurbishment of Gcobani work has been awarded and the contractor is currently on Hall - wet works has been awarded and the contractor started on ommunity Halls are in the process of being finalized.
pavers and will be submitted to scm on the 09/ 01/2019
, environmental affairs and Tourism that was sent in August
manage vote for refurbishment of orient office facilities
avan park.
Awaiting quotations from Suppliers
Awaiting quotations from Suppliers Awaiting quotations from Suppliers
has been approved in principle by Bid Specification ommitee on en amended and submitted to Finance in August 2018 for
nd Ruth Belonsky swimming pools has been advertised and has 8.
providers were non responsive and is goin to be re advertised on
has been approved in principle by Bid Specification ommitee on en amended and submitted to Finance in August 2018 for
rom scm.
c, coffee tables, pedestals from scm. alss and cupboards at the ticket offices has been evaluated on at of a service provider.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
INSTALLATION OF FLOODLIGHTS AT GONUBIE R	OWN FUNDS	100 000	-	100 000	0%	installation of floodlights at gonubie Resort is completed on the 1 payment.			
JOHN HARRISON SWIMMING POOLS	OWN FUNDS	900 000	472 638	427 362	53%	Informal tender for paving from Main pool to diving pool has bee November 2018.			
MACHINERY AND EQUIPMENT FOR BONZA BAY	OWN FUNDS	450 000	-	450 000	0%	At Supply Chain Management for advetising			
LIFE GUARDS FACILITIES	OWN FUNDS	200 000	29 100	170 900	15%	Completed the installation of new doors, window handles, bura Requisition submitted to Supply Chian Management to supply ar balutions.			
ABLUTION FACILITIES POOLS	OWN FUNDS	500 000	475 020	24 980	95%	Leaches Bay ablutions completed on 31st August 2018			
INSTALLATION OF SECURITY ALARMS IN 20 CH	OWN FUNDS	800 000	-	800 000	0%	Awaiting advertisement at SCM for the installation of alarm syste			
BRAAI STANDS	OWN FUNDS	200 000	-	200 000	0%	Evaluation of Tender completed on the 27 November 2018 and v			
BUILD - CHALETS AT NAHOON CARAVAN PARK	OWN FUNDS	1 000 000	-	1 000 000	0%	Awaiting approval form DEDEA and the meeting with Nahoon Co is on the 09/10/2018. and a request to move amount of R 600 00 Acting HOD.			
ABLUTION FACILITIES BEACHES	OWN FUNDS	500 000	118 030	381 970	24%	Refurbishment of male Ablutions at king Williams Town has been Lefeto - an amount of R420225,98 on 17/08/2018.			
PUBLIC ABLUTIONS BEACHES	OWN FUNDS	200 000	-	200 000	0%	Specification for the informal tender for refurbishment of Kaysers September 2018			
BOARDWALK (NEW)	OWN FUNDS	2 000 000	-	2 000 000	0%	The formal tender to appoint a Professional Service Provider has on 20th July 2018 subject to amendments. The document has be approval of Budget.			
BUILDING OF S/POOL AT GONUBIE RESORT	OWN FUNDS	3 450 000	-	3 450 000	0%	the drawings has been finalised but awaiting approval of constru Environmentai Affairs & Tourism. And a request to move an amo Acting HOD.			
REFUBISHMENT OF KING WILLIAMS TOWN SWIMM	OWN FUNDS	300 000	188 000	112 000	63%	Specification for the informal tender for new gate and paving from Supply Chain Management to advertise.			
BRAAI AREA	OWN FUNDS	500 000	-	500 000	0%	The formal tender to appoint a Professional Service Provider ha			
REFURBISHMENT OF ORIENT SWIMMING POOLS	OWN FUNDS	450 000	149 745	300 255	33%	Contractor received award letter on 13 November 2018 and is cu has been completed.			
PLAY AREA	OWN FUNDS	250 000	-	250 000	0%	Specifications for the informal tender to manufacture and supply been finalised and has been submitted to be advertised			
DEMOL & CONST - OFFICE AT GONUBIE RESORT	OWN FUNDS	5 000 000	297 226	4 702 774	6%	A second invoice for the laying of foundation will be submitted or			
REFUBISHMENT OF RUTH BELONSKY SWIMMING P	OWN FUNDS	400 000	-	400 000	0%	Specifications for the informal tenders for replacing roof in plantr refurbishment of staff quarters. Tender has been advertised and			
VENDOR STALLS	OWN FUNDS	500 000	-	500 000	0%	The formal tender to appoint a Professional Service Provider has on 20th July 2018 subject to amendments. The document has be approval of Budget.			
REFURBISHMENT OF WATER WORLD SWIMMING PO	OWN FUNDS	450 000	27 671	422 330	6%	A Service Provider has been appointed and work has commence			
POOLS	OWN FUNDS	300 000	-	300 000	0%	Specifications for the informal tender for refurbishment/ Tiling an Submitted to Supply Chain for advertising,			
REFURBISHMENT OF ZWELITSHA SWIMMING POOL	OWN FUNDS	500 000	-	500 000	0%	Specification for the informal tender for fencing of baby pool has advertise.			
SUPER TUBES	OWN FUNDS	500 000	-	500 000	0%	Awaiting appoint of Services Provider to start with the refurbishm Management.			
REFUBISHMENT OF ABLUTION BLOCKS AT RESOR	OWN FUNDS	400 000	-	400 000	0%	the informal tender for the tiling and grouting of the Gonubie tida the 27 November 2018 nad submitted for HDI/POINTS to appoint			
DEVELOPMENT OF MASTER PLAN	OWN FUNDS	200 000	-	200 000	0%	The formal tender to appoint a Professional Service Provider has on 20th July 2018 subject to amendments. The document has be approval of Budget.			
UPGRADE OF ENTRANCE	OWN FUNDS	250 000	-	250 000	0%	Informal tender for upgrading of Zwelitsha front entrance has bee 27th November 2018.			
LIFESAVER TOWERS	OWN FUNDS	200 000	-	200 000	0%	A Service Provider has been appointed and work has commence			
MASTER PLAN	OWN FUNDS	300 000	-	300 000	0%	Specififation Document is currently at finance for confirmation of			
CONSTRUCTION OF BRAAI STANDS AT NAHOON C REFURBISHMENT OF TICKET OFFICES	OWN FUNDS OWN FUNDS	500 000 250 000	- 101 000	500 000 149 000	0% 40%	Specification for the construction of braaing stands has been su Specification for the informal tender for refurbishing of Zwelitsha			
FENCING	OWN FUNDS	200 000	-	200 000	0%	Specification for the informal tender for supply and installation of 09th November 2018 and submitted to Supply Chain Manageme			
RUTH BELONSKY SWIMMING POOL C/O	OWN FUNDS C/O	514 146	- 4 972	514 146 1 990 410	0%				
DEMOL & CONST - OFFICE AT GONUBIE RESORT FENCING	OWN FUNDS C/O OWN FUNDS C/O	1 995 382 74 490	- 4 9/2	1 990 410 74 490	0%	The tender has been awarded and the contractor is on site. Specification for the informal tender are being finalised and will			
REFUBISHMENT OF KING WILLIAMS TOWN SWIMM	OWN FUNDS C/O	104 000	-	104 000	0%	Specification for informal tender for installation of new sliding set			
UPGRADING OF RESORTS C/O	OWN FUNDS C/O	21 844	-	21 844	0%	requisition has been submitted at SCM for the purchase of chain			

## e 10 december 2018 and the invoice is submitted to SCM for

een advertised and closed. Evaluation was done on the 27th

uraglar gates and door at the Gonubie Lifesavers building . v and fit new roll up gates at Bonza Bay Lifesavers building and

stems at SCM.

nd will proceed to HDI/Points to appoint a service provider.

Councillor for the issues raised by the community. The meeting 000 will be moved to an outer year has been submitted to the

een completed. An invoice has been paid to Kuyasa trading as

ers/ Kidds beach ablutions . Tender briefing held on 27

r has been approved in principle by Bid Specification Commitee s been amended and submitted to Finance in August 2018 for

struction from Department of Economic Development & mount of R 3000 000 to an outer year has been submitted to the

rom entrance gate to plantroom has been finalised. Awaiting

has been approved in principle on 20th July 2018 subject to

currently busy onsite. New Roll doors at filtration plant rooms

ply playground equipment for marina glen/eastern beach has

on the 14/12/2018

ntroom and upgrading the front entrance has been changed to and closed. Evaluation was done on the 27th November 2018.

r has been approved in principle by Bid Specification Commitee been amended and submitted to Finance in August 2018 for

nced as from 27 November 2018. and grouting of quanza pools finalised on the 18th August 2018.

as been finalised. Awaiting Supply Chain Management to

hment. Requisition has been submitted to Supply Chain

idal pool and Eeatern beach ablutions has been evaluated on pointment a Service Provider.

has been approved in principle by Bid Specification Committee been amended and submitted to Finance in August 2018 for

been advertised and closed. Evaluation has been done on the

nced as from 27 November 2018.

n of budget and once signed to be resubmitted to BSC.

submitted. Also awiting approval from the DEDEAT.

tha Ticket office has been finalised. In of new fences for bonza bay picnic site has been finalised by the ment for advertising .

vill be submitted to Supply Chain Management to advertise.

security gate will be finilised by 09th November 2018. ain saw on the 26 September 2018.

	CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018								
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments			
REFURBISHMENT OF TICKET OFFICES	OWN FUNDS C/O	200 000	-	200 000	0%	Specification for the informal tender for refurbishing of Zwelitsha Management to advertise.			
ORLANDO STADIUM: INST - ELEC IRRIGATION C/O	OWN FUNDS C/O	414 846	-	414 846	0%	Refurbishment of netball courts, refurbishment of precast walls, in requisitions was submitted to Supply Chain Management on 31 C			
CONS - OFF & S/GUARD HSE - NAHOON C/PARK C/O	OWN FUNDS C/O	1 997 963	-	1 997 963	0%	The tender has been awarded and the contractor is on site.			
ABLUTION FACILITIES	OWN FUNDS C/O	974 108	-	974 108	0%	Annual contractor has submitted quotation for informal tender for females.			
JOHN HARRISON SWIMMING POOLS C/O	OWN FUNDS C/O	451 157	-	451 157	0%	Specification for refurbishment of grandstand floor has been prep			
PLANT AND EQUIPMENT -JOHN HARRISON SWIMM	OWN FUNDS	850 000	43 565	806 435	5%	The projector and screen has been procured with IT Department.			
PLANT AND EQUIPMETN - KING WILLIAMS TOWN	OWN FUNDS	650 000	-	650 000	0%	Specifications for the informal tenders for lane ropes and stainles Awaiting Supply Management to advertise.			
PLANT AND EQUIPMENT- ORIENT SWIMMING POO	OWN FUNDS	650 000	217 807	432 193	34%	Rollerup doors have been installed and revamping of driveway at			
PLANT AND EQUIPMENT- RUTH BELONSKY SWIM	OWN FUNDS	650 000	-	650 000	0%	Quotation for signage with by-laws has been submitted to Supply awaiting payment.			
PLANT AND EQUIPMENT- WATER WORLD SWIMMIN	OWN FUNDS	500 000	-	500 000	0%	A Service Provider has been appointed and is onsite as from 17 in Ticket Office.			
PLANT AND EQUIPMENT -ZWELITSHA SWIMMING	OWN FUNDS	500 000	43 043	456 957	9%	Official order has been generated and signage has been complet to Makinwa Media Solutions an amount of R43 043,48			
REDEVEL- MDANTS SPORT PRECINT NU2 S/POOL	OWN FUNDS	1 000 000	177 447	822 553	18%	Evaluation reports for palisade fencing and demoilishing has bee award letter.			
DEV & UPGRADE AND REFURBISH OF SPORTSFIE	OWN FUNDS	14 000 000	1 951 879	12 048 121	14%	<ul> <li>a) Upgrading of Ginsberg Sports fields: Floodlights: project comp</li> <li>b) Upgrading of Schoeman and Gompo Sportsfields: Earthworks</li> <li>c) Cylinder/ Ride-on Mowers: informal tender was re-advertised</li> <li>October 2018 and the mower was delivered on the 20 November</li> <li>(d) Refurbishment of tunnell was completed at Sisa Dukashe on</li> <li>for Breidbach Sportsfield and Orlando Sportsfields order was rec</li> <li>on the 13 November 2018.</li> <li>eartworks at Sweetwaters Sportsfield order was received on the 3</li> </ul>			
FLOODLIGHTS (STADIUMS & S/FIELDS) C/O	OWN FUNDS C/O	223 517	-	223 517	0%	Qoutations was received and requisition was submitted to Suppl Sisa Dukashe Stadium on the 26 October 2018.			
PEFFERVILLE: FENCING C/O	OWN FUNDS C/O	605 591	55 700	549 891	9%	Infrastructure Department are busy sorting our the sewer spillage appointment of a contractor to do the fencing from Supply Chain			
UPGR - MAIN G/STAND AT SISA DUKASHE STAD C/O	OWN FUNDS C/O	664 690	-	664 690	0%	Finalising specifications for an informal tender for the refurbishme submitted before the end of December 2018.			
REFURB OF TICKET OFFICE AT SISA DUKASHE C/O	OWN FUNDS C/O	2 705 566	-	2 705 566		Refurbishment of electricity at Sisa Dukshe Ticket Office was con			
KWT BOTANIC GARDENS DEPOT BERLIN DEPOT	OWN FUNDS OWN FUNDS	100 000 200 000	66 067 -	33 933 200 000		Minimal funding Funding to be utilised to purchase ride on mowers through inform			
GRASS CUTTING EQUIPMENT	OWN FUNDS	500 000	98 000	402 000		Funding to be utilised to purchase ride on mowers through inform			
WATER TRANSPORT TRAILOR-AQUARIUM	OWN FUNDS	198 708	-	198 708	0%	Spec being finalised through Fleet Management by 12 Nov then t			
OFFICE EQUIPMENT AQUARIUM OFFICE EQUIPMENT AQUARIUM	OWN FUNDS OWN FUNDS	996 1 864	-	996 1 864		Requisition submitted to Supply Chain Management and awaiting Requisition submitted to Supply Chain Management and awaiting			
OFFICE EQUIPMENT AQUARIUM	OWN FUNDS	2 930	-	2 930	0%	Requisition submitted to Supply Chain Management and awaiting			
OFFICE EQUIPMENT OFFICE RESERVCES	OWN FUNDS	6 958	-	6 958	0%	Requisition submitted to Supply Chain Management and awaiting			
	OWN FUNDS	15 495	-	15 495		Requisition submitted to Supply Chain Management and awaiting			
SPECIMAN COLLECTING EQUPMENT AQUARIUM UPGRADING OF PREDATOR ENCLOSURE	OWN FUNDS OWN FUNDS C/O	23 050 137 722	-	23 050 137 722	0%	Requisition submitted to Supply Chain Management and awaiting Wild Dog enclosure work complete. RFQ advertised for work at b			
ADDITION TO STAFF CHANGE ROOMS	OWN FUNDS C/O	152 840	-	152 840	0%	Staff Quarters: Work Complete on exterior building. Awaiting con for work on Drive way site meeting to be held 29th November.			
	OWN FUNDS C/O	200 000	-	200 000	0%	Formal tender Advertised 20th November Site meeting to be held			
NEW REPTILE ENCLOSURE ZOO BOUNDRY WALL	OWN FUNDS C/O OWN FUNDS C/O	75 000 652 965	- 225 465	75 000 427 500	0% 35%	Formal tender Advertised 20th November Site meeting to be held 4m Boundary wall: 100 % complete. Formal tender of Iguana Su			
GOMPO DEPOT	OWN FUNDS	200 000	-	200 000	0%	specific enclosures Specifications for informal tender is being finalised			
GONUBIE DEPOT	OWN FUNDS	150 000	28 998	121 002	19%	Requisitions submitted to supply chain to paint and reinstall winde			
MEADOW RD DEOPT	OWN FUNDS	150 000	27 717	122 283		Building maintenance to paint meadow rd depot is underway.			
ZWELITSHA BLOCKYARD DEPOT INLAND CEMETRIES (BHISHO)	OWN FUNDS OWN FUNDS	200 000 500 000	-	200 000 500 000	0%	Funds to be transferred for the extension of KWT Botanical Gard The annual contract for fencing at BSC and contract for building			
COASTAL CEMETRIES (HAVEN HILLS)	OWN FUNDS	875 000	-	875 000	0%	The annual contract for fencing at BSC and contract for building r			
INLAND CEMETRIES (KWT / CLUBVIEW)	OWN FUNDS	500 000	-	500 000	0%	The annual contract for fencing at BSC and contract for building r			
COAST CEMETRIES (CAMBRIDGE CREMATORIUM)	OWN FUNDS	250 000	- 76 696	250 000	0%	The annual contract for fencing at BSC and contract for building r			
COAST CEMETRIE (CAMBRIDGE CREMATORIUM) 2 COASTAL CEMETRIES (BUFFALO FLATS)	OWN FUNDS OWN FUNDS	875 000 875 000	76 696	798 304 875 000	9% 0%	The annual contract for fencinig at BSC and contract for building The annual contract for fencing at BSC and contract for building r			
CONSTRUCTION OF KWT CREMATORIUM	OWN FUNDS	500 000	-	500 000	0%	The annual contract for fencing at BSC and contract for building r			
INLAND CEMETRIES (BREIDBACHT)	OWN FUNDS	800 000	-	800 000	0%	The annual contract for fencinig at BSC and contract for building			

ł	Ticket	office	has	been	finalised.	Awaiting	for Supply Chain	

s, installation of perspecs ablutions and instillation of main gate 1 October 2018.

for refurbishment of Joan Harrison ablutions for both males and

repared. Awaiting for Supply Chain Management to Advertise. ent. Work in progress.

less steel trolley for moving equipment has been finilised.

/ at filtration room completed ply Chain Management and work has been done. Invoice

17 November to supply new drop off safe and build in cupboards

pleted on the 09th October 2018 and the invoice has been paid

een submitted to Supply Chain Management. Awaiting for

npleted on 31 September 2018.

- ks: completed on 31 October 2018.
- ed in September and evaluation of tender was done on the 31 ber 2018.

on the 19 October 2018. (e) Upgrading of floodlights received on the 31 October 2018 and contractor moved on site (f) Refurbishment of

he 31 October 2018 and contractor moved on site on the 12

pply Chain Management for the refurbishment of floodlights at

age as per weekly follow ups in November 2018 and awaiting for in Management.

ment of main grandstand at Sisa Dukashe Stadium and will be

completed on the 26 October 2018.

ormal tender ormal tender en to be submitted to SCM as informal tender ting for a order . ting for a order .

t bear enclosure. Site meeting to be held 29th November

contractor to begin work on interior renovations. RFQ adverised

eld 30th November eld 30th November Sungazer and gibbon will inclue items of boundary fences those

ndows at gonubie traffic depot.

ardens Depot changerooms ng maintenance has been advertised ng maintenance has been advertised ng maintenance to be advertised ing maintenance to be advertised ing maintenance to be advertised ng maintenance to be advertised ing maintenance to be advertised ing maintenance to be advertised ing maintenance to be advertised

		CAPI	TAL EXPENDITUR	E REPORT AS A	T 30 NOVE	MBER 2018
					%	
AccountDescription	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	Expendit ure (incl.	Comments
		700.000		700.000	VAT)	
INLAND CEMETRIES (PHAKAMISA) INLAND CEMETRIES (ZWELITSHA)	OWN FUNDS OWN FUNDS	700 000	- 132 192	700 000 1 367 808	<u>0%</u> 9%	The annual contract for fencing at BSC and contract for building The annual contract for fencing at BSC and contract for building appointed to conduct EIA for the new extension at Zwelitsha Ce
MIDLANDS CEMETRIES (FORT JACKSON)	OWN FUNDS	1 575 000	-	1 575 000	0%	The annual contract for fencing at BSC and contract for building
MIDLANDS CEMETRIES (MACLEANTOWN)	OWN FUNDS	175 000	-	175 000	0%	The annual contract for fencing at BSC and contract for building
MIDLANDS CEMETRIES (MTSOTSO CEMETERY)	OWN FUNDS	875 000	-	875 000	0%	The annual contract for fencing at BSC and contract for building
TOOLS AND EQUIPMENT (ZOO)	OWN FUNDS	20 000	-	20 000	0%	Requisitions submitted for wood chipper on 13/8/18 awaiting or
OFFICE FURNITURE NAHOON ESTUARY	OWN FUNDS	17 811	-	17 811	0%	Reqs submitted to SCM and awaiting order no.
ENTRANCE FEATURE AT NAHOON POINT EXTENT - EXIST SIDE WALK AT NAHOON POINT	OWN FUNDS OWN FUNDS	200 000 156 001	-	200 000 156 001	0%	Finalisation of Specifications for informal and to meet on site Finalisation of Specifications for informal and to meet on site
REFURB - EDUCAT CENTER AT NAHOON ESTUARY	OWN FUNDS	160 295	-	160 295	0%	Specifications was finalised and submitted to Supply Chain Mar
			-			
REFURBISH -FENCE AT NAHOON POINT	OWN FUNDS	200 000	-	200 000	0%	Specifications was finalised and submitted to Supply Chain Mar
REFURBISH-WOODEN BOARWALKS -NAHOON POINT	OWN FUNDS	65 892	22 481	43 411	34%	Specifications was finalised and submitted to Supply Chain Mar
UPGRADING OF EE CENTRE NAHOON POINT	OWN FUNDS	200 000	-	200 000	0%	Specifications was finalised and submitted to Supply Chain Mar
RELOCATION OF AQUARIUM	OWN FUNDS	1 582 100	-	1 582 100	0%	Formal Tender to be submitted To Bid Specification Committee
ADDITION TO STAFF CHANGE ROOMS	OWN FUNDS	100 000	94 661	5 339	95%	Staff Quarters: Work Complete. Remaining funds : requistion su quarters. Awaiting order
NEW REPTILE ENCLOSURE	OWN FUNDS	75 000	-	75 000	0%	Formal tender provisionallly approved by Bid Spec Committee of advertisment at SCM
PRIMATE NIGHT ROOM	OWN FUNDS	200 000	69 601	130 399	35%	Formal tender provisionally approved by Bid Spec Committee of advertisment at SCM
UPGRADING OF REPTILE ENCLOSURE	OWN FUNDS	200 000	-	200 000	0%	Formal tender provisionally approved by Bid Spec Committee of advertisment at SCM
UPGRADING OF PREDATOR ENCLOSURE	OWN FUNDS	250 000	88 141	161 859	35%	Wild Dog enclosure complete; remaining funds to be used at the Managers office, rest of funds to be used to upgrade enclose for
ZOO BOUNDRY WALL	OWN FUNDS	1 000 000	190 000	810 000	19%	Boundary wall: 100 % complete Still awaiting invoice from serv Jaguar enclosure
FENC OF COMMUNITY PARKS - EAST DISTRICT	OWN FUNDS	100 000	-	100 000	0%	The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - NORTH DISTRICT	OWN FUNDS	150 000	-	150 000	0%	The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - SOUTH DISTRICT	OWN FUNDS OWN FUNDS	150 000	-	150 000	0%	The contract for fencing is at BSC
FENC OF COMMUNITY PARKS - WEST DISTRICT FENC OF COMMUNITY PARKS - NOMPUMELELO	OWN FUNDS	100 000	-	100 000	0%	The contract for fencing is at BSC
UPGR & DEVEL COMM PARKS - SOUTH DISTRICT	OWN FUNDS	1 000 000	-	1 000 000	0%	The contract for fencing is at BSC
UPGR & DEVEL COMM PARKS - WEST DISTRICT	OWN FUNDS	1 000 000	84 147	915 853	8%	The contract for fencing is at BSC
UPGRADE & DEV COMM PARKS -EAST DISTRICT	OWN FUNDS	1 000 000	24 360	975 640	2%	The contract for fencing is at BSC
UPGRADE AND DEVEL COMM PARKS - MDANTSANE UPGRADE AND DEVEL OF COMM PARKS -KWT 1	OWN FUNDS OWN FUNDS	400 000 400 000	-	400 000 400 000	0%	The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS - WUTT UPGRADE AND DEVEL COMM PARKS - MDANTSANE	OWN FUNDS	300 000		300 000	0%	The annual contract for playground equipment is at BEC The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS -KWT 2	OWN FUNDS	300 000	-	300 000	0%	The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL OF COMM PARKS -KWT 3	OWN FUNDS	300 000	-	300 000	0%	The annual contract for playground equipment is at BEC
UPGRADE AND DEVEL COMM PARKS - BERLIN	OWN FUNDS	550 000	-	550 000	0%	The annual contract for playground equipment is at BEC
MOBILE TRANSFER STATION	OWN FUNDS	8 000 000	155 440	7 844 560	2%	Specifications have been developed and submitted at SCM- pa Municipality
GALVANISED STREET LITTER BINS (CBDS)	OWN FUNDS	2 000 000	-	2 000 000	0%	Specification to be presented to BSC on 9 Nov 2018 and were
METAL SKIPS	OWN FUNDS	2 000 000	-	2 000 000	0%	Sepecifation were presented and the 6 cubic bins were approve BSC meeting.
INSTALLATION OF CCTV CAMERAS AT GONUBIE	OWN FUNDS	500 000	425 888	74 112	85%	
CONSTRUCTION OF CELL 3, CELL 4 AND AUXILLIARY WORKS	"OWN FUNDS"	33 000 000	-	33 000 000	0%	
INSTALLAT OF LINERS ON CELL 3 AND CELL 4	OWN FUNDS	8 000 000	-	8 000 000	0%	Contractor on site and is progressing well
CONSTRUCTION OF LEACHATE TREATMENT PLANT	OWN FUNDS	20 000 000	-	20 000 000	0%	Contractor on site and is progressing well
CONSTRUCTION AND REHABILITATION OF WASTE	OWN FUNDS	5 000 000	-	5 000 000	0%	Contractor on site and is progressing well
CONSTRUCTION OF CELL 3, CELL 4 AND AUXILLIARY WORKS AT ROUDHILL	"USDG"	34 452 360	-	8 561 237	0%	
CONSTRUCTION OF LEACHATE TREATMENT PLANT	USDG	5 000 000	5 750 000	-750 000	115%	Contractor on site and is progressing well
INSTALLATION OF CAMERAS	USDG	100 000	-	100 000	0%	Contractor on site and is progressing well
BEDDING PIPES	USDG USDG	1 500 000 6 552 360	- 4 613 231	1 500 000 1 939 129	0%	Contractor on site and is progressing well Contractor on site and is progressing well
	1 115112	6 552 360	4 613 231	1 434 124	70%	IL ODITACTOL OD SITE ADD IS DROGRESSING WELL
CONSTR OF MATERIAL RECOVERY FAC (MRF)						
CONSTR OF MATERIAL RECOVERY FAC (MRF) EARHWORKS (ROADS & SUGRADE) INSTALLATION OF GEOMEBRANE LINER	USDG	3 000 000 3 000 000	3 160 102	-160 102 3 000 000	105% 0%	Contractor on site and is progressing well Contractor on site and is progressing well

ng maintenance to be advertised ng maintenance to be advertised. A consultant has been
Cemetery.
ng maintenance to be advertised
ng maintenance to be advertised
order. Numerous follow ups done - no order received yet
anagement on the 31 October 2018 through informal tender.
anagement on the 31 October 2018 through informal tender.
anagement on the 31 October 2018 through informal tender.
anagement on the 31 October 2018 through informal tender.
e on confirmation of cancellation of past tender
submitted on 17/10/2018 for purchase of a fridge for staff
on 5/10/2018 - formally approved on 31/10/2018 awaiting
on 5/10/2018 - formally approved on 31/10/2018 awaiting
on 5/10/2018 - formally approved on 31/10/2018 awaiting
the bear enclosure RFQ drafted - awaitng signature at Senior for Jaguar
rvice provider, reamning funds to be used on boundary fence for
varallel to this the dept is doing a benchmarking with Ekuruleni
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting
e deferred, awaiting date of next BSC meeting

CAPITAL EXPENDITURE REPORT AS AT 30 NOVEMBER 2018						
<u>AccountDescription</u>	FUNDING SOURCE	2018/19 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expendit ure (incl. VAT)	Comments
GABIONS AND PITCHING	USDG	2 000 000	-	2 000 000	0%	Contractor on site and is progressing well
GEOSYTHETIC CLAY LINER (GCL)	USDG	6 300 000	7 245 000	-945 000	115%	Contractor on site and is progressing well
MEDIUM PRESSURE PIPES	USDG	2 000 000	2 300 000	-300 000	115%	Contractor on site and is progressing well
STORM WA INFRA - REVAL: ACQUISITION	USDG	2 500 000	2 822 790	-322 790	113%	Contractor on site and is progressing well
TOTAL: DIRECTORATE OF MUNICIPAL SERVICES		178 495 287	36 335 508	142 159 779	20%	
TOTAL CAPITAL PROJECTS		1 953 612 374	408 273 795	1 545 338 579	21%	
ASSET REPLACEMENTS - INSURANCE	OWN FUNDS	10 000 000	444 710	9 555 290		This vote is in respect of Insurance Asset Replacements followin are damaged beyond repairs or stolen. The expenditure will only by insurers and has then gone through the Supply Chain Manage predicted as it is dependent on claims being lodged and approve
TOTAL BCMM CAPEX		1 963 612 374	- 408 718 506	1 554 893 868	21%	
BCMDA PROJECTS						
EL BEACHFRONT AND WATERWORLD	BCMDA	25 000 000	-	25 000 000	0%	Planning & Design process in progress, completion by end Dece [priority assistance required from BCM]. The Project Implementa considered by Bid Specification Committee, and Tender to be ad Consultants by November 2018. Project Implementation to comm
OFFICE FURN & EQUIPMENT	BCMDA	2 291 750	1 304 348	987 402	57%	
TOTAL BCMDA PROJECTS		27 291 750	1 304 348	25 987 402	5%	
TOTAL CONSOLIDATED CAPITAL PROJECTS		1 990 904 124	410 022 854	1 580 881 270	21%	

ing an insured loss. Assets are only replaced as and when they ly be incurred once a claim has been submitted and approved gement procurement process. Budget spending cannot be ved.
cember 2018 - EIA and Town Planning approval required tation Services Consultants' developed specifications to be advertised by end September 2018, for Appointment of the approximation of the advertised in April 2019.