		CAPITA				1 DECEMBER 20 <sup>2</sup>
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
DIRECTORATE OF EXECUTIVE SUPPORT SERVICES						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	27 731	472 269	6%	Tender was awarded in Nov
Councillor's Office Accomodation - Park Homes	Own Funds	3 000 000	0	3 000 000	0%	Procurement Plan has been chosen at the beginning of th
Office Furniture and Equipment (City Hall)	Own Funds	2 000 000	310 032	1 689 968	16%	Specification for City Hall pla curtaining for the New Count
Fencing of Garcia Flats	Galve c/o	458 000	0	458 000	0%	Project specification is being
Office Furniture and Equipment (City Hall) c/o	Own Funds c/o	849 062	1 500	847 562	0%	Redrafting specification with
Service Delivery Public Participation Truck with full Sound System	Own Funds c/o	1 200 000	0	1 200 000	0%	Project was at the adjudication tender could not be awarded
TOTAL: EXECUTIVE SUPPORT SERVICES		8 007 062	339 263	7 667 799	4%	
DIRECTORATE OF THE CITY MANAGER						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	93 989	406 011	19%	Procurement processes und
Furniture and Equipment - Project Management Office	USDG	1 321 500	110 871	1 210 629	8%	Procurement of laptops and delivery of Laptops, laptop B
IT Systems Intergration - (Process Implementation)	Own Funds	6 000 000	3 483 497			An order for Master Data Ma Agreement. Expenditure is I
IT Infrastructure Network Upgrade	Own Funds	6 500 000	5 448 884			To utilise the remainder for o
IT Infrastructure Servers	Own Funds Own Funds	2 500 000	1 326 419			Procured Storage Area Netv
ICT Networks and Communications for Call Centre		200 000	193 061	6 939		Expenditure is on track
IT Hardware for Call Centre TOTAL: CITY MANAGER	Own Funds	500 000 <b>17 521 500</b>	92 614 <b>10 749 334</b>			To use the funding for PABX
DIRECTORATE OF HUMAN SETTLEMENTS						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	384 285	115 715	77%	Expenditure is on track, R18
BCMM Housing Programme	"HSDG"	106 300 000	7 890 060	98 409 940	7%	There are projects that have housing projects, Mdantsane certain pieces of land due to cases, issues with houses th housing units.
BCMM Housing Programme (Internal Services)	"USDG"	95 641 082	79 769 791	15 871 291	83%	Delays due to weather cond construction has contributed Phase 3 stage 3 and Ndanc
Mdantsane Urban Renewal (Mount Ruth Node)	LGTH c/o	9 036 112	0	9 036 112	0%	The report for the implement agreement with SANRAL.
TOTAL : HUMAN SETTLEMENTS		211 477 194	88 044 136			
DIRECTORATE OF FINANCE						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	235 836	264 164	47%	Funding is being spent acco
Office Furniture and Computers (Interns)	FMG	100 000	21 628	78 372		Three laptops for the new in and will reflect in January 20
Office Furniture and Computers - Directorate c/o	Own Funds c/o	123 447	29 375	94 072	24%	Procurement of additional fu
Office Furniture and Equipment - SCM c/o	Own Funds c/o	24 088	0	24 088		The funds will be utilised to
TOTAL : FINANCE		747 535	286 839	460 696	38%	

### Comments

lovember 2016 for procuring of furniture. An amount of 174 370 has been committed.

en drawn, the department is currently drafting specification. The plan is to have service provider of the next term which is April 2017.

plastic chairs,round tables, Mayoral residence furniture, Cllrs chairs submitted to SCM, . Vintage uncil Chamber in progress.

ing drafted with Electricity Department, site visit has already been undertaken on 29 September 2016.

vith the inclusion of Local Content production.

cation phase to be awarded but according to the information received from Fleet Management, the ded instead it was cancelled and it will be re-advertised.

nderway with commitments of R125 468.

nd Plotter for the EPMO staff through the ICT Office. Plotter for EPMO has been delivered. Awaiting b Bags and External Hardrives.

Management was raised in the month of December 2016 through SITA Microsoft Framework is however on track .

or coverage of KWT & Bisho Network Upgrade.

etwork to the value of R1,9 Mil, expenditure should reflect before year end reporting.

BX Cloud Solution.

R18 747 of the budget is committed in the month of December 2016.

ave saved others by yielding more housing units than expected such as Reeston Phase 3 stage 3 ane Cluster 1 and Ndancama. The same projects also experienced similar challenges of access to to the slow pace in transferring of land to BCMM and approval of Surveyor General Plans. In some s that were built on sites that are privately owned have also affected occupation of the completed

nditions have been experienced, some shacks resistance to move to make space for roads ted to slow progress. But some projects have done well under difficult circumstances such as Reeston incama.

entation of the project has been prepared and now BCMM is busy concluding the service level

ccordingly. More orders are still being processed at Supply Chain Management.

*i* interns that started on 01 November 2016 have been procured. The invoices have been submitted 2017 reporting.

I furniture required by finance staff is being processed at Supply Chain Management. to purchase laptops for the database section within Supply Chain Management.

Project Name <u>DIRECTORATE OF CORPORATE SERVICES</u> Office Furniture and Equipment (Directorate)         Electronic Attandance Control System         Office Furniture and Equipment (Directorate)	Funding Source Own Funds Own Funds ISDG	CAPITA 2016/2017 Rollover Adjustment Budget 500 000	YTD Expenditure (incl. VAT) 175 360		% Expenditure (incl. VAT) 35%	The process of procuring co
DIRECTORATE OF CORPORATE SERVICES Office Furniture and Equipment (Directorate) Electronic Attandance Control System	Source Own Funds Own Funds	Rollover Adjustment Budget	Expenditure (incl. VAT) 175 360	VAT)	(incl. VAT)	The process of procuring co
DIRECTORATE OF CORPORATE SERVICES Office Furniture and Equipment (Directorate) Electronic Attandance Control System	Source Own Funds Own Funds	Rollover Adjustment Budget	Expenditure (incl. VAT) 175 360	VAT)	(incl. VAT)	The process of procuring co
Office Furniture and Equipment (Directorate) Electronic Attandance Control System	Own Funds			324 640	35%	
Office Furniture and Equipment (Directorate) Electronic Attandance Control System	Own Funds			324 640	35%	
		1 500 000				
Office Furniture and Equipment (Directorate)	ISDG		0	1 500 000		The project is currently in th have biometric readers insta maintenance of the Biometri
		100 000	15 477	84 523	15%	The procurement of 6 lapto be finalised by end Februar
Employee Performance Management System	Own Funds	5 000 000	4 545	4 995 455		Electronic Performance Mar memorandum for validity ex
Office Furniture and Equipment (Directorate) c/o	Own Funds c/o	217 131	99 890	117 241	46%	The procurement of office fu finalised by February 2017.
Electronic Attandance Control System	Own Funds c/o	1 406 899	19 921	1 386 978		The project is currently in the have biometric readers insta maintenance of the Biometri
Extension to Employee Wellness Centre	Own Funds c/o	309 790	113 860	195 930	37%	The remaining funding will t
TOTAL : CORPORATE SERVICES		9 033 820	429 052	8 604 768	5%	
DIRECTORATE OF INFRASTRUCTURE SERVICES						
Office Furniture and Equipment (Directorate)	Own Funds	500 000	118 495	381 505	24%	Procurement processes is u
Bulk Sanitation Provision - Programme	USDG					
Eastern Beach Gravity Sewer Upgrade - Blind River to City Pumpstation	Own Funds	50 000 000	24 870 486	25 129 514	50%	Unsuccessful bidder challen
Gqozo Village	USDG	5 000 000	5 189 946	-189 946		Extension of Scope of works
Reeston Bulk Sewer	USDG	45 000 000	3 894 872	41 105 128		Site handover for Mechanica
Ablution Facilities	USDG	3 000 000	2 822 466	177 534		This is an ongoing project.T
Mdantsane Bufferstrip	USDG	1 000 000	648 783	351 217		Professional Service Provide
Hood Point Marine Outfall Sewer and Ancillary Works Berlin Sewer-Phase 2	USDG USDG	2 634 190 5 000 000	2 072 121 5 000 000	562 069		PSP undertaking Environme Contractor on site and proje
Bisho, KWT and Zwelitsha Bulk Regional Sewerage Scheme - Phase		135 000 000	70 719 270	64 280 730		Contractor on site and progr
Bulk Sanitation Provision - Replacing Existing Infrastructure	Own Funds	40 000 000	14 822 591	25 177 409	37%	Annual Contractor to be use
Mdantsane Waste Water Treatment Works - Renewal of Existing Assets	Own Funds	15 276 007	2 271 064	13 004 943	15%	Tender was advertised and
East London Sewer Diversion : Central WWTW To Reeston WWTW : Phase 2 : Tunnel and Civil Works	LOAN	69 581 825	0	69 581 825	0%	Tender documentation comp
Eastern Beach Gravity Sewer Upgrade c/o	Own Funds c/o	20 979 277	0	20 979 277	0%	Unsuccessful bidder challen
Bulk Sanitation Provision - Replacing Existing Infrastructure c/o	Own Funds c/o	25 561 845	7 505 552	18 056 293		Annual Contractor to be use
Upgrading of Laboratory Infrastructure c/o Sewerage	Own Funds c/o	2 506 655 <b>421 039 799</b>	121 364 <b>140 057 011</b>	2 385 291 <b>280 982 788</b>	5%	Six (6) informal tenders with to Project Implementation U
~						
Bulk Water Provision - Programme	USDG	47 500 000	36 835 513	10 664 487	78%	Contractors are on site, Prog
Bulk Water Provision Replacing of Existing Infrastructure	Own Funds	40 000 000	27 797 386	12 202 614		Contractors are on site, Pro
Water		87 500 000	64 632 898	22 867 102	74%	

#### ANNEXURE "E"

## <u>016</u>

### Comments

computers through informal tender has been finalised and the expenditure to show by February

the process of implementing the second phase. To date approximately 40% of the identified worksites stalled on their premises. A tender has been awarded for the supply, installation configuration and etric Access Control Devices for a period of three years.

ptops for the new interns has been initiated with the assistance of ICT and it is anticipated that it would uary 2017.

Anagement System formal tender is bieng evaluated at Bid Evaluation Committee and the request extension has been done.

furniture on the remaining funding has been initiated and it is anticipated that the process will be 7.

the process of implementing the second phase. To date approximately 40% of the identified worksites stalled on their premises. A tender has been awarded for the supply, installation configuration and etric Access Control Devices for a period of three years.

ill be use to procure computer equipment for the new building.

underway

enging the award. Project going to litigation.

rks to be presented to Bid Adjudication Committee.

ical/ Electrical Contractor occurred on 6 October 2016.

The full budget amount will be spent by the end of this financial year.

rider (PSP) undertaking design and tender documentation.

mental Impact Assessment (EIA), licencing, design and tender documentation.

ject is at practical completion stage.

ogressing well.

sed for the implementation of the project.

nd closed on 12 August 2016. Tender at evaluation stage

mplete. Currently busy finalising loan options.

lenging the award. Project going to litigation.

sed for the implementation of the project.

vithin the procurement process. Formal tender specifications for lab upgrade completed and submitted Unit (PIU) for project management.

rogramme is progressing well.

rogramme is progressing well.

	I	<u>CAPITA</u>	L EXPEND	TURE REPO	RT AS AT 3	1 DECEMBER 20 <sup>°</sup>
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
Fleet Street	USDG	55 000 000	31 751 486			Contractor is on site, constru
Rural Roads	USDG	20 000 000	8 035 267	11 964 733	40%	Project at implementation st
Quenera Beacon Bay Link Road	USDG	25 000 000	1 285 855	23 714 145	5%	Project at procurement stag
Upgrading of Mdantsane Roads	USDG	57 500 000	58 133 553	-633 553	101%	Phase 3 contractors appoint
KWT Roads	USDG	10 000 000	0	10 000 000	0%	Project scope of work finalis
Rehabilitation of BCMM Bridges and Storwater	USDG	5 000 000	0	5 000 000	0%	Project at planning stage, so
Roads Provision - Replacing Existing Infrastructure	Own Funds	80 000 000	17 707 471	62 292 529	22%	Project at planning stage, so
Integrated City Development Grant	ICDG	6 080 000	0	6 080 000	0%	Project scope of works being
Procurement of Graders for Rural Roads - Yellow Fleet	Own Funds	8 598 558	8 070 130	528 428	94%	Project is progressing well. <sup>-</sup> awarded.
Roads		267 178 558	124 983 763			
BCMM Fleet, Plant and Specialised Equipment and Specialised Solid Waste Vehicles	Own Funds	18 000 000	9 075 484	8 924 516	50%	About R5 million is committe
BCMM Fleet, Plant and Specialised Equipment	Own Funds c/o	312 022	0	312 022	0%	The unspent amount will be
Fleet		18 312 022	9 075 484			
Bulk Electricity Infrastructure Upgrade(Ring-Fenced 4% of the Total Electricity Revenue)	Own Funds	60 000 000	29 674 733	30 325 267	49%	Electricity projects identified been processed by SCM. Te Committees waiting for conf
Bulk Electricity Infrastructure Upgrade - Replacing Existing	Own Funds	40 000 000	13 968 638	26 031 362	35%	Electricity projects identified been processed by SCM. For
INEP Electrification Programme	DoE(Intergrated National Electrification Programme)	25 000 000	68 469			The project is at procuremen R8,7m, Chicken Farm estim
INEP Electrification Programme - Counterfunding	USDG	5 000 000	0	5 000 000		This funding covers all the a Electrification estimate R4.9
Electrification of Informal Dwelling Areas within BCMM	USDG	10 000 000	3 820 414	6 179 586	38%	Contractors have been appo added: Slovo Park, Andrew
Street Lighting and Highmasts within BCMM Areas of Supply	USDG	3 000 000	1 231 431	1 768 569	41%	Highmast Lighting Specifica
Electricity		143 000 000	48 763 685	94 236 315	34%	
TOTAL : INFRASTRUCTURE SERVICES		937 030 379	387 512 841	549 517 538	41%	
DIRECTORATE OF DEVELOPMENT & SPATIAL PLANNING						
Office Furniture and Equipment (Directorate)	Own Funds	200 000	66 851	133 149	33%	Certain Items have been de
Office Furniture and Equipment	Own Funds	100 000	0	100 000	0%	Order for office chairs and c Department.
Office Furniture and Equipment	Own Funds	100 000	16 607	83 393	17%	Order for office chairs and c Department.
Office Furniture and Equipment	Own Funds	100 000	0	100 000	0%	Order for office chairs and c Department.

## 016

### Comments

struction is in progress.

stage. Projects being communicated with ward cllr and have commenced in wards 31, 32 and 50.

age. The report to be tabled to Bid Evaluation Committee

pinted and project under construction.

lised, ready for procurement of Service Provider.

scope of work being finalised.

scope of work being finalised.

eing finalised. Ready for procurement of Service Provider.

I. The remaining money will be paid to buy 4x4 ton crew cab trucks . The tender has recently been

itted to purchase 3 x Padfoot rollers. Awaiting delivery.

be utilised to procure an SUV for the Executive Mayor which is currently at the evaluation stage.

ed and 33 project files have been prepared - quotations and the necessary equipment orders have Ten (10) projects have been completed. ED389 Mzamomhle Electrification estimate R2,923,000 @ onfirmation.

ed and 26 project files have been prepared - quotations and the necessary equipment orders have Four (4) projects have been completed.

nent stage minor changes to documentation for the following areas: Fynbos/Scenery Park estimate timate R6.4m and Buffer Strip Electrification estimate R6.3m.

e approved INEP projects for Electrification of RDP houses. ED390 Reeston Phase 3 (chicken farm) I.9m @ Committees waiting for confirmation.

opointed for Fynbos and Dacawa. Electrification is progressing well. Additional electrification projects w Malangeni and Nazo Park 2.

ication at Tender stage. Project for new street lighting in Bonza Bay progressing well.

delivered and paid for, whilst some items are on order. Expenditure is progressing well.

cabinet have been sent to SCM for generating of orders. Order for computers being awaited from IT

cabinet have been sent to SCM for generating of orders. Order for computers being awaited from IT

cabinet have been sent to SCM for generating of orders. Order for computers being awaited from IT

				<b>TURE REPO</b>	RT AS AT 3	1 DECEMBER 20 <sup>,</sup>
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
Neighbourhood Development Partnership	NDPG	19 346 000	0	19 346 000	0%	This project does not belong
Integrated Transport Plan Implementation Programme	PTISG	13 289 000	326 912	12 962 088	2%	The Transport Register proje will proceed in January 2017 process and implementation
Integrated Transport Plan Implementation Programme	USDG	8 500 000	0	8 500 000		Informal tender for taxi emba installation of loading island Rank is progressing well and
Traffic Engineering Safety Measures	USDG	9 000 000	1 309 646	7 690 354	15%	Construction of Speedhump Contract 149 (Speedhump C currently annual Contract 03 once the orders are receieve
Upgrading of Qumza Highway Phase 7	PTISG	22 000 000	0	22 000 000	0%	Tender for the Upgrading of
King Williams Town Public Transport Facilities	Own Funds	40 000 000	823 743	39 176 257	2%	Contractor has completed si 2017.
Needs Camp Potsdam Bridge	USDG	42 000 000	0	42 000 000	0%	The Contract was awarded
Kwa Tshatshu Pedestrian Bridge	USDG	5 000 000	0	5 000 000	0%	The contract was awarded c
Building Refurbishments and Upgrading of Lifts for BCMM Buildings	Own Funds	7 755 051	0	7 755 051	0%	Memorandums are being co these funds.
Upgrading of Lifts for BCMM Buildings	Own Funds	3 000 000	0	3 000 000	0%	The contractual documents contract is now in its implem
SCM Inventory Warehousing and Fencing	Own Funds	12 000 000	4 415	11 995 585	0%	The tender closed on 8 Nov 7 December 2016. Awaiting
SCM Inventory Warehousing and Fencing c/o	Own Funds c/o	127 168	0	127 168	0%	Budget to be removed or to budget available in this curre
New Parking Areas (pathways, parking and fencing)	Own Funds	5 000 000	0	5 000 000	0%	The expenditure of this budg investigating fencing and co
New Disabled facilities	Own Funds	1 000 000	0	1 000 000	0%	Specifications and Bid form
New Fencing and security access for Garcia Flats	Own Funds	400 000	0	400 000	0%	Specifications are being dra
New Fencing and security access for Gonubie Municipal Old Age Home, Sunny mead	Own Funds	500 000	0	500 000	0%	Received an order for Sunn January 2016
Re-roofing of Garcia Flats block A and B	Own Funds	4 000 000	215 064	3 784 936	5%	Project for Bock A commend
New Offices, Extensions to Ablutions and Workshops at Chislehurst BMS Depot	Own Funds	3 000 000	0	3 000 000	0%	Due to backlog Architecture to 2017/2018 financial year.
Major refurbishment of Municipal Buildings in various areas	Own Funds	12 500 000	6 066 152	6 433 848	49%	Of the R12 500 000 the R6 project to date. Rates are be
Munifin Refurbishment and Other Buildings	Own Funds	7 500 000	602 236	6 897 764	8%	Re-issues have been requis
New Air-conditioner (Replacement - Shoprite Caxton Street)	Own Funds	4 000 000	0	4 000 000	0%	Out of the R4 budget,there i and specification to replace are being prepared to under work based on the specifica
City Hall Refurbishment	Own Funds	4 000 000	0	4 000 000	0%	Specification has been com
King Williams Town Payments Hall	Own Funds	6 000 000	4 675	5 995 325	0%	The tender closed on 7 Octo November 2016. Awaiting le
TOTAL : DEVELOPMENT AND SPATIAL PLANNING		230 417 219	9 436 301	220 980 918	4%	l

#### Comments

ing to this directorate. It needs to be removed.

roject has been awarded and meetings with the Taxi Associations have comenced and data collection 017. The tender for IPTN Business Plan and Operational Plan Review is currently in the bid committee ion will proceeed once the bid process is complete.

nbayments was awarded in late December 2016 and work will proceed in January 2017. Work on the nd in Ginsberg awaiting award of Annual Contract. Construction of ablution facilities at Ebuhlanti Taxi and completion is January 2017.

mps has been completed at Airport township, Mdantsane, Zwelitsha and Dunnon Road. Annual p Contract) is at Evaluation Stage. Sidewalks are awaiting the award of Annual Contract 26 and 03 will be used for concrete sidewalks in January 2017. Installation of Countdown signals will proceed eved from SCM.

of Qumza Highway closed on the 21 October 2016 and currently with the Bid Evaluation Committee.

site establishment and clearing at Taxi City Taxi Rank has started. Construction will start in January

ed on the 09 December 2016 and construction will start in January 2017.

on the 22 November 2016 and construction is expected to start in January 2017.

compiled in order to explain how this budget was duplicated and to also request the adjustment of

ts have been signed by all relevant parties and the construction guarantee provided by the PSP. The ementation stage. Project is expected to be completed in August 2017.

ovember 2016. The bids received have been evaluated and a technical report submitted to the BEC on ng letter of award.

to be given up as a savings, as this is a carry over from last year 2015/2016 and there is sufficient urrent financial year for the same project as in the row above.

udget is wholly reliant on Annual Contract. Presently Contract 26 is at evaluation stage. Will be concrete pathways which options avalable.

m for informal tender were sent to SCM on the 6th December 2016. Project is at procurement stage.

rawn up and awaiting quotations from annual tender contractors.

nny Mead Old project on the 3rd December 2016 and awaiting for a contractor to start on site in

enced with roofing and block B has been completed.

re Division the project will not be finished in 2016/2017; therefore the funds will have to be rolled over ar.

R6 066 152.32 has been spent and orders of R2 743 822.17 (22%) have been issued by SCM to being checked for requisitioning and ordering for more commitments to be raised.

uisitioned and orders have been issued by SCM. Site hand-overs done, projects in hand.

re is R176 000 that has been commited to consultancy services to produce a conditional assessment ce the current HVAC systeme that is in place. The specification has been submitted, the documents dergo process for Formal tendering procedures, in order to award a contractor that will execute the ication submitted by the consultants.

mpiled for flooring, have scheduled a briefing date with the contractor on the 5th January 2017. ctober 2016. The bids received have been evaluated and a technical report submitted to the BEC on 9 letter of award.

					1	
		CAPITA		TURE REPO	RT AS AT 3	1 DECEMBER 20 <sup>-</sup>
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
DIRECTORATE OF ECONOMIC DEVELOPMENT & AGENCIES						
Enabling Infrastructure Programme - LED - Market	USDG	10 000 000	3 847 458	6 152 542	38%	The Fresh Produce Market construction of cashier cubic is completed. The designs for Planning and Development.
CCTV Camera Installation	Own Funds c/o	1 105 410	169 393	936 017	15%	The Fresh Produce Market additional cameras with the
Market Scrubber c/o	Own Funds c/o	1 627 537	850 877	776 660	52%	The Fresh Produce Market be utilised to complete othe
Market Office Refurbishment c/o	Own Funds c/o	465 248	431 386	33 862	93%	The planned office upgrade
Market Cold Rooms c/o	Own Funds c/o	2 000 000	0	2 000 000	0%	The specifications for the rip The tender advert for the co
Upgrading & Relocation of Cashier Cubicles	Own Funds c/o	2 604 876	0	2 604 876	0%	The construction of cashier
Enabling Infrastructure Programme - LED - KWT Incubation & Rural Fencing (Trade and Industry)	Own Funds	10 000 000	2 927 342	7 072 658	29%	Funding allocated for differe R310,933.39 has been pay Nonkcampa fencing contrac Skobeni and Zikhova village Supply & delivery of Piggery
Enabling Infrastructure Programme - LED (Replacing of Existing Assets)	Own Funds	10 000 000	1 391 575	8 608 425	14%	Awaiting quotations for the r Village area, quotations for
Art, Culture and Heritage Sites Upgrading	Own Funds	4 000 000	480 747	3 519 253	12%	The procurement of goods a underway. Service Provide amount of R76 670 project t
Tourism Infrastructure Programme - Counterfunding	Own Funds	10 000 000	220 305	9 779 695	2%	Currently finalizing the plani Services of annual contracts
Office Furniture and Equipment (Directorate)	Own Funds	500 000	165 089	334 911	33%	The Department is currently Specifications has been pre
Incubation Hubs	Own Funds c/o	1 136 331	584 420	551 911	51%	Specifications for the procu
Rural Agriculture Infrastructure	Own Funds c/o	1 294 623	388 750	905 873	30%	Funding is allocated for fend
TOTAL : ECONOMIC DEVELOPMENT & AGENCIES		54 734 025	11 457 342	43 276 683	21%	
DIRECTORATE OF HEALTH / PUBLIC SAFETY & EMERGENCY S						
		00.000		00.000		Cameras purchased for the in process of getting, payme
Disaster Management: Event Safety Equipment	Own Funds	90 000	0	90 000	0%	event safety barriers is in th
Tactic Radio Network	Own Funds	500 000	0	500 000		Funding is to be spent on th
Early Warning Systems	Own Funds	300 000	0	300 000		Specifications compiled for Water Tanker and Major Pu Request to extend Bid valid advertised on 27th Septemb
Fire Engine	Own Funds	11 000 000	0	11 000 000		Preliminary Report to Bid Ev Contract approved by Bid E
Replacement of Bush Fire Engine c/o	Own Funds c/o	532 200	0	532 200	0%	Committee. Awaiting Bid Ad Contract approved by Bid E
Replacement of Vehicles c/o	Own Funds c/o	1 200 000	0	1 200 000	0%	Committee. Awaiting Bid Ad

### Comments

et is in the process of procuring a service provider to undertake upgrades on the cold rooms. The ibicles has proceeded to BAC and is due to be awarded. The erection of electric fence reinforcements s for the construction of pallet zones is still to be submitted and approved by the directorate of Spatial nt.

et has installed CCTV cameras. The directorate of Health and Public Safety has committed to install ne remaining budget.

et has purchased and brought into use the floor scrubber for the market hall. The remaining budget will her market upgrades.

des have been completed. The remaining budget will be used to complete other market upgrades.

riping room have been prepared and the designs have been approved by the architectural department. construction of the banana riping room will be issued in January 2017.

er cubicles has proceeded to BAC and is due to be awarded.

erent projects on fencing of Arable Lands Kwelerana Village project is complete a payment of ayed as well as Newland fencing project for an amount of R1,049,830.90 is complete, for ractor is complete. Formal and Informal tenders namely: 1.Construction of two cattle dipping tanks for ages report has been submited to BEC and is awaing the Chairmans signature to proceed for BAC. 2. ery material Service Provider appointed and dept is awaiting delivery.

e renovations of the building for Masikhanyiselane Bakery Cooperative operating in the Duncan or electric fencing for the cooperative, electric fence for Transnet / BCMM Enterprise Hub.

s and services to implement the arts, culture and heritage projects in line with SDBIP is currently der appointed for Informal tender for the fencing of one of the heritage sites namely World War 1 for an at to commence once order has been generated.

anning processes. Awaiting ROD from DEDEAT following the submission of an application for EIA. cts wil be used for the implementation of the projects.

tly awaiting award for office accommodation in oder to proceed with procurement of furniture. prepared.

curement of furniture or the King William's Town Incubation Hub have closed on the 09.12.2016

ncing of Arable lands.

ne amount of R12 600,00. An invoice of R12 600.00 was received on the 22nd December 2016 and is ment should reflect in the reporting of January 2017. Additional equipment, i.e. drone, video camera & the process of being procured.

the procurement of radios, transfer of funding to be effected during Mid-Year Adjustment Budget. or submission to Bid Specification Committee on 2 December 2016.

Pumper Bid Evaluation Committee Reports submitted on 3rd October 2016 for the next meeting. lidity period to 5 February 2017 approved by Acting City Manager. Major Pumper contract was mber 2016 and closed on 11th October 2016. Department evaluated bids received and submitted Evaluation Committee in October 2016.

Evaluation Committee on 9th September 2016 and to be submitted to the next Bid Adjudication Adjudication Committee Agenda date.

Evaluation Committee on 9th September 2016 and to be submitted to the next Bid Adjudication Adjudication Committee Agenda date.

		CAPITA		TURE REPO	RT AS AT 3	1 DECEMBER 20 <sup>,</sup>
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
						Tender validity extensions to
Fire Equipment c/o	Own Funds c/o	969 480	0	969 480	0%	Evaluation reports for the co Informal Tenders for supply
Fire Equipment	Own Funds	1 000 000	0	1 000 000	0%	Management on 3rd Octobe 07/12/2016 to advertise ther
Vehicles c/o	Own Funds c/o	450 000	0	450 000	0%	4 single cab 4x4's have bee R450 000 to be transferred to The Bid Specification Comm
Air Monitoring Staion	Own Funds	700 000	2 922	697 078	0%	advertising on 9 December 2
Air Monitoring Staion c/o	Own Funds c/o	480 551	356 808	123 743	74%	Payment has been made for utilised for computers and e
Replacement of Vehicles c/o	Own Funds c/o	145 000	0	145 000	0%	Vehicle was procured by Fle debit the expenditure agains
Closed Circuit Television Network - CCTV Traffic and Law Enforcement Equipment	Own Funds Own Funds	5 956 401 500 000	372 474	5 583 927 500 000		Three projects funded unde (2) Consulting Engineering S 4 : Department will do evalu Surveillance System in the C 10th November 2016 for eva Specifications completed (1)
Closed Circuit Television Network - CCTV c/o	Own Funds c/o	3 303 403	0	3 303 403	0%	Three projects funded under and Various Municipal Build Consulting Engineering Serve expenditure developments a and install CCTV's under Co Municipal Buildings : Depart
Office Furniture and Equipment (Directorate)	Own Funds	500 000	186 685	313 315	37%	Procurement of office furnitu
Vehicle Test Station Equipment	Own Funds	2 000 000	0	2 000 000	0%	Specifications have been re submitted to Bid Specification
Traffic and Law Enforcement Equipment c/o	Own Funds c/o	1 072 481	202 625	869 856	10%	Specifications completed (1) Traffic Repeaters project: Resuccessfully cancelled through
Traffic Services EL Generator / Solar System	Own Funds c/o	496 948	0	496 948		Preliminary report for the red Committee. Request for ten scheduled for the 8 Novemb
Vehicle Test Station Equipment c/o	Own Funds c/o	1 000 000	0	1 000 000	0%	Specifications have been re submitted to Bid Specification
Construction of New KWT Traffic Centre	USDG	12 000 000	0	12 000 000		Procurement is in progress. meeting held on 3 Novembe Committee to effect amendr viability report has been con December 2016. Bid Evalua
Vehicle Pound	Own Funds	200 000	98 182	101 818	49%	Service Provider appointed.
Upgrade Vehicle Test Station	Own Funds	2 000 000	0	2 000 000	0%	<ol> <li>Preliminary sketch completender for the upgrade of the 2) Gonubie pound project pr</li> </ol>
Learner's Licence Centre Mdantsane c/o TOTAL : HEALTH / PUBLIC SAFETY AND EMERGENCY	Own Funds c/o	87 448	28 200	59 248	32%	Project completed. Remaini Mid year adjustment.
SERVICES		46 483 912	1 247 895	45 236 017	3%	

#### Comments

to 18 March 2017 for Portable Pump and Hydraulic Rescue Tool contracts have been approved. contracts delivered to Bid Evaluation Committee on 5 October 2016.

bly and delivery of two Thermal Imaging Cameras, 15 Akron Branches submitted to Supply Chain ber 2016. Awaiting advertisement of the informal tenders. Supply Chain Management confirmed on nem on 13 December 2016.

een collected. Costs for these vehicles were covered by Fleet Management budget. This budget of ed to Fleet Deppartment as part of the mid year adjustment process.

mmittee (BSC) approved the specifications on 23 November 2016. The tender is scheduled for er 2016. The Tender will be closing in January 2017.

for the PM10/2.5 Analyser. The UPS has been received and installed. The balance of funds to be d external hard drives.

Fleet Department for Traffic. Traffic Department is preparing a journal to credit Fleet Department and inst Traffic Department vote for the R145 000.

der this source. (1) Esplanade Closed Circuit Television Network Project: Completed in October 2016. Ig Services for a Digital Macro Surveillance System in BCMM and Various Municipal Buildings - Phase aluation of tenders received on 11th January 2017. (3) Supply & Installation of a Digital Macro e CBD & Various Municipal Buildings : Department submitted report to Bid Evaluation Committee on evaluation.

(120 x bullet proof vests) and submitted to Bid Specification Committee on 5th October 2016.

der this source. (1) Consulting Engineering Services for a Digital Macro Surveillance System in BCMM ildings - Phase 4 : Department will do evaluation of tenders received on 11th January 2017. (2) services for a Digital Macro Surveillance System in the CBD & Various Municipal Buildings : No is at this stage as Consultants will play a monitoring role once service provider is appointed to supply Contract 3112. (3) Supply & Installation of a Digital Macro Surveillance System in the CBD & Various artment submitted report to Bid Evaluation Committee on 10th November 2016 for evaluation.

#### iture & equipment in progress.

revised (Braelynn Station equipment not going out on deviation). Revised tender documents ation Committee December 2016.

(120 x bullet proof vests - C3142) and submitted to Bid Specification Committee on 5th October 2016. Requisition for repeaters has been submitted to Supply Chain Management. Contract 3106 has been rough advertisment on 23 November 2016.

recommendation of a service provider prepared by department for submission to Bid Evaluation render validity extension to 28th February 2017 has been approved. Bid Evaluation Committee meeting mber to be reconsidered for next stage.

revised (Braelynn Station equipment not going out on deviation). Revised tender documents will be ation Committee early December 2016.

ass. Report on the King Williams Town Traffic Centre was withdrawn at Bid Adjudication Committee ober 2016 and referred back to the Bid Evaluation Committee for amendments. Bid Evaluation adments to the report and to re-submit to the Bid Adjudication Committee for approval. The financial completed by Finance Department and submitted to Bid Evaluation Committee secretariat on the 14 luation Committee to submit amended report to Bid Adjudication Committee in January 2017.

d. Work commenced on 07 November 2016. Estimated to be completed within 6-7 weeks.

npleted by Architecture department, Traffic Services to meet with Architecture department to finalise the Gunubie Vehicle test station. Meeting to be arranged with Arch Dept in January 2017. progressing well, estimated time of completion is end Febraury 2017

ning funds to be allocated to the Gonubie pound for ablutions. Request has been submitted through

		<u>CAPITA</u>	L EXPEND	TURE REPO	RT AS AT 3	1 DECEMBER 20
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
DIRECTORATE OF MUNICIPAL SERVICES						
Office Furniture and Equipment (Libraries)	Own Funds	250 000	0	250 000	0%	Informal tender document h Once the costing for this ha table and chairs, office chai
Office Furniture and Equipment (Halls)	Own Funds	300 000	0	300 000	0%	Purchase orders have beer from supplier. All funding w
Upgrade and Refurbish Existing Community Halls and Facilities and Nompumelelo Hall(R3,2Mill)	Own Funds	10 000 000	0	10 000 000	0%	The Tender was advertised Evaluation Stage. The requ the Supply Chain Managem
Libraries & Halls		10 550 000	0	10 550 000	0%	
Fencing of Community Parks	Own Funds	500 000	0	500 000	0%	Procurement in progress, pi
Development and Upgrading of Cemeteries(Inland, Midland and Coastal) - Replaving Existing Assets	Own Funds	10 000 000	4 336 046			The fencing of four cemeter procurement of the annual of Eluxolweni Cemeteries and cememtery management pla
Cross Cutting Equipment	Own Funds	500 000	49 251	450 750	100/	An Informal tender for supp of R 190 000. 00 was award The informal tender for the tenders were to re-advertise done on the 05 December 2
Grass Cutting Equipment						Three (03) informal tenders
Grass Cutting Equipment c/o Environmental Services	Own Funds c/o	625 360 <b>11 625 360</b>	34 935 <b>4 420 232</b>			2016.
		11 023 300	4 420 232	7 203 120	30 /6	
Plant and Equipment for the Beaches	Own Funds	350 000	198 100	151 900	57%	Remainder of funding will b
						Heating system at JH Pool: Filtration system at JH Pool Replacement of Piping at JI
Refurbishment of Swimming Pools	Own Funds	2 500 000	1 556 376	943 624	62%	contractor on site.
Upgrading of Zoo Facilities	Own Funds	750 000	47 724	702 276	6%	<ol> <li>Workshop: Work 100%</li> <li>New Jungle Gym: Complexity of the taken from t</li></ol>
Upgrading of Zoo Facilities c/o	Own Funds c/o	166 772	146 291	20 481	88%	New Jungle Gym: Contracto
Sports Equipment and Structures	Own Funds	500 000	492 545			Portable stands at Nompun Burglar guards at Parkside, Combination posts Peffervil Ride on Mower: Order rece Line marking machine: deliv

#### ANNEXURE "E"

## <u>016</u>

### Comments

t has been submitted to SCM for the procurement of the library book alarm system at Central Library. has been established, further requisitions will be done for purchase of office equipment ie. boardroom hairs and specialised library equipment. All funding will be committed by 30 January 2017.

en generated by Supply Chain Management and are with the services providers. Awaiting delivery will be committed by 30 January 2017.

ed on 13/9/2016. The closing date for submission of bids was on 14/10/2016. The Tender is at Bid quest for an extension of the validity of the tender for 90 days has been approved and was delivered to ement Section on 19/12/2016.

project is at Bid Evaluation stage for Annual Contract 144 (palisade fencing).

teries which includes Lujiza, Buffalo Flats, Haven Hills and John Dube has been completed. The al corrupt for palisade fencing is work in progress and will be awarded in January 2017. The fencing at nd in Newlands the progress is underway. The procurement of the service provider to compile a plan and identify suitable land is work in progress.

oply and delivery of 10 trimmers has been awarded at an amount of R144 000. Chainsaws to the value arded. The service provider which supplies chainsaws has withdrawn due to the increase in prices. e 10 trimmers has been cancelled due to non delivery by the appointed service provider. Both informal ise on the 25 November 2016 and closed on the 02 December 2016. Evaluations of the tenders were r 2016.

ers for supply and delivery of trimmers and tractor bush cutters has been advertised on the 13 Dec

be utilized to procure equipment.

bl: Tender needs to be re-advertised with new scope of work. bol: Specification has been finalised on the31/10/2016. JH: scope of work had to be extended due to further portion of pipe had to be also replaced. Annual

% complete, electrical work completed on 31/8/2016 (R11635.54)

npleted 90% of work and the remaining required funds for the jungle gym, not available in the carry over e upgrading of zoo facilities vote (R26628.00)

encing Specifications: Specifications are being drafted

losures: Awarded to ITM Architects on 10/10/2016 second meeting held with Proffessional Service Process plan for work to be done submitted by Proffessional Service Provider (R385890.00) ion in the Zoo main office Completed on 23/09/2016 (R18100).

ctor has been on site since 8/11/2016. Work to be completed by 07 December 2016.

umelelo have been completed on the 16/09/2016. le, NU1 and Jan Smuts: Completed 19/09/2016. ville: Completed 19/09/2016. ceived 16/09/2016. elivered 26/09/2016.

		СЛОІТЛ			ΡΤ Λς ΛΤ 3	1 DECEMBER 20
				TURE REFU	<u> </u>	
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
Sports Equipment and Structures c/o	Own Funds c/o	926 454	624 711	301 743	67%	Soccer nets, conner flags an dugouts, medical benches a
Upgrading of Dimbaza & Zwelitsha Stadium c/o	DSRAC c/o	4 411 277	3 794 774	616 503	86%	<ol> <li>Refurbishment of the adm</li> <li>The boundary wall at Dim</li> <li>Contractor is on site for ref</li> </ol>
Upgrading and Development of BCMM Sportfleds and Swimming Pools - Replacing Existing Assets	Own Funds	10 000 000	4 974 200	5 025 800	50%	<ol> <li>Floodlights: Awaiting quo</li> <li>Fencing of Pefferville: Qu resubmit a new qoute.</li> <li>Drainage System at Scer</li> <li>Kwalini and Nompumelelo</li> </ol>
Upgrading of Waterworld	Own Funds	1 552 322	821 363	730 959	53%	<ul> <li>Revamp of paving and Bui</li> <li>Revamp of backwash pipir</li> <li>New fencing work comple</li> <li>Specification document for a</li> </ul>
Upgrading of Coastal Nature Reserves	Own Funds	1 000 000	158 421	841 579	16%	1 x air conditioner wall unit f NPNR: Refurbish of wooder NPNR Refurbishment of pal from the proffesiona service NPNR Sidewalk Phase 2: In NENR Refurbishment of Vis NENR and NPNR CCTV Ca NPNR Entrance Feature: Sp 15/12/2016. NPNR Storage facility: Spe NPNR Boma Access: specif
Plant and Equipment for Nature Reserves	Own Funds	250 000	62 697	187 303	25%	Awaiting qoutations from se
Plant and Equipment for Nature Reserves c/o	Own Funds c/o	332 113	0	332 113	0%	Informal tender to be submit
Upgrading of Beaches Facilities	Own Funds	1 500 000	1 430 934	69 066	95%	Gonubie Beach: Refurbishm Management, awaiting orde lifeguard quarters Requisitio Refurbishment of eastern be awaiting order.
Upgrading of Resorts	Own Funds	2 000 000	279 379	1 720 621	14%	<ol> <li>Demolishing and building to some amendments and w Committee.</li> <li>Paving: Contractors are s</li> <li>Prefabricated Office: tend</li> </ol>
Upgrading of Resorts C/O	Own Funds c/o	1 252 741	524 814	727 927	42%	<ol> <li>Demolishing and building to some amendments and w Committee.</li> <li>Paving: Contractors are s</li> <li>Prefabricated Office: tend</li> </ol>
Tools and Equipment (Zoo)	Own Funds	20 000	0	20 000	0%	Requisition submitted to Sup

#### Comments

and artificial Rubber mats were delivered on 30 November 2016. The Gates, player benches, tunnel, s and burglar proving was installed and completed on the 30 November 2016.

Idmin block at Zwelitsha Stadium: Completed on the 30/08/16. Dimbaza sportsfields was completed on the 24 November 2016. r rehabilitation of earthworks.

uotes for Ginsberg, Amalinda, Gompo; Foster and Selborne Tennis from the annual contractor. Quote received from the annual contractor was incorrect and requested the service provider to

enery Park and Buffalo Flats : Specification is being drafted. lelo: Scope of work to be revisited.

Building of new braai stands: awaiting amended quotations from the annual contractor. ping from plantroom to waste line: awaiting quotation.

pleted on 25 August 2016.

or appointment of Professional Service Provider: will be advertised upon the cancellation of old tender.

it for Nahoon Point Nature Reserve (NPNR) installed on the 01/09/2016.

den steps at lookout point. completed 30/11/2016.

palisade fencing requisition was cancelled due to no contractor that is available. to resubmit qoutes ice provider.

Informal Tender to be submitted by 12/12/2016

/isitor Centre completed 30/11/2016.

Cameras: on site meeting but no servic provider qualified. to be readvertised.

Specification completed and bill of quantities to be added to the informal tender and to be submitted by

pecification to be completed and informal tender to be submitted by 15/12/2016. ecification to be written up on requisitions and will be submitted to SCM befor 15/12/2016.

service providers for plant and equipment.

mitted before 15/12/2016 for approval for horticultural equipment.

hment of the Gonubie Lifesavers building and outbuildings. Requisition submitted to Supply Chain der. Eastern Beach: Refurbishment of the Eastern Beach pavilion, staircases, main ablutions and ition submitted to Supply Chain Management and awaiting order.

beach ablutions and build new outside showers. Requisition submitted to Supply Chain Management,

ng of dining hall and guard house at Gonubie Resort: The tender was deffered on the 25/11/2016 due d was resubmitted again to Bid Evaluation Committee. Awaiting consideration by Bid Evaluation

e still on site and are 95% completed. ender was submitted on the 28/11/2016 to Supply Chain Management and awaiting tender to be award.

ng of dining hall and guard house at Gonubie Resort: The tender was deffered on the 25/11/2016 due d was resubmitted again to Bid Evaluation Committee. Awaiting consideration by Bid Evaluation

e still on site and are 95% completed. ender was submitted on the 28/11/2016 to Supply Chain Management and awaiting tender to be award.

Supply Chain for the supply of specialized animal capture equipment.

[						
		CAPITA		TURE REPO	RT AS AT 3	1 DECEMBER 20
Project Name	Funding Source	2016/2017 Rollover Adjustment Budget	YTD Expenditure (incl. VAT)	Variance (incl. VAT)	% Expenditure (incl. VAT)	
						<ol> <li>Microwave: Received 29.</li> <li>White board for the kitchet</li> <li>Multipurpose Ladder: Re</li> <li>Torches for security guard</li> <li>Drain rod set: Received (</li> </ol>
Tools and Equipment (Zoo) C/O	Own Funds c/o	17 666	6 561	11 105	37%	6. Router, router drill set and
Relocation of Aquarium	Own Funds	1 552 322	0	1 552 322	0%	Formal tender was submitte
Relocation of Aquarium C/O	Own Funds c/o	119 963	0	119 963	0%	The informal tender for adve Management before the 15/
Amenities		29 201 630	15 118 890	14 082 740	52%	
Office Furniture and Equipment (Directorate)	Own Funds	500 000	167 267	332 733	33%	Awaiting delivery of furniture
Office Furniture and Equipment (Directorate)	Own Funds c/o	28 891	0	28 891	0%	Awaiting delivery of furniture
Waste Management Facilities Programme	Own Funds	881 000	0	881 000	0%	The proposal for waste man Environmental Affairs
Rehabilitation od Stoney Drift Landfill Site	DEDEAT c/o	199 168	0	199 168	0%	The proposal for Rehabilita Environmental Affairs.
Construction and Rehabilitation of Waste Cells	Own Funds	41 500 000	2 467	41 497 533	0%	The tender is in the procure Assesment has been comple
Transfer Stations	USDG	21 002 258	0	21 002 258	0%	The Proposal for the garder compliance and remedial ac
Construction and Rehabilitation of Waste Cells - Roundhill Berlin	USDG	16 955 000	375 217	16 579 783	2%	The tender is in the procure Assesment has been completed
Solid Waste Mechanical Plant for Vehicles	Own Funds c/o	30 502 214	0	30 502 214		Twelve (12) bakkies have b
Solid waste project - Weigh Bridge KWT	Own Funds c/o	504 555	0	504 555	0%	The funds will be utilised for completion certificate.
Drop off Points	Own Funds c/o	4 000 000	0	4 000 000	0%	Tender to be presented to B tender.
Transfer Stations	Own Funds c/o	252 000	0	252 000	0%	The Proposal for the garder complainace and remedial a
Solid Waste Management		116 325 086	544 952	115 780 135	0%	
		407 700 070	00.004.070	4 47 040 000	400/	
TOTAL : MUNICIPAL SERVICES		167 702 076	20 084 073	147 618 003	12%	
TOTAL : CAPITAL PROJECTS - ALL DIRECTORATES		1 683 154 722	529 587 076	1 153 567 646	31%	
Asset Replacements - Insurance	Own Funds	10 000 000	96 253	9 903 747	1%	This funding is set aside to u unforeseen/unpredictable co process of being replaced th
TOTAL : BCMM CAPITAL BUDGET		1 693 154 722	529 683 329	1 163 471 393	31%	

#### ANNEXURE "E"

## <u>016</u>

### Comments

29/11/2016 chen: Received 15/11/2016 Received 08/11/2016 ards: Received 15/11/2016 and olaner: Requisition submitted 24/11/2016 to Supply Chain Management and awaiting order.

ted by EPMO before 15/12/2016.

dvertising of water testing equipment for the aquarium was drafted and was submitted to Supply Chain 5/12/2016.

ure from supplier

ure from supplier

anagement facilities is to address the non-complainace and remedial actions raised by Department of

itaion of Stoney Drift is to address the non-complainace and remedial actions raised by Department of

urement stages, the tender was closed on the 14 Octpber 2016 it is currently at evaluation stage. npleted and was submitted to the Bid Evaluation Committee on the 12 November 2016.

den transfer stations was submitted to City Manager for approval. The proposal is to address the nonactions raised by Department of Environmental Affairs .

urement stages- tender was closed on the 14 October 2016, currently it is at evaluation stage. npleted and was submitted to the Bid Evaluation Committee on the 12 November 2016.

been delivered, currently awaiting award and delivery of specialised plant.

for the retention fee of the project. The department is awaiting for the Contractor to submit a final

BSC Committee, tender submitted to BSC awating for the tender to be on BSC agenda to present the

den transfer stations was submitted to City Manager for approval. The proposal is to address the non-I actions raised by Department of Environmental Affairs

to replace assets when insurance claims are approved. The asset replacements are costs. Currently there are claims totalling R665,156.96 which have been approved and are in the d through SCM by the respective Departments.