

BUFFALO CITY METROPOLITAN MUNICIPALITY: 2014/15 SERVICE DELIVERY TARGETS AND PERFORMANCE INDICATORS





DIRECTORATE: DEVELOPMENT PLANNING







Specific Objective	Strategies	Strategy Code	Key Performance Indicator	Indicator Type	Baseline 2013/14 (To be confirmed at the end of financial year 2013/14)	2014/15 Target	Quarter 1 Target - Ending September 2014	Portfolio of evidence	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure	Quarter 2 Target - Ending December 2014	Portfolio of evidence	Quarter 2 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure
KPA 1: MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT																		
To develop a balanced multi modal, safe and integrated transport system that promotes mobility and accessibility	Develop and review a Comprehensive Integrated Transport Plan (ITP) that is aligned to the SDF and IDP.	BSDID32	Progress in development and review of ITP	Input	2006 Council Approved Arterial Road Network Development Plan (ARNDP)	Complete Arterial Road Network Development Plan	Tender procurement process	Bid Evaluation Committee Report	Report approved by BEC, 4 August 2014.		N/A	N/A	Appointment consultants and inception meeting	Award letter and minutes	No Progress		The tender was evaluated by BEC and recommended to BAC on 4 th August 2014. To date BAC has not made an award.	Bid Adjudication Committee must award the tender as soon as possible.
Roll-out of performance management to all task grades	Signed Performance Management Scorecard between staff & Supervisors up to Task Grade 15	NFR	6-monthly assessment of staff	Process	Applicable only to section 57 employees	Implement systems from City Manager to Task Grade 15	Progress report	Signed performance Agreements for Planning Phase in place	Target achieved		N/A	N/A	Assessment of all staff from City Manager to Task Grade 15	Letter of appointments of EPMDS Steering committees and Directorates moderating Committees	Target Not Achieved		The period to be assessed only ended on 31 December 2014. The assessments could not take place prior to this date.	Assessments will take place in January 2015.
Capacitated and structured to enable effective and sustainable service delivery	Capacitated and structured to enable effective and sustainable service delivery	NFR	Verify, sign off and submit performance reports together with POE files timeously	Process	4	4	1	Directorate institutional scorecard and Service Delivery Targets and Performance Indicators	Target achieved		N/A	N/A	2	Directorate institutional scorecard and Service Delivery Targets and Performance Indicators	Target Achieved		N/A	N/A
KPA 2: BASIC SERVICE DELIVERY AND INFRASTRUCTURE DEVELOPMENT																		
To improve the quality of human life through intergrated sustainable human settlements	Prepare township establishment plans	BSDID14	Number of informal settlements with upgrading plans	BEPP	10	32 informal settlements with upgrading plans	Commencement of Social Survey, Community consultation and Enviromental assesment of the informal settlements	Copy of the draft report of the Social Survey, Community consultation and Enviromental assesment of the informal settlements	Target achieved		N/A	N/A	Draft concepts of in-situ upgrading plans for the informal settlements	Copiers of draft concepts of in-situ upgrading plans for the informal settlements	Achieved		N/A	N/A
To guide an integrated spatial development and growth in BCM.	The intention of this objective is to produce spatial development plans and policy to guide growth and development in compliance with the Municipal Systems Act.	GE	Completed spatial development frameworks, spatial studies and spatial policy	Output	14 approved LSDFs 1 approved SDF	2 completed draft LSDF's/spatial studies	Commencement of procurement process for Newlands LSDF and Settlers Way LSDF	Copy of report submitted to BEC for Newlands LSDF and Settlers Way LSDF	Target achived as reports for Newlands LSDF and Settlers Way LSDF have been submitted to BEC of the 25 August 2014		N/A	N/A	Inception phase completed for Newlands LSDF and Settlers Way LSDF	Copy of completed Inception Report for Newlands LSDF and Settlers Way LSDF	Partially achieved. Achieved for Newlands LSDF and not for Settlersway LSDF		No appointment made for Settlersway LSDF, and therefore no inception report. Delays have been experienced in procurement stage between BAC & BEC. The BAC Resolution is still awaited.	BEC and BAC Chairpersons to meet, unbundle and resolve the outstanding issue which will necessitate a decision to be taken.
To promote access to land for development of sustainable human settlements and other land related projects in the Metro	Implement land release programme	BSDID17	Number of hectares of land required for human settlements development	BEPP	0	62,4ha	19,5ha	Copy of Council Resolution and layout for Establishment of Township for Duncan Village D- Hostel and DV Proper	Target achieved as minutes have been received for the Council resolution to approve the Establishment of Township for Duncan Village D- Hostel and DV Proper. These two Townships add up to 19,5 ha		N/A	N/A	42,9ha (Total of 62,4 ha)	Copy of Council Resolution for Establishment of Township and layout for N2 Road Reserve (Haven Hills), Cambridge West 1&2 (Kei Road) and Ford Msimango 1&2	Achieved		N/A	N/A

Specific Objective	Strategies	Strategy Code	Key Performance Indicator	Indicator Type	Baseline 2013/14 (To be confirmed at the end of financial year 2013/14)	2014/15 Target	Quarter 1 Target - Ending September 2014	Portfolio of evidence	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure	Quarter 2 Target - Ending December 2014	Portfolio of evidence	Quarter 2 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure
To improve the quality of human life through intergrated sustainable human settlements	Prepare township establishment plans	BSDID13	Number of layout plans completed	Output	4	5	2	Council Resolution for Establishment of Township for Duncan Village D- Hostel and DV Proper	Target achieved as minutes have been received for the Council resolution to approve the Establishment of Township for Duncan Village D- Hostel and DV Proper		N/A	N/A	3 (5)	Council Resolution for Establishment of Township for N2 Road Reserve (Haven Hills), Cambridge West 1&2 (Kei Road) and Ford Msimango 1&2	Achieved		N/A	N/A
Provide integrated and suitable transport system by implementing programmes and projects emanating from ITP	Implement the Integrated transport Plan (ITP)	BSDID33	Number of bus / taxi stops constructed.	BEPP	0	1	Preliminary design	Completed prelim design	0		delays in generation of orders at scm	discussions have been held with scm to fast track	Detail Design	Completed Detail Design	Completed Detail Design		N/A	N/A
		BSDID34	Number of bus terminals or taxi ranks constructed	BEPP	0	1	Preliminary design	Completed prelim design	0		delays in generation of orders at scm	discussions have been held with scm to fast track process	Detail Design	Completed Detail Design	Completed Detail Design		N/A	N/A
		BSDID33	Kms of pedestrian walkways constructed	BEPP	0	2km	1km	Photographic, invoices and payment	0.5km completed		delays in generation of orders at scm	discussions have been held with scm to fast track process	1km (2km)	Photographic, invoices and payment	1km		N/A	N/A
Create an enabling economic environment with focus on key growth sectors	Facilitate rural economic development	LED1	Number of Agricultural Infrastructure Programmes Implemented	Output	2 (Dipping tanks and fencing of grazing land)	4 (2 Dipping tanks, grazing land and piggery structure)	Procurement and contracting	Bid Reports and SLA	Target not Achieved.		The target was not achieved due to the fact that capital budget was not available for the specific project.	The department has been allocated additional funding during the first budget adjustment. The tender procurement to secure service provider to implement the project is already underway. The project will be delivered in the third quarter.	Implementation of grazing land (Fencing Projects)	Photos	Target Not Achieved		Layout of the area to be fenced and specification has been drawn. However, implementation could not commence as funds will be available in Quarter 3	Implementation will resume in Quarter 3 as procurement processes have been initiated.
	Implement Economic Infrastructure and Capacitation Programmes	LED1	Number of jobs created through LED initiatives including implementation of capital projects	Output	400	500	100	List of employees and Project name	Target Achieved		The CWP is a National Programme implemented in Municipalities with an aim of creating jobs for communities. The Municipality is given a certain number of participants or people to be employed, in this case BCMM was given 1500 participants to be recruited and participate in the Programme in the Duncan Village area hence the number is more	None (Target Over-achieved)	200 (300)	List of employees and Project name	Target achieved			
	Job creation	LED1	Number of jobs created using the Expanded Public Works Programme guidelines and other municipal	BEPP	1891	9900	0	0	0				0	0	0		No reporting this quarter	No reporting this quarter

KPA3: LOCAL ECONOMIC DEVELOPMENT

Specific Objective	Strategies	Strategy Code	Key Performance Indicator	Indicator Type	Baseline 2013/14 (To be confirmed at the end of financial year 2013/14)	2014/15 Target	Quarter 1 Target - Ending September 2014	Portfolio of evidence	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure	Quarter 2 Target - Ending December 2014	Portfolio of evidence	Quarter 2 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure
Provide integrated and suitable transport system by implementing programmes and projects emanating from ITP	Implement the Integrated transport Plan (ITP)	BSDID33	Number of ITP projects implemented	Input	5	8	1	Photographic, invoices and payment	1 project completed				3 (4)	Photographic, invoices and payment	3 Projects Implemented		N/A	N/A
To promote access to land for devolvement of sustainable human settlements and other land related projects in the Metro	Implement land released programmes	BSDID17	Number of land parcels released	Output	2	2	Application letter for sale / lease	Copy of application letter for sale / lease	No land parcels released		Lengthy and cumbersome disposal process.	On the 12 September 2014, an advert was placed in the Daily Dispatch calling for tenders to lease Erven 56437, 39690 and 39689 in East London CBD for multi purpose development.	Submit report to Council.	Copy of council resolution	Achieved		N/A	N/A
	Implement land acquisition and transfer programmes	BSDID16	Number of land parcels acquired.	Output	Land identification/to purchase or request for donation	2	Confirmation of ownership (Gistext / Windeed search)	Copy of confirmation of ownership	No land parcels acquired		Dispute on purchase price between the seller and the buyer of Portion 3 of Farm 1952 KWT . 2.On Gonubie Main Road there is a pending expropriation of parcels of land for the road	Matter referred to the Office of the MEC COGTA. Independent valuer to be appointed by agreement by parties concerned. TOR for the appointment of Independent Valuer has been finalised by DOF (Rates & Valuations) in consultation with the office of the MEC - Mr Tau and BID Specification approved on the 1st October 2014 and sent to SCM on the 2nd October 2014 to advertise.	Submit report to Council.	Copy of council resolution	Not Achieved		Dispute on purchase price between the seller and the buyer of portion 3 of farm 1952 KWT. informal tender for the appointment of a Valuer was advertised on the BCM website and placed on the SCM notice board on 4 November 2014 to close on the 11 November 2014. There was no response to the advert. The tender was re-advertised on 12 December 2014 and three service providers responded before closure of the tender.	Technical Assessment meeting to consider the tenders has been proposed for any day between the 12 th and 16 th January 2015. These dates have been communicated to the Office of the MEC for COGTA to ascertain availability, as officials from the Department were mandated to sit as observers in the Technical Assessment meeting.
To create an enabling economic environment with focus on key growth sectors	Develop and implement economic development programmes to promote and support growth both the 1st and 2nd economies	LED1	Number of marketing initiatives undertaken to market the City (Destination Marketing Programme)	Input	16 (Participation in domestic tourism events: CPT Tourism Getaway, JHB Tourism Outdoor, Advertising in 6 Tourism Publications, Participation in 6 SA Tourism International Roadshows)	18 (Participation in domestic tourism events: CPT Tourism Getaway, JHB Tourism Outdoor, Advertising in 8 Tourism Publications, Participation in 6 SA Tourism International Roadshows)	Participation in the JHB Tourism Getaway Show. Tourism Advertising Campaign in 6 media platforms	Photos, Closeout report for the event. Copies of the 6 media platforms	Target Achieved				Participation in the World Travel Market Trade Show, CPT Outdoor, Zimbabwe-Shangai Tourism Trade. Advertising Tourism Campaign in 4 Tourism Media	Photos, Closeout report for the event. Copies of the 6 media platforms	Participated in the following trade shows: 1.World Travel Market in London. 2. Participated in the Shanganai/Hlanganani Travel Show in Zimbabwe. Advertised in four tourism media publications.		N/A	N/A
Create an enabling economic environment with focus on key growth sector	Implementation of the Investment Strategy	LED1	Number of economic strategic Partnerships formalised	Input	3 (Eastern Cape Tourism Parks, ECDC, SEDA)	1 (Signed partnership agreement with Private Sector Organisation)	Facilitation Meeting	Minutes and agenda of facilitation meetings.	Target Achieved (Signed SLA with Eastern Cape Torism Parks)				Approved Partnership Agreement	Copy of partnership agreement	Target Not Achieved		Partnership Agreement has not yet been signed.	The matter will be pursued in the third quarter.

Specific Objective	Strategies	Strategy Code	Key Performance Indicator	Indicator Type	Baseline 2013/14 (To be confirmed at the end of financial year 2013/14)	2014/15 Target	Quarter 1 Target - Ending September 2014	Portfolio of evidence	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure	Quarter 2 Target - Ending December 2014	Portfolio of evidence	Quarter 2 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure
Create an enabling economic environment with focus on key growth sector	Tourism promotion	LED1	Number of Events Hosted by the City	Outcome	7 (National Tourism Month, National Tourism Career Expo, SATMA, Summer Season Programme, Port Festival, Iron Man, Africa Open Golf Challenge, BCMM Business Expo)	1 (Summer Season Programme)	No activity	No activity	No activity this quarter				Summer Season Programme	Photos, closeout report of the events	Hosted a successful summer season programme consisting of Switch on of the lights event, Buffalo City Summer Carnival and Buyelekhaya Jazz Festival		N/A	N/A
Create an enabling economic environment with focus on key growth sector	Implement Economic Infrastructure and Capacitation Programmes	LED1	Number of SMME businesses supported in line with the SMME support programmes	Output	15 (Business registration, Business Plan development and Capacity Building, Business Information Services, Business Mentoring)	25 (Business registration, Business Plan development and Capacity Building, Business Information Services, Business Mentoring)	Procurement and Training Needs Analysis	Bid Report and Needs Analysis Report	Target Achieved				Implementation of SMME Training	Photos, closeout report of the Training	Target achieved, Cooperative Governance Training has been conducted for King William's Town areas. 50 coops have been trained		N/A	N/A

Specific Objective	Strategies	Strategy Code	Key Performance Indicator	Indicator Type	Baseline 2013/14 (To be confirmed at the end of financial year 2013/14)	2014/15 Target	Quarter 1 Target - Ending September 2014	Portfolio of evidence	Quarter 1 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure	Quarter 2 Target - Ending December 2014	Portfolio of evidence	Quarter 2 Actual Performance	Rating Key	Reason for Deviation	Corrective Measure
4.KPA: MUNICIPAL FINANCIAL VIABILITY																		
To ensure that BCMM is financially viable	Accelerate implementation of grant / capital projects	LED1	% of municipality's capital budget actually spent on capital projects identified for a particular financial year in terms of the municipality's intergrated development plan	Output	38%	>75%	>15%	Section 71 Report	0%		The Capital Expenditure is not equally proportional throughout the year.	Mechanical Workshops is assisting in preparing specifications for the two Forklifts and a Scrubber for the Market.	>30%	Section 71 Report	24%		Unexpected and unforeseen delays have been experienced with regard to Project Implementation.	Expenditure will be accelerated in the third quarter.
Rating Key	 rget Achieved		Target not Achieved 		Work on hold 	 not available												